



# **Quality Assurance Program for the Carolina Crossroads Program**

FINAL

September 29, 2020

**Contents**

**Section 1 - Scope ..... 4**

- 1.1 General..... 4
- 1.2 Program Components ..... 4
- 1.3 Construction Quality Management Plan..... 5
- 1.4 Owner Verification Plan ..... 5
- 1.5 Conflict of Interest..... 5
- 1.6 Contractor’s Obligation ..... 5

**Section 2 - Quality Control ..... 6**

- 2.1 General..... 6
- 2.2 Quality Control Staffing..... 6
- 2.3 Quality Control Requirements ..... 7
- 2.4 Quality Control Reporting, Record Keeping, and Documentation ..... 9

**Section 3 - Acceptance Program ..... 10**

- 3.1 General..... 10
- 3.2 Engineering Judgement..... 10
- 3.3 Sampling, Testing, and Analysis ..... 12
- 3.4 Quality Acceptance Requirements..... 14
- 3.5 Owner Verification Requirements ..... 21
- 3.6 Owner Verification Levels of Material Verification ..... 23
- 3.7 Material Quality and Acceptance..... 23
- 3.8 Referee Testing ..... 25
- 3.9 FHWA Reporting..... 25

**Section 4 - Independent Assurance Program..... 26**

- 4.1 General..... 26
- 4.2 SCDOT Independent Assurance for Testing Personnel ..... 26
- 4.3 Qualification of Testing Personnel ..... 26
- 4.4 Qualification of Laboratories..... 26

Appendix A: Minimum Hold Points

Appendix B: Independent Quality Firm Minimum Sampling Guide Schedule

Appendix C: Owner Verification Levels for Materials Verification

Appendix D: Monthly Independent Quality Firm Certification

Appendix E: XML Definition Document

Appendix F: Process for Addressing Non-conforming Material or Workmanship

# Section 1

## Scope

### 1.1 General

The South Carolina Department of Transportation (SCDOT) has developed this Quality Assurance Program (QAP) for the Carolina Crossroads (CCR) Program. This QAP utilizes contractor-performed inspection and testing in the acceptance program. The QAP has been established to be compliant with the Code of Federal Regulations (23 CFR 637, Subpart B) – “Quality Assurance Procedure for Construction,” Federal Highway Administration (FHWA) Technical Advisory 6120.3 and other guidance documents.

### 1.2 Program Components

The QAP is comprised of two major components. The acceptance program includes Quality Acceptance (QA) performed by the Contractor’s Independent Quality Firm (IQF) and Owner Verification (OV) performed by SCDOT. The QAP allows the use of IQF’s QA as part of the acceptance program when QA results are verified by OV results performed by SCDOT. SCDOT may elect to retain an Owner Verification Firm (OVF) to provide OV under this QAP. The Independent Assurance (IA) program consists of independent verification of equipment and personnel performing testing as part of the acceptance program and will be performed by SCDOT. Contractor-performed Quality Control (QC) cannot be used as part of the acceptance program and is not subject to the IA program. Figure 1 shows the relationship between the specific components of the QAP.




Figure 1: Components of the Quality Assurance Program (QAP)

Section 2 of this QAP provides the components and requirements of the QC program. Section 3 addresses the acceptance program that includes requirements for QA and OV. Section 4 provides requirements for the IA program.

### **1.3 Construction Quality Management Plan**

The Contractor's Construction Quality Management Plan (CQMP) describes Contractor's policies, procedures, staffing plan and approach to manage construction quality in accordance with the Contract. The CQMP will define processes and procedures of the Contractor for QC to achieve compliance with the Contract. The CQMP will also define the processes and procedures of the IQF for QA materials testing and the comprehensive inspection of all work items which will be used in acceptance decisions as described in this Program. The CQMP must be submitted by the Contractor according to the submittal process in the Contract and must be reviewed and approved by SCDOT 90 days prior to the start of construction.

### **1.4 Owner Verification Plan**

SCDOT's Owner Verification Plan (OVP) describes the processes and procedures by which SCDOT, or qualified personnel retained by SCDOT, perform OV of the IQF's QA inspection and testing.

### **1.5 Conflict of Interest**

To avoid an appearance of a conflict of interest, each quality function must be performed by an independent and separate entity. OV, IA and referee functions will only be performed by SCDOT or an entity contracted directly by SCDOT. The six (6) quality functions associated with this QAP are:

- Contractor Production
- Contractor Quality Control (QC)
- IQF Quality Acceptance (QA)
- SCDOT Owner Verification (OV)
- SCDOT Independent Assurance (IA)
- SCDOT Referee

### **1.6 Contractor's Obligation**

The IQF's and SCDOT's testing in no way relieves Contractor of its obligation to comply with the Contract requirements. All materials incorporated into the Project must meet or exceed contract requirements and specifications. Furthermore, any testing by IQF or SCDOT will not relieve Contractor of any of its warranty obligations.

## Section 2

### Quality Control

#### 2.1 General

The Contractor is responsible for the quality of the Work. QC will be enhanced through the daily efforts of all workers involved with the work as described in the CQMP. The Contractor's entire workforce will actively participate in and prioritize quality control to minimize/eliminate re-work.

The QC program shall be sufficient in scope to pre-empt and avoid repeated discoveries of non-conforming work. Repeated discoveries of non-conforming work by IQF's QA or SCDOT's OV or, in the opinion of SCDOT, excessive use of Engineering Judgement will be considered a breakdown of the QC program and may cause suspension of portions of the Work. This will be cause for investigation and corrective action prior to recommencement of affected work activities. Corrective action may include the revision to existing QC procedures, addition of new QC procedures, re-training of QC personnel, removal and replacement of QC personnel, or other such actions necessary to restore the effectiveness of the QC program. Additional explanation on corrective action is included in Appendix F, Process for Addressing Non-conforming Material or Workmanship.

Contractor's QC efforts shall not be part of the acceptance program.

#### 2.2 Quality Control Staffing

The Contractor shall assign an on-site Quality Control Manager (QCM) responsible for management of the QC portion of the CQMP. The QCM will not be involved with scheduling or production activities and will report directly to the Contractor's Project Management Team and not to the Contractor's Construction Manager. The QCM will ensure that the methods and procedures contained in the approved CQMP are implemented and followed by the Contractor and subcontractors during the performance of the Work. The QCM shall be a qualified employee of the Contractor, be present at the project site during construction activities and has the authority to reject materials or work without additional approval from anyone else within the Contractor's organization.

The Contractor's and subcontractors' construction workforce are all considered to be members of the Contractor's QC staff, as each member is responsible for the quality of the Work. Personnel responsible for performing the QC inspection will be independent from IQF personnel, be knowledgeable in their duties, and receive documented training. Personnel performing QC sampling and testing will be knowledgeable and SCDOT certified in the testing methods and procedures.

### 2.3 Quality Control Requirements

The Contractor's CQMP must include the following QC requirements.

1. Designation of staff with the authority and responsibility for the administration of the CQMP including the production and updating of the CQMP;
2. Structure, responsibilities, and hierarchy of the QC organization including roles and responsibilities of Contractor management, production, and QC personnel;
3. Coordination plan between Contractor's QC activities, IQF's QA activities and SCDOT's OV and IA activities;
4. Document control standards, the platform for data systems, document identification standards, and processes for logging, controlling and distributing QC documents including requirements and methods of the document control system that provides accessibility by quality organization personnel including the IQF, OVF, SCDOT and Federal Highway Administration (FHWA);
5. Contractor's QC organization and staffing plan including periods of time that the QC staff members will be present onsite and the level of experience, knowledge and skill levels of QC staff;
6. Designation of Contractor, supplier, and subcontractor staff on each crew responsible for performing daily field inspections of their own work and for preparing daily QC reports to document the inspection performed including report forms to be used by the responsible QC personnel;
7. Procedures for proper maintenance, control, calibration, and certification of tools, gauges, instruments, and other measuring and testing devices used in activities affecting quality;
8. Procedures to ensure that elements of the Work are not started or continued without direct communication with the IQF and SCDOT. Inspections, tests and hold points must be identified and results communicated to the IQF and SCDOT. Procedures to progress beyond hold points will be developed so no work may be advanced until it has been subject to an acceptance hold point by the IQF and SCDOT as specified in Appendix A. Appendix A provides a list of minimum hold points and indicates whether SCDOT needs to sign off on the hold point;
9. Procedures for issuance, distribution and receipt of RFC plans, shop plans, procedures, including changes thereto that describe activities affecting quality including measures that ensure that approved documents, including authorized changes thereto, are reviewed for adequacy and approved for release by Contractor's authorized personnel and are distributed to and used at the location where the prescribed activity is performed. This should also include review and approval of changes to documents performed by the same organization(s) that performed the original review and approval;
10. Processes and procedures for executing design changes, field changes and plan revisions to the RFC plans, including potential interim secession of work, identification, notifications, internal QC

procedures, naming conventions, logging, distributing, filing standards, approvals process required (including Engineer of Record) , incorporation of changes into plan sets, as-built documentation, distribution, and issuance. Processes and procedures will demonstrate compliance with Contract requirements.

11. Documentation of instructions, procedures and appropriate drawings to ensure that all activities undertaken by or on behalf of Contractor affecting the quality of the Work are properly prepared, checked and approved for use. Such instructions, procedures and drawings must include quantitative and qualitative criteria to be used to determine compliance;
12. Procedures to ensure purchased materials, equipment, and services shall conform to the Contract, governmental approvals, applicable Laws, rules, and the design documents. These measures must be consistent with good industry practice and must include provisions for source evaluation and selection, objective evidence of quality furnished by subcontractors and suppliers, inspection at the manufacture or vendor source, and examination of products upon delivery. These procedures will include identification, documentation, segregation of non-conforming products or materials, disposition, and notification to SCDOT, IQF, OV, and if appropriate, third parties;
13. Requests for Information (RFI) procedures to resolve discrepancies and/or questions in the plans and specifications, so that all changes are documented and approved by Contractor's Engineer of Record (EOR). Contractor's procedures will be established to comply with Contract Requests (CR) procedures included in the Contract.
14. Identification and schedule of pre-construction coordination meetings including the identification of items that will require a pre-activity meeting, typical agenda stating who will participate in the meeting, and generally how such meetings will be used to improve the quality of the product being constructed;
15. Procedures to address each occurrence of non-conforming work including how Contractor will comply with the requirements of the Contract and how the Contractor will identify, classify, resolve, and document non-conforming work, and who is responsible for the different steps of the process;
16. Policies and procedures of a quality program as it relates to implementation of environmental management and compliance with project environmental permits and regulations commitments as well as compliance with all Federal and State;
17. Policies and procedures of a quality program as it relates to implementation of the Maintenance of Traffic Plan such as monitoring, correcting, maintaining, and reporting on traffic control activities;
18. Procedures for the accommodation of inspections, sampling and tests by third parties when applicable;
19. Procedures to ensure the adequacy of material (quantity) available for IQF sampling and testing and OV sampling and testing;
20. Procedures for identification and control of materials, equipment, and elements of the Work

- including procedures consistent with current industry standards to ensure that identification of the item is maintained by appropriate means, either on the item or on records traceable to the item, as necessary, throughout fabrication, erection, installation and use of the item;
21. Procedures for use of markings, such as stamps, tags, labels, routing cards, or other suitable means, to record the status of inspections and tests performed upon individual items of the Work;
  22. Procedures for handling, storage, shipping, cleaning, and preservation of materials and equipment to prevent damage or deterioration;
  23. Procedures for establishing measures for identification and resolution of repeatedly occurring conditions adverse to quality, such as failures, malfunctions, deficiencies, defective material and equipment, deviations, and other non-conforming work and how they are promptly identified and corrected including determination of cause of the condition and corrective action taken to preclude repetition. This will include development, documenting and reporting, in writing using a Corrective Action Report (CAR), as approved by SCDOT, that includes at a minimum (a) the identification of the non-conforming condition adverse to quality, (b) immediate action taken to prevent this correct non-conformity, (c) root cause analysis, (d) improvements to the quality system to prevent similar occurrences, and (e) plan to monitor the effective implementation of improvement(s) identified. Completed CAR shall be submitted to SCDOT, the IQF and to appropriate levels of Contractor's management for review and approval prior to implementation;
  24. Summary of the documentation system and structure that comprises the construction quality records, and define the procedures to make sure quality records are immediately available to OV and FHWA for review;
  25. Procedures and frequency for checking and verification of the accuracy and adequacy of construction or right-of-way stakes, conformance to any accuracy requirements, survey control points and lines, and grades and benchmarks established by SCDOT and /or the Contractor; and
  26. Procedures for ensuring that construction alignment and profile/grades lines and curves that comprise the completed Work are in accordance with the Contract, RFC plans and specifications.

Additional explanation on non-conformance is included in Appendix F, Process for Addressing Non-conforming Material or Workmanship.

#### **2.4 Quality Control Reporting, Record Keeping, and Documentation**

The QCM will maintain all QC construction workmanship and materials quality records of all inspections and tests performed per the approved CQMP. These records will be submitted weekly to SCDOT in accordance with the process and format established in the approved CQMP.

## Section 3

### Acceptance Program

#### 3.1 General

The acceptance program includes both the IQF's QA and SCDOT's OV functions. Regarding materials testing, the contractor-performed QA test results will be used in the acceptance decision if they are validated and/or verified by the OV test results. Regarding workmanship and other inspection-driven features of the work, the IQF's inspection observations and conclusions will be used in the acceptance decision provided that OV activities verify the QA processes, procedures and documentation are in accordance with the approved CQMP.

The IQF's QA staff will be separate and independent from the Contractor's production and QC staff.

#### 3.2 Engineering Judgement

The use of Engineering Judgement is part of the acceptance program and the IQF needs the ability to render decisions in the field regarding the work performed. SCDOT recognizes that the IQF is an element of the Contractor's team working with the Contractor to check for and determine compliance with the approved plans and specifications. SCDOT recognizes that the IQF should be afforded the opportunity, in concert with their independent role, to render engineering decisions with respect to appropriate documents for inspection and testing provided that the following criteria are met:

1. The IQF will formally submit an Engineering Judgement list of inspection and testing items that it is requesting approval from SCDOT to exercise Engineering Judgement on. This list will be reviewed and approved by SCDOT at its sole discretion. Once approved by SCDOT, the IQF may only exercise Engineering Judgement on items included in the approved list. This Engineering Judgement list will be maintained by the IQF and will only be revised with approval of SCDOT at its sole discretion.
2. Engineering Judgement may be applied by SCDOT and the Independent Quality Manager (IQM). Delegation of authority by the IQM must be approved by SCDOT. These individuals are required to be an employee of SCDOT, OVF, or the IQF and must be a Registered Professional Engineer in the State of South Carolina. Engineering Judgement may only be applied within an individual's area of expertise.
3. Engineering Judgement to accept material or work failing specifications will never be applied solely to promote "partnering" or to help the Contractor. Quality of work is always the highest priority. Schedule impacts will not be a consideration with respect to quality delivery of the Work.

4. Engineering Judgement to accept materials or work failing specification requirements will be applied only in cases that will otherwise meet the intent of the design or that rejection of material compromises quality of a more significant item (e.g. by rejecting a load of concrete for a structural element that is subject to a cold joint).
5. Engineering Judgement will only be applied to individual tests. Patterns of failure will not be accepted and will be considered a breakdown in QC activities and shall be addressed in the CQMP. Recurring use of Engineering Judgement for the same plan or specification deviation should result in process corrections to the construction operations to assure material and work is conforming to plan and specification requirements. Engineering Judgement cannot be used to widen a specification requirement on a continuing basis.
6. The IQM shall utilize Engineering Judgement to direct that an amount of acceptance testing greater than the required minimum be done when deemed necessary.
7. The individual exercising the Engineering Judgement will apply good engineering practices to ensure quality of accepted material by performing additional tests, through engineering analysis, etc. and will document his/her acceptance and justification.
8. Engineering Judgement in acceptance of work not meeting specification requirements will be applied only to situations that are technically sound and in consideration of localized conditions. Engineering Judgement will not be utilized to waive specification for conditions that have project-wide implications. The acceptance of material or work not meeting specifications in a single instance at a specific location will not be applied as a project-wide decision. Each situation will be judged on the merits of its unique characteristics.
9. SCDOT may, at any time, remove or limit Engineering Judgement authority from the IQM if his/her Engineering Judgement is not exercised appropriately, too frequently or in a manner non-compliant with the requirements in this section.
10. SCDOT and FHWA have oversight agreements in place that require specific documentation relating to non-conforming material that can remain in place. Any application of Engineering Judgement will be accompanied by appropriate documentation defined in the CQMP.
11. The IQM is encouraged but not required to consult with SCDOT prior to making acceptance decisions based on Engineering Judgement.
12. IQF personnel will not be placed, or appear to be placed, in a position that exhibits signs that they were pressured by the Contractor to accept, approve, or continue the duties of the IQF scope of work as detailed in the project under duress.

Additional explanation on application of Engineering Judgement is included in Appendix F, Process for Addressing Non-conforming Material or Workmanship.

### **3.3 Sampling, Testing, and Analysis**

This section provides requirements for sampling, testing, analysis, and acceptance requirements to be used in the acceptance decision.

#### **3.3.1 Analysis Types and Uses**

Samples or tests are either random or fixed, depending on whether the location was selected randomly (random) or if a specific location was subjectively identified (fixed). Samples or tests are also either independent or split, based on whether the sample or test is taken independently of any other sample or test taken at the same general location and period of time (independent) or whether it is taken at the same general location and period of time of another sample or test (split). Only SCDOT and IQF samples and tests selected randomly and independently shall be used to meet guide schedule testing frequency requirements. A failing IQF random independent test requires a passing fixed-independent test at the original failing location and an additional passing random-independent test within the lot for acceptance. The IQF shall perform additional (fixed) tests when the quality of material is questionable at a location other than the randomly selected location. If these additional fixed tests fail, they shall be addressed in a similar manner to a failing random-independent test. Fixed tests do not count towards meeting minimum IQF testing frequencies.

A comparison process for performing and analyzing split samples between SCDOT and IQF is necessary during the initial implementation of this QAP to ensure that SCDOT and IQF equipment and testing procedures are in alignment. These samples will be analyzed by SCDOT and the results discussed with the IQF to assure laboratory and technician test results compare favorably. When the allowable deviation from the limits in Figure 106D (Deviation Guide for Comparing Quality Control Test Results to Independent Assurance Sample Test Results) of the *SCDOT Construction Manual* are exceeded, corrective actions for either or both parties will be identified, and corrective actions will be incorporated as appropriate. This process will help provide initial alignment of the SCDOT and IQF equipment, laboratories and testing procedures. The IQF must commit resources and sample material as necessary to accommodate splitting alignment activities described in the QAP.

Split samples will also be performed throughout the life of the Project as necessary to investigate non-validating material categories and verify or realign testing equipment and personnel.

#### **3.3.2 Inspection and Testing Notification**

On a weekly basis, the Contractor will update and provide the IQF and SCDOT with a rolling 3-week look-ahead schedule consistent with the current CPM Schedule and showing the anticipated start and finish of Work activities. The look-ahead schedule will include offsite fabrication activities and planned onsite

construction activities. The look-ahead schedules will include anticipated inspection activities, review by third parties, and all associated hold points for required work activities.

### **3.3.3 Quantities and Testing Frequency**

The quality of materials and construction incorporated into the Project are controlled by sampling and testing and must be accepted based on compliance with this QAP and the Contract. The IQF must randomly sample at prescribed frequencies based on the IQF sampling guide schedule that meet or exceed those presented in the Appendix B. The IQF's sampling guide schedule must be published in the Contractor's CQMP. Sampling and testing must be performed by AASHTO-accredited laboratories and by SCDOT-certified sampling and testing personnel who participate in the Independent Assurance (IA) program. Technicians performing specialized inspections on Intelligent Transportation Systems (ITS), lighting, or signals must have both International Municipal Signal Association (IMSA) Traffic Signals Technician Level II and IMSA Fiber Optic Technician Level II certifications. Technicians performing specialized inspections on structural steel coatings must have NACE Coating Inspector Program (CIP) Level 1 or SSPC Bridge Coating Inspector (BCI) Level 1 certification.

The IQF's sampling guide schedule frequencies shall be fulfilled using only random and independent samples and tests. It must indicate the material type to be sampled, the controlling specification(s), the frequency of sampling, the location where sampling will occur, the testing to be performed, and the acceptance criteria. Material test identification and labelling will be in accordance with standard SCDOT practices with some modifications to accommodate the separation of materials into appropriate categories for statistical validation or verification. The IQF shall comply with and follow the SCDOT test identification and labelling practices for the Project.

For materials that are sampled on a time designated lot basis, the CQMP must define the methodology to estimate the relationship between the production lot quantity and the time required to produce such quantity. This relationship is required for the IQF to determine the required number of acceptance samples.

Some materials may be accepted through material certifications and manufacturer's test reports. Certifications and test reports typically approved by the SCDOT Resident Construction Engineer (RCE) in the *SCDOT Standard Specifications for Highway Construction* will be reviewed and approved by the IQM. Certifications and test reports approved by the SCDOT's Office of Materials and Research (OMR) in the *SCDOT Standard Specifications for Highway Construction* will continue to be reviewed and approved by SCDOT's OMR.

The IQF will continuously track and record the quantities of materials incorporated into the Project. Monthly, the IQF will reconcile their accepted (testing and inspection) quantities with installed quantities recorded by QC and report them to SCDOT to verify compliance with the approved guide schedule in the CQMP. SCDOT will use the report to verify compliance of both the IQF and OV testing frequency.

SCDOT, or its designee, will perform oversight monitoring and material verification sampling/testing. To verify IQF test results, OV testing will be performed in accordance with this QAP and at a frequency shown in Appendix C – Owner Verification Levels for Materials Verification. OV testing frequency will be established at SCDOT's sole discretion.

### **3.4 Quality Acceptance Requirements**

The CQMP must establish a systematic approach to define the processes, methods, procedures, and documentation for quality acceptance of all materials and workmanship in accordance with this QAP. These methods and procedures must clearly define the levels of authority and responsibility for the administration of the IQF's portion of the CQMP. This will include the procedures used by the IQF to ensure that the Work is inspected and tested to verify compliance with the Contract, RFC plans, shop drawings, specifications and standards.

The IQF must not rely wholly on the results of sampling and testing in determining the acceptability of materials and construction work. The sampling and testing must be complemented by sufficient visual inspection of the materials to determine whether the samples and tests are reasonably representative. In addition, there should be sufficient inspection of the construction operations and processes to assure uniformly satisfactory results and conformity to the plans, specifications, and other applicable Contract requirements.

#### **3.4.1 Quality Acceptance of Asphalt Mixtures**

Acceptance of both hot mix and warm mix asphalt will be determined in accordance with SCDOT's SC-M-400 – Asphalt Mixture Quality Acceptance. The Contractor will provide sufficient SCDOT certified personnel to perform the required inspection, sampling, testing, verification, and documentation of asphalt production at the asphalt plant. The IQF will provide sufficient SCDOT certified Asphalt Roadway Technicians to perform the required inspection, sampling, testing, verification, and documentation on the roadway. SCDOT, or its designee, will serve as the Asphalt Mixture Verification Manager (AMVM), the Asphalt Materials Engineer (AME) and the District Asphalt Manager (DAM) for the project. The Contractor will include procedures in the CQMP for performing and documenting asphalt quality acceptance inspection and testing in accordance with SC-M-400.

### **3.4.2 SCDOT Direct Acceptance**

SCDOT will perform direct acceptance inspection and/or testing of precast, prestressed, and structural steel elements. The IQF will not be engaged in the acceptance of these specific elements of work and owner verification will not be required or performed.

### **3.4.3 Quality Acceptance Staffing, Facilities, and Equipment**

The size of the IQF staff must reflect the volume of QA activities necessary for all work in progress and the IQF shall maintain such staff size in accordance with the approved CQMP. The IQF staff must perform comprehensive inspection and testing services for all construction activities, regardless of complexity or duration, in compliance with the approved CQMP and as typically performed by SCDOT Construction Engineering & Inspection (CE&I) staff on traditional projects, unless otherwise indicated in the Contract.

The IQF shall update the construction QA staffing requirements as necessary throughout construction to reflect changes in the actual construction schedule and levels of production. The IQF shall ensure that all active construction activities, regardless of complexity or duration, are monitored and inspected at all times by IQF staff certified in the construction activity being performed, unless approved in advance by SCDOT at its sole discretion.

The IQF will assign an on-site IQM responsible for management of the QA portion CQMP, which may be used in SCDOT's acceptance decision if verified by SCDOT's OV. The IQM will meet the following requirements.

1. Be a licensed professional engineer in the state of South Carolina and will be an employee of the IQF;
2. Report jointly to Contractor's governing Executive Committee (construction joint venture or construction company if only one prime contractor) and SCDOT. The IQM will not report to any person or party directly responsible for design or construction production.

The IQM will review, approve, authorize, examine, interpret, and confirm any methods or procedures requiring review, approval, authorization, examination, interpretation, confirmation, etc., as designated in the SCDOT Standard Specifications. The IQM is considered the "Resident Construction Engineer" for the purpose of this document when interpreting the SCDOT Standard Specifications, Contract, standards, policies, and technical provisions during construction and will have the authority to stop Work. However, the IQM is not considered the Designer (of Record). Acceptance decisions by the IQM must be verified

through the OV program, Engineering Judgement or through the non-conformance report (NCR) process. The IQM will submit to SCDOT an “Independent Quality Firm Certification” report on a monthly basis in the format as provided in Appendix D. The IQM will also maintain and submit monthly to SCDOT an Engineering Judgement Log and a Non-conformance (NCR) Log of all reports generated and approved during the reporting month.

The IQF inspection and materials sampling/testing staff will be employed by the IQF and be under the direction of the IQM to verify compliance with the Contract for any or all parts of the Work and the materials used by any member of the Contractor’s team.

IQF inspection and materials sampling/testing staff will have been trained and certified in the applicable inspection and material sampling and testing procedures. The IQF's staff will be experienced in highway inspection and materials testing. The training and experience of the IQF staff will be commensurate with the scope, complexity, and nature of the activity to be inspected and tested. IQF personnel qualifications will include SCDOT certifications in accordance with the *SCDOT Technician Certification Policy* for testing and inspection as well as appropriate nationally recognized certifications applicable to inspection or testing activities. IQF materials sampling/testing personnel shall also be subject to SCDOT’s IA program. Documentation of the training, certification, and experience will be maintained by the IQF and made available for review and audit by SCDOT.

The IQF must use an AASHTO-accredited laboratory and shall be approved by SCDOT 30-days prior to beginning the portion of Work for which the laboratory will be performing the testing. Unless otherwise approved by SCDOT, the laboratory or field laboratory will be located on site or within five miles of the Project.

#### **3.4.4 Quality Acceptance Requirements**

The Contractor’s CQMP must include the following to demonstrate compliance with the following QA requirements.

1. IQF organizational and staffing plan including (a) the period of time that the IQF staff members must be present on the site, and (b) the required minimum knowledge, technical skills, and experience level of the personnel related to the various inspection functions, such as but not limited to, grading, drainage, structures, pavements and electrical inspections. Also identify the administrative/clerical support staff for management of records/documents pertinent to IQF activities;
2. Processes to ensure compliance with minimum guide schedule testing frequencies provided in Appendix B, including how IQF sampling and testing frequencies and quantities are tracked to

- ensure compliance with the Contract and how that information will be transmitted to SCDOT at least daily, and in a data format meeting the specifications of the Appendix E, XML Definition Document;
3. Detailed procedures for inspection of each work activity to include, but not limited to, work items to be inspected, inspection methods, certified IQF staff involved in the inspection, acceptance criteria to be applied, and identify the IQF hold points and hold point criteria that must be satisfied before advancing the work activity. Procedures will also include the measures to ensure OV will be accommodated during the inspection and hold point processes;
  4. Procedures for performing inspection of work activities to verify compliance with the RFC plans, specifications, shop plans and working drawings. The procedure should identify inspection frequency and methods for performing verification inspections and documenting the work;
  5. Identification of inspection references specifications, standards, forms and other resources that are to compliment SCDOT specifications, standards and forms and are intended to be used to ensure quality of work activities and/or materials incorporated into the Project;
  6. Define and provide inspection documentation format for technician daily inspection reports, work item checklists, and materials test reports.;
  7. Test data organization methodology including the planned materials information database structure and sample identification methodology that documents sample ID structure, material type and usage codes, and location referencing standards. Material codes and other test identifiers must be consistent with those provided by SCDOT and identified in Appendix E, XML Definition Document;
  8. Materials information management software and end user computer devices that will be utilized for collecting, organizing, processing, retrieving, and reporting test data including how the IQF will capture data and transmit reports to SCDOT in an electronic format acceptable to SCDOT;
  9. Content and format of the sampling and testing requirements for all types of materials that will be used on the Project including how it will be consistent with those identified in Appendix C;
  10. Procedures for checking and verifying that all collected samples and performed material tests are reported with the proper material codes, type codes or other identifiers required by SCDOT to perform OV including internal QC methodology that will be used to check and assure data integrity;
  11. Methodology for review and approval of test results including the categorization of test results in a manner acceptable to SCDOT, transmitting test results to SCDOT in a format acceptable to SCDOT for use in fulfilling its verification requirements, and working collaboratively with SCDOT to resolve nonverification between IQF and SCDOT test results;
  12. Identification of specific materials, or components of items, that are to be accepted based on manufacturer's certification, how material certifications will be collected or received, how they will be provided to and monitored by IQF field personnel, how they will be correlated to specific quantities of received material, the system and processes used for receiving, storing and organizing

- materials certifications to facilitate future audits, what tracking certifications and who will be responsible for managing the materials certification program.;
13. Standards to ensure compliance with the sampling and testing plan that include a process for tracking planned versus actual testing status including the nature and content of weekly reports that will be provided by the IQF to show sampling and testing plan compliance, and the manner in which non-compliance situations will be rectified, or otherwise justified;
  14. Submittal processes for all Portland cement concrete, asphaltic concrete, soil-lime treatment, soil-cement treatment and other mix designs by a licensed Professional Engineer. For hot-mix asphalt mix designs and Portland cement concrete mix designs, processes shall include submittal to SCDOT for review at least 5 business days prior to use and submittal of revisions to SCDOT for review at least 10 business days prior to use.
  15. Procedures for performing and documenting quality acceptance inspection and testing of asphalt mixtures in accordance with SCDOT's SC-M-400 - Asphalt Mixture Quality Acceptance.
  16. Education, training, and certification program of IQF personnel including electronic log made available to SCDOT that contains personnel certification status and expiration dates;
  17. Processes to track and assure that personnel performing QA activities are evaluated annually by SCDOT's IA staff for the sampling and testing they perform including reporting to SCDOT which individuals are due for evaluation;
  18. Procedures to ensure that IQF personnel are present when work is being performed including how the Contractor shall identify and communicate inspection needs or hold points to the IQF and SCDOT and how to complete inspections or hold points;
  19. Detailed list of materials and the process and authority for application of Engineering Judgement to accept material failing to meet inspection and testing specifications based on an individual test if the material still meets the intended purpose and indicate how the IQF will comply with these guiding principles;
  20. Methodology and processes for the development and review of Non-Conformance Reports (NCR) to document and address each occurrence of non-conforming material failing to meet specifications to include identification of the type and location of the non-conforming material, details of the specification non-conformity, additional testing or analysis performed, subsequent conclusions made, and final disposition of the failing material. SCDOT has final approval on all NCR's.
  21. Format for documentation of the IQF's application of Engineering Judgement including, at a minimum, a unique identifying number for each instance, and a written document identifying the type and location of the non-conforming work or material, the circumstances and the engineering evaluation rationale and conclusions, and any supporting documentation such as calculations or sketches, as appropriate;
  22. Procedures for proper maintenance, control, calibration, and certification of tools, gauges,

- instruments, and other measuring and testing devices used in activities affecting quality at specified periods to maintain accuracy within industry standards;
23. Comprehensive system and schedule of planned and periodic internal audits, at a minimum of quarterly, of the CQMP to determine adherence to and the effectiveness of both the QC and QA portions of the CQMP including written procedures and checklists, follow-up actions, and re-audit of deficient areas and correction actions;
  24. Summary of anticipated construction audit documentation to be submitted to SCDOT, and the procedures to ensure all results of audits for construction are submitted to SCDOT within five business days after the audit is completed;
  25. Processes to ensure compliance with Buy America requirements of 23 CFR 635.410 including tracking quantities and dollars of domestic and foreign steel to be made available to SCDOT at least monthly;
  26. Summary of the documentation that comprises the construction quality records including how the records shall be immediately available to SCDOT for review;
  27. Proposed detailed weekly report(s) which continuously track and record the quantity of material incorporated into the Project as well as documentation that the IQF is meeting the minimum sampling and testing frequencies;
  28. Methods for verification of approved status of materials used on the project included on SCDOT's qualified products list (QPL), procedures to request approval of non-standard materials not included on SCDOT's QPL and how materials no longer approved on SCDOT's QPL will be sampled and tested by the IQF;
  29. IQF materials sampling and testing procedures including the processes for random sampling, tracking materials samples, processing materials samples, review and approval of test records, and tracking compliance with materials testing frequency;
  30. Methods for addressing failed IQF test results including a fixed test at the original failing test location and a new random independent test at a new randomly determined location in the same lot as required;
  31. Procedures for addressing failed OV test results and non-validation of IQF test results in accordance with Section 3.6 and 3.7 of this document;
  32. Process and schedule for development, review, approval and monitoring of Storm Water Pollution Prevention Plan (SWPPP) implementation including daily inspection and reporting in accordance with South Carolina Department of Health and Environmental Control (SCDHEC) requirements;
  33. Procedures for development, review, approval and monitoring of Traffic Control Plans (TCP) including inspection and hold points prior to starting construction work associated with the approved TCP. If the traffic control set up is not fully compliant with the approved TCP, procedures for IQM to make and document an engineering determination that the setup is sufficiently compliant with traffic control standards before work can be started.

34. Procedures to monitor and check the accuracy and adequacy of survey control, benchmarks, construction stakes, lines, and grades established by Contractor;
35. IQF procedures to perform and document construction survey verification of Contractor's survey in accordance with the SCDOT Construction Manual and the SCDOT Standard Specifications for Highway Construction.
36. Procedures for submittal of final materials certification report to SCDOT in accordance with SCDOT's standard format and containing all information required for SCDOT to complete their final material certification obligations to FHWA.

### **3.4.5 Quality Acceptance Reporting, Record Keeping, and Documentation**

The IQF shall document and maintain project records showing how the IQF has complied with the CQMP requirements, including:

1. An electronic daily log of all inspections performed for both Contractor and Subcontractor operations in a format acceptable to SCDOT and must be made available to SCDOT upon request. The daily inspection reports must identify inspections conducted, results of inspections, location and nature of defects found, causes for rejection, and remedial or corrective actions taken or proposed. The responsible inspector or technician and supervisor must sign the daily inspection reports. IQF shall provide reports of the QA daily inspections (including any material certifications associated with the work) to SCDOT in an electronic format acceptable to SCDOT within 24 hours after the work shift;
2. An electronic system for recording all material test results and certifications. The responsible technician and his/her supervisor must sign each test report. Contractor shall provide the results of the daily test to SCDOT within 24 hours of test completion and without prior review by the Contractor. The daily submission of test reports shall be formatted in conformance with requirements shown in Appendix E, XML Definition Document;
3. Inspection and materials quality program that must deliver all inspection reports, laboratory and field test results to SCDOT in an electronic format acceptable to SCDOT. This electronic reporting is intended to allow Contractor and SCDOT to make timely and accurate decisions on workmanship and material quality issues.
4. System and procedures to approve and maintain original copies of all material certifications and manufacturer's test reports as required by the specifications prior to incorporating material into the Work and to make material certifications available to SCDOT.

### 3.5 Owner Verification Requirements

SCDOT will perform OV to verify IQF inspections, test results and conclusions. For materials testing, verification will be achieved through comparisons between IQF testing results and OV testing results or the observation of IQF test performance. For workmanship and inspection activities, OV will verify that the IQF is performing the inspection procedures adequately and documenting the results in accordance with the CQMP. In addition to real-time evaluations, SCDOT will also conduct periodic audits to verify Contractor's and IQF's compliance with the approved CQMP.

SCDOT will develop a comprehensive Owner Verification Plan (OVP) for the Project and submit it to FHWA for their concurrence. SCDOT's OVP will include internal procedures used by SCDOT to ensure that the IQF's frontline acceptance activities are performed in accordance with the approved CQMP. SCDOT will complete the development of the OVP in parallel with approval of the Contractor's CQMP.

The OVP must include the following to demonstrate compliance with the following requirements:

1. Methods and procedures that clearly define the authority and responsibility for the administration of the OVP.
2. Procedures for overseeing and monitoring the Work for compliance with Contractor's CQMP for each construction operation.
3. Procedures to ensure that the education, training, and certification of personnel performing OV activities are achieved and maintained in accordance with the approved OVP.
4. Procedures to oversee the status and disposition of any identified non-compliance with the plans and specifications.
5. Measures to ensure that tools, gauges, instruments, and other measuring and testing devices used in activities affecting quality are properly maintained, controlled, calibrated, certified, and adjusted at specified periods to maintain accuracy within industry standards.
6. A system of planned and periodic audits of the Contractor's CQMP to determine adherence to and the effectiveness of the CQMP. Audit results will be documented, reviewed, and sent to SCDOT and the Contractor. Follow-up action, including re-audit of deficient areas following corrective action, will be taken where indicated.
7. A system of planned and periodic audits to determine OV adherence to and the effectiveness of the OVP. Audit results will be documented, reviewed, and sent to SCDOT. Follow-up action, including re-audit of deficient areas following corrective action, will be taken where indicated.
8. Procedures for performing periodic monitoring of Work to verify that the IQF has inspected the Work in compliance with the RFC plans, specifications, and shop plans and working drawings. The procedure should identify a target oversight frequency and methods for performing verification monitoring.
9. Procedures for performance of OV material sampling and testing including the process for

- generating random test locations, tracking material samples, processing material samples, review and approval of test records, and tracking compliance with material testing frequency.
10. Procedures for reviewing QA and OV test results for compliance with mutually agreed-upon processes and naming conventions to ensure data integrity for accurate statistical analyses.
  11. Procedures for verifying that only tests performed by qualified IQF and OV testing personnel are submitted to SCDOT for analysis.
  12. Procedures for monitoring the QA inspection and testing of asphalt mixtures in accordance with SCDOT's SC-M-400 - Asphalt Mixture Quality Acceptance.
  13. Procedures for auditing QC and QA records, documentation, procedures, and processes to verify compliance with the Contract and approved CQMP.
  14. Roles and procedures for reviewing and approving Shop Plans, Working Drawings and mix designs.
  15. Target frequencies for the independent sampling and testing that are to be conducted as a part of OV. The initial target frequency will include a higher frequency of testing at the beginning of the Project and will be adjusted, as appropriate throughout the Project, based on the observed consistency of the product, the statistical comparison between OV and IQF test results and SCDOT Engineering Judgement.
  16. Procedures for ensuring that OV testing is performed at the frequencies stipulated in the OVP.
  17. Identification of the platform and data structure of the database management system that will be used to collect, store and retrieve OV test data. Identification of a strategy to coordinate data between the IQF and SCDOT, meeting Appendix E, XML Definition Document.
  18. Procedures for performing statistical analyses in compliance with procedures outlined in this QAP.
  19. Procedures for satisfying IA requirements of this QAP.
  20. Procedures for review and approval of Corrective Action Report (CAR) for resolutions of reoccurring, non-conforming work as submitted by the Contractor.
  21. Procedures for review and approval of Non-Conformance Reports (NCR) for disposition of each materials test failing to meet specifications as submitted by the IQF.
  22. Format for documentation of the OVF's application of Engineering Judgement including, at a minimum, a unique identifying number for each instance, and a written document identifying the type and location of the non-conforming work or material, the circumstances and the engineering evaluation rationale and conclusions, and any supporting documentation such as calculations or sketches, as appropriate

Additional explanation on non-conformance is included in Appendix F, Process for Addressing Non-conforming Material or Workmanship.

### **3.6 Owner Verification Levels of Material Verification**

Each material testing procedure expected to be performed by the IQF, and verified by SCDOT, has been assigned a level of materials verification (Appendix C).

For Level 1 test procedures, verification is achieved through continuous analyses. Verification involves statistical analyses using test result comparison packages that have been prepared for specific materials during specific time frames. The F-test is used to determine if the OV and QA data population variances are equal, and the t-test is used to determine if their means are equal. The F- and t- tests are performed continually through the life of the project. The target OV testing frequency is approximately ten percent of the QA testing frequency and can be increased at SCDOT's discretion.

For Level 2 test procedures, verification is achieved through independent verification. Verification involves obtaining independent OV samples and utilizing Engineering Judgement to compare OV test results with the corresponding QA test results. Test result verification is accomplished on a quarterly basis or as dictated by actual construction operations and schedule. The target OV testing frequency is once per quarter and can be increased at SCDOT's discretion.

For Level 3 test procedures, verification is achieved through observation verification. Verification involves observing the IQF performing the specific test methods. This type of verification will occur once per test method, unless otherwise determined necessary by SCDOT.

If the OV results or observation verification do not verify the QA test results, SCDOT and the IQF will both proactively investigate and resolve the nonverification. SCDOT and the IQF will also proactively take prudent steps to minimize the occurrence of nonverification.

### **3.7 Material Quality and Acceptance**

In addition to the need to investigate and resolve nonverifications, the material in question must be immediately evaluated to determine if it can be left in place or must be removed, reworked, or repaired regardless of whether the material category is verifying or not. If material is to remain incorporated into the Project, the material in question will be evaluated using the process described in this section. The IQF or SCDOT may exercise Engineering Judgement to determine whether the material will perform its intended purpose. There are four possible combinations of passing and failing results between the OV and QA test results.

1. Both the OV and QA test results are within specification limits.

Material may be incorporated.

2. OV test results are within specification limits but QA test results are outside of specification limits.

Material may be incorporated if the IQF exercises Engineering Judgement to accept the material or if the material is accepted through the NCR process.

3. Both the OV and QA test results are outside of the specification limits.

Material may be incorporated if the IQF exercises Engineering Judgement to accept the material or if the material is accepted through the NCR process. The acceptance of material is subject to one of the two scenarios below:

- a. OV test results indicate reasonable conformance with specification requirements, and SCDOT exercises Engineering Judgement to concur with acceptance of material based on the IQF's Engineering Judgement or through the NCR process.
- b. OV test results do not indicate reasonable conformance with specification requirement. IQF then performs a fixed test at the OV failed test location. Based on the results of the previously completed OV and IQF tests, the additional OV and/or IQF fixed test results and the subsequent investigation discussions between SCDOT and IQF, SCDOT determines whether the material may be incorporated and SCDOT records the disposition.

If the material is reworked, the IQF must perform a fixed test at the OV failed location followed by random-independent tests by both the IQF and SCDOT. Random-independent test results representing material prior to rework should be excluded from new statistical analyses.

4. OV test results are outside of specification limits but QA test results are within specification limits.

Material may be incorporated subject to SCDOT's response in the two scenarios below.

- a. OV test result indicates reasonable conformance with specification requirements. SCDOT exercises Engineering Judgement to concur with acceptance of material based on the IQF's Engineering Judgement or through the NCR process.
- b. OV test result does not indicate reasonable conformance with specification requirement. IQF then performs a fixed test at the OV failed test location. Based on the results of the previously completed OV and IQF tests, the additional OV and/or IQF fixed test results and the subsequent investigation discussions between SCDOT and IQF, SCDOT determines whether the material may be incorporated and SCDOT records the disposition.

If the material is reworked, the IQF must perform a fixed test at the OV failed location followed by random-independent tests by both the IQF and SCDOT. Random-independent test results representing material prior to rework should be excluded from new statistical analyses.

### **3.8 Referee Testing**

While expected to occur very rarely, disputes over specific QA and OV test results may be resolved in a reliable, unbiased manner by referee testing and evaluation performed by SCDOT's Office of Materials & Research or an independent third-party testing laboratory as appointed by SCDOT's Office of Materials & Research. The decision by SCDOT, or its designee, is final. Referee testing is solely an owner function. Therefore, if a third-party laboratory is utilized, SCDOT will pay for this testing.

### **3.9 FHWA Reporting**

SCDOT will submit quarterly reports to FHWA for concurrence with SCDOT's compliance with the OVP. The reporting period for specific pay items or materials is dependent on the pace of construction, the number of tests performed in each analysis category, the time period of the sampling, and the specification and quality requirements.

The FHWA quarterly report must address the following areas:

1. Statistical analysis and verification results;
2. Non-validation investigation;
3. Split sample test results;
4. IQF Engineering Judgement log;
5. OVF Engineering Judgement log
6. Non-conformance log; and
7. IQF Monthly Certifications

## Section 4

### Independent Assurance Program

#### 4.1 General

The Code of Federal Regulations (23 CFR 637, Subpart B) requires the implementation of an Independent Assurance (IA) program. SCDOT, or its designee, will implement the IA program as described in this section.

The IA program evaluates the sampling/testing personnel and testing equipment used in acceptance of materials. The Code of Federal Regulations allows observations, split sample results, and proficiency sample results as means of evaluating testing personnel within a State's IA program. The IA program allows for the inclusion of calibration checks, split sample results, and proficiency sample results for evaluating acceptance testing equipment. The IA program does not directly determine the acceptability of materials but evaluates all personnel and equipment involved in the acceptance decision.

#### 4.2 SCDOT Independent Assurance for Testing Personnel

Independent Assurance for testing personnel performing materials acceptance activities will be in accordance with portions of *SCDOT Construction Manual* Section 106.3.11 Independent Assurance (IA) Sampling and Testing as applicable to this QAP.

#### 4.3 Qualification of Testing Personnel

All personnel supervising or performing acceptance sampling and testing activities for SCDOT must meet the qualification requirements in the *SCDOT Technician Certification Policy* and participate in annual IA proficiency testing.

#### 4.4 Qualification of Laboratories

Laboratories providing testing on the Project will be AASHTO-accredited and will be approved by SCDOT prior to beginning the portion of Work for which the laboratory will be performing the testing. SCDOT will review the QA and OV laboratories periodically to verify compliance with their AASHTO-accreditation requirements and/or verify that test procedures are being performed correctly.

# **Appendix A**

## **Minimum Hold Points**

## Appendix A - Minimum Hold Points

| Discipline   | Hold Point  | IQF Approval Required | SCDOT Approval Required  | Comments   | Form Numbers    |
|--|---|-----------------------|--|--|-----------------|
| <b>Environmental Mitigation</b>  | Prior to initiating land disturbance activities   | Yes                   | Yes  | Confirm approved SCDHEC NOI on file with NPDES General Permit for SCDOT SCR160000  |                 |
|  | Prior to land disturbance activities at off-site borrow pits, waste areas or stockpile areas  | Yes                   | Yes  | Confirm all permits submitted, approved and on file  | 200.04          |
|  | Prior to resuming grading operations on a weekly basis  | Yes                   | No   | Confirm Grading and Stabilization Log up to date to include when grading occurs, construction activities cease, and initiation of stabilization measures.            | 800.05          |
| <b>Embankments</b>   | Prior to incorporation of borrow material into project  | Yes                   | No   | Confirm material borrow material is tested and approved  |                 |
|  | After clearing, grubbing, and mucking, prior to fill placement in areas with < 5' fill.       | Yes                   | No   | Confirm stumps, roots, debris, etc. have been completely removed.  |                 |
|  | After clearing, grubbing, and mucking, prior to fill placement in areas with > 5' fill.       | Yes                   | No   | Confirm roots, debris, etc. have been completely removed and remaining stumps are below 8" in height   |                 |
|  | Prior to placement of subsequent lift of embankment/fill placement - below top 18".           | Yes                   | No   | Confirm compaction testing performed and meets specifications.   |                 |
|  | Prior to placement of initial top 18" material.   | Yes                   | Yes  | Confirm proof roll conducted on final lift of embankment below 18"   |                 |
|  | Prior to placement of subsequent lift of embankment/fill placement - within the top 18".      | Yes                   | Yes  | Confirm compaction testing performed and meets specifications. Confirm proof roll conducted on each lift.  |                 |
|  | Prior to installation of base course (sand clay, GAB, CTB, etc.)                              | Yes                   | No   | Confirm that material is sampled, tested and approved or mix design is submitted, approved and on file   |                 |
|  | Prior to paving over base course  | Yes                   | Yes  | Confirm depth checks, cement rates, gradation, segregation, etc. meet specifications. Confirm proof roll is conducted and approved.                                  |                 |
|  | Prior to removal of settlement surcharge  | Yes                   | Yes  | Confirm settlements/rates have been achieved.  |                 |
| Prior to installing ground improvements                                      | Yes   | No                    | Confirm Ground Improvement Plan is submitted and approved.           |  |                 |
| Prior to placing embankment over ground improvements                         | Yes   | No                    | Confirm ground improvements were installed according to approve plan |  |                 |
| <b>Drainage (includes Drainage Box Structures)</b>                           | Prior to placing drainage pipe  | Yes                   | No   | Confirm foundation and bedding material is sound and acceptable. Confirm RCP has been stamped as approved or HDPE is on SCDOT QPL and certification is on file.      |                 |
|  | Prior to placing structural backfill over drainage pipe.                                      | Yes                   | No   | Confirm structural fill material has been sampled, tested and approved   |                 |
|  | After placing backfill over drainage pipe and prior to initiating grading operations          | Yes                   | No   | Confirm pipe meets specifications for roundness and other defects.   |                 |
|  | After excavation and prior to placing/building drainage structures                            | Yes                   | No   | Confirm foundation and bedding material is sound and acceptable. Confirm that reinforcing steel has been sampled, tested and approved.                               |                 |
|  | After reinforcement and form placement and prior to pouring concrete for drainage structures. | Yes                   | No   | Confirm reinforcing steel size and spacing meets specifications. Confirm stability, alignment and grade of forms meet plans and specifications.                      |                 |
|  | Prior to backfilling drainage box structures  | Yes                   | No   | Confirm concrete meets required strength. Confirm final alignment and grade of completed structure. Confirm structural fill material has been submitted and approved |                 |
| <b>Cast In Place Structures (Bridges, Retaining Walls, and Box Culverts)</b> | Prior to initiating drilled foundation installation   | Yes                   | Yes  | Confirm Drill Foundation Plan is submitted and approved. Confirm Pre-Pour Checklist completed and approved. Confirm pre-drill conference held                        | 700.01          |
|  | Prior to conducting Cross-hole Sonic Logging (CSL)  | Yes                   | No   | Confirm Drilled Shaft Logs filled out, signed, approved and on file.   | 700.10 - 700.15 |
|  | Prior to column installation  | Yes                   | Yes  | Confirm CSL test results on file and shaft is accepted. Confirm CSL pipes are filled/grouted. Confirm Pre-Pour Checklist completed and approved.                     | 700.01          |
|  | Prior to initiating production pile installation  | Yes                   | Yes  | Confirm Pile Driving Analysis (PDA) has been completed and Pile Installation Plan is submitted, approved and on file.  |                 |
|  | Prior to construction of subsequent bridge components (footings, caps, etc.)                  | Yes                   | No   | Confirm Pile Driving Logs filled out, signed, approved and on file.  | 700.15          |

## Appendix A - Minimum Hold Points

| Discipline   | Hold Point   | IQF Approval Required | SCDOT Approval Required   | Comments   | Form Numbers  |
|--|--|-----------------------|---|--|---------------|
| <b>Cast In Place Structures (Bridges, Retaining Walls, and Box Culverts) (Continued)</b> | Prior to initiating structural concrete pour               | Yes                   | No  | Confirm concrete mix designs are submitted, approved and on file. Confirm that reinforcing steel has been sampled, tested and approved. Confirm Pre-Pour Checklist completed and approved. Confirm RFIs and/or NCRs are approved. Confirm pre-pour conference held | 700.01        |
|  | Prior to initiating mass concrete pour                     | Yes                   | Yes   | Confirm Mass Concrete Placement plan submitted, approved and on file. Confirm Pre-Pour Checklist completed and approved. Ensure that required monitoring equipment is installed as per plans.  | 700.01        |
|  | Prior to stripping forms on structural concrete member     | Yes                   | No  | Confirm concrete meets minimum strength  |               |
|  | Prior to loading structural members                        | Yes                   | No  | Confirm concrete meets minimum strength  |               |
|  | Prior to placing bridge girders                            | Yes                   | Yes   | Confirm Girder Erection Plan submitted, approved and on file.  |               |
|  | Prior to placing structural steel girders                  | Yes                   | Yes   | Confirm Shop Drawings submitted, approved and on file.   |               |
|  | Prior to installing overhang brackets                      | Yes                   | Yes   | Confirm Shop Drawings submitted, approved and on file.   |               |
|  | Prior to placing reinforcing steel for bridge deck         | Yes                   | No  | Confirm beam and deck grades submitted, approved and on file. Confirm that reinforcing steel has been sampled, tested and approved. Confirm stay-in-place (SIP) forms are installed at proper grade and as per shop drawings.                                      |               |
|  | Prior to initiating concrete bridge deck pour.             | Yes                   | No  | Confirm concrete mix designs are submitted, approved and on file. Confirm Pre-Pour Checklist completed and approved. Confirm RFIs and/or NCRs are approved. Confirm dry run depth checks has been performed and accepted. Confirm pre-pour conference held         | 700.01 700.05 |
|  | Prior to applying finish coat to structural steel members. | Yes                   | No  | Confirm primer application meets minimal paint thickness   |               |
|  | Prior to demolition of existing structures                 | Yes                   | Yes   | Confirm Demolition Plan submitted, approved and on file.   |               |
|  | Prior to initiation of Field Welding                       | Yes                   | No  | Confirm Structural Field Welding Quality Control Plan submitted, approved and on file.   | 700.16        |
| Prior to placing post-tensioned structural members                                       | Yes  | Yes                   | Confirm pre-construction conference for post-tensioning procedures is held. |  |               |
| <b>MSE Walls</b>   | Prior to initiating MSE Wall construction                  | Yes                   | No  | Confirm Shop Plans and Working Drawings submitted, approved and on file.   |               |
|  | Prior to placement of structural backfill                  | Yes                   | No  | Confirm reinforced backfill material sampled, tested and meets specifications and has been approved for incorporation into the project   |               |
| <b>Sign, Signal, Lighting, and ITS Support Structures</b>                                | Prior to initiation of foundation excavation               | Yes                   | Yes   | Confirm Shop Plans and Working Drawings submitted, approved and on file.   |               |
|  | Prior to initiating structural concrete pour.              | Yes                   | No  | Confirm concrete mix designs are submitted, approved and on file. Confirm that reinforcing steel has been sampled, tested and approved. Confirm Pre-Pour Checklist completed and approved. Confirm pre-pour conference held.                                       | 700.01        |
|  | Prior to placement of support structures                   | Yes                   | No  | Confirm concrete meets required strength   |               |
| <b>Asphalt and Concrete Paving</b>   | Prior to mix production.                                   | Yes                   | Yes   | Confirm production plant has been certified. Confirm mix designs are approved.   |               |
|  | Prior to placement of first lift.                          | Yes                   | Yes   | Confirm Paving Plan is submitted, approved and on file. Confirm base is in acceptable condition.   |               |
|  | Prior to placement of subsequent course/lift.              | Yes                   | No  | Confirm compaction of previous course/lift is achieved and inspected for segregation.  |               |

## Appendix A - Minimum Hold Points

| Discipline                                       | Hold Point  | IQF Approval Required | SCDOT Approval Required | Comments  | Form Numbers |
|--|---|-----------------------|-------------------------|---|--------------|
| <b>Management of Traffic and Traffic Devices</b> | Prior to installation of temporary lane closures  | Yes                   | No                      | Confirm Traffic Control Plan (TCP) submitted, approved and on file.   |              |
|  | Prior to removing a temporary lane closure.   | Yes                   | No                      | Confirm all conflicting markings are eradicated. Confirm all new markings accurately installed according to plans and specifications. Confirm all pavement edges/drop-offs are within specifications.   |              |
|  | Prior to implementing a long-term, lane shift or closure  | Yes                   | Yes                     | Confirm Traffic Control Plan (TCP) submitted, approved and on file. Confirm temporary barrier wall system is approved and stamped. Confirm impact attenuators are on QPL and approved for use.  |              |
|  | Prior to opening to traffic on new roadway or changed configuration.  | Yes                   | Yes                     | Confirm safety features (guardrail, attenuators, etc.) are installed according to plans and specifications. Confirm pavement markings accurately installed according to plans and specifications. Confirm all pavement edges/drop-offs are within specifications. |              |
|  | Prior to placement of guardrail, end treatments, and attenuators  | Yes                   | No                      | Confirm proper shoulder slope and clear zone area is achieved.  |              |
| <b>Miscellaneous</b>                             | Prior to initiating permanent grassing operations   | Yes                   | No                      | Confirm soil analysis completed and seeding schedule approved. Confirm final grade and alignment of shoulder breaks and percent slopes. Confirm slopes are properly tracked and free of debris.   | 800.04       |
|  | Prior to placement of non structural concrete (curb & gutter, sidewalk, driveways, ped ramps, raised medians) | Yes                   | No                      | Confirm concrete mix designs are submitted, approved and on file. Confirm Pre-Pour Checklist completed and approved.  | 700.03       |
|  | Prior to placing material in waste pits or placing debris on private property                                 | Yes                   | No                      | Confirm SCDOT agreement and required permit are on file.  | 200.04       |
|  | Prior to demolition of structures (bridges, homes, and businesses)  | Yes                   | Yes                     | Confirm asbestos and lead based paint inspections and reports are on file. Ensure all SCDHEC demolition permits and hazardous materials disposal permits are submitted, approved and on file.   |              |

# **Appendix B**

## **Independent Quality Firm**

### **Minimum Sampling Guide Schedule**

## SCDOT Quality Acceptance Sampling & Testing Guide

Amendment to Figure 106B & 106C of the SCDOT Construction Manual (Rev. 3/1/2020)

| Product  | Material Description                    | SiteManager Material Code | Minimum Sample Frequency                             | Sample Size    | Sampling Procedure      | QPL                    | Office to Obtain Sample | RCE to Test (Test-Minimum Frequency)   | Spec Reference                     | Remarks  |   |
|--|---|---------------------------|--|----------------|-------------------------|------------------------|-------------------------|--|------------------------------------|--|---|
| Aggregate, Coarse (non asphalt)                            | Aggregate, # 1 Stone                    | Agg1                      | (1) per 500 Tons <sup>F</sup>                        | (1) 40 Lbs.    | <a href="#">SC-T-1</a>  | <a href="#">QPL 2</a>  | RCE                     | -  | -                                  | <p><b>S:</b><br/>501, 701, 802</p> <p><b>Appendix:</b><br/>A-2, A-3, A-4, A-6</p> <p><b>STS:</b><br/><a href="#">SC-M-203-5 (7/17)</a><br/><a href="#">SC-M-205-2 (7/17)</a></p> | <p>Sample requirement waived for:</p> <p>1) Temporary applications used in CMRB Curing Methods B &amp; C</p> <p>2) Use in Non-structural Class 2500 concrete</p> <p><i>*Small Quantity Acceptance</i></p> |
|  | Aggregate, # 4 Stone                    | Agg4                      |  |                |                         |                        |                         |  |                                    |  |   |
|  | Aggregate, # 5 Stone                    | Agg5                      |  |                |                         |                        |                         |  |                                    |  |   |
|  | Aggregate, # 56 Stone                   | Agg56                     |  |                |                         |                        |                         |  |                                    |  |   |
|  | Aggregate, # 57 Stone                   | Agg57                     |  |                |                         |                        |                         |  |                                    |  |   |
|  | Aggregate, # 67 Stone                   | Agg67                     |  |                |                         |                        |                         |  |                                    |  |   |
|  | Aggregate, # 6M Stone                   | Agg6M                     |  |                |                         |                        |                         |  |                                    |  |   |
|  | Aggregate, # 7 Stone                    | Agg7                      |  |                |                         |                        |                         |  |                                    |  |   |
|  | Aggregate, # 78 Stone                   | Agg78                     |  |                |                         |                        |                         |  |                                    |  |   |
|  | Aggregate, # 789 Stone                  | Agg789                    |  |                |                         |                        |                         |  |                                    |  |   |
|  | Aggregate, # 89M Stone                  | Agg89M                    |  |                |                         |                        |                         |  |                                    |  |   |
|  | Aggregate, # 8M Stone                   | Agg8M                     |  |                |                         |                        |                         |  |                                    |  |   |
|  | Aggregate, Light Weight Stone           | AggLighWeight             |  |                |                         |                        |                         |  |                                    |  |   |
|  | Aggregate, CR-14 Stone Crusher Run      | AggCR-14                  |  |                |                         |                        |                         |  |                                    |  |   |
| Aggregate, Stone Column Backfill                           | AggStnColmnBack                         |                           |  |                |                         |                        |                         |  |                                    |  |   |
| Aggregate, Fine (non asphalt)                              | Aggregate, FA-10                        | AggFA10                   | (1) per 500 Tons <sup>F</sup>                        | (1) 20 Lbs.    | <a href="#">SC-T-2</a>  | <a href="#">QPL 1</a>  | RCE                     | -  | -                                  | <p><b>S:</b><br/>501, 701, 802</p> <p><b>Appendix:</b><br/>A-2, A-3, A-5, A-6</p> <p><b>SS:</b><br/><a href="#">(5/1/08)</a></p>   | <p>Sample requirement waived for:</p> <p>2) Use in Non-structural Class 2500 concrete</p> <p><i>*Small Quantity Acceptance</i></p>  |
|  | Aggregate, FA-10 / Manufactured Sand    | AggFA10M-701              |  |                |                         |                        |                         |  |                                    |  |   |
|  | Aggregate, FA-12                        | AggFA12                   |  |                |                         |                        |                         |  |                                    |  |   |
|  | Aggregate, FA-13                        | AggFA13                   |  |                |                         |                        |                         |  |                                    |  |   |
|  | Aggregate, Fine Agg. Blended            | AggFABlend-701            |  |                |                         |                        |                         |  |                                    |  |   |
|  | Aggregate, Natural Sand used in Asphalt | AggNatSand401             |  |                |                         |                        |                         |  |                                    |  |   |
|  | Aggregate, Regular Screenings           | AggScr                    |  |                |                         |                        |                         |  |                                    |  |   |
|  | Aggregate, Washed Screenings            | AggWScr                   |  |                |                         |                        |                         |  |                                    |  |   |
| Asphalt Emulsions (used in Tack Coat Applications)         | Asphalt, Emulsified RS-1 (Rapid Set)    | AsphLiqRS1-406            | Obtain sample only if field application issue exists | (1) 0.5 Gallon | <a href="#">SC-T-61</a> | <a href="#">QPL 38</a> | RCE                     | Roadway Placement:<br><a href="#">SC-T-86</a>  | (1) Each Application (Form 400.04) | <p><b>S:</b><br/>401.4.18</p>  | Submit to OMR within 7 days of sampling   |
|  | Asphalt, Emulsified HFMS-1              | AspLiqHFMS1-406           |  |                |                         |                        |                         |  |                                    |  |   |
|  | Asphalt, Emulsified HFMS-1H             | AspLiqHFMS1H406           |  |                |                         |                        |                         |  |                                    |  |   |
|  | Asphalt, Emulsified HFMS-2              | AspLiqHFMS2-406           |  |                |                         |                        |                         |  |                                    |  |   |
|  | Asphalt, Emulsified SS-1 (Slow Set)     | AsphLiqSS1-406            |  |                |                         |                        |                         |  |                                    |  |   |
|  | Asphalt, Emulsified CRS-1               | AsphLiqCRS1-406           |  |                |                         |                        |                         |  |                                    |  |   |
|  | Asphalt, Emulsified CRS-2               | AsphLiqCRS2-407           |  |                |                         |                        |                         |  |                                    |  |   |
|  | Asphalt, Emulsified CMS-2               | AsphLiqCMS2-406           |  |                |                         |                        |                         |  |                                    |  |   |
|  | Asphalt, Emulsified CSS-1H              | AsphLiqCSS-1H             |  |                |                         |                        |                         |  |                                    |  |   |
| Asphalt, Emulsified Non-Tracking Tack                      | AsphLiqNTT                              |                           |  |                |                         |                        |                         |  |                                    |  |   |
| Asphalt Emulsions (used in Surface Treatment Applications) | Asphalt, Emulsified CRS-1               | AsphLiqCRS1-406           | (1) per 25,000 Gallons                               | (1) 0.5 Gallon | <a href="#">SC-T-61</a> | <a href="#">QPL 38</a> | RCE                     | Roadway Placement:<br><a href="#">SC-T-86</a>  | (1) Each Application (Form 400.04) | <p><b>S:</b><br/>406, 407, 408</p> <p><b>Appendix:</b><br/>A-2, A-3</p> <p><b>SS:</b><br/><a href="#">(3/1/16)</a></p>   | <p>Sample requirement waived for:</p> <p>Temporary applications used in CMRB Curing Methods B &amp; C</p> <p>Submit to OMR within 7 days of sampling</p> <p><i>*Small Quantity Acceptance</i></p>         |
|  | Asphalt, Emulsified CRS-2               | AsphLiqCRS2-407           |  |                |                         |                        |                         |  |                                    |  |   |
|  | Asphalt, Emulsified CRS-2L (Latex)      | AsphLiqCRS2L406           |  |                |                         |                        |                         |  |                                    |  |   |
|  | Asphalt, Emulsified CRS-2P (Polymer)    | AsphLiqCRS2P407           |  |                |                         |                        |                         |  |                                    |  |   |
|  | Asphalt, Emulsified CSS (FDR)           | AsphLiqCSS(FDR)           |  |                |                         |                        |                         |  |                                    |  |   |
|  | Asphalt, Emulsified CSS-1H              | AsphLiqCSS-1H             |  |                |                         |                        |                         |  |                                    |  |   |
|  | Asphalt, Emulsified EAP Special         | AsphLiqEAPS-407           |  |                |                         |                        |                         |  |                                    |  |   |
| Poly Mod Emulsified Asph Fog Seal - OGFC                   | AsphLiqFogSeal                          |                           |  |                |                         |                        |                         |  |                                    |  |   |
| Asphalt, Micro-Surfacing                                   | Asphalt, Emulsified CQS-Micro           | AsphLiqCQSMicro           | (1) per 25,000 Gallons                               | (1) 0.5 Gallon | <a href="#">SC-T-61</a> | <a href="#">QPL 38</a> | RCE                     | Compute the Daily Average of Residual Asphalt & Mix Rate: (Based on Contractors QC readings) | (1) per Days Production            | <p><b>SS:</b><br/><a href="#">(1/1/19)</a></p>   | Observe test section construction for approval of Mix Design and System Performance   |
|  | Aggregate, Micro Surface Screenings     | AggMicroScrn              | (1) per 50,000 SY Installed                          | (1) 20 Lbs.    | <a href="#">SC-T-2</a>  | <a href="#">QPL 1</a>  | RCE                     |  |                                    |  |   |

| Product                         | Material Description                    | SiteManager Material Code | Minimum Sample Frequency            | Sample Size               | Sampling Procedure       | QPL                    | Office to Obtain Sample | RCE to Test (Test-Minimum Frequency)  |   | Spec Reference  | Remarks  |
|---------------------------------|---|---------------------------|-------------------------------------|---------------------------|--------------------------|------------------------|-------------------------|---|---|---|--|
| Asphalt, PMTLS                  | Preventative Maintenance Thin Surf. WMA | Surf-PrevMa_WMA           | (1) per 5,000 Tons                  | (1) 15-50 Lbs.            | <a href="#">SC-T-62</a>  | -                      | SCDOT DAM               | Ambient Temperature:<br><a href="#">SC-T-84</a>                                       | (1) Before paving starts, then<br>(2) per LOT (Form 400.04) | <b>SS:</b><br><br><a href="#">(11/1/13)</a>   | -  |
|                                 | Preventative Maintenance Thin Surface   | Surf-PrevMaint            |                                     |                           |                          |                        |                         | Mix/Mat Temperature:<br><a href="#">SC-T-84</a>                                       | (4) per LOT (Form 400.04)                                   |   |  |
| Asphalt Binder                  | Asphalt, Liquid PG 64-22                | AsphLiqPG64-401           | (1) per 10,000 Tons of Mix Produced | (1) Quart                 | <a href="#">SC-T-61</a>  | <a href="#">QPL 37</a> | SCDOT DAM               | -   | -   | <b>SS:</b><br>401<br><b>SS:</b><br><a href="#">(1/1/19)</a>   | *Small Quantity Acceptance   |
|                                 | Asphalt, Liquid PG 76-22                | AsphLiqPG76-401           |                                     |                           |                          |                        |                         |   |   |   |  |
| Asphalt, OGFC                   | Open Graded Friction Course             | OGFC-403                  | (1) per 5,000 Tons                  | (1) 1500-1700 gram Sample | <a href="#">SC-T-110</a> | -                      | SCDOT DAM               | Ambient Temperature:<br><a href="#">SC-T-84</a>                                       | (1) Before paving starts, then<br>(2) per LOT (Form 400.04) | <b>S:</b><br>409<br><br><b>SS:</b><br><a href="#">(1/1/19)</a><br><br><b>SS (Table):</b><br><a href="#">(4/1/16)</a><br><a href="#">SC-M-403 (4/16)</a> | Establish and document the roller pattern required to seat the mix   |
|                                 | Maintenance Open Graded Friction Course | Surf-Maint-OGFC           |                                     |                           |                          |                        |                         | Mix/Mat Temperature:<br><a href="#">SC-T-84</a>                                       | (4) per LOT (Form 400.04)                                   |   |  |
| Asphalt, Surface                | Asphalt SMA Surface 9.5mm               | AsphSMASurf95             | (1) per 5,000 Tons                  | (1) 35-50 Lbs.            | <a href="#">SC-T-62</a>  | -                      | SCDOT DAM               | Calculate & Mark Core Locations for SMA, STA & STB Mixes:<br><a href="#">SC-T-101</a> | (1) per 1,500ft paved                                       | Contract Special Provision  | Document Control Strip Density Test (Form 400.02)  |
|                                 | Asphalt SMA Surface 12.5mm              | AsphSMASurf125            |                                     |                           |                          |                        |                         |   |   |   |  |
|                                 | Surface Type A                          | Surf-T-A                  |                                     |                           |                          |                        |                         |   |   |   |  |
|                                 | Surface Type B                          | Surf-T-B                  |                                     |                           |                          |                        |                         |   |   |   |  |
|                                 | Surface Type B Warm Mix Asphalt         | Surf-T-B_WMA              |                                     |                           |                          |                        |                         |   |   |   |  |
|                                 | Surface Type C                          | Surf-T-C                  |                                     |                           |                          |                        |                         |   |   |   |  |
|                                 | Surface Type C Warm Mix Asphalt         | Surf-T-C_WMA              |                                     |                           |                          |                        |                         |   |   |   |  |
|                                 | Surface Type D                          | Surf-T-D                  |                                     |                           |                          |                        |                         |   |   |   |  |
|                                 | Surface Type D Warm Mix Asphalt         | Surf-T-D_WMA              |                                     |                           |                          |                        |                         |   |   |   |  |
|                                 | Surface Type E (Sand Seal)              | Surf-T-E                  |                                     |                           |                          |                        |                         |   |   |   |  |
| Surface Type E Warm Mix Asphalt | Surf-T-E_WMA                            |                           |                                     |                           |                          |                        |                         |   |   |   |  |
|                                 |   |                           |                                     |                           |                          |                        |                         | Ambient Temperature:<br><a href="#">SC-T-84</a>                                       | (1) Before paving starts, then<br>(2) per LOT (Form 400.04) | <b>S:</b><br>401, 403<br><br><b>STS:</b><br><a href="#">SC-M-400 (1/18)</a><br><a href="#">SC-M-403 (4/16)</a>  | Observe and document the in-place density test procedures being performed:<br><a href="#">SC-T-87</a><br><a href="#">SC-T-65</a> |
|                                 |   |                           |                                     |                           |                          |                        |                         | Mix/Mat Temperature:<br><a href="#">SC-T-84</a>                                       | (4) per LOT (Form 400.04)                                   |   |  |
|                                 |   |                           |                                     |                           |                          |                        |                         | Lay Down Rate:<br><a href="#">SC-T-85</a>   | (1) per 200 Tons (Form 400.04)                              |   |  |
|                                 |   |                           |                                     |                           |                          |                        |                         | Calculate & Mark Density Gauge for STC & STD Mixes:<br><a href="#">SC-T-101</a>       | (1) per 500 ft. paved                                       |   | No in-place density performed on STE Mixes   |

| Product                    | Material Description                 | SiteManager Material Code | Minimum Sample Frequency | Sample Size    | Sampling Procedure      | QPL | Office to Obtain Sample | RCE to Test (Test-Minimum Frequency)   |  | Spec Reference   | Remarks   |
|----------------------------|--------------------------------------|---------------------------|--------------------------|----------------|-------------------------|-----|-------------------------|--|--|--|---|
| Asphalt, Intermediate      | Intermediate Type A                  | Inter-T-A                 | (1) per 5,000 Tons       | (1) 35-50 Lbs. | <a href="#">SC-T-62</a> | -   | SCDOT DAM               | Ambient Temperature: <a href="#">SC-T-84</a>   | (1) Before paving starts, then (2) per LOT (Form 400.04)   | <u>S:</u><br>401, 403  | Document Control Strip Density Test (Form 400.02)<br><br>Observe and document the in-place density test procedures being performed: <a href="#">SC-T-87</a><br><br>*ITB-Special Acceptance, Placement rate:<br>< = 300 #, Cores<br>> 300 #, Gauge |
|                            | Intermediate Type B                  | Inter-T-B                 |                          |                |                         |     |                         | Mix/Mat Temperature: <a href="#">SC-T-84</a>   | (4) per LOT (Form 400.04)  |  |   |
|                            | Intermediate Type B Special          | Inter-T-B(Spec)           |                          |                |                         |     |                         | Lay Down Rate: <a href="#">SC-T-85</a>   | (1) per 200 Tons (Form 400.04)   |  |   |
|                            | Intermediate Type Warm Mix Asphalt   | Inter-T-B_WMA             |                          |                |                         |     |                         | Calculate&Mark Core Locations for ITA, ITB, & *ITB-Special Mixes: <a href="#">SC-T-101</a>   | (1) per 1500 ft. paved   |  |   |
|                            | Intermediate Type C                  | Inter-T-C                 |                          |                |                         |     |                         | Calculate&Mark Density Guage Locations for ITC Mixes: <a href="#">SC-T-101</a>   | (1) per 500 ft. paved  |  |   |
|                            | Intermediate Type C Warm Mix Asphalt | Inter-T-C_WMA             |                          |                |                         |     |                         |  |  |  |   |
| Asphalt, Base              | Base Type A                          | Base-T-A                  | (1) per 5,000 Tons       | (1) 25-50 Lbs. | <a href="#">SC-T-62</a> | -   | SCDOT DAM               | Ambient Temperature: <a href="#">SC-T-84</a>   | (1) Before paving starts, then (2) per LOT (Form 400.04)   | <u>S:</u><br>401, 309, 310   | Document Control Strip Density Test (Form 400.02)<br><br>Observe and document the in-place density test procedures being performed: <a href="#">SC-T-65</a>   |
|                            | Base Type A Warm Mix Asphalt         | Base-T-A_WMA              |                          |                |                         |     |                         | Mix/Mat Temperature: <a href="#">SC-T-84</a>   | (4) per LOT (Form 400.04)  |  |   |
|                            | Base Type B                          | Base-T-B                  |                          |                |                         |     |                         | Lay Down Rate: <a href="#">SC-T-85</a>   | (1) per 200 Tons (Form 400.04)   |  |   |
|                            | Base Type B Warm Mix Asphalt         | Base-T-B_WMA              |                          |                |                         |     |                         | Calculate&Mark Density Guage Locations: <a href="#">SC-T-101</a>   | (1) per 500 ft. paved  |  |   |
|                            | Base Type C (Surface Sand Base)      | Base-T-C                  |                          |                |                         |     |                         |  |  |  |   |
|                            | Base Type C Warm Mix Asphalt         | Base-T-C_WMA              |                          |                |                         |     |                         |  |  |  |   |
|                            | Base Type D (Surface Sand Base)      | Base-T-D                  |                          |                |                         |     |                         |  |  |  |   |
|                            | Base Type D Warm Mix Asphalt         | Base-T-D_WMA              |                          |                |                         |     |                         |  |  |  |   |
| Asphalt, Shoulder Widening | HMA Shoulder Widening Course         | Shoulder-HMA              | (1) per 5,000 Tons       | (1) 25-50 Lbs. | <a href="#">SC-T-62</a> | -   | SCDOT DAM               | Ambient Temperature: <a href="#">SC-T-84</a><br>Mix/Mat Temperature: <a href="#">SC-T-84</a><br>Lay Down Rate: <a href="#">SC-T-85</a> | (1) Before paving starts then (2) per LOT (Form 400.04)<br>(4) per LOT (Form 400.04)<br>(1) per 200 Tons (Form 400.04) | <u>S:</u><br>401<br><br><u>SS:</u><br><a href="#">(4/3/09)</a><br><br><u>STS:</u><br><a href="#">SC-M-400 (1/18)</a> | -   |

| Product    | Material Description                       | SiteManager Material Code | Minimum Sample Frequency   | Sample Size   | Sampling Procedure   | QPL                | Office to Obtain Sample | RCE to Test (Test-Minimum Frequency)  | Spec Reference   | Remarks   |  |             |  |   |   |     |   |           |  |   |
|------------|--|---------------------------|--|---|----------------------|--------------------|-------------------------|---|--|---|--|-------------|--|---|---|-----|---|-----------|--|---|
| Backfill   | Backfill Materials, MSEW                   | Backfill-713.08           | (1) Initial Source Evaluation Sample   | Stone:<br>(5) 70 Lb. bags<br>Granular:<br>(2) 70 Lb. bags     | SC-T-1<br><br>SC-T-2 | QPL 1<br><br>QPL 2 | RCE                     | Compaction:<br><a href="#">SC-T-29</a><br><a href="#">SC-T-30</a><br><a href="#">SC-T-31</a><br><a href="#">SC-T-32</a><br><br>(Not required for stone) | S:<br>713<br><br>STS:<br><a href="#">SC-M-713 (5/1/14)</a> | (1) per every 2 Lifts for every: (Form 200.03)  | Specify what level of testing is required when submitting the sample (Initial Source, Short, Full)<br><br><i>Short Test : completed in-house</i><br><i>Full Test : sent out for internal friction angle test</i> |             |  |   |   |     |   |           |  |   |
|            |  |                           | (1) per 2,000 CY (Short Test)  | Stone:<br>(1) 70 Lb. bags<br>Granular:<br>(1) 20 Lb. bag      |                      |                    |                         |   |  | 25ft of wall for any portion of wall within 150ft of bridge                                       |  |             |  |   |   |     |   |           |  |   |
|            |  |                           | (1) per 15,000 CY (Full Test)  | Stone:<br>(5) 70 Lb. bags<br>Granular:<br>(2) 70 Lb. bags     |                      |                    |                         |   |  | 100ft of wall for any portion of the wall greater than 150ft away from bridge                     |  |             |  |   |   |     |   |           |  |   |
| Backfill   | Reinforced Soil Slope                      | Backfill-RSS              | (1) per 4,000 CY (Short Test)  | Soil:<br>(1) 20 Lb. bag                                       | SC-T-1<br><br>SC-T-2 | QPL 1<br><br>QPL 2 | RCE                     | Compaction:<br><a href="#">SC-T-29</a><br><a href="#">SC-T-30</a><br><a href="#">SC-T-31</a><br><a href="#">SC-T-32</a>                                 | STS:<br><a href="#">SC-M-206 (04/16)</a>                   | (1) per every lift for every: (Form 200.03)   | Specify what level of testing is required when submitting the sample (Initial Source, Short, Full)<br><br><i>Short Test : completed in-house</i><br><i>Full Test : sent out for internal friction angle test</i> |             |  |   |   |     |   |           |  |   |
|            |  |                           | (1) per 20,000 CY (Full Test)  |   |                      |                    |                         |   |  | 25ft of wall for any portion of wall within 150ft ft of bridge                                    |  |             |  |   |   |     |   |           |  |   |
|            |  |                           |  |   |                      |                    |                         |   |  | 75ft of wall for any portion of the wall greater than 150ft away from bridge                      |  |             |  |   |   |     |   |           |  |   |
| Backfill   | Pipe, Culvert Backfill (bed for Pipe)      | BackfillPipeCul           | (1) Verification Sample at start of operations & (1) per 1000 LF of production | Fine: (1) 20 Lbs.<br>Course: (1) 40 Lbs.<br>Base: (1) 70 Lbs. | SC-T-1<br><br>SC-T-2 | QPL 1<br><br>QPL 2 | RCE                     | Compaction:<br><a href="#">SC-T-29</a><br><a href="#">SC-T-30</a><br><a href="#">SC-T-31</a><br><a href="#">SC-T-32</a>                                 | S:<br>714<br><br>STS:<br><a href="#">SC-M-714 (08/09)</a>  | See STS (08/09) (Form 200.07 & 200.08)  | Specify if Project has approved Pipe Backfill Material Waiver  |             |  |   |   |     |   |           |  |   |
|            |  |                           |  |   |                      |                    |                         |   |  |   |  |             |  |   |   |     |   |           |  |   |
|            |  |                           |  |   |                      |                    |                         |   |  |   |  |             |  |   |   |     |   |           |  |   |
| Embankment | Unclassified Excavation used in Embankment | -                         | -  | -   | -                    | -                  | -                       | Compaction:<br><a href="#">SC-T-29</a><br><a href="#">SC-T-30</a><br><a href="#">SC-T-31</a><br><a href="#">SC-T-32</a>                                 | S:<br>205  | Below 18":<br>(1) Each 2,000 CY min. of (1) per Lift<br>Top 18":<br>(1) Each 1,000 ft per 2 lanes | -  |             |  |   |   |     |   |           |  |   |
|            |  |                           |  |   |                      |                    |                         |   |  | Borrow, Embankment  |  | BorrEmb-203 | (1) Each day of work from each source used | Obtain a representative sample from entire width of roadway | - | RCE | Compaction:<br><a href="#">SC-T-29</a><br><a href="#">SC-T-30</a><br><a href="#">SC-T-31</a><br><a href="#">SC-T-32</a> | S:<br>205 | (1) Each 2,000 CY min. of (1) per Lift | Specify if the sample is Below 5' of Finished Grade |
|            |  |                           |  |   |                      |                    |                         |   |  |   |  |             | Borrow Embankment Subgrade Top 18 inches   | BorrSubgrade203   |   |     |   |           |  |   |

| Product               | Material Description              | SiteManager Material Code | Minimum Sample Frequency  | Sample Size                                  | Sampling Procedure  | QPL                   | Office to Obtain Sample | RCE to Test (Test-Minimum Frequency)  |   | Spec Reference   | Remarks  |
|-----------------------|-----------------------------------|---------------------------|---|--|---|-----------------------|-------------------------|---|---|--|--|
| Base                  | Base, Sand Clay                   | BaseSanClay-303           | (1) Each 1,000 ft per 2 lanes   | 10 Lbs.                                      | Obtain a representative sample from entire width of roadway   | -                     | RCE                     | Compaction:<br><a href="#">SC-T-29</a><br><a href="#">SC-T-30</a><br><a href="#">SC-T-31</a><br><a href="#">SC-T-32</a><br>Depth Check:   | (1) Each 2,000 CY min. of (1) per Lift<br><br>(1) Each 250ft per 2 lanes (Form 300.01)                                    | <u>S:</u><br>303   | -  |
|                       | Base, Coquina Shell Course        | BaseCoq-304               | (1) Initial Theoretical Density Sample<br><br>(1) Each 1000 ft per 2 lanes each layer | (5) 70 Lb. bags<br><br>25 Lbs.               | <a href="#">SC-T-1</a>  | <a href="#">QPL 4</a> | RCE                     | Compaction:<br><a href="#">SC-T-30</a><br><a href="#">SC-T-31</a><br><a href="#">SC-T-32</a><br>Depth Check:  | (1) Each 2,000 CY min. of (1) per Lift (Form 300.03)<br><br>Each 250ft per 2 lanes (Form 300.01)                          | <u>S:</u><br>304   | -  |
| Graded Aggregate Base | Base, Macadam Course              | BaseMac-305               | (1) Initial Theoretical Density Sample  | (5) 70 Lb. bags                              | <a href="#">SC-T-1</a>  | <a href="#">QPL 2</a> | RCE                     | Compaction:<br><a href="#">SC-T-30</a><br><a href="#">SC-T-31</a><br><a href="#">SC-T-32</a><br>Depth Check:  | (1) Each 1,000ft per 2 lanes each layer (Form 300.03)<br><br>Each 250ft per 2 lanes (Form 300.01)                         | <u>S:</u><br>305<br><br><u>SS:</u><br><a href="#">(1/2/14)</a><br><a href="#">(5/1/09)</a> | Submit these samples to OMR within 3 business days from the date of sampling   |
|                       | Base, Marine Limestone            | BaseMarLime-305           |   |  |   |                       |                         |   |   |  |  |
|                       | Base, Recycled PC Concrete        | BaseRecyConc305           | (1) Each 1000 ft per 2 lanes each layer   | 70 Lbs.                                      | <a href="#">SC-T-100</a>  |                       |                         |   |   |  |  |
| Cement Treated Base   | Earth Base, Cement Stabilized     | -                         | (1) Initial Mix Design & Theoretical Density Sample                                   | (2) 70 Lb. bags                              | Obtain a representative sample  | -                     | RCE                     | Compaction:<br><a href="#">SC-T-30</a><br><a href="#">SC-T-31</a><br><a href="#">SC-T-32</a><br>Depth Check:<br>Cement<br>Application Rate:<br><a href="#">SC-T-141</a>                 | (1) Each 1,000ft per 2 lanes (Form 300.03)<br><br>Each 250ft per 2 lanes (Form 300.01)<br>Daily Average & Spot Checks     | <u>S:</u><br>306   | Submit material for Mix Design to OMR 30 days prior to construction  |
|                       | Recycled Base, Cement Modified    | -                         | -   | -  | -   | -                     | RCE                     | Compaction:<br><a href="#">SC-T-30</a><br><a href="#">SC-T-31</a><br><a href="#">SC-T-32</a><br><a href="#">SC-T-33</a><br>Depth Check:<br>Cement App Rate:<br><a href="#">SC-T-141</a> | (1) Each 1,000ft per 2 lanes (Form 300.06)<br><br>Each 500ft per 2 lanes (Form 300.01)<br>(1) per Tanker Load             | <u>S:</u><br>306<br><br><u>STS:</u><br><a href="#">SC-M-306 (1/18)</a>                     | Submit Contractor's Mix Design to OMR for approval 2 weeks prior to construction   |
|                       | Aggregate Base, Cement Stabilized | -                         | Sample & submit aggregate samples according to GAB guidelines                         | -  | If a Pugmill is used, sample the virgin aggregate from the stockpile<br>(1) Each 1,000 Tons<br><a href="#">SC-T-1</a> | -                     | RCE                     | Compaction:<br><a href="#">SC-T-33</a><br>Depth Check:<br>Cement<br>Application Rate:<br><a href="#">SC-T-141</a>   | (1) Each 1,000ft per 2 lanes (Form 300.03)<br><br>Each 250ft per 2 lanes (Form 300.01)<br><br>Daily Average & Spot Checks | <u>S:</u><br>308<br><br><u>STS:</u><br><a href="#">SC-M-308 (10/15)</a>                    | Submit Contractor's Mix Design to OMR for approval 2 weeks prior to construction<br><br>Observe & document QC compressive strength specimen sampling & testing |
|                       | Subbase, Cement Modified          | SubCemMod-301             | (1) Initial Mix Design & Theoretical Density Sample<br><br>(1) per Day                | (2) 70 Lb. bags<br><br>(2) 4" diameter Cores | Obtain a representative sample<br><br>Construction Manual 301.3.3.5   | -                     | RCE                     | Compaction:<br><a href="#">SC-T-30</a><br><a href="#">SC-T-31</a><br><a href="#">SC-T-32</a><br>Depth Check:<br>Cement App Rate:<br><a href="#">SC-T-141</a>                            | (1) Each 1,000ft per 2 lanes (Form 300.06)<br><br>Each 500ft per 2 lanes (Form 300.01)<br>Daily Average & Spot Checks     | <u>S:</u><br>301   | Submit material for Mix Design to OMR 30 days prior to construction  |

| Product                         | Material Description                   | SiteManager Material Code | Minimum Sample Frequency   | Sample Size   | Sampling Procedure  | QPL    | Office to Obtain Sample | RCE to Test (Test-Minimum Frequency)  |  | Spec Reference  | Remarks  |
|---------------------------------|--|---------------------------|--|---|---|--------|-------------------------|---|--|---|--|
| Cement                          | Portland Cement Type I                 | CementTypeI               | (1) Each 100 Tons for Concrete use   | (1) Gallon  | SC-T-47   | QPL 6  | RCE                     | -   | -  | S: 701  | Sample requirement waived for use in non-structural Class 2500 concrete<br><br>Mill Test Report is required. Submit to OMR along with sample.  |
|                                 | Portland Cement Type II                | CementTypeII              | (1) Each 400 Tons for Base use   |   |   |        |                         |   |  | S: (5/5/14)   |  |
|                                 | Portland Cement Type III               | CementTypeIII             | (1) Each 100 Tons  |   |   |        |                         |   |  | S: (5/5/14)   |  |
|                                 | Cement Type I (Slag Modified)          | CementTypeI               | (1) Each 50 Tons   |   |   |        |                         |   |  | S: 701.4.9<br>SS: (5/5/14)  |  |
|                                 | Fly Ash, PC Concrete                   | FlyAshPCC-701             | (1) Each 50 Tons   |   |   |        |                         |   |  | S: 701.4.9<br>SS: (5/5/14)  |  |
|                                 | Slag, Granulated                       | SlagPCC-701               | (1) Each 50 Tons   |   |   |        |                         |   |  | S: (5/5/14)   |  |
| Masonry                         | Clay Brick                             | ClayBrick                 | (1) Each 50,000 Bricks   | (6) Bricks  | -   | -      | RCE                     | -   | -  | S: 718  | -  |
|                                 | Concrete Block                         | ConBlock-718              | (1) Each Source  | (6) Blocks  |   |        |                         |   |  |   |  |
|                                 | Concrete Brick                         | ConcBrick                 | (1) Each 50,000 Bricks   | (6) Bricks  |   |        |                         |   |  |   |  |
|                                 | Grout                                  | Grout                     | (1) per 10 CY  | (1) Set of 3 Cubes (2")   |   |        |                         |   |  | ASTM C109   |  |
| Concrete                        | Concrete Cylinder, Class 2500          | ConcCyl. 2500             | Non-structural Class 2500: (1) per 50 CY.<br>Structural: (1) per 50 CY on small pours & min. of 1/structure if <50 CY or (1) per 100 CY on large pours*<br>*exceeds 100 CY<br>Pavement: (1) per 1500 CY & a min. of 1 per production day | Non-structural Class 2500: (1) Set of 3 Cylinders (4" x 8")<br>Structural: (1) Set of 3 Cylinders (4" x 8")<br>Pavement: (1) Set of 6 Cylinders (6" x 12")<br>3 Cylinders will be tested at 72 hrs<br>3 Cylinders will be tested at 28 days | ASTM C172<br><br>ASTM C31   | QPL 28 | RCE                     | Slump: (AASHTO T-119, ASTM C143)<br><br>Air Content: (AASHTO T-196, ASTM C231 or ASTM C173)<br><br>Temperature: (ASTM C1064)<br><br>Thickness Verification: | Structural: (1) each time test specimens are made<br><br>Pavement: (4) each days production, and (1) each time test specimens are made<br><br>Pavement: See STS SC-M-503 (03/08) | Structural: S: 701, 702, 704<br>SS: (2/1/2015)<br>(8/1/2014)<br>(5/5/2014)<br>(8/2/2013)<br><br>Pavement: S: 501<br>SS: (8/2/2013)<br>STS: SC-M-501 (03/08) | Report field test results on Ready Mix Concrete Report (Form 700.04)<br><br>Not Required for Non-structural Class 2500 concrete<br><br>*Small Quantity Acceptance<br><br>Air Content & Temperature field testing is waived for High Early Strength Mix |
|                                 | Concrete Cylinder, Class 3000          | ConcCyl. 3000             |  |   |   |        |                         |   |  |   |  |
|                                 | Concrete Cylinder, Class 4000          | ConcCyl. 4000             |  |   |   |        |                         |   |  |   |  |
|                                 | Concrete Cylinder, Class 4500          | ConcCyl. 4500             |  |   |   |        |                         |   |  |   |  |
|                                 | Concrete Cylinder, Class 5000          | ConcCyl. 5000             |  |   |   |        |                         |   |  |   |  |
|                                 | Concrete Cylinder, Class 5500          | ConcCyl. 5500             |  |   |   |        |                         |   |  |   |  |
|                                 | Concrete Cylinder, Class 6000          | ConcCyl. 6000             |  |   |   |        |                         |   |  |   |  |
|                                 | Concrete Cylinder, Class 6500          | ConcCyl. 6500             |  |   |   |        |                         |   |  |   |  |
|                                 | Concrete Cylinder, Class 7000          | ConcCyl. 7000             |  |   |   |        |                         |   |  |   |  |
|                                 | Concrete Cylinder, Class 7500          | ConcCyl. 7500             |  |   |   |        |                         |   |  |   |  |
|                                 | Concrete Cylinder, Class 8000          | ConcCyl. 8000             |  |   |   |        |                         |   |  |   |  |
|                                 | Concrete Cylinder, Class 8500          | ConcCyl. 8500             |  |   |   |        |                         |   |  |   |  |
|                                 | Concrete Cylinder, Class 9000          | ConcCyl. 9000             |  |   |   |        |                         |   |  |   |  |
|                                 | Concrete Cylinder, Class 9500          | ConcCyl. 9500             |  |   |   |        |                         |   |  |   |  |
| Concrete Cylinder, Class 10,000 | ConcCyl.                               |                           |  |   |   |        |                         |   |  |   |  |
|                                 | Water                                  | Water-701                 | (1) Each Source  | (1) Gallon  | Obtain a representative sample  | -      | RCE                     | -   | -  | S: 701.2.11   |  |
| Roller Compacted Concrete       | Roller Compacted Portland Cement       | CementTypeI               | According to Cement Guidelines   |   |   | -      | RCE                     | Compaction: SC-T-33<br><br>Paver Compaction Verification: SC-T-33   | (1) Each 1,000 ft per 2 lanes (Form 300.03)<br><br>(1) per Project, & as determined necessary  | Contract Special Provision  | Observe & document QC compressive strength specimen sampling & testing   |
|                                 | Roller Compacted Concrete Aggregate    | AggCompConcPvmt           | (1) per 500 Tons Agg   | (1) 40 Lbs.   | SC-T-1  | QPL 2  |                         |   |  |   |  |
| High Friction Surface Treatment | High Friction Surface Treatment Binder | HFST-PolyRes              | (1) per 2,000 SY of Treatment & (1) Each Batch   | (1) 1/2 - 1 Gallon, Each component  | Obtain each component of the binder in a separate tightly sealed container. | QPL 87 | RCE                     | Depth Check:  | (1) per 100 SY   | S: (9/1/15)   | Compare manual depth checks to equipment output readings to verify calibration   |
|                                 | High Friction Surface Treatment Agg.   | AggHighFriction           | (1) per 2,000 SY of Treatment &  | (1) 10 Lbs.   | SC-T-2  | -      | RCE                     | -   | -  | S: (9/1/15)   | Verify adequate rate/coverage  |

| Product                                  | Material Description                | SiteManager Code | Material Code  | Minimum Sample Frequency  | Sample Size                                     | Sampling Procedure                                       | QPL                    | Office to Obtain Sample | RCE to Test (Test-Minimum Frequency) |   | Spec Reference   | Remarks   |
|--|-------------------------------------|------------------|--|---|---|--|------------------------|-------------------------|--------------------------------------|---|--|---|
| Bridge Lift                              | Stone Bridge Lift Material          | StoneBridgeLift  |  | (1) per 500 Tons  | (1) 100 Lbs.                                    | <a href="#">SC-T-1</a>                                   | <a href="#">QPL 2</a>  | RCE                     | -                                    | -   | <u>SS:</u><br><a href="#">(3/8/16)</a>   | -   |
|  | Granular Bridge Lift Material       | GranBridgeLift   |  | (1) Each day of work from each source used  | Base: (1) 70 Lbs.<br>Granular: (1) 20 Lbs.      | <a href="#">SC-T-1</a><br><a href="#">SC-T-2</a>         | -                      | RCE                     | -                                    | -   | <u>SS:</u><br><a href="#">(3/8/16)</a>   | -   |
|  | Borrow Bridge Lift Material         | BorrBridgeLift   |  | (1) Each day of work from each source used  | 10 Lbs.   | Obtain a representative sample                           | -                      | RCE                     | -                                    | -   | <u>SS:</u><br><a href="#">(3/8/16)</a>   | -   |
| Reinforcing Steel                        | Reinforcing Steel # 3 Bar / 10mm    | SteelReinf-#3    |  | (1) per month, each size, each shipment<br><br>Exemption shown in Section 703.2.1.3 of <u>SS:</u><br><a href="#">(7/1/19)</a> | (1) 30"   | Encompass the entire mill marking in the sampled section | <a href="#">QPL 60</a> | RCE                     | -                                    | -   | <u>S:</u><br>703<br><br><u>SS:</u><br><a href="#">(7/1/19)</a>   | Mill Test Report is required. Submit to OMR along with sample.<br><br>No reinforcing steel samples are required for Catch Basins. <b>RCE</b> should obtain mill test report for file. |
|  | Reinforcing Steel # 4 Bar / 13mm    | SteelReinf-#4    |  |   |   |  |                        |                         |                                      |   |  |   |
|  | Reinforcing Steel # 5 Bar / 16mm    | SteelReinf-#5    |  |   |   |  |                        |                         |                                      |   |  |   |
|  | Reinforcing Steel # 6 Bar / 19mm    | SteelReinf-#6    |  |   |   |  |                        |                         |                                      |   |  |   |
|  | Reinforcing Steel # 7 Bar / 22mm    | SteelReinf-#7    |  |   |   |  |                        |                         |                                      |   |  |   |
|  | Reinforcing Steel # 8 Bar / 25mm    | SteelReinf-#8    |  |   |   |  |                        |                         |                                      |   |  |   |
|  | Reinforcing Steel # 9 Bar / 29mm    | SteelReinf-#9    |  |   |   |  |                        |                         |                                      |   |  |   |
|  | Reinforcing Steel # 10 Bar / 32mm   | SteelReinf-#10   |  |   |   |  |                        |                         |                                      |   |  |   |
|  | Reinforcing Steel # 11 Bar / 36mm   | SteelReinf-#11   |  |   |   |  |                        |                         |                                      |   |  |   |
|  | Reinforcing Steel # 14 Bar / 43mm   | SteelReinf-#14   |  |   |   |  |                        |                         |                                      |   |  |   |
|  | Reinforcing Steel # 18 Bar / 57.3mm | SteelReinf-#18   |  |   |   |  |                        |                         |                                      |   |  |   |
|  | Steel Reinforcing Wire, Spiral      | SteelWireSpiral  |  | (1) Each Size Each Shipment   | (1) 40"   | -  | -                      | RCE                     | -                                    | -   | <u>S:</u> 703  | -   |
| Seven-Wire Strand Reinforcing Cable      | Cable704                            |                  | (1) Each 5 reels per heat number                                     | (1) 30" & (1) 12"   | Sample at Prestressed YD                        | -  | OMR                    | -                       | -                                    | <u>S:</u> 703   | -  |   |
| Steel, Butt-Welded Splice, Welded Hoop   | SteelButtWeld                       |                  | (1) Each Size Each Shipment  | (1) Spliced sample, 30"   | Splice located at mid-point of assembled sample | -  | RCE                    | -                       | -                                    | <u>S:</u> 704   | -  |   |
| Mechanical Couplers for Reinf. Steel     | SteelCoupler                        |                  | (1) Each Lot, Each Size  | (1) Assembled sample, 30"<br>(2) Assembled Check Samples: 12" of rebar from each end of coupler                               |   | <a href="#">QPL 73</a>                                   | RCE                    | -                       | -                                    | <u>S:</u> 703<br><br><u>SS:</u><br><a href="#">(7/1/19)</a> | Mill Test Report is required. Submit to OMR along with sample.<br><br>30" rebar control bar from heat used in coupler assembly required with check samples. Submit to OMR along with sample. |   |
| Structural Steel Fasteners High Strength | StlStrucFast709                     |                  | (1) Each possible combo. of bolt lot, nut lot, washer lot, & DTI lot | (3) Assemblies of Bolt, Nut, Washer, & DTI  | -   | -  | RCE                    | -                       | -                                    | <u>S:</u> 709   | Certification is required. Submit to OMR along with sample. <i>No sample required for bolt assemblies through prestressed girders attaching steel diaphragms.</i>                            |   |

### Summary Of Revisions

| <b>Revision Date:</b> | <b>Summary:</b>  |
|-----------------------|--|
| 3/1/2020              | Updated CMRB reference and curing methods to comply with SC-M-306 (1/2018)   |
| 3/1/2020              | Added new SM material code for Stone Column Backfill   |
| 1/1/2020              | Removed sample requirements for Reinforcing Steel (Wire Mesh 4x4, 6x6, & Deformed Wire)  |
| 1/1/2020              | Revised sample requirements for Concrete Brick- decreased sample size to 6 bricks  |
| 1/1/2020              | Revised sample requirements for Concrete Block - increased sample size to 6 blocks   |
| 6/25/2019             | Revised Structural Steel Fasteners to include DTI lot & Remark for bolt assemblies req.  |
| 6/19/2019             | Revised sampling frequency for Structural Concrete to include small & large pours  |
| 6/19/2019             | Added Spec Ref SCM 403 to Asphalt OGFC & Surface   |
| 6/19/2019             | Added Asphalt SMA Surface 9.5mm & 12.5mm   |
| 4/1/2019              | Added Roller Compacted Concrete sampling of Portland Cement (for clarification)  |
| 4/1/2019              | Removed sample requirement for Preformed Joint Filler for Concrete (cert only)   |
| 4/1/2019              | Removed sample requirement for PipePVC (Perf & Solid - Underdrain, Slope Drain)  |
| 1/1/2019              | Editorial updates to some form numbers and notes   |
| 11/1/2018             | Revised sample requirements for Reinforcing Steel per updated SS (7/1/18)  |
| 11/1/2018             | Added note in Reinforcing Steel eliminating the sample requirements for steel in catch basins - material code SteelReinf - CB (mill test report required for RCE file) |
| 11/1/2018             | Added sample requirements and new SM material code for Reinforced Soil Slopes  |
| 11/1/2018             | Removed sample requirements for fence materials  |
| 2/7/2018              | Revised Micro Surfacing screenings minimum sampling frequency  |
| 1/23/2018             | Added new Asphalt and CMRB specifications, clarified cement sampling frequencies based on use  |
| 10/27/2017            | Added Slag, Granulated   |
| 9/18/2017             | Added Unclassified Excavation used in Embankment to clarify field testing requirements   |

### \* Small Quantity Acceptance

| RCE must submit Form 100.25 to report acceptance of small quantity materials to OMR |  |                                   |
|---|--|-----------------------------------|
| <b>Material</b>   | <b>Criteria</b>  | <b>Maximum Small Quantity</b>     |
|   |  |                                   |
| Aggregates  | Other than in critical concrete work or asphalt mixes  | 500 Tons each type                |
| Asphalt PG Binder   | -  | 2500 Tons of Asphalt Mix produced |
| Asphalt Emulsions   | -  | 5000 Gallons                      |
| Portland Cement Concrete  | Including component materials for use in structural non-critical items such as sidewalks, curb & gutter, catch basins, signs, fence posts, & guardrail anchoring | 50 Cubic Yards                    |

**E** = Sampling Frequencies may be modified on large projects, as approved by the Materials & Research Engineer.

This guide serves an amendment to Figure 106B & 106C of the SCDOT Construction Manual. It should be used in conjunction with the Materials Certification Requirements List, Qualified Products Policies & Listings, Pretested Materials Policies & Listings, and all other applicable guidance for quality acceptance of materials to be incorporated into the work of SCDOT projects.

#### **Specification Reference Abbreviations:**

**S** = [SCDOT 2007 Standard Specifications for Highway Construction](#)

**SS** = [Supplemental Specification](#)

**STS** = [Supplemental Technical Specification](#)

**CCR Laboratory Testing Guide**  
03/01/2020

| Product  | Material Description                    | SiteManager Code | Material | Lab Testing  | Remarks   |
|--|---|------------------|----------|--|---|
| Aggregate, Coarse (non asphalt)                    | Aggregate, # 1 Stone                    | Agg1             |          | AASHTO T 19, Unit Weight<br>AASHTO T 27, Gradation<br>AASHTO T 85, Absorption, BSG, SSD, Apparent SG<br>AASHTO T 96, LA Abrasion<br>AASHTO T 255, % Evap Moisture<br>AASHTO T 176, Sand Equivalent                             |   |
|  | Aggregate, # 4 Stone                    | Agg4             |          |  |   |
|  | Aggregate, # 5 Stone                    | Agg5             |          |  |   |
|  | Aggregate, # 56 Stone                   | Agg56            |          |  |   |
|  | Aggregate, # 57 Stone                   | Agg57            |          |  |   |
|  | Aggregate, # 67 Stone                   | Agg67            |          |  |   |
|  | Aggregate, # 6M Stone                   | Agg6M            |          |  |   |
|  | Aggregate, # 7 Stone                    | Agg7             |          |  |   |
|  | Aggregate, # 78 Stone                   | Agg78            |          |  |   |
|  | Aggregate, # 789 Stone                  | Agg789           |          |  |   |
|  | Aggregate, # 89M Stone                  | Agg89M           |          |  |   |
|  | Aggregate, # 8M Stone                   | Agg8M            |          |  |   |
|  | Aggregate, CR-14 Stone Crusher Run      | AggCR-14         |          |  |   |
|  | Aggregate, Light Weight Stone           | AggLightWeight   |          | AASHTO T 27, Gradation<br>AASHTO T 267, Organic Content<br>AASHTO T 104, Sodium Sulfate Soundness<br>ASTM C535, LA Abrasion*<br>ASTM C131, LA Abrasion*<br>ASTM D4253 & D4254, In-place Density<br>AASHTO T 236, Direct Shear* | *ASTM C535 for No. 3 or 4<br>*ASTM C131 for No. 5, 57, 6M or 67<br>*Must be non-hazardous |
| Aggregate, Fine (non asphalt)                      | Aggregate, FA-10                        | AggFA10          |          | AASHTO T 27, Gradation<br>AASHTO T 11, % Passing #200<br>AASHTO T 21, Organic Impurities<br>AASHTO T 71, Relative Strength   |   |
|  | Aggregate, FA-10 / Manufactured Sand    | AggFA10M-701     |          |  |   |
|  | Aggregate, FA-12                        | AggFA12          |          |  |   |
|  | Aggregate, FA-13                        | AggFA13          |          |  |   |
|  | Aggregate, Fine Agg. Blended            | AggFABlend-701   |          |  |   |
|  | Aggregate, Natural Sand used in Asphalt | AggNatSand401    |          |  |   |
|  | Aggregate, Regular Screenings           | AggScr           |          |  |   |
|  | Aggregate, Washed Screenings            | AggWScr          |          |  |   |
| Asphalt Emulsions (used in Tack Coat Applications) | Asphalt, Emulsified RS-1 (Rapid Set)    | AsphLiqRS1-406   |          | AASHTO T 59, Saybolt Viscosity (25° C or 50°C)<br>AASHTO T 59, % Residue by Evaporation<br>AASHTO T 49, Penetration (1H Only)  | Sample only if field application issues exist.  |
|  | Asphalt, Emulsified HFMS-1              | AspLiqHFMS1-406  |          |  |   |
|  | Asphalt, Emulsified HFMS-1H             | AspLiqHFMS1H406  |          |  |   |
|  | Asphalt, Emulsified HFMS-2              | AspLiqHFMS2-406  |          |  |   |
|  | Asphalt, Emulsified SS-1 (Slow Set)     | AsphLiqSS1-406   |          |  |   |
|  | Asphalt, Emulsified CRS-1               | AsphLiqCRS1-406  |          |  |   |
|  | Asphalt, Emulsified CRS-2               | AsphLiqCRS2-407  |          |  |   |
|  | Asphalt, Emulsified CMS-2               | AsphLiqCMS2-406  |          |  |   |
|  | Asphalt, Emulsified CSS-1H              | AsphLiqCSS-1H    |          |  |   |
| Asphalt, Emulsified Non-Tracking Tack              | AsphLiqNTT                              |                  |          |  |   |

| Product  | Material Description                     | SiteManager Material Code | Lab Testing   | Remarks  |
|--|--|---------------------------|---|--|
| Asphalt Emulsions (used in Surface Treatment Applications) | Asphalt, Emulsified CRS-1                | AsphLiqCRS1-406           | AASHTO T 59, Saybolt Viscosity (25° C or 50°C)<br>AASHTO T 59, % Residue by Evaporation<br>AASHTO T 49, Penetration (1H Only)   |  |
|  | Asphalt, Emulsified CRS-2                | AsphLiqCRS2-407           |   |  |
|  | Asphalt, Emulsified CRS-2L (Latex)       | AsphLiqCRS2L406           |   |  |
|  | Asphalt, Emulsified CRS-2P (Polymer)     | AsphLiqCRS2P407           |   |  |
|  | Asphalt, Emulsified CSS (FDR)            | AsphLiqCSS(FDR)           |   |  |
|  | Asphalt, Emulsified CSS-1H               | AsphLiqCSS-1H             |   |  |
|  | Asphalt, Emulsified EAP Special          | AsphLiqEAPS-407           |   |  |
|  | Poly Mod Emulsified Asph Fog Seal - OGFC | AsphLiqFogSeal            |   |  |
| Asphalt, Micro-Surfacing                                   | Asphalt, Emulsified CQS-Micro            | AsphLiqCQSMicro           | AASHTO T 59, Saybolt Viscosity (25° C)<br>AASHTO T 59, % Residue by Evaporation   |  |
|  | Aggregate, Micro Surface Screenings      | AggMicroScrn              | AASHTO T 27, Gradation<br>AASHTO T 176, Sand Equivalent   |  |
| Asphalt, PMTLS   | Preventative Maintenance Thin Surf. WMA  | Surf-PrevMa_WMA           | SCT 75, Ignition Oven<br>SCT 102, Extracted Aggregate Dry Gradation   |  |
|  | Preventative Maintenance Thin Surface    | Surf-PrevMaint            |   |  |
| Asphalt Binder   | Asphalt, Liquid PG 64-22                 | AsphLiqPG64-401           | AASHTO T315, DSR<br>AASHTO T316, Rotational Viscometer  | Unaged.  |
|  | Asphalt, Liquid PG 76-22                 | AsphLiqPG76-401           |   |  |
| Asphalt, OGFC  | Open Graded Friction Course              | OGFC-403                  | SCT 75, Ignition Oven<br>SCT 90, Drain Down of Uncompacted Mixture<br>SCT 102, Extracted Aggregate Dry Gradation  | Acceptance based on SCM400                             |
|  | Maintenance Open Graded Friction Course  | Surf-Maint-OGFC           |   |  |
| Asphalt, SMA Surface                                       | Stone Matrix Asphalt Course              | AspSurf12.5-403           | SCT 68, Percent Voids<br>SCT 71, Percent Lime<br>SCT 75, Ignition Oven<br>SCT 83, Maximum Specific Gravity<br>SCT 90, Drain Down of Uncompacted Mixture<br>SCT 102, Extracted Aggregate Dry Gradation   | Acceptance based on SCM400                             |
|  |  | (SMA 9.5)                 |   |  |
| Asphalt, Surface   | Surface Type A                           | Surf-T-A                  | SCT 68, Percent Voids<br>SCT 71, Percent Lime<br>SCT 75, Ignition Oven<br>SCT 83, Maximum Specific Gravity<br>SCT 90, Drain Down of Uncompacted Mixture<br>SCT 102, Extracted Aggregate Dry Gradation<br>SCT 96, Stability of Asphalt Mixtures by Gyrotory* | *SCT 96 for Type E only.<br>Acceptance based on SCM400 |
|  | Surface Type B                           | Surf-T-B                  |   |  |
|  | Surface Type B Warm Mix Asphalt          | Surf-T-B_WMA              |   |  |
|  | Surface Type C                           | Surf-T-C                  |   |  |
|  | Surface Type C Warm Mix Asphalt          | Surf-T-C_WMA              |   |  |
|  | Surface Type D                           | Surf-T-D                  |   |  |
|  | Surface Type D Warm Mix Asphalt          | Surf-T-D_WMA              |   |  |
|  | Surface Type E (Sand Seal)               | Surf-T-E                  |   |  |
| Surface Type E Warm Mix Asphalt                            | Surf-T-E_WMA                             |                           |   |  |

| Product                         | Material Description                  | SiteManager Code | Material Code              | Lab Testing  | Remarks  |
|---------------------------------|---------------------------------------|------------------|----------------------------|--|--|
| Asphalt, Intermediate           | Intermediate Type A                   | Inter-T-A        |                            | SCT 68, Percent Voids<br>SCT 75, Ignition Oven<br>SCT 83, Maximum Specific Gravity<br>SCT 102, Extracted Aggregate Dry Gradation   | Acceptance based on SCM400                     |
|                                 | Intermediate Type B                   | Inter-T-B        |                            |  |  |
|                                 | Intermediate Type B Special           | Inter-T-B(Spec)  |                            |  |  |
|                                 | Intermediate Type Warm Mix Asphalt    | Inter-T-B_WMA    |                            |  |  |
|                                 | Intermediate Type C                   | Inter-T-C        |                            |  |  |
| Asphalt, Base                   | Intermediate Type C Warm Mix Asphalt  | Inter-T-C_WMA    |                            | SCT 75, Ignition Oven<br>SCT 102, Extracted Aggregate Dry Gradation<br><br>SCT 75, Ignition Oven<br>SCT 96, Stability of Asphalt Mixtures by Gyratory*<br>SCT 102, Extracted Aggregate Dry Gradation | Acceptance based on SCM400                     |
|                                 | Base Type A                           | Base-T-A         |                            |  |  |
|                                 | Base Type A Warm Mix Asphalt          | Base-T-A_WMA     |                            |  |  |
|                                 | Base Type B                           | Base-T-B         |                            |  | *Type C & D only<br>Acceptance based on SCM400 |
|                                 | Base Type B Warm Mix Asphalt          | Base-T-B_WMA     |                            |  |  |
|                                 | Base Type C (Surface Sand Base)       | Base-T-C         |                            |  |  |
|                                 | Base Type C Warm Mix Asphalt          | Base-T-C_WMA     |                            |  |  |
| Base Type D (Surface Sand Base) | Base-T-D                              |                  | Acceptance based on SCM400 |  |  |
| Base Type D Warm Mix Asphalt    | Base-T-D_WMA                          |                  |                            |  |  |
| Asphalt, Shoulder Widening      | HMA Shoulder Widening Course          | Shoulder-HMA     |                            | SCT 75, Ignition Oven<br>SCT 102, Extracted Aggregate Dry Gradation  | Acceptance based on SCM400                     |
| Backfill                        | Backfill Materials, MSEW              | Backfill-713.08  |                            | AASHTO T 27, Gradation<br>AASHTO T 289, pH<br>AASHTO T89 & T 90, Atterburg Limits<br>Cu Calculation from T 27 results  | Initial Sample and every 2000CY                |
|                                 |                                       |                  |                            | AASHTO T 236, Direct Shear <u>or</u> ASTM D4767, Triaxial Compression<br>AASHTO T 267, Organic Content<br>AASHTO T 288, Resistivity  | Initial Sample and every 15000CY               |
|                                 | Reinforced Soil Slope                 | Backfill-RSS     |                            | AASHTO T 27, Gradation<br>AASHTO T 289, pH<br>AASHTO T89 & T 90, Atterberg Limits<br>AASHTO T 267, Organic Content   | Initial Sample and every 4000CY                |
|                                 |                                       |                  |                            | AASHTO T 236, Direct Shear <u>or</u> ASTM D4767, Triaxial Compression  | Initial Sample and every 20000CY               |
|                                 | Pipe, Culvert Backfill (bed for Pipe) | BackfillPipeCul  |                            | AASHTO T 27, Gradation (or SCT 34, Elutriation)<br>AASHTO M 145, Classification  |  |

| Product               | Material Description                       | SiteManager Material Code | Lab Testing   | Remarks   |
|-----------------------|--|---------------------------|---|---|
| Embankment            | Unclassified Excavation used in Embankment | -                         | SCT 34, Gradation/Elutriation Method<br>AASHTO T89 & T90, Atterberg Limits<br>SCT 36, Loss on Ignition<br>AASHTO T 99, Max Dry Density & Optimum Moisture Content | *Max Dry Density & Optimum Moisture Content in the field will be determined by SCT 29 or SCT 25 |
|                       | Borrow, Embankment                         | BorrEmb-203               |   |   |
|                       | Borrow Embankment Subgrade Top 18 inches   | BorrSubgrade203           |   |   |
| Base                  | Base, Sand Clay                            | BaseSanClay-303           | SCT 34, Gradation, % Silt, % Clay<br>AASHTO T89 & T90, Atterberg Limits   |   |
|                       | Base, Coquina Shell Course                 | BaseCoq-304               | AASHTO T 27, Gradation<br>AASHTO T 89 & T 90, Atterberg Limits<br>AASHTO T 193, CBR<br>SCT 6, Calcium Carbonate   |   |
| Graded Aggregate Base | Base, Macadam Course                       | BaseMac-305               | AASHTO T 27, Gradation<br>AASHTO T 89 & T 90, Atterberg Limits<br>SCT 140, Max Dry Dens. & Opt. Moisture<br><b>AASHTO T 96, LA Abrasion</b>                       |   |
|                       | Base, Marine Limestone                     | BaseMarLime-306           |   |   |
|                       | Base, Recycled PC Concrete                 | BaseRecyConc306           |   |   |
| Cement Treated Base   | Aggregate Base, Cement Stabilized          | -                         | AASHTO T 27, Gradation  | Sample and submit aggregate according to GAB guidelines.  |
| Cement                | Portland Cement Type I                     | CementTypeI               | <b>ASTM C114</b>  |   |
|                       | Portland Cement Type II                    | CementTypeII              | <b>ASTM C150</b>  |   |
|                       | Portland Cement Type III                   | CementTypeIII             | <b>ASTM C204</b>  |   |
|                       | Cement Type I (Slag Modified)              | CementTypeI               | <b>ASTM C187</b>  |   |
|                       | Fly Ash, PC Concrete                       | FlyAshPCC-701             | <b>ASTM C151</b>  |   |
|                       | Slag, Granulated                           | SlagPCC-701               | <b>ASTM C191</b>  |   |
| Masonry               | Clay Brick                                 | ClayBrick                 | ASTM C67, Compressive Strength & Absorption   |   |
|                       | Concrete Block                             | ConBlock-718              | ASTM C140, Compressive Strength & Absorption  |   |
|                       | Concrete Brick                             | ConcBrick                 |   |   |
|                       | Grout                                      | Grout                     | ASTM C109   |   |

| Product                   | Material Description                | SiteManager Material Code   | Lab Testing  | Remarks   |
|---------------------------|-------------------------------------|---|--|---|
| Concrete                  | Concrete Cylinder, Class 2500       | ConcCyl. 2500   | SCT 50, Process for Compressive Strength Testing of Portland Cement Concrete Cylinders<br>ASTM C39, Compressive Strength   |   |
|                           | Concrete Cylinder, Class 3000       | ConcCyl. 3000   |  |   |
|                           | Concrete Cylinder, Class 4000       | ConcCyl. 4000   |  |   |
|                           | Concrete Cylinder, Class 4500       | ConcCyl. 4500   |  |   |
|                           | Concrete Cylinder, Class 5000       | ConcCyl. 5000   |  |   |
|                           | Concrete Cylinder, Class 5500       | ConcCyl. 5500   |  |   |
|                           | Concrete Cylinder, Class 6000       | ConcCyl. 6000   |  |   |
|                           | Concrete Cylinder, Class 6500       | ConcCyl. 6500   |  |   |
|                           | Concrete Cylinder, Class 7000       | ConcCyl.7000  |  |   |
|                           | Concrete Cylinder, Class 7500       | ConcCyl. 7500   |  |   |
|                           | Concrete Cylinder, Class 8000       | ConcCyl. 8000   |  |   |
|                           | Concrete Cylinder, Class 8500       | ConcCyl. 8500   |  |   |
|                           | Concrete Cylinder, Class 9000       | ConcCyl. 9000   |  |   |
|                           | Concrete Cylinder, Class 9500       | ConcCyl 9500  |  |   |
|                           | Concrete Cylinder, Class 10,000     | ConcCyl.  |  |   |
|                           | Water                               | Water-701   | ASTM C109, Compressive Strength at 7 days<br>ASTM C191, Time of Set<br>ASTM C151, Autoclave Expansion/Soundness<br>AASHTO T-26, pH   |   |
| Roller Compacted Concrete | Roller Compacted Concrete Aggregate | AggCompConcPvmt   | AASHTO T 27, Gradation   |   |
|                           | Portland Cement                     | Sample and test according to the applicable Portland Cement guidelines. |  |   |
| Bridge Lift               | Stone Bridge Lift Material          | StoneBridgeLift   | AASHTO T 27, Gradation<br>AASHTO T 19, Unit Weight   |   |
|                           | Granular Bridge Lift Material       | GranBridgeLift  | SCT 34, Gradation/Elutriation Method<br>AASHTO T89 & T90, Atterberg Limits<br>AASHTO M145, Classification<br>AASHTO T 19, Unit Weight<br>AASHTO T267, Organic Content  |   |
|                           | Borrow Bridge Lift Material         | BorrBridgeLift  | SCT 34, Gradation/Elutriation Method<br>AASHTO T89 & T90, Atterberg Limits<br>AASHTO M 145, Classification<br>AASHTO T 19, Unit Weight<br>AASHTO T 99, Max Dry Density & Optimum Moisture Content<br>AASHTO T 267, Organic Content | *Max Dry Density & Optimum Moisture Content in the field will be determined by SCT 29 or SCT 25 |

| Product                                  | Material Description                  | SiteManager Material Code   | Lab Testing   | Remarks   |
|--|---------------------------------------|---|---|---|
| Reinforcing Steel                        | Reinforcing Steel # 3 Bar / 10 Metric | SteelReinf-#3   | AASHTO T 244, AASHTO M 31<br>(Yield, Ultimate, Elongation, % Theoretical Weight, Gap Width, Deformation Height)   | Gap width and deformation height are not generally failure criteria, but should be reported with each sample. |
|  | Reinforcing Steel # 4 Bar / 13mm      | SteelReinf-#4   |   |   |
|  | Reinforcing Steel # 5 Bar / 16mm      | SteelReinf-#5   |   |   |
|  | Reinforcing Steel # 6 Bar / 19mm      | SteelReinf-#6   |   |   |
|  | Reinforcing Steel # 7 Bar / 22mm      | SteelReinf-#7   |   |   |
|  | Reinforcing Steel # 8 Bar / 25mm      | SteelReinf-#8   |   |   |
|  | Reinforcing Steel # 9 Bar / 29mm      | SteelReinf-#9   |   |   |
|  | Reinforcing Steel # 10 Bar / 32mm     | SteelReinf-#10  |   |   |
|  | Reinforcing Steel # 11 Bar / 36mm     | SteelReinf-#11  |   |   |
|  | Reinforcing Steel # 14 Bar / 43mm     | SteelReinf-#14  |   |   |
|  | Reinforcing Steel # 18 Bar / 57.3mm   | SteelReinf-#18  |   |   |
|  | Steel Reinforcing Wire, Spiral        | SteelWireSpiral   | AASHTO M336, T244<br>Wire Diameter, Reduction in Area, and Ultimate Stress  |   |
| Seven-Wire Strand Reinforcing Cable      | Cable704                              | AASHTO M203, ASTM A1061<br>Strand Breaking Strength,<br>Difference Between Center Wire and Outer Wire<br>Diameters                        |   |   |
| Steel, Butt-Welded Splice, Welded Hoop   | SteelButtWeld                         | AASHTO T244<br>Tensile Strength   |   |   |
| Mechanical Couplers for Reinf. Steel     | SteelCoupler                          | AASHTO T244<br>Tensile Strength   | Coupler model and manufacturer should be compared with QPL 73 to determine eligibility for usage as ultimate or service couplers, and noted on report.  |   |
| Structural Steel Fasteners High Strength | StlStrucFast709                       | ASTM E18<br>Bolt, Nut and Washer Hardness<br><br>SC-T-150 or 151<br>Bolt Assembly Rotational Capacity<br><br>SC-T-152<br>DTI Verification | Three assemblies of every heat and lot combination of every component should be sampled and submitted for testing.<br><br>Certification packets should be submitted and reviewed with each sample of assemblies as shown in S:709.2.4.6.8.<br><br>Heat and lot numbers should be shown for each component with results on test reports. |   |

# **Appendix C**

## **Owner Verification Materials**

### **Levels of Verification**

| SCDOT - CCR OV Levels of Analysis |  | Level 1                           | Level 2                                   | Level 3            |                           |
|-----------------------------------|--|-----------------------------------|---|--------------------|---------------------------|
| FIELD QAST & LAB TESTING GUIDE    |  |                                   |   |                    |                           |
| Product                           | MATERIAL DESCRIPTION   | TEST                              | TEST METHODS                              | LEVEL OF ANALYSIS  | Level of Significance (α) |
| Aggregate, Coarse (Non Asphalt)   | Aggregate, Stone (All Except Light Weight Stone)<br>(No testing required on Construction Entrance/Exit, Non-Structural Concrete, Erosion Control Aggregate, and Maintenance Stone) | AASHTO T27                        | Gradation                                 | Level 2            |                           |
|                                   | Aggregate, Light Weight Stone  | AASHTO T27<br>AASHTO T267         | Gradation<br>Organic Content              | Level 2<br>Level 2 |                           |
| Aggregate, Fine (Non Asphalt)     | Aggregates   | AASHTO T27                        | Gradation                                 | Level 2            |                           |
| Asphalt, Micro- Surfacing         | Aggregate, Micro Surface Screenings  | AASHTO T27                        | Gradation                                 | Level 2            |                           |
|                                   |  | AASHTO T176                       | Sand Equivalent                           | Level 3            |                           |
| Asphalt, PMTLS                    | Preventative Maintenance Thin Surf. WMA  | SC-T-75                           | Ignition Oven                             | Level 1            | 0.025                     |
|                                   |  | SC-T-102                          | Extracted Aggregate Dry Gradation         | Level 1            | 0.01                      |
|                                   | Preventative Maintenance Thin Surface  | SC-T-75                           | Ignition Oven                             | Level 1            | 0.025                     |
|                                   |  | SC-T-102                          | Extracted Aggregate Dry Gradation         | Level 1            | 0.01                      |
| Asphalt Binder                    | Asphalt, Liquid PG 64-22   | AASHTO T315                       | DSR                                       | Level 2            |                           |
|                                   |  | AASHTO T316                       | Rotational Viscometer                     | Level 3            |                           |
|                                   | Asphalt, Liquid PG 76-22   | AASHTO T315                       | DSR                                       | Level 2            |                           |
|                                   |  | AASHTO T316                       | Rotational Viscometer                     | Level 3            |                           |
| Asphalt, OGFC                     | Open Graded Friction Course  | SC-T-75                           | Ignition Oven                             | Level 1            | 0.025                     |
|                                   |  | SC-T-90                           | Drain Down of Uncompacted Mixture         | Level 3            |                           |
|                                   |  | SC-T-102                          | Extracted Aggregate Dry Gradation         | Level 2            |                           |
|                                   | Maintenance Open Graded Friction Course  | SC-T-75                           | Ignition Oven                             | Level 1            | 0.025                     |
| SC-T-90                           |  | Drain Down of Uncompacted Mixture | Level 3                                   |                    |                           |
| SC-T-102                          |  | Extracted Aggregate Dry Gradation | Level 2                                   |                    |                           |
| Asphalt, SMA Surface              | Stone Matrix Asphalt Course  | SC-T-68                           | Percent Voids                             | Level 3            |                           |
|                                   |  | SC-T-75                           | Ignition Oven                             | Level 1            | 0.025                     |
|                                   |  | SC-T-83                           | Maximum Specific Gravity                  | Level 2            |                           |
|                                   |  | SC-T-90                           | Drain Down of Uncompacted Mixture         | Level 3            |                           |
|                                   |  | SC-T-102                          | Extracted Aggregate Dry Gradation         | Level 2            |                           |
| Asphalt, Surface                  | Surface Types  | SC-T-68                           | Percent Voids                             | Level 3            |                           |
|                                   |  | SC-T-75                           | Ignition Oven                             | Level 1            | 0.025                     |
|                                   |  | SC-T-83                           | Maximum Specific Gravity                  | Level 2            |                           |
|                                   |  | SC-T-90                           | Drain Down of Uncompacted Mixture         | Level 3            |                           |
|                                   |  | SC-T-102                          | Extracted Aggregate Dry Gradation         | Level 2            |                           |
| Asphalt, Intermediate             | Intermediate Types   | SC-T-68                           | Percent Voids                             | Level 3            |                           |
|                                   |  | SC-T-75                           | Ignition Oven                             | Level 1            | 0.025                     |
|                                   |  | SC-T-83                           | Maximum Specific Gravity                  | Level 2            |                           |
|                                   |  | SC-T-102                          | Extracted Aggregate Dry Gradation         | Level 2            |                           |
| Asphalt, Base                     | Base Types A and B   | SC-T-75                           | Ignition Oven                             | Level 1            | 0.025                     |
|                                   |  | SC-T-102                          | Extracted Aggregate Dry Gradation         | Level 2            |                           |
| Asphalt, Base                     | Base Types C and D   | SC-T-75                           | Ignition Oven                             | Level 1            | 0.025                     |
|                                   |  | SC-T-96                           | Stability of Asphalt Mixtures by Gyrotory | Level 1            | 0.025                     |
|                                   |  | SC-T-102                          | Extracted Aggregate Dry Gradation         | Level 2            |                           |
| Asphalt, Shoulder                 | HMA Shoulder Widening Course   | SC-T-75                           | Ignition Oven                             | Level 1            | 0.025                     |
|                                   |  | SC-T-102                          | Extracted Aggregate Dry Gradation         | Level 2            |                           |

| SCDOT - CCR OV Levels of Analysis        |                                       | Level 1                                    | Level 2                                    | Level 3                  |                           |      |
|--|---------------------------------------|--|--|--------------------------|---------------------------|------|
| FIELD QAST & LAB TESTING GUIDE           |                                       |  |  |                          |                           |      |
| Product                                  | MATERIAL DESCRIPTION                  | TEST                                       | TEST METHODS                               | LEVEL OF ANALYSIS        | Level of Significance (α) |      |
| Backfill                                 | Backfill Materials, MSEW              | SC-T-29                                    | Proctor                                    | Level 3                  |                           |      |
|  |                                       | SC-T-30, 31, or 32                         | Compaction                                 | Level 1                  | 0.01                      |      |
|  |                                       | AASHTO T27                                 | Gradation                                  | Level 2                  |                           |      |
|  |                                       | AASHTO T289                                | pH   | Level 2                  |                           |      |
|  |                                       | AASHTO T89                                 | Liquid Limit                               | Level 2                  |                           |      |
|  |                                       | AASHTO T90                                 | Plastic Limit                              | Level 2                  |                           |      |
|  |                                       | AASHTO T236 or ASTM D4767                  | Direct Shear or Triaxial Compression       | Level 2                  |                           |      |
|  |                                       | AASHTO T267                                | Organic Content                            | Level 2                  |                           |      |
|  | AASHTO T288                           | Resistivity                                | Level 2                                    |                          |                           |      |
|  | Reinforced Soil Slope                 | SC-T-29                                    | Proctor                                    | Level 3                  |                           |      |
|  |                                       | SC-T-30, 31, or 32                         | Compaction                                 | Level 1                  | 0.01                      |      |
|  |                                       | AASHTO T27                                 | Gradation                                  | Level 2                  |                           |      |
|  |                                       | AASHTO T289                                | pH   | Level 2                  |                           |      |
|  |                                       | AASHTO T89                                 | Liquid Limit                               | Level 2                  |                           |      |
|  |                                       | AASHTO T90                                 | Plastic Limit                              | Level 2                  |                           |      |
|  |                                       | AASHTO T267                                | Organic Content                            | Level 2                  |                           |      |
|  | Pipe, Culvert Backfill (bed for Pipe) | AASHTO T236 or ASTM D4767                  | Direct Shear or Triaxial Compression       | Level 3                  |                           |      |
|  |                                       | SC-T-29                                    | Proctor                                    | Level 3                  |                           |      |
|  |                                       | SC-T-30, 31, or 32                         | Compaction                                 | Level 1                  | 0.01                      |      |
|  | Embankment                            | Unclassified Excavation used in Embankment | AASHTO T27 or SC-T-34                      | Gradation or Elutriation | Level 2                   |      |
|  |                                       |  | SC-T-30, 31, or 32                         | Compaction               | Level 1                   | 0.01 |
| SC-T-34                                  |                                       |  | Gradation/Elutriation Method               | Level 2                  |                           |      |
| AASHTO T89                               |                                       |  | Liquid Limit                               | Level 2                  |                           |      |
| AASHTO T90                               |                                       |  | Plastic Limit                              | Level 2                  |                           |      |
| Borrow, Embankment                       |                                       | SC-T-36                                    | Loss of Ignition (If Mica Content Present) | Level 3                  |                           |      |
|  |                                       | AASHTO T99                                 | Max Dry Density & Optimum Moisture Content | Level 3                  |                           |      |
|  |                                       | SC-T-30, 31, or 32                         | Compaction                                 | Level 1                  | 0.01                      |      |
|  |                                       | SC-T-34                                    | Gradation/Elutriation Method               | Level 2                  |                           |      |
|  |                                       | AASHTO T89                                 | Liquid Limit                               | Level 2                  |                           |      |
| Borrow Embankment Subgrade Top 18 inches |                                       | AASHTO T90                                 | Plastic Limit                              | Level 2                  |                           |      |
|  |                                       | SC-T-36                                    | Loss of Ignition (If Mica Content Present) | Level 3                  |                           |      |
|  |                                       | AASHTO T99                                 | Max Dry Density & Optimum Moisture Content | Level 3                  |                           |      |
|  |                                       | SC-T-30, 31, or 32                         | Compaction                                 | Level 1                  | 0.01                      |      |
|  |                                       | SC-T-34                                    | Gradation/Elutriation Method               | Level 2                  |                           |      |

| SCDOT - CCR OV Levels of Analysis |  | Level 1  | Level 2                                    | Level 3                           |                           |      |
|-----------------------------------|--|--|--|-----------------------------------|---------------------------|------|
| FIELD QAST & LAB TESTING GUIDE    |  |  |  |                                   |                           |      |
| Product                           | MATERIAL DESCRIPTION   | TEST   | TEST METHODS                               | LEVEL OF ANALYSIS                 | Level of Significance (α) |      |
| Base                              | Base, Sand Clay  | SC-T-29  | Proctor                                    | Level 3                           |                           |      |
|                                   |  | SC-T-30, 31, or 32                                       | Compaction                                 | Level 1                           | 0.01                      |      |
|                                   |  | SC-T-34  | Gradation, % Silt, % Clay                  | Level 2                           |                           |      |
|                                   |  | AASHTO T89   | Liquid Limit                               | Level 2                           |                           |      |
|                                   |  | AASHTO T90   | Plastic Limit                              | Level 2                           |                           |      |
|                                   | Base, Coquina Shell Course   | SC-T-29  | Proctor                                    | Level 3                           |                           |      |
|                                   |  | SC-T-30, 31, or 32                                       | Compaction                                 | Level 1                           | 0.01                      |      |
|                                   |  | AASHTO T27   | Gradation                                  | Level 2                           |                           |      |
|                                   |  | AASHTO T89   | Liquid Limit                               | Level 2                           |                           |      |
|                                   |  | AASHTO T90   | Plastic Limit                              | Level 2                           |                           |      |
| Graded Aggregate Base             | Base, Macadam Course,<br>Base, Marine Limestone,<br>Base, Recycled PC Concrete | AASHTO T193  | CBR  | Level 3                           |                           |      |
|                                   |  | SC-T-6   | Calcium Carbonate                          | Level 3                           |                           |      |
|                                   |  | SC-T-30, 31, or 32                                       | Compaction                                 | Level 1                           | 0.01                      |      |
|                                   |  | AASHTO T27   | Gradation                                  | Level 2                           |                           |      |
|                                   |  | AASHTO T89   | Liquid Limit                               | Level 2                           |                           |      |
| Cement Treated Base               | Earth Base, Cement Stabilized  | AASHTO T90   | Plastic Limit                              | Level 2                           |                           |      |
|                                   |  | SC-T-140   | Max Dry Density & Optimum Moisture Content | Level 3                           |                           |      |
|                                   | Recycled Base, Cement Modified   | SC-T-29  | Proctor                                    | Level 3                           |                           |      |
|                                   |  | SC-T-30, 31, 32, or 33                                   | Compaction                                 | Level 1                           | 0.01                      |      |
|                                   | Aggregate Base, Cement Stabilized  | SC-T-29  | Proctor                                    | Level 3                           |                           |      |
|                                   |  | SC-T-33  | Compaction                                 | Level 1                           | 0.01                      |      |
|                                   | Subbase, Cement Modified   | AASHTO T27   | Gradation                                  | Level 2                           |                           |      |
|                                   |  | SC-T-29  | Proctor                                    | Level 3                           |                           |      |
|                                   | Masonry  | Clay Brick<br>Concrete Block,<br>Concrete Brick<br>Grout | SC-T-30, 31, or 32                         | Compaction                        | Level 1                   | 0.01 |
|                                   |  |  | ASTM C67                                   | Compressive Strength & Absorption | Level 3                   |      |
| ASTM C140                         |  |  | Compressive Strength & Absorption          | Level 3                           |                           |      |
| Concrete                          | Concrete Cylinders   | ASTM C109  | Compressive Strength                       | Level 3                           |                           |      |
|                                   |  | AASHTO T-19, ASTM C143                                   | Slump                                      | Level 2                           |                           |      |
|                                   |  | AASHTO T-196, ASTM C231 or ASTM C173                     | Air Content                                | Level 2                           |                           |      |
|                                   |  | ASTM C1064   | Temperature                                | Level 3                           |                           |      |
|                                   |  | Cores  | Thickness Verification                     | SCDOT Acceptance                  |                           |      |
|                                   | Water  | ASTM C39   | Compressive Strength                       | Level 1                           | 0.025                     |      |
|                                   |  | ASTM C109  | Compressive Strength @ 7 days              | Level 3                           |                           |      |
|                                   |  | ASTM C191  | Time of Set                                | Level 3                           |                           |      |
|                                   |  | ASTM C151  | Autoclave Expansion/Soundness              | Level 3                           |                           |      |
|                                   |  | AASHTO T26   | pH   | Level 3                           |                           |      |
| Roller Compacted Concrete         | Roller Compacted Portland Cement   | SC-T-33  | Compaction                                 | Level 3                           |                           |      |
|                                   | Roller Compacted Concrete Aggregate  | SC-T-33  | Paver Compaction Verification              | Level 3                           |                           |      |
|                                   |  | AASHTO T27   | Gradation                                  | Level 2                           |                           |      |

| SCDOT - CCR OV Levels of Analysis |  | Level 1                 | Level 2   | Level 3                       |                           |
|-----------------------------------|--|-------------------------|---|-------------------------------|---------------------------|
| FIELD QAST & LAB TESTING GUIDE    |  |                         |   |                               |                           |
| Product                           | MATERIAL DESCRIPTION                     | TEST                    | TEST METHODS  | LEVEL OF ANALYSIS             | Level of Significance (α) |
| Bridge Lift                       | Stone Bridge Lift Material               | AASHTO T27              | Gradation   | Level 2                       |                           |
|                                   |  | AASHTO T19              | Unit Weight   | Level 2                       |                           |
|                                   | Granular Bridge Lift Material            | SC-T-34                 | Gradation/Elutriation Method  | Level 2                       |                           |
|                                   |  | AASHTO T89              | Liquid Limit  | Level 2                       |                           |
|                                   |  | AASHTO T90              | Plastic Limit   | Level 2                       |                           |
|                                   |  | AASHTO T19              | Unit Weight   | Level 2                       |                           |
|                                   |  | AASHTO T267             | Organic Content   | Level 2                       |                           |
|                                   | Borrow Bridge Lift Material              | SC-T-34                 | Gradation/Elutriation Method  | Level 2                       |                           |
|                                   |  | AASHTO T89              | Liquid Limit  | Level 2                       |                           |
|                                   |  | AASHTO T90              | Plastic Limit   | Level 2                       |                           |
|                                   |  | AASHTO T19              | Unit Weight   | Level 2                       |                           |
|                                   |  | AASHTO T99              | Max Dry Density & Optimum Moisture Content  | Level 3                       |                           |
|                                   | AASHTO T267                              | Organic Content         | Level 2   |                               |                           |
| Reinforcing Steel                 | Reinforcing Steel                        | AASHTO T244, M31        | Yield, Ultimate, Elongation, % Theoretical Weight, Gap Width, Deformation Height) | Level 3                       |                           |
|                                   | Steel Reinforcing Wire, Spiral           | AASHTO M336, T244       | Wire Diameter, Reduction in Area, and Ultimate Stress                             | Level 3                       |                           |
|                                   | Seven-Wire Strand Reinforcing Cable      | AASHTO M203, ASTM A1061 | Strand Breaking Strength, Difference Between Center Wire and Outer Wire Diameters | Level 3                       |                           |
|                                   | Steel, Butt-Welded Splice, Welded Hoop   | AASHTO T244             | Tensile Strength  | Level 2                       |                           |
|                                   | Mechanical Couplers for Reinf. Steel     | AASHTO T244             | Tensile Strength  | Level 2                       |                           |
|                                   | Structural Steel Fasteners High Strength |                         | ASTM E18  | Bolt, Nut and Washer Hardness | Level 3                   |
|                                   |  | SC-T-150 or 151         | Bolt Assembly Rotational Capacity   | Level 3                       |                           |
|                                   |  | SC-T-152                | DTI Verification  | Level 3                       |                           |

\* Tests not shown in this table are sampled by the IQF and tested by SCDOT.

\* Tests not shown in this table are field tests performed by the IQF as part of inspection efforts or sampled by the IQF and tested by SCDOT.

# **Appendix D**

## **Monthly Independent Quality Firm Certification**

[Independent Quality Firm's Letterhead or Logo]

South Carolina Department of Transportation  
Carolina Crossroads Project

**Independent Quality Firm Certification**

**Draw Request No. \_\_\_ Certification**

The undersigned hereby certifies that:

1. Except as specifically noted in the certification, all Work that is the subject of the Draw Request, including Subcontractors, and Suppliers, has been checked or inspected by the Construction Independent Quality Firm, with respect to the Construction Work;
2. Except as specifically noted in the certification, all Work that is the subject of the Draw Request has been inspected and tested in accordance with the approved Construction Quality Management Plan, and there are no known deficiencies, non-conformances or other deviations that are outstanding associated with the Work that is the subject of this Draw Request. Therefore, the Work conforms to the requirements of the Contract;
3. All the measures and procedures provided in the Construction Quality Management Plan are functioning properly and are being followed;
4. The construction percentages and incorporated material values indicated are accurate and correct; and
5. All quantities for which payment is requested on a unit price basis are accurate.

Exceptions:

---

---


---

Name: \_\_\_\_\_  
(Print)

Signature: \_\_\_\_\_  
Independent Quality Manager

Date: \_\_\_\_\_

Seal:



# **Appendix E**

## **XML Definition Document**

# SCDOT CCR XML Definition Document

The following is an example of the XML submission format that is used to import records which will be used to statistically analyze material testing results.

## Sample.xml

---

```
<submittal>
  <meta>
    <team>
      <name>KCI Technologies</name>
      <submitdate>2020-05-29 20:00:00.0000000</submitdate>
    </team>
  </meta>
  <headers>
    <System_GUID>b60e98e4-8fad-48cf-8a69-049d52964d15</System_GUID>
    <Form_ID>AASHTOT27</Form_ID>
    <Sample_ID>20200422-1234-01</Sample_ID>
    <Contract_ID>8888860</Contract_ID>
    <Project_ID>0040692RD01</Project_ID>
    <Sample_Type>IQF</Sample_Type>
    <Analysis_Type>Random-Split</Analysis_Type>
    <Split_Sample_ID>1234-20200131-01</Split_Sample_ID>
    <Version_Status>Original</Version_Status>
    <Date_Sampled>2020-05-28 08:23:18.1179996</Date_Sampled>
    <Sampled_By>123456</Sampled_By>
    <Material>Backfill-713.08</Material>
    <Mix_ID>BaseMac-305</Mix_ID>
    <Material_Supplier>Supplier XYZ</Material_Supplier>
    <Spec_Item>713</Spec_Item>
    <Intended_Use>MSE Wall</Intended_Use>
    <Comments></Comments>
    <Location_Feature>I-26 Exit 43 EB</Location_Feature>
    <Station>192+00</Station>
    <Offset>4.5R</Offset>
    <Elevation>124.35</Elevation>
  </headers>
  <form form_id="AASHTOT27">
    <field name="PASS_4IN">0</field>
    <field name="PASS_3_5IN">0</field>
    <field name="PASS_3IN">0</field>
    <field name="PASS_2_5IN">0</field>
    <field name="PASS_2IN">100</field>
    <field name="PASS_1_5IN">98</field>
    <field name="PASS_1IN">75</field>
    <field name="PASS_0_75IN">0</field>
    <field name="PASS_0_5IN">60</field>
    <field name="PASS_0_375IN">0</field>
  </form>
</submittal>
```

```
<field name="PASS_NO_4">0</field>
<field name="PASS_NO_8">0</field>
<field name="PASS_NO_16">0</field>
<field name="PASS_NO_18">0</field>
<field name="PASS_NO_30">36</field>
<field name="PASS_NO_40">0</field>
<field name="PASS_NO_50">0</field>
<field name="PASS_NO_100">0</field>
<field name="PASS_NO_200">10</field>
<field name="DATE_TESTED">2020-05-29 07:15:19.1179996</field>
<field name="TESTED_BY">"Jane Smith"</field>
<field name="LABORATORY">"ABC Lab"</field>
<field name="RESULTS_STATEMENT">"Does Meet SCDOT
Specifications"</field>
</form>

</submittal>
```

### **Purpose**

The purpose of this document is to provide schema details for the tables and fields used within SASS. Each xml record submitted contains header and material test form (body) information that provide the necessary metadata and test results for analysis. Header information is captured alongside each material test form and are common fields for any test form submitted.

Some fields reference domain values to ensure data integrity of analysis results. Domain values that are global in nature are included in Attachment A. Domains unique to a project will be configured and distributed to the project team prior to the commencement of a project. Updates or additions to any of these values throughout a project lifecycle will be accommodated and communicated to the project team.

## Header Fields

The header table provides the necessary metadata in relation to the material test form. It is used within SASS for searching, tracking, and analyzing records. Each material test form submitted uses the same header schema.

### Header Data

| Alias                   | Field Name       | Data Type | Domain Values | Description   | Example Values                       |
|-------------------------|------------------|-----------|---------------|---|--------------------------------------|
| <b>System GUID</b>      | System_GUID      | GUID      |               | Every record imported into SASS should be assigned a GUID that will be used in tracking versions of each form/sample ID combination. Corrections will need to be submitted with this GUID identifier for version tracking   | b4699dd3-1ae4-44c7-a9d9-59ba5b6d7a73 |
| <b>Form ID</b>          | Form_ID          | nvarchar  | Form          | Identifies the related form associated to header record   | AASHTOT27                            |
| <b>Sample ID</b>        | Sample_ID        | nvarchar  |               | Label to track material sampled/tested. ID convention and versioning standards are agreed upon during project setup.  | 20200422-1234-01                     |
| <b>Contract ID</b>      | Contract_ID      | nvarchar  | Projects      | Contract ID   | 8888860                              |
| <b>Project</b>          | Project_ID       | nvarchar  | Projects      | Project ID (PIN)  | 0040692RD01                          |
| <b>Sample Type</b>      | Sample_Type      | nvarchar  | Sample_Type   | This field identifies the sample type, referencing the agency submitting the record (OVF, IQF, SCDOT)   | IQF                                  |
| <b>Analysis Type</b>    | Analysis_Type    | nvarchar  | Analysis_Type | How a sample or test location was determined based on the sampling procedures outlined in the quality acceptance program  | Random-Split                         |
| <b>Linked Sample ID</b> | Linked_Sample_ID | nvarchar  |               | For 'Retest' scenarios, the parent Sample ID will be recorded in this field.<br><br>For 'Check Sample', the parent Sample ID will be recorded in this field in order to trace and reference the follow-up check samples.<br><br>For 'Random-Split' or 'Fixed-Split' samples, the inspector will record the Sample ID generated in the field from the other party.<br><br>Additional details and examples for when these scenarios rarely overlap are outlined within this document. | 1234-20200131-01                     |

| Alias                       | Field Name        | Data Type     | Domain Values  | Description   | Example Values      |
|-----------------------------|-------------------|---------------|----------------|---|---------------------|
| <b>Version Status</b>       | Version_Status    | nvarchar      | Version_Status | This field identifies the version of the record being submitted. i.e. original, correction, retest.   | Original            |
| <b>Date Time Sampled</b>    | Date_Time_Sampled | datetime2(7)  |                | Sample Date and Time. Records with Version_Status = 'Retest' should accurately depict the sequence of tests, showing the date/time stamp of the tests:<br>YYYY-MM-DD hh:mm:ss | 2020-05-28 09:01:23 |
| <b>Sampled By</b>           | Sampled_By        | nvarchar      |                | Sampler (SCDOT Number assigned to the inspector)  | 1234                |
| <b>Material</b>             | Material          | nvarchar      | Material_Code  | Material Code   | Backfill-713.08     |
| <b>Material Subcategory</b> | Material_Sub      | nvarchar      | Material_Sub   | Material subcategory which includes mix designs for concrete or sub-material categories for other materials   | BaseMac-305         |
| <b>Material Supplier</b>    | Material_Supplier | nvarchar      | Suppliers      | Supplier / Location Description   | Supplier XYZ        |
| <b>Spec Item</b>            | Spec_Item         | nvarchar      | Spec_Item      | Section of the SCDOT standard specifications  | 713                 |
| <b>Intended Use</b>         | Intended_Use      | nvarchar(255) |                | Free form field, providing additional detail about the intended use of the product  | MSE Wall            |
| <b>Comments</b>             | Comments          | nvarchar(255) |                | Free form field, where comments about the test record can be submitted  |                     |
| <b>Location Feature</b>     | Location_Feature  | nvarchar      | Loc_Feature    | Roadway and feature, chosen from a list; defined by how designers break down the plans into different components, specific to the project                                     | I-29 Exit 43 EB     |
| <b>Station</b>              | Station           | nvarchar      |                | Station   | 192+00              |
| <b>Offset</b>               | Offset            | nvarchar      |                | Offset and offset direction   | 4.5R                |
| <b>Elevation</b>            | Elevation         | float         |                | Elevation (ft)  | 124.35              |

Note: 'Linked Sample ID' is required for 'Random-Split', 'Fixed-Split', or 'Check Sample' types. It is also required where Version\_Status = 'Retest'. All other fields with the exception of Indented Use, Comments, Station, Offset, and Elevation are required.

## Project Initiation

XML submissions will be made through an ftp account, provisioned at project initiation. It is also recommended that an email account is setup at this time to accommodate receipt of ftp credentials and messages that will be system-generated throughout the project life-cycle. Emails are expected to be sent from validation errors or records rejected from the materials manager.

1. FTP provisioning is managed by the Systems Coordinator
2. Firms will provide the project manager with an email account to receive the ftp credentials, and any additional email account(s) to act as the email recipient of system messages
3. Firms verify connection and parameters of the FTP are correct
4. Firms set up routine to submit data via the FTP, using the credentials generated above
5. Feedback from rejected records will arrive in the email account(s) provided during project initiation

## Additional Schema Information

The following sections provide additional details regarding submittals for corrections, split samples, and retests. Procedural information can be found in the Quality Assurance Program (QAP) documentation.

### Corrections:

Corrections to any record can be submitted to SASS. The record should adhere to the following schema rules:

1. The record should have the same System\_GUID, and
2. Version\_Status = 'Correction'
3. The record should contain updates to one or more attributes in the record

### Validation and Rejected Records:

After xmls are submitted, the system will run xsd schema validation and other business logic. If a record fails the system validation, the system will email the xml record and failure details to an email account provided by the IQF and OVF during **Project Initiation**. The record can be corrected and resubmitted to the system.

In addition to the system validation, the OV Materials Analyst for the project has the ability to reject records after they have passed system validation checks. The system will email these records along with comments back to the IQF or OVF for correction and resubmittal.

### Split Samples:

Detailed information about the comparison process for performing split samples between agencies can be found in the QAP documentation. Test results with a Random-Split or Fixed-Split type should adhere to the following schema rules:

1. If Analysis\_Type is equal to 'Random-Split' or 'Fixed-Split', the inspector should record the opposite agency's Sample\_ID in the Linked\_Sample\_ID field.
2. Exception: If Version\_Status = 'Retest' and Analysis\_Type is 'Random-Split' or 'Fixed Split', then the inspector should record the opposite agency's Sample\_ID in the Comments.

*For split sample examples, see Attachment B*

## Retests:

Reference the QAP for retesting requirements. This section provides additional information for XML submittals expected during field or laboratory retesting scenarios. Failing field tests that can be reworked, such as density or depth checks, require a passing fixed test at the original failing location and an additional passing random test within the lot for acceptance. Subsequent tests after the failing result should adhere to the following schema rules:

1. The first failing record should be assigned a Version\_Status = 'Original'
2. Each subsequent retest record will have a unique System\_GUID and a unique Sample\_ID
3. Retest records should be flagged with a Version\_Status = 'Retest'
4. The Linked\_Sample\_ID field should be populated with the parent Sample ID (from the original failing test)
5. The Date\_Time\_Sampled field must utilize a time stamp to reflect the sequence of inspections
6. Field\_Results\_Statement should depict the status of each test record

Note: In rare instances where a split was performed when the Version\_Status = 'Retest', then the inspector should record the parent ID from the original failing sample, and the Sample\_ID from the opposite firm should be recorded in the Comments field.

*For field rework retest examples, see Attachment B*

A failing laboratory test requires two check sample records and an update to the results statement of the original record after a determination about the material is made. The test results should adhere to the following schema rules:

1. The original failing test record should be submitted with a Version\_Status = 'Original' and the Results\_Statement = 'Does Not Meet SCDOT Specifications'.
2. Each check sample record will be submitted and have a unique System GUID and a unique Sample ID
3. Check sample records should be flagged with a Version\_Status = 'Retest' and Analysis\_Type = 'Check Sample'
4. For the check sample records with Version\_Status = 'Retest', the Linked\_Sample\_ID field should be populated with the parent Sample ID (from the original failing test record)
5. The original failing test record should be submitted again, with a Version\_Status = 'Correction' and an updated results statement (Either Analysis\_Type = 'Not Incorporated' for removed materials or updating the results statement to 'Engineering Judgement', denoting that the material was approved using Engineering judgement)

*For lab retest examples, see Attachment B*

## **Material Test Forms (Body Fields)**

Material test forms are the body of the submission record and capture results from each field or lab test performed.

## *Test Method Guide:*

**Soils and Aggregates**

SCT6 - Calcium Carbonate

Table Name: SCT6

| Field Description                             | Field Name        | Data Type    | Domain Values     | Example Values |
|---|-------------------|--------------|-------------------|----------------|
| <b>CALCIUM CARBONATE EQUIVALENT (percent)</b> | CCE               | decimal      |                   |                |
| <b>DATE TESTED</b>                            | DATE_TESTED       | datetime2(7) |                   |                |
| <b>TESTED BY</b>                              | TESTED_BY         | nvarchar     |                   |                |
| <b>LABORATORY</b>                             | LABORATORY        | nvarchar     | Laboratory        |                |
| <b>RESULTS STATEMENT</b>                      | RESULTS_STATEMENT | nvarchar     | Results_Statement |                |

SCT36 - Loss on Ignition (If Mica Content Present)

Table Name: SCT36

| Field Description                 | Field Name        | Data Type    | Domain Values     | Example Values |
|-----------------------------------|-------------------|--------------|-------------------|----------------|
| <b>LOSS OF IGNITION (percent)</b> | LOSS_IGNITION     | decimal      |                   |                |
| <b>DATE TESTED</b>                | DATE_TESTED       | datetime2(7) |                   |                |
| <b>TESTED BY</b>                  | TESTED_BY         | nvarchar     |                   |                |
| <b>LABORATORY</b>                 | LABORATORY        | nvarchar     | Laboratory        |                |
| <b>RESULTS STATEMENT</b>          | RESULTS_STATEMENT | nvarchar     | Results_Statement |                |

SCT30 – Compaction (And SCT29 – Proctor)

Table Name: SCT30

| Field Description                         | Field Name       | Data Type     | Domain Values | Example Values |
|---|------------------|---------------|---------------|----------------|
| <b>WET DENSITY (lbs/cuft)</b>             | WET_DENSITY      | decimal       |               |                |
| <b>MOISTURE PERCENT (percent)</b>         | MOISTURE_PERCENT | decimal       |               |                |
| <b>DRY DENSITY (lbs/cuft)</b>             | DRY_DENSITY      | decimal       |               |                |
| <b>OPTIMUM MOISTURE CONTENT (percent)</b> | OPT_MOIST_CON    | decimal       |               |                |
| <b>MAXIMUM DRY DENSITY (lbs/cuft)</b>     | MAX_DRY_DENS     | decimal       |               |                |
| <b>PERCENT COMPACTION (percent)</b>       | PERCENT_COMPACT  | decimal       |               | 99             |
| <b>FIELD RESULTS STATEMENT</b>            | FIELD_RESULTS    | nvarchar(255) | Field_Results | Pass           |

SCT34 - Gradation/Elutriation

Table Name: SCT34

| Field Description                   | Field Name        | Data Type    | Domain Values     | Example Values |
|-------------------------------------|-------------------|--------------|-------------------|----------------|
| <b>PASSING 2 1/2"</b>               | PASS_2_5IN        | decimal      |                   |                |
| <b>PASSING 1 1/2"</b>               | PASS_1_5IN        | decimal      |                   |                |
| <b>PASSING 3/4"</b>                 | PASS_0_75IN       | decimal      |                   |                |
| <b>PASSING 3/8"</b>                 | PASS_0_375IN      | decimal      |                   |                |
| <b>PASSING NO. 4</b>                | PASS_NO_4         | decimal      |                   |                |
| <b>PASSING NO. 10</b>               | PASS_NO_10        | decimal      |                   |                |
| <b>SILT (as a whole)</b>            | SILT_WHOLE        | decimal      |                   |                |
| <b>CLAY (as a whole)</b>            | CLAY_WHOLE        | decimal      |                   |                |
| <b>RETAINED NO. 20</b>              | RET_NO_20         | decimal      |                   |                |
| <b>PASSING NO. 20 RET. NO. 40</b>   | RET_NO_40         | decimal      |                   |                |
| <b>PASSING NO. 40 RET. NO. 60</b>   | RET_NO_60         | decimal      |                   |                |
| <b>SAND ABOVE NO. 60</b>            | SAND_ABOVE_60     | decimal      |                   |                |
| <b>PASSING NO. 60 RET. NO. 100</b>  | RET_NO_100        | decimal      |                   |                |
| <b>PASSING NO. 100 RET. NO. 200</b> | RET_NO_200        | decimal      |                   |                |
| <b>TOTAL SAND</b>                   | TOTAL_SAND        | decimal      |                   |                |
| <b>SILT</b>                         | SILT              | decimal      |                   |                |
| <b>CLAY (BY ELUTRIATION)</b>        | CLAY_BY_ELUT      | decimal      |                   |                |
| <b>DATE TESTED</b>                  | DATE_TESTED       | datetime2(7) |                   |                |
| <b>TESTED BY</b>                    | TESTED_BY         | nvarchar     |                   |                |
| <b>LABORATORY</b>                   | LABORATORY        | nvarchar     | Laboratory        |                |
| <b>RESULTS STATEMENT</b>            | RESULTS_STATEMENT | nvarchar     | Results_Statement |                |

SCT140 - Max Dry Density & Optimum Moisture Content

Table Name: SCT140

| Field Description                         | Field Name        | Data Type    | Domain Values     | Example Values |
|---|-------------------|--------------|-------------------|----------------|
| <b>OPTIMUM MOISTURE CONTENT (percent)</b> | OPTIMUM_MOISTURE  | decimal      |                   |                |
| <b>MAXIMUM DRY DENSITY (lbs/cuft)</b>     | MAX_DRY_DENSITY   | decimal      |                   |                |
| <b>DATE TESTED</b>                        | DATE_TESTED       | datetime2(7) |                   |                |
| <b>TESTED BY</b>                          | TESTED_BY         | nvarchar     |                   |                |
| <b>LABORATORY</b>                         | LABORATORY        | nvarchar     | Laboratory        |                |
| <b>RESULTS STATEMENT</b>                  | RESULTS_STATEMENT | nvarchar     | Results_Statement |                |

AASHTOT19 - Unit Weight

Table Name: AASHTOT19

| Field Description                          | Field Name        | Data Type    | Domain Values     | Example Values |
|--|-------------------|--------------|-------------------|----------------|
| <b>DRY UNIT WEIGHT (lb/ft<sup>3</sup>)</b> | UNIT_DRY_WT       | decimal      |                   |                |
| <b>DATE TESTED</b>                         | DATE_TESTED       | datetime2(7) |                   |                |
| <b>TESTED BY</b>                           | TESTED_BY         | nvarchar     |                   |                |
| <b>LABORATORY</b>                          | LABORATORY        | nvarchar     | Laboratory        |                |
| <b>RESULTS STATEMENT</b>                   | RESULTS_STATEMENT | nvarchar     | Results_Statement |                |

AASHTOT27 - Gradation

Table Name: AASHTOT27

| Field Description              | Field Name        | Data Type    | Domain Values        | Example Values                 |
|--------------------------------|-------------------|--------------|----------------------|--------------------------------|
| <b>PASSING 4"</b>              | PASS_4IN          | decimal      |                      |                                |
| <b>PASSING 3.5"</b>            | PASS_3_5IN        | decimal      |                      |                                |
| <b>PASSING 3"</b>              | PASS_3IN          | decimal      |                      |                                |
| <b>PASSING 2.5"</b>            | PASS_2_5IN        | decimal      |                      |                                |
| <b>PASSING 2"</b>              | PASS_2IN          | decimal      |                      |                                |
| <b>PASSING 1 1/2"</b>          | PASS_1_5IN        | decimal      |                      | 97                             |
| <b>PASSING 1"</b>              | PASS_1IN          | decimal      |                      |                                |
| <b>PASSING 3/4"</b>            | PASS_0_75IN       | decimal      |                      |                                |
| <b>PASSING 1/2"</b>            | PASS_0_5IN        | decimal      |                      | 88                             |
| <b>PASSING 3/8"</b>            | PASS_0_375IN      | decimal      |                      |                                |
| <b>PASSING NO. 4</b>           | PASS_NO_4         | decimal      |                      | 50                             |
| <b>PASSING NO. 8</b>           | PASS_NO_8         | decimal      |                      |                                |
| <b>PASSING NO. 16</b>          | PASS_NO_16        | decimal      |                      |                                |
| <b>MATERIAL PASSING NO. 30</b> | PASS_NO_30        | decimal      |                      | 36                             |
| <b>MATERIAL PASSING NO. 40</b> | PASS_NO_40        | decimal      |                      |                                |
| <b>MATERIAL PASSING NO. 50</b> | PASS_NO_50        | decimal      |                      |                                |
| <b>MATERIAL PASSING NO.100</b> | PASS_NO_100       | decimal      |                      |                                |
| <b>MATERIAL PASSING NO.200</b> | PASS_NO_200       | decimal      |                      | 10                             |
| <b>DATE TESTED</b>             | DATE_TESTED       | datetime2(7) |                      | 4/23/2020                      |
| <b>TESTED BY</b>               | TESTED_BY         | nvarchar     |                      | Jane Smith                     |
| <b>LABORATORY</b>              | LABORATORY        | nvarchar     | LU_Laboratory        | ABC Lab                        |
| <b>RESULTS STATEMENT</b>       | RESULTS_STATEMENT | nvarchar     | LU_Results_Statement | Does Meet SCDOT Specifications |

AASHTOT89 - Liquid Limit

Table Name: AASHTOT89

| Field Description             | Field Name        | Data Type    | Domain Values     | Example Values |
|-------------------------------|-------------------|--------------|-------------------|----------------|
| <b>LIQUID LIMIT (percent)</b> | LIQUID_LIMIT      | decimal      |                   |                |
| <b>DATE TESTED</b>            | DATE_TESTED       | datetime2(7) |                   |                |
| <b>TESTED BY</b>              | TESTED_BY         | nvarchar     |                   |                |
| <b>LABORATORY</b>             | LABORATORY        | nvarchar     | Laboratory        |                |
| <b>RESULTS STATEMENT</b>      | RESULTS_STATEMENT | nvarchar     | Results_Statement |                |

AASHTOT90 - Plastic Limit

Table Name: AASHTOT90

| Field Description                 | Field Name        | Data Type    | Domain Values     | Example Values |
|-----------------------------------|-------------------|--------------|-------------------|----------------|
| <b>PLASTICITY INDEX (percent)</b> | PLASTICITY_INDEX  | decimal      |                   |                |
| <b>DATE TESTED</b>                | DATE_TESTED       | datetime2(7) |                   |                |
| <b>TESTED BY</b>                  | TESTED_BY         | nvarchar     |                   |                |
| <b>LABORATORY</b>                 | LABORATORY        | nvarchar     | Laboratory        |                |
| <b>RESULTS STATEMENT</b>          | RESULTS_STATEMENT | nvarchar     | Results_Statement |                |

AASHTOT99 - Max Dry Density & Optimum Moisture Content

Table Name: AASHTOT99

| Field Description                         | Field Name        | Data Type    | Domain Values     | Example Values |
|---|-------------------|--------------|-------------------|----------------|
| <b>OPTIMUM MOISTURE CONTENT (percent)</b> | OPT_MOIST_CON     | decimal      |                   |                |
| <b>MAXIMUM DRY DENSITY (lbs/cuft)</b>     | MAX_DRY_DENS      | decimal      |                   |                |
| <b>DATE TESTED</b>                        | DATE_TESTED       | datetime2(7) |                   |                |
| <b>TESTED BY</b>                          | TESTED_BY         | nvarchar     |                   |                |
| <b>LABORATORY</b>                         | LABORATORY        | nvarchar     | Laboratory        |                |
| <b>RESULTS STATEMENT</b>                  | RESULTS_STATEMENT | nvarchar     | Results_Statement |                |

AASHTOT193 - CBR

Table Name: AASHTOT193

| Field Description                                 | Field Name        | Data Type    | Domain Values     | Example Values |
|---|-------------------|--------------|-------------------|----------------|
| <b>CALIFORNIA BEARING RATIO AT 100% (percent)</b> | CBR               | decimal      |                   |                |
| <b>DATE TESTED</b>                                | DATE_TESTED       | datetime2(7) |                   |                |
| <b>TESTED BY</b>                                  | TESTED_BY         | nvarchar     |                   |                |
| <b>LABORATORY</b>                                 | LABORATORY        | nvarchar     | Laboratory        |                |
| <b>RESULTS STATEMENT</b>                          | RESULTS_STATEMENT | nvarchar     | Results_Statement |                |

AASHTOT236 - Direct Shear

Table Name: AASHTOT236

| Field Description                        | Field Name        | Data Type    | Domain Values     | Example Values |
|--|-------------------|--------------|-------------------|----------------|
| <b>INTERNAL FRICTION ANGLE (degrees)</b> | INT_FR_ANGLE      | decimal      |                   |                |
| <b>COHESION (psi)</b>                    | COHESION          | decimal      |                   |                |
| <b>DATE TESTED</b>                       | DATE_TESTED       | datetime2(7) |                   |                |
| <b>TESTED BY</b>                         | TESTED_BY         | nvarchar     |                   |                |
| <b>LABORATORY</b>                        | LABORATORY        | nvarchar     | Laboratory        |                |
| <b>RESULTS STATEMENT</b>                 | RESULTS_STATEMENT | nvarchar     | Results_Statement |                |

AASHTOT267 - Organic Content

Table Name: AASHTOT267

| Field Description                | Field Name        | Data Type    | Domain Values     | Example Values |
|----------------------------------|-------------------|--------------|-------------------|----------------|
| <b>ORGANIC CONTENT (percent)</b> | ORGANIC_CONTENT   | decimal      |                   |                |
| <b>DATE TESTED</b>               | DATE_TESTED       | datetime2(7) |                   |                |
| <b>TESTED BY</b>                 | TESTED_BY         | nvarchar     |                   |                |
| <b>LABORATORY</b>                | LABORATORY        | nvarchar     | Laboratory        |                |
| <b>RESULTS STATEMENT</b>         | RESULTS_STATEMENT | nvarchar     | Results_Statement |                |

AASHTOT288 - Resistivity

Table Name: AASHTOT288

| Field Description           | Field Name        | Data Type    | Domain Values     | Example Values |
|-----------------------------|-------------------|--------------|-------------------|----------------|
| <b>RESISTIVITY (ohm-cm)</b> | RESISTIVITY       | decimal      |                   |                |
| <b>DATE TESTED</b>          | DATE_TESTED       | datetime2(7) |                   |                |
| <b>TESTED BY</b>            | TESTED_BY         | nvarchar     |                   |                |
| <b>LABORATORY</b>           | LABORATORY        | nvarchar     | Laboratory        |                |
| <b>RESULTS STATEMENT</b>    | RESULTS_STATEMENT | nvarchar     | Results_Statement |                |

AASHTOT289 - Ph of Soil

Table Name: AASHTOT289

| Field Description        | Field Name        | Data Type    | Domain Values     | Example Values |
|--------------------------|-------------------|--------------|-------------------|----------------|
| <b>pH OF SOIL</b>        | PH_SOIL           | decimal      |                   |                |
| <b>DATE TESTED</b>       | DATE_TESTED       | datetime2(7) |                   |                |
| <b>TESTED BY</b>         | TESTED_BY         | nvarchar     |                   |                |
| <b>LABORATORY</b>        | LABORATORY        | nvarchar     | Laboratory        |                |
| <b>RESULTS STATEMENT</b> | RESULTS_STATEMENT | nvarchar     | Results_Statement |                |

ASTMD4767 - Triaxial Compression

Table Name: ASTMD4767

| Field Description                         | Field Name        | Data Type    | Domain Values     | Example Values |
|---|-------------------|--------------|-------------------|----------------|
| <b>TOTAL FRICTION ANGLE (degrees)</b>     | T_INT_FR_ANGLE    | decimal      |                   |                |
| <b>TOTAL COHESION (psi)</b>               | T_COHESION        | decimal      |                   |                |
| <b>EFFECTIVE FRICTION ANGLE (degrees)</b> | E_INT_FR_ANGLE    | decimal      |                   |                |
| <b>EFFECTIVE COHESION (psi)</b>           | E_COHESION        | decimal      |                   |                |
| <b>DATE TESTED</b>                        | DATE_TESTED       | datetime2(7) |                   |                |
| <b>TESTED BY</b>                          | TESTED_BY         | nvarchar     |                   |                |
| <b>LABORATORY</b>                         | LABORATORY        | nvarchar     | Laboratory        |                |
| <b>RESULTS STATEMENT</b>                  | RESULTS_STATEMENT | nvarchar     | Results_Statement |                |

## Concrete

### AASHTOT26 - Quality of Water (pH)

Table Name: AASHTOT26

| Field Description         | Field Name        | Data Type    | Domain Values     | Example Values |
|---------------------------|-------------------|--------------|-------------------|----------------|
| <b>pH VALUE OF SAMPLE</b> | pH_VALUE          | decimal      |                   |                |
| <b>DATE TESTED</b>        | DATE_TESTED       | datetime2(7) |                   |                |
| <b>TESTED BY</b>          | TESTED_BY         | nvarchar     |                   |                |
| <b>LABORATORY</b>         | LABORATORY        | nvarchar     | Laboratory        |                |
| <b>RESULTS STATEMENT</b>  | RESULTS_STATEMENT | nvarchar     | Results_Statement |                |

### ASTMC39 - Compressive Strength (Cylindrical Concrete)

Table Name: ASTMC39

| Field Description                            | Field Name            | Data Type    | Domain Values | Example Values |
|--|-----------------------|--------------|---------------|----------------|
| <b>FOR ACCEPTANCE</b>                        | ACCEPTANCE            | nvarchar     | YES/NO        |                |
| <b>REQUIRED AGE AT BREAK (Days)</b>          | AGE                   | Integer      |               |                |
| <b>DIAMETER (in)</b>                         | DIAMETER_IN           | decimal      |               |                |
| <b>LENGTH (in)</b>                           | LENGTH_IN             | decimal      |               |                |
| <b>CROSS SECTIONAL AREA (in<sup>2</sup>)</b> | CRS_SEC_AREA          | decimal      |               |                |
| <b>SPECIMEN 1 MAXIMUM LOAD FORCE</b>         | MAX_LD_FRC1           | decimal      |               |                |
| <b>SPECIMEN 1 COMPRESSIVE STRENGTH (psi)</b> | COMPRESSIVE_STRENGTH1 | decimal      |               |                |
| <b>SPECIMEN 1 TYPE OF FRACTURE</b>           | TYPE_FRAC1            | decimal      |               |                |
| <b>SPECIMEN 2 MAXIMUM LOAD FORCE</b>         | MAX_LD_FRC2           | decimal      |               |                |
| <b>SPECIMEN 2 COMPRESSIVE STRENGTH (psi)</b> | COMPRESSIVE_STRENGTH2 | decimal      |               |                |
| <b>SPECIMEN 2 TYPE OF FRACTURE</b>           | TYPE_FRAC2            | decimal      |               |                |
| <b>SPECIMEN 3 MAXIMUM LOAD FORCE</b>         | MAX_LD_FRC3           | decimal      |               |                |
| <b>SPECIMEN 3 COMPRESSIVE STRENGTH (psi)</b> | COMPRESSIVE_STRENGTH3 | decimal      |               |                |
| <b>SPECIMEN 3 TYPE OF FRACTURE</b>           | TYPE_FRAC3            | decimal      |               |                |
| <b>AVERAGE STRENGTH (psi)</b>                | AVERAGE_STRENGTH      | decimal      |               |                |
| <b>DATE TESTED</b>                           | DATE_TESTED           | datetime2(7) |               |                |
| <b>TESTED BY</b>                             | TESTED_BY             | nvarchar     |               |                |

| Field Description | Field Name        | Data Type | Domain Values     | Example Values |
|-------------------|-------------------|-----------|-------------------|----------------|
| LABORATORY        | LABORATORY        | nvarchar  | Laboratory        |                |
| RESULTS STATEMENT | RESULTS_STATEMENT | nvarchar  | Results_Statement |                |

ASTMC67 - Compressive Strength & Absorption (Brick and Structural Clay Tile)

Table Name: ASTMC67

| Field Description                   | Field Name        | Data Type | Domain Values | Example Values |
|-------------------------------------|-------------------|-----------|---------------|----------------|
| BRICK NUMBER 1 LENGTH (in)          | BRICK1_LENGTH     | decimal   |               |                |
| BRICK NUMBER 1 WIDTH (in)           | BRICK1_WIDTH      | decimal   |               |                |
| BRICK NUMBER 1 HEIGHT (in)          | BRICK1_HEIGHT     | decimal   |               |                |
| BRICK NUMBER 1 ABSORPTION (percent) | BRICK1_ABSORPTION | decimal   |               |                |
| BRICK NUMBER 1 (psi)                | BRICK1_PSI        | decimal   |               |                |
| BRICK NUMBER 2 LENGTH (in)          | BRICK2_LENGTH     | decimal   |               |                |
| BRICK NUMBER 2 WIDTH (in)           | BRICK2_WIDTH      | decimal   |               |                |
| BRICK NUMBER 2 HEIGHT (in)          | BRICK2_HEIGHT     | decimal   |               |                |
| BRICK NUMBER 2 ABSORPTION (percent) | BRICK2_ABSORPTION | decimal   |               |                |
| BRICK NUMBER 2 (psi)                | BRICK2_PSI        | decimal   |               |                |
| BRICK NUMBER 3 LENGTH (in)          | BRICK3_LENGTH     | decimal   |               |                |
| BRICK NUMBER 3 WIDTH (in)           | BRICK3_WIDTH      | decimal   |               |                |
| BRICK NUMBER 3 HEIGHT (in)          | BRICK3_HEIGHT     | decimal   |               |                |
| BRICK NUMBER 3 ABSORPTION (percent) | BRICK3_ABSORPTION | decimal   |               |                |
| BRICK NUMBER 3 (psi)                | BRICK3_PSI        | decimal   |               |                |
| BRICK NUMBER 4 LENGTH (in)          | BRICK4_LENGTH     | decimal   |               |                |
| BRICK NUMBER 4 WIDTH (in)           | BRICK4_WIDTH      | decimal   |               |                |
| BRICK NUMBER 4 HEIGHT (in)          | BRICK4_HEIGHT     | decimal   |               |                |
| BRICK NUMBER 4 ABSORPTION (percent) | BRICK4_ABSORPTION | decimal   |               |                |
| BRICK NUMBER 4 (psi)                | BRICK4_PSI        | decimal   |               |                |
| BRICK NUMBER 5 LENGTH (in)          | BRICK5_LENGTH     | decimal   |               |                |
| BRICK NUMBER 5 WIDTH (in)           | BRICK5_WIDTH      | decimal   |               |                |
| BRICK NUMBER 5 HEIGHT (in)          | BRICK5_HEIGHT     | decimal   |               |                |

| Field Description                          | Field Name               | Data Type    | Domain Values     | Example Values |
|--|--------------------------|--------------|-------------------|----------------|
| <b>BRICK NUMBER 5 ABSORPTION (percent)</b> | BRICK5_ABSORPTION        | decimal      |                   |                |
| <b>BRICK NUMBER 5 (psi)</b>                | BRICK5_PSI               | decimal      |                   |                |
| <b>AVERAGE COMPRESSIVE STRENGTH (psi)</b>  | AVG_COMPRESSIVE_STRENGTH | decimal      |                   |                |
| <b>AVERAGE ABSORPTION (percent)</b>        | AVG_ABSORPTION           | decimal      |                   |                |
| <b>DATE TESTED</b>                         | DATE_TESTED              | datetime2(7) |                   |                |
| <b>TESTED BY</b>                           | TESTED_BY                | nvarchar     |                   |                |
| <b>LABORATORY</b>                          | LABORATORY               | nvarchar     | Laboratory        |                |
| <b>RESULTS STATEMENT</b>                   | RESULTS_STATEMENT        | nvarchar     | Results_Statement |                |

ASTMC109 - Compressive Strength (Hydraulic Cement Mortars)

Table Name: ASTMC109

| Field Description  | Field Name          | Data Type | Domain Values | Example Values |
|--|---------------------|-----------|---------------|----------------|
| <b>LENGTH</b>  | LENGTH              | decimal   |               |                |
| <b>WIDTH</b>   | WIDTH               | decimal   |               |                |
| <b>CROSS SECTIONAL AREA</b>  | CRS_SEC_AREA        | decimal   |               |                |
| <b>SPECIMEN NO 1 AGE AT BREAK</b>  | SPEC1_AGE           | decimal   |               |                |
| <b>SPECIMEN NO 1 MAXIMUM LOAD FORCE</b>                                  | SPEC1_MAX_LD_FRC    | decimal   |               |                |
| <b>SPECIMEN NO 1 COMPRESSIVE STRENGTH (psi)</b>                          | SPEC1_COMP_STRENGTH | decimal   |               |                |
| <b>SPECIMEN NO 2 AGE AT BREAK</b>  | SPEC2_AGE           | decimal   |               |                |
| <b>SPECIMEN NO 2 MAXIMUM LOAD FORCE</b>                                  | SPEC2_MAX_LD_FRC    | decimal   |               |                |
| <b>SPECIMEN NO 2 COMPRESSIVE STRENGTH (psi)</b>                          | SPEC2_COMP_STRENGTH | decimal   |               |                |
| <b>SPECIMEN NO 3 AGE AT BREAK</b>  | SPEC3_AGE           | decimal   |               |                |
| <b>SPECIMEN NO 3 MAXIMUM LOAD FORCE</b>                                  | SPEC3_MAX_LD_FRC    | decimal   |               |                |
| <b>SPECIMEN NO 3 COMPRESSIVE STRENGTH (psi)</b>                          | SPEC3_COMP_STRENGTH | decimal   |               |                |
| <b>AVERAGE STRENGTH (psi)</b>  | AVERAGE_STRENGTH    | decimal   |               |                |
| <b>MORTAR STRENGTH WITH COLUMBIA CITY WATER - TESTED AT 7 DAYS (psi)</b> | MORTAR_CITY_WT      | decimal   |               |                |
| <b>MORTAR STRENGTH WITH SAMPLE WATER - TESTED AT 7 DAYS(psi)</b>         | MORTAR_SAMPLE_WT    | decimal   |               |                |

| Field Description   | Field Name          | Data Type    | Domain Values     | Example Values |
|---|---------------------|--------------|-------------------|----------------|
| <b>PERCENT OF SAMPLE STRENGTH TO COLUMBIA CITY WATER - TESTED AT 7 DAYS (percent)</b> | PERC_STRGTH_COMPARE | decimal      |                   |                |
| <b>DATE TESTED</b>  | DATE_TESTED         | datetime2(7) |                   |                |
| <b>TESTED BY</b>  | TESTED_BY           | nvarchar     |                   |                |
| <b>LABORATORY</b>   | LABORATORY          | nvarchar     | Laboratory        |                |
| <b>RESULTS STATEMENT</b>  | RESULTS_STATEMENT   | nvarchar     | Results_Statement |                |

### ASTMC140 - Compressive Strength & Absorption (Masonry Units)

Table Name: ASTMC140

| Field Description                          | Field Name               | Data Type    | Domain Values | Example Values |
|--|--------------------------|--------------|---------------|----------------|
| <b>BRICK NUMBER 1 LENGTH (in)</b>          | BRICK1_LENGTH            | decimal      |               |                |
| <b>BRICK NUMBER 1 WIDTH (in)</b>           | BRICK1_WIDTH             | decimal      |               |                |
| <b>BRICK NUMBER 1 HEIGHT (in)</b>          | BRICK1_HEIGHT            | decimal      |               |                |
| <b>BRICK NUMBER 1 ABSORPTION (percent)</b> | BRICK1_ABSORPTION        | decimal      |               |                |
| <b>BRICK NUMBER 1 (psi)</b>                | BRICK1_PSI               | decimal      |               |                |
| <b>BRICK NUMBER 2 LENGTH (in)</b>          | BRICK2_LENGTH            | decimal      |               |                |
| <b>BRICK NUMBER 2 WIDTH (in)</b>           | BRICK2_WIDTH             | decimal      |               |                |
| <b>BRICK NUMBER 2 HEIGHT (in)</b>          | BRICK2_HEIGHT            | decimal      |               |                |
| <b>BRICK NUMBER 2 ABSORPTION (percent)</b> | BRICK2_ABSORPTION        | decimal      |               |                |
| <b>BRICK NUMBER 2 (psi)</b>                | BRICK2_PSI               | decimal      |               |                |
| <b>BRICK NUMBER 3 LENGTH (in)</b>          | BRICK3_LENGTH            | decimal      |               |                |
| <b>BRICK NUMBER 3 WIDTH (in)</b>           | BRICK3_WIDTH             | decimal      |               |                |
| <b>BRICK NUMBER 3 HEIGHT (in)</b>          | BRICK3_HEIGHT            | decimal      |               |                |
| <b>BRICK NUMBER 3 ABSORPTION (percent)</b> | BRICK3_ABSORPTION        | decimal      |               |                |
| <b>BRICK NUMBER 3 (psi)</b>                | BRICK3_PSI               | decimal      |               |                |
| <b>AVERAGE COMPRESSIVE STRENGTH (psi)</b>  | AVG_COMPRESSIVE_STRENGTH | decimal      |               |                |
| <b>AVERAGE ABSORPTION (lbs/cuft)</b>       | AVG_ABSORPTION           | decimal      |               |                |
| <b>DATE TESTED</b>                         | DATE_TESTED              | datetime2(7) |               |                |

| Field Description        | Field Name        | Data Type | Domain Values     | Example Values |
|--------------------------|-------------------|-----------|-------------------|----------------|
| <b>TESTED BY</b>         | TESTED_BY         | nvarchar  |                   |                |
| <b>LABORATORY</b>        | LABORATORY        | nvarchar  | Laboratory        |                |
| <b>RESULTS STATEMENT</b> | RESULTS_STATEMENT | nvarchar  | Results_Statement |                |

ASTMC143 - Slump

Table Name: ASTMC143

| Field Description              | Field Name    | Data Type | Domain Values | Example Values |
|--------------------------------|---------------|-----------|---------------|----------------|
| <b>SLUMP (in)</b>              | SLUMP         | decimal   |               |                |
| <b>FIELD RESULTS STATEMENT</b> | FIELD_RESULTS | nvarchar  | Field_Results |                |

ASTMC151 - Autoclave Expansion/Soundness

Table Name: ASTMC151

| Field Description         | Field Name         | Data Type    | Domain Values     | Example Values |
|---------------------------|--------------------|--------------|-------------------|----------------|
| <b>STANDARD SOUNDNESS</b> | STANDARD_SOUNDNESS | decimal      |                   |                |
| <b>SAMPLE SOUNDNESS</b>   | SAMPLE_SOUNDNESS   | decimal      |                   |                |
| <b>THERE ARE</b>          | THERE_ARE          | nvarchar     | Soundness         |                |
| <b>DATE TESTED</b>        | DATE_TESTED        | datetime2(7) |                   |                |
| <b>TESTED BY</b>          | TESTED_BY          | nvarchar     |                   |                |
| <b>LABORATORY</b>         | LABORATORY         | nvarchar     | Laboratory        |                |
| <b>RESULTS STATEMENT</b>  | RESULTS_STATEMENT  | nvarchar     | Results_Statement |                |

ASTMC191 - Time of Set

Table Name: ASTMC191

| Field Description                               | Field Name        | Data Type    | Domain Values     | Example Values |
|---|-------------------|--------------|-------------------|----------------|
| <b>STANDARD INITIAL TIME OF SET (minutes)</b>   | STND_INITIAL_TOS  | decimal      |                   |                |
| <b>STANDARD FINAL TIME OF SET (minutes)</b>     | STND_FINAL_TOS    | decimal      |                   |                |
| <b>SAMPLE INITIAL TIME OF SET (minutes)</b>     | SMPL_INITIAL_TOS  | decimal      |                   |                |
| <b>SAMPLE FINAL TIME OF SET (minutes)</b>       | SMPL_FINAL_TOS    | decimal      |                   |                |
| <b>COMPARISON INITIAL TIME OF SET (minutes)</b> | COMP_INITIAL_TOS  | decimal      |                   |                |
| <b>COMPARISON FINAL TIME OF SET (minutes)</b>   | COMP_FINAL_TOS    | decimal      |                   |                |
| <b>COMPARISON COMPARES WITH CITY WATER</b>      | COMP_COMPARES     | nvarchar     | Water_Comparison  |                |
| <b>DATE TESTED</b>                              | DATE_TESTED       | datetime2(7) |                   |                |
| <b>TESTED BY</b>                                | TESTED_BY         | nvarchar     |                   |                |
| <b>LABORATORY</b>                               | LABORATORY        | nvarchar     | Laboratory        |                |
| <b>RESULTS STATEMENT</b>                        | RESULTS_STATEMENT | nvarchar     | Results_Statement |                |

ASTMC231 - Air Content

Table Name: ASTMC231

| Field Description              | Field Name    | Data Type | Domain Values | Example Values |
|--------------------------------|---------------|-----------|---------------|----------------|
| <b>AIR CONTENT (percent)</b>   | AIR_CONTENT   | decimal   |               |                |
| <b>FIELD RESULTS STATEMENT</b> | FIELD_RESULTS | nvarchar  | Field_Results |                |

ASTMC1064 - Temperature

Table Name: ASTMC1064

| Field Description                     | Field Name    | Data Type | Domain Values | Example Values |
|---------------------------------------|---------------|-----------|---------------|----------------|
| <b>CONCRETE TEMPERATURE (degrees)</b> | CONC_TEMP     | decimal   |               |                |
| <b>FIELD RESULTS STATEMENT</b>        | FIELD_RESULTS | nvarchar  | Field_Results |                |

**Reinforcing Steel**

SCT150\_151 - Bolt Assembly Rotational Capacity

Table Name: SCT150\_151

| Field Description                                   | Field Name        | Data Type    | Domain Values     | Example Values               |
|---|-------------------|--------------|-------------------|------------------------------|
| <b>TENSION AT REQUIRED TURN (kips)</b>              | TENSION_AT_TURN   | decimal      |                   |                              |
| <b>TORQUE AT REQUIRED TURN (ft/lbs)</b>             | TORQUE_AT_TURN    | decimal      |                   |                              |
| <b>PHYSICAL APPEARANCE</b>                          | PHYS_APPEAR       | nvarchar     | GoodFairBad       | GOOD, FAIR, BAD              |
| <b>LUBRICATION</b>                                  | LUBRICATION       | nvarchar     | GoodFairBad       | GOOD, FAIR, BAD              |
| <b>ROTATIONAL-CAPACITY TEST OF BOLT ASSEMBLY IS</b> | ROT_CAP_IS        | nvarchar     | Satisfactory      | SATISFACTORY, UNSATISFACTORY |
| <b>DATE TESTED</b>                                  | DATE_TESTED       | datetime2(7) |                   |                              |
| <b>TESTED BY</b>                                    | TESTED_BY         | nvarchar     |                   |                              |
| <b>LABORATORY</b>                                   | LABORATORY        | nvarchar     | Laboratory        |                              |
| <b>RESULTS STATEMENT</b>                            | RESULTS_STATEMENT | nvarchar     | Results_Statement |                              |

SCT152 - DTI Verification

Table Name: SCT152

| Field Description            | Field Name        | Data Type    | Domain Values     | Example Values               |
|------------------------------|-------------------|--------------|-------------------|------------------------------|
| <b>HEAT NUMBER</b>           | HEAT_NUM          | nvarchar     |                   |                              |
| <b>PHYSICAL MEASUREMENTS</b> | PHYS_MEASURE      | nvarchar     | Satisfactory      | SATISFACTORY, UNSATISFACTORY |
| <b>LOT NUMBER</b>            | LOT_NUM           | nvarchar     |                   |                              |
| <b>STRENGTH TEST (kips)</b>  | STRENGTH_TEST     | decimal      |                   |                              |
| <b>DATE TESTED</b>           | DATE_TESTED       | datetime2(7) |                   |                              |
| <b>TESTED BY</b>             | TESTED_BY         | nvarchar     |                   |                              |
| <b>LABORATORY</b>            | LABORATORY        | nvarchar     | Laboratory        |                              |
| <b>RESULTS STATEMENT</b>     | RESULTS_STATEMENT | nvarchar     | Results_Statement |                              |

AASHTOM203 - Strand Breaking Strength

Table Name: AASHTOM203

| Field Description   | Field Name        | Data Type    | Domain Values     | Example Values |
|---|-------------------|--------------|-------------------|----------------|
| <b>DIAMETER OF STRAND, CROWN TO CROWN (in)</b>                                | DIAM_CTOC         | decimal      |                   |                |
| <b>DIAMETER OF CENTER STRAND IS GREATER THAN LARGEST OUTER STRAND BY (in)</b> | DIFF_DIAM         | decimal      |                   |                |
| <b>ULTIMATE STRENGTH OF CABLE STRAND (lbs)</b>                                | ULTIMATE_STRENGTH | decimal      |                   |                |
| <b>DATE TESTED</b>  | DATE_TESTED       | datetime2(7) |                   |                |
| <b>TESTED BY</b>  | TESTED_BY         | nvarchar     |                   |                |
| <b>LABORATORY</b>   | LABORATORY        | nvarchar     | Laboratory        |                |
| <b>RESULTS STATEMENT</b>  | RESULTS_STATEMENT | nvarchar     | Results_Statement |                |

AASHTOT244 - Mechanical Testing of Steel Products

Table Name: AASTHTOT244

| Field Description                              | Field Name          | Data Type | Domain Values | Example Values |
|--|---------------------|-----------|---------------|----------------|
| <b>BAR NO. (AS SUBMITTED)</b>                  | BAR_NO              | nvarchar  |               |                |
| <b>BAR MARKS...SOURCE-BAR NO</b>               | SOURCE_BAR_NO       | nvarchar  |               |                |
| <b>BAR MARKS...TYPE-GRADE</b>                  | TYPE_GRADE          | nvarchar  |               |                |
| <b>WEIGHT (lbs/ft)</b>                         | WEIGHT              | decimal   |               |                |
| <b>WIRE DIAMETER (in)</b>                      | WIRE_DIAMETER       | decimal   |               |                |
| <b>GAUGE</b>                                   | GAUGE               | nvarchar  |               |                |
| <b>YIELD STRENGTH (psi)</b>                    | YIELD_STRENGTH      | decimal   |               |                |
| <b>TENSILE STRENGTH (psi)</b>                  | TENSILE_STRENGTH    | decimal   |               |                |
| <b>PERCENT OF THEORETICAL WEIGHT (percent)</b> | PERCENT_THEORETICAL | decimal   |               |                |
| <b>DEFORMATION HEIGHT (in)</b>                 | DEFORMATION_HEIGHT  | decimal   |               |                |
| <b>DEFORMATION GAP (in)</b>                    | DEFORMATION_GAP     | decimal   |               |                |

| Field Description                      | Field Name         | Data Type    | Domain Values     | Example Values                    |
|--|--------------------|--------------|-------------------|-----------------------------------|
| <b>PERCENT OF ELONGATION (percent)</b> | PERCENT_ELONGATION | decimal      |                   |                                   |
| <b>REDUCTION IN AREA (percent)</b>     | REDUCTION_AREA     | decimal      |                   |                                   |
| <b>ULTIMATE STRESS (psi)</b>           | ULTIMATE_STRESS    | decimal      |                   |                                   |
| <b>COUPLER QUALIFIES AS</b>            | COUPLER_QUALIFIES  | nvarchar     | Coupler           | SERVICE COUPLER, ULTIMATE COUPLER |
| <b>DATE TESTED</b>                     | DATE_TESTED        | datetime2(7) |                   |                                   |
| <b>TESTED BY</b>                       | TESTED_BY          | nvarchar     |                   |                                   |
| <b>LABORATORY</b>                      | LABORATORY         | nvarchar     | Laboratory        |                                   |
| <b>RESULTS STATEMENT</b>               | RESULTS_STATEMENT  | nvarchar     | Results_Statement |                                   |

#### ASTME18 - Bolt, Nut, and Washer Hardness

Table Name: ASTME18

| Field Description                          | Field Name          | Data Type | Domain Values | Example Values               |
|--|---------------------|-----------|---------------|------------------------------|
| <b>BOLT HEAT NUMBER</b>                    | BOLT_HEAT           | nvarchar  |               |                              |
| <b>BOLT LOT NUMBER</b>                     | BOLT_LOT            | nvarchar  |               |                              |
| <b>BOLT PHYSICAL MEASUREMENTS</b>          | BOLT_MEASURE        | nvarchar  | Satisfactory  | SATISFACTORY, UNSATISFACTORY |
| <b>BOLT HARDNESS (ROCKWELL "C")</b>        | BOLT_HARNES         | decimal   |               |                              |
| <b>BOLT MEETS SPEC</b>                     | BOLT_MEETS_SPEC     | nvarchar  | Satisfactory  | SATISFACTORY, UNSATISFACTORY |
| <b>NUT HEAT NUMBER</b>                     | NUT_HEAT            | nvarchar  |               |                              |
| <b>NUT LOT NUMBER</b>                      | NUT_LOT             | nvarchar  |               |                              |
| <b>NUT PHYSICAL MEASUREMENTS</b>           | NUT_MEASURE         | nvarchar  | Satisfactory  | SATISFACTORY, UNSATISFACTORY |
| <b>NUT HARDNESS (ROCKWELL "C")</b>         | NUT_HARDNESS        | decimal   |               |                              |
| <b>NUT MEETS SPEC</b>                      | NUT_MEETS_SPEC      | nvarchar  | Satisfactory  | SATISFACTORY, UNSATISFACTORY |
| <b>FLAT WASHER HEAT NUMBER</b>             | FLAT_WSH_HEAT       | nvarchar  |               |                              |
| <b>FLAT WASHER LOT NUMBER</b>              | FLAT_WSH_LOT        | nvarchar  |               |                              |
| <b>FLAT WASHER PHYSICAL MEASUREMENTS</b>   | FLAT_WSH_MEASURE    | nvarchar  | Satisfactory  | SATISFACTORY, UNSATISFACTORY |
| <b>FLAT WASHER HARDNESS (ROCKWELL "C")</b> | FLAT_WSH_HARDNESS   | decimal   |               |                              |
| <b>FLAT WASHER MEETS SPEC</b>              | FLAT_WSH_MEETS_SPEC | nvarchar  | Satisfactory  | SATISFACTORY, UNSATISFACTORY |

| <b>Field Description</b> | <b>Field Name</b> | <b>Data Type</b> | <b>Domain Values</b> | <b>Example Values</b> |
|--------------------------|-------------------|------------------|----------------------|-----------------------|
| <b>DATE TESTED</b>       | DATE_TESTED       | datetime2(7)     |                      |                       |
| <b>TESTED BY</b>         | TESTED_BY         | nvarchar         |                      |                       |
| <b>LABORATORY</b>        | LABORATORY        | nvarchar         | Laboratory           |                       |
| <b>RESULTS STATEMENT</b> | RESULTS_STATEMENT | nvarchar         | Results_Statement    |                       |

# Attachment A:

## Domain Values

### Global Domains

Global domains remain constant between all projects. Updates are anticipated to be rare, but will be communicated to the project team, if they occur.

### Form and Description

|            |  |
|------------|--|
| SCT6       | Calcium Carbonate  |
| SCT36      | Loss on Ignition (If Mica Content Present)                         |
| SCT30      | Compaction (And Proctor 1pt.)                                      |
| SCT34      | Gradation/Elutriation  |
| SCT140     | Max Dry Density & Optimum Moisture Content                         |
| AASHTOT19  | Unit Weight  |
| AASHTOT27  | Gradation  |
| AASHTOT89  | Liquid Limit   |
| AASHTOT90  | Plastic Limit  |
| AASHTOT99  | Max Dry Density & Optimum Moisture Content                         |
| AASHTOT193 | CBR  |
| AASHTOT236 | Direct Shear   |
| AASHTOT267 | Organic Content  |
| AASHTOT288 | Resistivity  |
| AASHTOT289 | pH of Soil   |
| ASTMD4767  | Triaxial Compression   |
| AASHTOT26  | Quality of Water (pH)  |
| ASTMC1064  | Temperature  |
| ASTMC109   | Compressive Strength (Hydraulic Cement Mortars)                    |
| ASTMC140   | Compressive Strength & Absorption (Masonry Units)                  |
| ASTMC143   | Slump  |
| ASTMC151   | Autoclave Expansion/Soundness                                      |
| ASTMC191   | Time of Set  |
| ASTMC231   | Air Content  |
| ASTMC39    | Compressive Strength (Cylindrical Concrete)                        |
| ASTMC67    | Compressive Strength & Absorption (Brick and Structural Clay Tile) |
| AASHTOM203 | Strand Breaking Strength   |
| AASHTOT244 | Mechanical Testing of Steel Products                               |
| ASTME18    | Bolt, Nut, and Washer Hardness                                     |
| SCT150_151 | Bolt Assembly Rotational Capacity                                  |
| SCT152     | DTI Verification   |

**Analysis\_Type**

|                    |
|--------------------|
| Fixed-Independent  |
| Fixed-Split        |
| Internal           |
| Not Incorporated   |
| Random-Independent |
| Random-Split       |
| Check Sample       |

**Acceptance**

|     |
|-----|
| YES |
| NO  |

**Coupler**

|                  |
|------------------|
| SERVICE COUPLER  |
| ULTIMATE COUPLER |

**Field\_Results**

|                       |
|-----------------------|
| Pass                  |
| Fail                  |
| Engineering Judgement |

**GoodFairBad**

|      |
|------|
| GOOD |
| FAIR |
| BAD  |

**Results\_Statement**

|                                    |
|------------------------------------|
| Does Meet SCDOT Specifications     |
| Does Not Meet SCDOT Specifications |
| Engineering Judgement              |

**Sample\_Type**

|       |
|-------|
| IQF   |
| OVF   |
| SCDOT |

**Satisfactory**

|                |
|----------------|
| SATISFACTORY   |
| UNSATISFACTORY |

**Soundness**

|                             |
|-----------------------------|
| NO INDICATIONS OF SOUNDNESS |
| INDICATIONS OF SOUNDNESS    |

**Version\_Status**

|            |
|------------|
| Original   |
| Correction |
| Retest     |

**Water\_Comparison**

|   |
|---|
| SAMPLE IS WITHIN 30 MINUTES OF CITY WATER |
| SAMPLE EXCEEDS 30 MINUTES OF CITY WATER   |

***Project Domains***

Project domains will be configured at the beginning of a project. Updates and additions to the values for these domains will be communicated to the project team. Included in this list are:

- Valid combinations of Material/Mix\_ID/Material\_Supplier/Spec\_Item:
  - Material (list will be derived from SCDOT material codes listed in the QAST)
  - Mix\_ID
  - Material\_Supplier
  - Spec\_Item
- Contract\_ID
- Project\_ID
- Sampled\_By
- Location\_Feature (Roadway and Feature Name)

# Attachment B:

## Split Sample and Retest Examples

Split Sample Examples:

[IQF Density Split Sample \(Not a Retest Scenario\)](#)

Example 1

| System GUID                          | Sample ID    | Linked ID     | Date Time Sampled | Analysis Type | Version Status | Field Results | Comments |
|--------------------------------------|--------------|---------------|-------------------|---------------|----------------|---------------|----------|
| 6ee32e37-8fba-4049-9b22-d81b684f1e4f | IQF200527-01 | OVF2005271615 | 5/27/20 07:00:23  | Random-Split  | Original       | Pass          |          |

Example 2

| System GUID                          | Sample ID    | Linked ID     | Date Time Sampled | Analysis Type | Version Status | Field Results | Comments |
|--------------------------------------|--------------|---------------|-------------------|---------------|----------------|---------------|----------|
| aa139364-4e05-4bda-a9a6-dbbcefe0b0ad | IQF200528-06 | OVF2005281622 | 5/28/20 09:32:12  | Fixed-Split   | Original       | Pass          |          |

Field Rework, Retesting Examples:

[IQF Density Retest with One Fail](#)

| System GUID                          | Sample ID    | Linked ID    | Date Time Sampled | Analysis Type      | Version Status | Field Results | Comments |
|--------------------------------------|--------------|--------------|-------------------|--------------------|----------------|---------------|----------|
| 8da825a5-59ae-4e2d-b697-9c082324db70 | IQF200527-01 |              | 5/27/20 07:00:00  | Random-Independent | Original       | Fail          |          |
| caa985e0-4ad0-4270-a623-872f7b114c41 | IQF200527-02 | IQF200527-01 | 5/27/20 08:00:00  | Fixed-Independent  | Retest         | Pass          |          |
| e32112f2-4f6b-438b-b20c-1a989b2a16ef | IQF200527-03 | IQF200527-01 | 5/27/20 9:00:00   | Random-Independent | Retest         | Pass          |          |

**IQF Density Retest with One Fail Split with OVF**

| System GUID                          | Sample ID    | Linked ID    | Date Time Sampled | Analysis Type      | Version Status | Field Results | Comments      |
|--------------------------------------|--------------|--------------|-------------------|--------------------|----------------|---------------|---------------|
| 8053a9ee-0647-4f51-b57d-0efaa4414b68 | IQF200527-01 |              | 5/27/20 13:00:00  | Random-Independent | Original       | Fail          |               |
| a4bbc4d0-597a-4f15-85fa-48ebd895003f | IQF200527-02 | IQF200527-01 | 5/27/20 14:00:00  | Fixed-Independent  | Retest         | Pass          |               |
| 013708ef-8116-4a3c-b612-f688a24be7c0 | IQF200527-03 | IQF200527-01 | 5/27/20 15:00:00  | Random-Split       | Retest         | Pass          | OVF2005271615 |

**IQF Density Retest with Two Fails**

| System GUID                          | Sample ID    | Linked ID    | Date Time Sampled | Analysis Type      | Version Status | Field Results | Comments |
|--------------------------------------|--------------|--------------|-------------------|--------------------|----------------|---------------|----------|
| f9472159-db4e-4e4a-a53c-6d1d65b9dacd | IQF200528-01 |              | 5/28/20 8:00:00   | Random-Independent | Original       | Fail          |          |
| d341f8db-22d3-4263-9d5a-2a3af499e475 | IQF200528-02 | IQF200528-01 | 5/28/20 9:00:00   | Fixed-Independent  | Retest         | Fail          |          |
| b6d09c90-04cd-4ecf-bc70-4661fe440f13 | IQF200528-03 | IQF200528-01 | 5/28/20 10:00:00  | Fixed-Independent  | Retest         | Pass          |          |
| c1f4cf0d-fb1b-4ef3-b299-4038224cef9d | IQF200528-04 | IQF200528-01 | 5/28/20 11:00:00  | Random-Independent | Retest         | Pass          |          |

**IQF Density Retest with Two Fails and Two Splits with OVF**

| System GUID                          | Sample ID    | Linked ID     | Date Time Sampled | Analysis Type     | Version Status | Field Results | Comments      |
|--------------------------------------|--------------|---------------|-------------------|-------------------|----------------|---------------|---------------|
| 30599739-3d16-424c-87fd-bea6abbd358c | IQF200526-01 | OVF2005261400 | 5/26/20 8:00:00   | Random-Split      | Original       | Fail          |               |
| 1b16e789-08ee-45af-9297-706c3a5d0994 | IQF200526-02 | IQF200526-01  | 5/26/20 9:00:00   | Fixed-Independent | Retest         | Fail          |               |
| 311b02d4-a99d-4339-b72f-e0d56c64f3a8 | IQF200527-03 | IQF200526-01  | 5/27/20 8:00:00   | Fixed-Independent | Retest         | Pass          |               |
| ef3ff8ec-ae69-4433-8061-852566fabe89 | IQF200528-04 | IQF200526-01  | 5/28/20 8:00:00   | Random-Split      | Retest         | Pass          | OVF2005281500 |

Laboratory Retesting Examples:

Check Samples (Same Applies to OVF)

| System GUID                          | Sample ID    | Linked ID    | Date Time Sampled | Analysis Type      | Version Status | Results Statement                  | Comments |
|--------------------------------------|--------------|--------------|-------------------|--------------------|----------------|------------------------------------|----------|
| b33ee77b-2ac8-403b-84d1-e168fd1c7766 | IQF200511-01 |              | 5/11/20 15:00:00  | Random-Independent | Original       | Does Not Meet SCDOT Specifications |          |
| a190b18f-b204-400c-8948-9cfb0b56b867 | IQF200513-01 | IQF200511-01 | 5/13/20 8:00:00   | Check Sample       | Retest         | Does Not Meet SCDOT Specifications |          |
| 60b9a6bb-6818-4303-93e1-1a60d2b152ab | IQF200515-01 | IQF200511-01 | 5/15/20 7:00:00   | Check Sample       | Retest         | Does Meet SCDOT Specifications     |          |
| b33ee77b-2ac8-403b-84d1-e168fd1c7766 | IQF200511-01 |              | 5/11/20 8:00:00   | Random-Independent | Correction     | Engineering Judgement              |          |

Check Samples Split with OVF (Same Applies to OVF)

| System GUID                          | Sample ID    | Linked ID     | Date Time Sampled | Analysis Type | Version Status | Results Statement                  | Comments      |
|--------------------------------------|--------------|---------------|-------------------|---------------|----------------|------------------------------------|---------------|
| f7d5ebb8-d7c4-4391-8cb6-40f2e9884aae | IQF200518-01 | OVF2005180900 | 5/18/20 7:00:00   | Random-Split  | Original       | Does Not Meet SCDOT Specifications |               |
| 144641e9-f1ed-4085-b06f-539eab4c139d | IQF200520-01 | IQF200518-01  | 5/20/20 12:00:00  | Check Sample  | Retest         | Does Not Meet SCDOT Specifications | OVF2005180900 |
| 7af6eabe-f8a4-44e5-b66c-5cc6d9cb1a1f | IQF200522-01 | IQF200518-01  | 5/22/20 8:00:00   | Check Sample  | Retest         | Does Meet SCDOT Specifications     | OVF2005180900 |
| f7d5ebb8-d7c4-4391-8cb6-40f2e9884aae | IQF200518-01 | OVF2005180900 | 5/18/20 16:00:00  | Random-Split  | Correction     | Engineering Judgement              |               |

**Appendix F**  
**Process for Addressing Non-**  
**conforming Material or**  
**Workmanship**

**Carolina Crossroads  
Quality Assurance Program (QAP)  
Process for Addressing Non-conforming Material or Workmanship**

**Purpose**

The purpose of this document is to better define the use of and processes for accepting non-conforming material or workmanship for the Carolina Crossroads project Phase I and II as defined in SCDOT's Quality Assurance Program (QAP).

Acceptance decisions on non-conforming material or workmanship made by the Independent Quality Manager (IQM) and in conjunction with the EOR as described below must be documented and logged by use of **Engineering Judgement (EJ)** or by use of a **Non-Conformance Report (NCR)**. The IQM will maintain documentation of all non-conformance dispositions. In addition, the IQF will submit monthly to SCDOT an Engineering Judgement Log and a Non-conformance Log of all reports generated and submitted to SCDOT during the reporting month.

**Corrective Action Report (CAR)** is required in instances where the Contractor provides materials and/or workmanship which results in repeatedly occurring conditions adverse to quality, such as failures, malfunctions, deficiencies, defective material and equipment, deviations, and other non-conforming work. A CAR shall not be utilized for the basis of an acceptance decision on an individual test or acceptance of a material or element of work.

**Engineering Judgement (EJ)**

The IQM may exercise EJ only on an individual test to accept material or work failing to meet the standards of the Contract, CQMP, specifications, plans and standards and only in cases that will otherwise meet the intent of the design or that rejection of material compromises quality of a more significant item. EJ is typically exercised on field indicator tests (i.e. slump, air content, time, etc.) when a time sensitive decision must be made to advance the work. EJ should not be utilized to accept materials or workmanship on completed or in-place work where schedule is no longer a significant factor (i.e. 28-day compressive strength, steel tensile strength, pile misalignment, etc.) or when additional work activities may bring the material or activity into specifications (i.e. compaction, gradation, moisture content, etc.). Non-conforming materials not eligible for EJ determination must be addressed utilizing a Non-Conformance Report (NCR). Prior to starting work on the project, the IQF must submit to SCDOT for approval an Engineering Judgement List of the materials, items or tests which the IQF requests authorization to administer EJ. IQF may request, in writing to SCDOT for approval, modifications and additions to the list throughout the project. The IQM may only exercise EJ on the approved, pre-determined inspection and testing items included in the Engineering Judgement List. Any application of EJ will be accompanied by appropriate documentation and recorded in the EJ Log, which will be submitted by the IQF with the monthly materials certification report. The development of the required EJ Log and process for review and approval of EJ authorization will be the responsibility of the Contractor as submitted for SCDOT review and approval as part of their Construction Quality Management Plan (CQMP). Minimum EJ Log requirements are below and an example of an EJ Log is included as Attachment A.

### Minimum EJ Log Fields

EJ # - *Sequential and unique identification*

Date - *Date sample taken*

Location of Non-Conformance – *member, Unit ID, Station/Offset, etc.*

Item of Work / Material - *i.e. Concrete – Class A, Embankment, Borrow, etc.*

Test/Sample Type - *i.e. Slump, Air Content, Compaction, Gradation, etc.*

Specification and Description of Non-Conformance – *Specification requirement and deviation from specification*

EJ Issue Resolution – *Description of EJ, basis of acceptance decision, any additional testing, etc.*

Name / Signature – *Responsible, Authorized Engineer exercising EJ*

### **Non-Conformance Report (NCR)**

A Non-Conformance Report (NCR) is required to document and address each occurrence of non-conforming work or material failing to meet the standards of the Contract, CQMP, specifications, plans and standards where impacts to quality or performance of the work are beyond that normally accepted by SCDOT. NCRs can be initiated by the IQF, OVPE or SCDOT. NCR's must include an evaluation by the Engineer of Record (EOR) assessing the impacts to quality and/or performance including investigating the non-conformance, identifying the type and location of the non-conforming work or material, detailing the specification non-conformity and recommending final disposition of the failing material and/or non-conformance. The EOR shall report conclusions and/or findings determined and recommend additional testing or analysis to be performed by the IQF. The IQF is required to perform and document additional testing or analysis performed. The NCR will require the signature of the EOR and the IQM with their recommendation for acceptance. The Owner Verification Project Engineer (OVPE) will review and make a recommendation to the SCDOT Construction Manager for Mega-Projects (CMMP). SCDOT may reject any NCR. All NCRs will be logged in an NCR Log and submitted by the IQF with the monthly materials certification report. The development of required NCR documentation, the NCR Log and process for review and approval of NCR's will be the responsibility of the Contractor as submitted for SCDOT review and approval as part of their CQMP. Minimum NCR documentation requirements are below and an example of an NCR is included as Attachment B.

### Minimum NCR Fields

NCR # - *Sequential and unique identification*

Date - *Date inspection conducted, sample taken or test performed*

Location of Non-Conformance – *member, Unit ID, Station/Offset, etc.*

Item of Work or Material - *i.e. Pile installation, Reinforcing Steel placement, Concrete – Class A, etc.*

Specification and/or Requirement - *i.e. Spec #, Dimensions, Measurement, Strength, Classification, etc.*

Sample / Test ID – *Identification # of sample taken or test performed*

Description of Non-Conformance – *Test results, specification and deviation/non-conformance*

Evaluation and Proposed Corrective Action – *Description of evaluation, analysis, basis of acceptance decision, any additional testing, corrective action performed, etc.*

Engineer of Record Comments and Recommendation / Signature – *EOR Review*

IQM Comments and Recommendation / Signature – *IQM Review*

OVPE Comments and Recommendation / Signature – *OVPE Review*

SCDOT CMMP Comments and Approval / Signature – *CMMP Acceptance*

### **Corrective Action Report (CAR)**

A CAR is required in instances where Contractor provide materials and/or workmanship which results in repeatedly occurring conditions adverse to quality, such as failures, malfunctions, deficiencies, defective material and equipment, deviations, and other non-conforming work. Recurring non-conformance with specifications should typically be discovered by the Contractor's QC process and therefore CARs should normally be initiated by the Contractor and approved through a process defined in the approved CQMP. Where the Contractor does not initiate a CAR, the IQF or OVF may prepare a CAR and place the burden on the Contractor for evaluating the non-conformance, adjusting or correcting processes and completing CAR documentation. The Contractor's CQMP shall define procedures for establishing measures for identification and resolution of repeatedly occurring conditions adverse to quality and how they are promptly identified and corrected including determination of cause of the condition and corrective action taken to preclude repetition. The process shall include the development of a CAR, that includes at a minimum (a) the identification of the non-conforming condition adverse to quality, (b) immediate action taken to prevent and/or correct the non-conformity, (c) root cause analysis of the non-conformance, (d) improvements to the quality system to prevent similar occurrences, and (e) plan to monitor the effective implementation of improvement(s) identified. Completed CAR shall be submitted to SCDOT, the IQF and to appropriate levels of Contractor's management for review and approval prior to implementation. A CAR shall not be utilized for documentation of an acceptance decision of an individual test or acceptance of non-conforming material or element of work. The development of required CAR documentation and process for review and approval of CAR's will be the responsibility of the Contractor as submitted for SCDOT review and approval as part of their CQMP. Minimum CAR documentation requirements are below and an example of a CAR is included as Attachment C.

#### **Minimum CAR Fields**

*CAR # - Sequential and unique identification*

*Date - Date evaluation initiated for recurring non-conformance*

*Location of Non-Conformance – i.e. member, Unit ID, Station/Offset, etc.*

*Item of Work or Material - i.e. Pile installation, Reinforcing Steel placement, Concrete – Class A, etc.*

*Description of Non-Conformance – i.e. Test results, specification and deviation/non-conformance, etc.*

*Immediate Action Taken – i.e. halt production, re-train staff, change supplier, etc.*

*Evaluation and Root Cause Analysis – i.e. Description of evaluation, analysis, additional testing, etc.*

*Proposed Corrective Action – i.e. corrective action performed, improvement plan, etc.*

*Monitoring Plan – i.e. method, frequency, testing, etc. to ensure effectiveness of corrective action, etc.*

*Responsible Person Comments and Recommendation / Signature – IQM Review*

*OVPE Comments and Recommendation / Signature – OVPE Review*

*SCDOT CMMP Comments and Approval / Signature – CMMP Review*



## NON-CONFORMANCE REPORT

### PROJECT INFORMATION

Project ID:

NCR No.:

Work Element:

Date:

Location:

Spec/Plan Sheet Ref:

### MATERIAL INFORMATION

Sample Of:

Date Sampled:

Supplier:

Sample ID:

### SPECIFICATION AND DESCRIPTION OF NON-CONFORMANCE

### EVALUATION, ADDITIONAL TESTING AND/OR PROPOSED CORRECTIVE ACTION

#### Engineer of Record Comments and Recommendation

Requested Disposition:

 Remove/Replace Use As Is Rework/Repair

Engineer of Record (EOR):

Date:

#### Independent Quality Firm Comments and Recommendation

Independent Quality Manager (IQM):

Date:

#### Owner Verification Firm Comments and Recommendation

OV Project Engineer (OVPE):

Date:

#### SCDOT Comments and Acceptance

SCDOT Construction Manager:

Date:

## Corrective Action Report (CAR)

|  |  |
|--|--|
| <u><b>Project Number:</b></u><br><u><b>Project Name:</b></u><br><u><b>CAR Initiator:</b></u> | <u><b>CAR No:</b></u><br><u><b>Date:</b></u> |
|--|--|

|  |
|--|
| <b>NONCONFORMITY IDENTIFICATION</b>  |
| <u><b>Material or Work Item and Location:</b></u><br><br><u><b>Description of Recurring Non-Conformance:</b></u><br><br><u><b>Specification/Plans Reference:</b></u> |
| <b>IMMEDIATE ACTION TAKEN</b> <i>(Describe the immediate action taken to prevent this nonconformity)</i>   |
|  |
| <b>EVALUATION OR ROOT CAUSE ANALYSIS</b> <i>(Determine the key problem(s) that, when corrected, will prevent a recurrence)</i> _____                                 |
|  |
| <b>PROPOSED CORRECTIVE ACTION</b> <i>(Improvements to the quality system to be implemented to prevent similar occurrences)</i> _____                                 |
|  |
| <b>PLANNED MONITORING ACTIVITIES</b> <i>(Plan to monitor the effectiveness of the Corrective Action)</i>   |
|  |
| Proposed Corrective Action Recommended By:<br>Contractor /QC Manager / IQM <span style="float: right;">Date:</span>  |
| Reviewed By<br>OV Project Engineer <span style="float: right;">Date:</span>  |
| Accepted By<br>SCDOT Construction Manager <span style="float: right;">Date:</span>   |

**BLANK PAGE**