

New Gas Tax Trust Fund

Project List Report as of August 31, 2019

Road Committed Values are Grouped by Project

Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Abbeville			38.010	\$0	\$7,485,572	75%	\$1,143,186
	Pavements		38.010	\$0	\$7,485,572	75%	\$1,143,186
	SC 185	185 S	0.910		\$569,761		\$0
			0.910				
			2.270	\$0	\$1,358,047	61%	\$0
	SC 185	185 S	1.400				
	SC 20 CON	Hill Rd	0.870				
			0.400	\$0	\$322,404	61%	\$0
	S- 120	Secession Ave	0.400				
			1.570	\$0	\$659,429	54%	\$0
	S- 271	Carwellyn Rd	0.655				
	S- 271		0.915				
			0.570	\$0	\$279,683	54%	\$0
	SC 72	W 72 Blvd W	0.140				
	SC 72	W 72 W	0.430				
			0.420	\$0	\$152,241	54%	\$0
	SC 28 CO2	28 St N	0.019				
	SC 28 CO2	Main St N	0.401				
			5.000	\$0	\$0	100%	\$947,500
	SC 72	72 E	3.280				
	SC 72	72 W	0.650				
	SC 72	Hwy 72 E	0.330				
	SC 72	Hwy 72 W	0.740				
			6.250	\$0	\$0	100%	\$21,537
	SC 185	185 N	2.580				
	SC 20		0.100				
	SC 20	Hwy 20	1.410				
	SC 28	28 S	1.790				
	SC 28	Hwy 28 S	0.370				
			0.980	\$0	\$0	100%	\$149,818
	S- 114	Ellis Rd	0.980				
			4.670	\$0	\$0	100%	\$24,331
	S- 905	Hillcrest Dr	0.200				
	S- 126	Branch St	0.940				
	S- 215	Sunset Dr	0.610				
	S- 215	Miller St	0.040				
	S- 215	Elizabeth St	0.200				
	S- 370	Rosemont Ter	0.200				
	S- 371	Millwood Rd	0.500				
	S- 382	Shannon Ln	0.080				
	S- 383	Brookview Dr	0.050				
	S- 392	Adams Dr	0.240				
	S- 393	Virginia Dr	0.190				
	S- 418	Adams Dr	0.290				
	S- 433	Wilewood Rd	0.630				
	S- 903	Miller St	0.500				
			2.600	\$0	\$165,726	0%	\$0
	S- 51	Stevenson Rd	2.600				
			0.160	\$0	\$145,801	14%	\$0
	S- 131	Chestnut St	0.160				
			2.030	\$0	\$457,714	34%	\$0
	SC 72	72 W	2.030				
			3.150	\$0	\$526,920	47%	\$0
	SC 20	Hwy 20	3.050				
	SC 20	Greenville St	0.100				
			0.960	\$0	\$536,868	0%	\$0
	S- 24	Keowee Rd	0.960				
			2.950	\$0	\$396,259	0%	\$0
	S- 70	Horseshoe Rd	2.950				
			3.120	\$0	\$1,914,719	0%	\$0
	SC 28	Hwy 28 N	0.390				
	SC 28	28 N	2.730				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019

Road Committed Values are Grouped by Project

Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction		Completed
Aiken			171.485	\$9,153,518	\$11,107,554	32%		\$11,931,648
Pavements			131.162	\$6,980,788	\$8,850,395	32%		\$8,647,448
			13.390	\$0	\$0	100%		\$3,798,777
	SC 19	Edgefield Hwy	4.050					
	US 1	Jefferson Davis Hwy	7.220					
	US 1	Richland Ave W	2.120					
			9.612	\$0	\$0	100%		\$1,978,845
	S- 120	W Buena Vista Ave	0.515					
	S- 1230	Coral Way	0.129					
	S- 1506	Lorraine Dr	0.300					
	S- 177	Barnwell Ave Ne	1.344					
	S- 177	Barnwell Ave Nw	1.518					
	S- 182	Laurens St Sw	0.246					
	S- 197	Old Edgefield Rd	1.170					
	S- 3	Park Ave Se	1.880					
	S- 406	Belair Rd	0.620					
	S- 511	Hampton Ave Ne	0.260					
	S- 567	Valley Rd	0.060					
	S- 79	Banks Mill Rd Se	1.570					
			3.109	\$0	\$0	100%		\$602,177
	S- 281	West Ave	0.769					
	S- 29	Wire Rd	2.180					
	S- 36	Sweetwater Rd	0.160					
			1.420	\$0	\$0	100%		\$549,196
	US 78	Charleston Hwy	0.400					
	US 78	Richland Ave E	0.020					
	US 78	Wagener Rd	0.230					
	US 25 BUS	Georgia Ave	0.770					
			0.760	\$0	\$0	100%		\$387,462
	SC 230	W Martintown Rd	0.760					
			6.379	\$0	\$1,668,913	2%		\$0
	S- 1303	Croft Mill Rd	2.360					
	S- 49	Wire Rd	3.160					
	R- 8026		0.190					
	R- 8024		0.265					
	R- 8025		0.204					
	R- 8023		0.200					
			11.872	\$0	\$562,634	2%		\$0
	S- 52	Pine St Ne	0.160					
	S- 133	Cedar St Se	0.060					
	S- 133	Cedar St Sw	0.070					
	S- 132	Magnolia St Ne	0.160					
	S- 132	Magnolia St Nw	0.220					
	S- 221	Linden St Sw	0.130					
	S- 221	Linden St Nw	0.090					
	S- 14	Ernest Johnson Rd	3.937					
	S- 14	Center St W	0.053					
	S- 1248	Briggs St	0.110					
	S- 1251	Aldrich St Ne	0.110					
	S- 1251	Aldrich St Se	0.120					
	S- 1268	Highland Forest Dr	0.420					
	S- 1268	Lakeside Dr Sw	1.280					
	S- 135	Porter St Nw	0.220					
	S- 138	Pine St	0.120					
	S- 138	South Busbee Dr	0.400					
	S- 1428	Osbon Dr	0.750					
	S- 169	Colleton Ave Sw	0.146					
	S- 1703	Crosland Dr Ne	0.146					
	S- 1988	Thorndridge Rd	0.440					
	S- 236	Henderson St Nw	0.120					
	S- 464	Jordan St Nw	0.130					
	S- 732	Depot Ave Se	0.230					
	S- 732	Depot Ave Ne	0.733					
	S- 732	Cooper Pond Rd	1.177					
	S- 88	Duncan St Ne	0.110					
	S- 88	Duncan St Se	0.230					
			8.070	\$0	\$2,279,280	2%		\$0
	US 278	Williston Rd	5.970					
	SC 125	Atomic Rd	2.100					
			13.700	\$0	\$4,339,569	2%		\$0
	SC 19	S Main St	1.850					
	SC 19	N Main St	1.130					
	SC 19	Whiskey Rd	2.500					
	US 78	Charleston Hwy	6.988					
	US 78	Middleton Dr N	1.232					
			2.680	\$0	\$0	100%		\$358,053
	S- 2183	Bergen Rd	1.000					
	S- 380	Teague St Nw	0.620					
	S- 716	Wells Rd	0.280					
	S- 734	Urquhart Dr	0.780					
			1.520	\$0	\$0	100%		\$508,579
	SC 113	Main St S	0.860					
	SC 113	South Dixie Rd	0.020					
	SC 421	Augusta Rd	0.640					

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of August 31, 2019
Road Committed Values are Grouped by Project
 Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
	SC 19	S Main St	1.070	\$0	\$0	100%	\$464,358
	SC 19		0.091				
	US 1	Richland Ave W	0.390				
	SC 118	Rudy Mason Pkwy	0.180				
	US 278	Atomic Rd	5.290	\$2,568,688	\$0	0%	\$0
	SC 125	Atomic Rd	0.200				
			6.650	\$582,462	\$0	0%	\$0
	S- 176	Abbeville Ave Nw	0.680				
	S- 176	Abbeville Ave Ne	0.930				
	S- 339	St James St	0.350				
	S- 756		0.023				
	S- 756	B Ave	0.177				
	S- 559	Sumter St Se	0.150				
	S- 559	Sumter St Ne	0.090				
	S- 418	Assembly St Nw	0.190				
	S- 220	Columbia Ave Nw	0.630				
	S- 220	Columbia Ave Ne	0.200				
	S- 1005	Lehigh Ave	0.340				
	S- 1686	Smallridge St	0.120				
	S- 1686	Williams Dr	0.960				
	S- 1712	Congress Dr Nw	0.230				
	S- 1946	Webley St	0.170				
	S- 2048	Haskell Rd	0.180				
	S- 2111	Piedmont Ave	0.130				
	S- 2325	Pineview Ave	0.140				
	S- 565	Catawba St Nw	0.210				
	S- 566	Mohawk Dr	0.200				
	S- 757	C Ave	0.180				
	S- 758	D Ave	0.170				
	S- 759	E Ave	0.130				
	S- 962		0.070				
			7.170	\$2,064,380	\$0	0%	\$0
	S- 29	Cooks Bridge Rd	4.060				
	S- 65	Pine Log Rd	1.800				
	S- 2323	Beaufort St Ne	1.310				
			0.780	\$550,464	\$0	0%	\$0
	US 25	Edgefield Rd	0.780				
	US 278	Williston Rd	3.900	\$1,009,247	\$0	0%	\$0
			3.900				
	S- 87	Pine Log Rd	2.470	\$17,131	\$0	0%	\$0
			2.470				
			24.480	\$151,849	\$0	0%	\$0
	SC 28	Sand Bar Ferry Rd	1.530				
	SC 4	Wagener Rd	5.520				
	SC 125	Atomic Rd	1.980				
	SC 39	Festival Trail Rd	2.200				
	SC 39	Railroad Ave W	0.080				
	SC 39	Old 96 Indian Trl	7.120				
	SC 191	Old Graniteville Hwy	3.590				
	SC 389	Walker Rd	1.110				
	SC 389	John Nunn Hwy	1.350				
			6.840	\$36,567	\$0	0%	\$0
	US 78	Charleston Hwy	6.840				
Rural Road Safety			40.193	\$262,730	\$2,257,159	33%	\$3,284,200
			11.000	\$0	\$0	100%	\$3,284,200
	US 1	Columbia Hwy N	11.000				
	I- 20	Interstate 20	2.690	\$125,000	\$0	0%	\$0
			2.690				
	US 1	Columbia Hwy N	11.000	\$0	\$2,257,159	0%	\$0
			11.000				
	US 278	Williston Rd	11.603	\$103,724	\$0	0%	\$0
			11.603				
	US 278	Williston Rd	3.900	\$34,006	\$0	0%	\$0
			3.900				
Bridges			0.130	\$1,910,000	\$0	0%	\$0
	S- 22	Veterans Rd	0.130	\$1,910,000	\$0	0%	\$0
			0.130				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019
Road Committed Values are Grouped by Project
 Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Allendale			39.430	\$0	\$4,720,871	48%	\$90,835
Pavements			39.430	\$0	\$4,720,871	48%	\$90,835
	US 278	Allendale-Fairfax Hwy	1.660	\$0	\$1,180,530	60%	\$0
			1.280	\$0	\$396,559	60%	\$0
	S- 22	Bluff Rd	0.670				
	S- 18	Mixons Corner Rd	0.610				
			3.860	\$0	\$265,601	82%	\$0
	SC 3	River Rd	3.860				
			3.870	\$0	\$440,956	82%	\$0
	US 301	Burtons Ferry Hwy	3.870				
			0.860	\$0	\$83,562	82%	\$0
	S- 22	Bluff Rd	0.860				
			19.300	\$0	\$0	100%	\$90,835
	SC 125	Augusta Hwy	19.300				
			1.070	\$0	\$190,798	21%	\$0
	S- 18	7Th St W	0.510				
	S- 8	Memorial Ave S	0.250				
	S- 8	Memorial Ave N	0.310				
			2.020	\$0	\$506,412	21%	\$0
	S- 22	Bluff Rd	2.020				
			0.830	\$0	\$476,449	21%	\$0
	US 278	Allendale-Fairfax Hwy	0.830				
			0.890	\$0	\$571,372	21%	\$0
	US 301	Main St S	0.890				
			2.400	\$0	\$311,777	0%	\$0
	US 301	Burtons Ferry Hwy	2.400				
			1.150	\$0	\$189,176	0%	\$0
	S- 47	Revolutionary Trl	1.150				
			0.240	\$0	\$107,680	0%	\$0
	SC 641	Main St W	0.240				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019

Road Committed Values are Grouped by Project

Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Anderson			119.387	\$1,123,372	\$26,415,740	49%	\$6,423,624
Pavements			100.997	\$43,141	\$26,415,740	53%	\$6,423,624
	US 76	Belton Hwy	6.580	\$0	\$4,922,603	30%	\$0
	US 76	Anderson St	2.395				
			3.410	\$0	\$0	100%	\$2,821,994
	SC 81	Highway 81 S	1.210				
	SC 81	S Murray Av	1.570				
	US 178	Liberty Hwy	0.630				
			1.320	\$0	\$0	100%	\$971,713
	US 76	E River St	1.320				
			2.150	\$0	\$0	100%	\$43,042
	SC 28	Pearman Dairy Rd	2.150				
			1.530	\$0	\$0	100%	\$14,599
	S- 65	Highway 81 S	0.020				
	S- 65	Masters Blvd	1.510				
			4.260	\$0	\$0	100%	\$932,188
	US 76	Belton Honea Path Hwy	3.703				
	US 76	S Main St	0.557				
			3.180	\$0	\$0	100%	\$521,035
	S- 34	Whitehall Rd	3.180				
			5.158	\$0	\$2,520,536	30%	\$0
	S- 29	Lebanon Rd	2.180				
	S- 29	Concord Rd	0.159				
	S- 29	Harris Bridge Rd	2.819				
			27.484	\$0	\$0	100%	\$131,618
	S- 103	Old Asbury Rd	0.390				
	S- 34	Whitehall Rd	1.070				
	S- 485	Three And Twenty Rd	4.474				
	S- 485	St Paul Rd	1.770				
	S- 62	Mcgee Rd	1.380				
	S- 54	Big Creek Rd	1.550				
	S- 54	N Hamilton St	0.760				
	S- 54	Palmetto Rd	1.180				
	S- 74	Three Bridges Rd	3.020				
	S- 143	River Rd	2.970				
	S- 143	Old Anderson Rd	0.810				
	S- 81	Shady Grove Rd	7.250				
	S- 520	Standridge Rd	0.860				
			2.955	\$0	\$0	100%	\$33,064
	S- 1164	East West Pkwy	2.955				
			6.220	\$0	\$0	100%	\$30,976
	S- 52	Piedmont Rd	1.540				
	S- 52	Powdersville Main	0.720				
	S- 52	Powdersville Main	0.140				
	S- 81	Broadmouth Church Rd	1.380				
	S- 67	Earl Shirley Rd	2.440				
			4.650	\$0	\$0	100%	\$58,674
	SC 153	Highway 153	3.385				
	SC 153	Highway 153	1.265				
			1.330	\$0	\$0	100%	\$328,056
	S- 839	Reed Rd	1.330				
			1.470	\$0	\$0	100%	\$536,667
	SC 81	E Greenville St	0.780				
	SC 81	Highway 81 N	0.690				
			2.320	\$0	\$489,822	47%	\$0
	US 76	Belton Honea Path Hwy	1.990				
	US 76	N Main St	0.330				
			2.520	\$0	\$2,066,535	0%	\$0
	S- 159	Harbin Dr	0.720				
	S- 71	Jackson St	0.800				
	S- 71	Rogers St	0.090				
	S- 71	Bleckley St	0.910				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019

Road Committed Values are Grouped by Project

Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
	S- 220	Daniels St	0.220	\$0	\$497,869	0%	\$0
	S- 348	Sanders St	0.340				
	S- 353	Wilson St	0.320				
	S- 412	Kennedy St	0.250				
	S- 643	Boundary St	0.330				
	S- 682	Osborne Av	0.430				
	S- 822	Collingwood Dr	0.310				
	S- 828	Dooley Av	0.270				
	S- 847	Shannon Way	0.350				
			13.180	\$0	\$11,895,467	0%	\$0
	SC 24	Highway 24	1.124				
	SC 24	Highway 24	1.376				
	US 29	Highway 29 N	7.801				
	US 29	Highway 29 Byp N	0.970				
	US 29		0.189				
	US 76	E River St	0.270				
	US 76	Clemson Blvd	1.350				
	US 76	W River St	0.100				
	SC 8	Easley Hwy	4.840	\$0	\$4,022,909	0%	\$0
			4.840				
			3.620	\$43,141	\$0	0%	\$0
	SC 81	Highway 81 S	2.860				
	SC 81	W Front St	0.760				
	Rural Road Safety		18.390	\$610,231	\$0	0%	\$0
			4.590	\$600,231	\$0	0%	\$0
	SC 24	Highway 24	1.040				
	SC 24	Highway 24	3.550				
			13.800	\$10,000	\$0	0%	\$0
	US 29	Highway 29 N	13.611				
	US 29		0.189				
	Bridges		0.000	\$470,000	\$0	0%	\$0
			0.000	\$470,000	\$0	0%	\$0
	SC 412	Rainey Rd	0.000				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019

Road Committed Values are Grouped by Project

Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction	
						Completed	Completed
Bamberg			65.240	\$0	\$5,374,088	57%	\$523,086
Pavements			65.240	\$0	\$5,374,088	57%	\$523,086
	US 78	Heritage Hwy	0.640	\$0	\$0	100%	\$345,490
			0.750	\$0	\$553,015	60%	\$0
	US 301	Main Hwy	0.450				
	US 78	Heritage Hwy	0.300				
			4.390	\$0	\$1,192,115	60%	\$0
	US 78	Heritage Hwy	4.390				
			1.960	\$0	\$594,461	60%	\$0
	S- 18	Farrells Rd	1.960				
			2.350	\$0	\$279,579	82%	\$0
	US 301	Main Hwy	2.350				
			8.500	\$0	\$531,087	82%	\$0
	SC 64	Low Country Hwy	2.430				
	SC 362	Hunters Chapel Rd	6.070				
			3.060	\$0	\$197,712	82%	\$0
	S- 86	Char-Augusta Rd	3.060				
			16.200	\$0	\$0	100%	\$78,750
	SC 362	Hunters Chapel Rd	12.110				
	SC 70	Barnwell Hwy	3.950				
	US 78 CON		0.140				
			17.660	\$0	\$0	100%	\$98,846
	US 301	Main Hwy	1.610				
	US 321	Carolina Hwy	2.800				
	US 78	Heritage Hwy	13.250				
			3.190	\$0	\$286,002	21%	\$0
	S- 317	Arbor St	0.180				
	S- 68	Hemlock Ave	0.170				
	S- 223	Rome Ave	0.490				
	S- 153	Mimosa St	0.412				
	S- 153	Acacia St	0.088				
	S- 180	Fredrick St	0.630				
	S- 239	Presbyterian St	0.320				
	S- 261	Hayne St	0.230				
	S- 352	Sato Ave	0.510				
	S- 636	Lilly St	0.160				
			2.230	\$0	\$663,670	21%	\$0
	S- 62	Second St	0.060				
	S- 18	Farrells Rd	1.370				
	S- 167	Bridge St	0.800				
			1.490	\$0	\$783,545	21%	\$0
	US 321	Carolina Hwy	1.490				
			1.470	\$0	\$137,828	0%	\$0
	S- 26	Voorhees Rd	1.470				
			1.350	\$0	\$155,075	0%	\$0
	US 301	Main Hwy	1.350				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019

Road Committed Values are Grouped by Project

Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Barnwell			45.759	\$0	\$5,834,674	60%	\$1,201,267
Pavements			45.759	\$0	\$5,834,674	60%	\$1,201,267
	US 78	Dexter St	0.200	\$0	\$0	100%	\$160,076
			1.320	\$0	\$0	100%	\$693,855
	SC 3	Solomon Blatt Ave	1.320				
			0.250	\$0	\$0	100%	\$233,286
	US 78	Dexter St	0.250				
			2.920	\$0	\$790,865	60%	\$0
	US 78	Main St	1.412				
	US 78	Hwy 78	1.508				
			3.680	\$0	\$901,449	60%	\$0
	S- 20	Patterson Mill Rd	3.680				
			1.750	\$0	\$808,635	60%	\$0
	US 278	Dunbarton Blvd	0.200				
	US 278	Jackson St	1.550				
			6.290	\$0	\$387,164	82%	\$0
	US 78	Hwy 78	4.859				
	US 78	Dexter St	1.431				
			1.030	\$0	\$126,742	82%	\$0
	S- 156	Calhoun St	1.030				
			16.710	\$0	\$0	100%	\$114,051
	SC 64	Dunbarton Blvd	3.650				
	SC 64	Hwy 64	2.330				
	US 278	Jackson St	0.120				
	US 278	Marlboro Ave	1.150				
	US 278	Hwy 278	0.040				
	SC 70	Main St	0.800				
	SC 70	Allen St	1.060				
	SC 70	Hwy 70	6.056				
	SC 70	Barnwell Rd	0.694				
	SC 70	Denmark Rd	0.810				
			2.099	\$0	\$217,317	21%	\$0
	S- 1	Burr St	0.230				
	S- 41	Reynolds Rd	0.090				
	S- 154	Main St	0.090				
	S- 154	Perry St	0.099				
	S- 221	Cemetary Rd	0.110				
	S- 26	Franklin St	0.350				
	S- 27	Academy St	0.510				
	S- 321	Ingle St	0.150				
	S- 651	Caro Kee Ln	0.220				
	S- 651	Hiott St	0.250				
			1.990	\$0	\$687,362	21%	\$0
	S- 113	Barnwell Rd	0.230				
	S- 113	West St	0.240				
	S- 157	Hagood Ave	1.520				
			3.880	\$0	\$1,197,633	21%	\$0
	US 278	Hwy 278	3.880				
			0.150	\$0	\$47,703	0%	\$0
	S- 159	Wellington Rd	0.150				
			3.490	\$0	\$669,803	0%	\$0
	US 278	Hwy 278	0.550				
	US 278	Ellenton St	0.610				
	SC 39	Hwy 39	0.273				
	SC 39	Dunbarton Rd	1.787				
	SC 39	Rosemary St	0.270				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019
Road Committed Values are Grouped by Project
 Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Beaufort			35.517	\$2,715,840	\$8,369,493	38%	\$0
Pavements			35.517	\$2,715,840	\$8,369,493	38%	\$0
			2.810	\$0	\$1,732,956	98%	\$0
	SC 46	May River Rd	2.810				
			1.080	\$0	\$1,010,792	98%	\$0
	S- 29	Buck Island Rd	1.080				
			2.600	\$24,670	\$0	0%	\$0
	US 21	Sea Island Pkwy	1.330				
	US 21 BUS	Carteret St	0.009				
	US 21 BUS	Sea Island Pkwy	1.261				
			4.096	\$65,781	\$0	0%	\$0
	US 278	Fording Island Rd	4.096				
			1.740	\$0	\$817,090	77%	\$0
	US 278	Fording Island Rd	1.740				
			1.320	\$0	\$423,805	77%	\$0
	US 21	Sea Island Pkwy	1.320				
			2.400	\$0	\$244,109	77%	\$0
	S- 141	Squire Pope Rd	1.300				
	S- 482	Gum Tree Rd	1.100				
			2.581	\$0	\$275,108	46%	\$0
	S- 62	Craven St	0.100				
	S- 610	Arrow Rd	0.252				
	S- 610	Archer Rd	0.158				
	S- 107	Pigeon Point Rd	0.321				
	S- 594	Bay Pines Rd	1.640				
	S- 625	Office Way	0.110				
			1.210	\$0	\$672,022	46%	\$0
	S- 71	Clarendon Rd	0.860				
	S- 524	Arrow Rd	0.190				
	S- 524	Target Rd	0.160				
			0.940	\$0	\$695,514	46%	\$0
	US 21	Trask Pkwy	0.940				
			0.730	\$0	\$287,613	63%	\$0
	S- 6	Bay St	0.730				
			4.160	\$0	\$854,411	63%	\$0
	US 17	Trask Pkwy	4.160				
			2.920	\$0	\$1,356,074	63%	\$0
	US 21	Ribaut Rd	1.650				
	US 21 BUS	Carteret St	0.009				
	US 21 BUS	Sea Island Pkwy	1.261				\$0
			2.080	\$268,830	\$0	0%	\$0
	S- 50	Pinckney Colony Rd	0.710				
	S- 6	Depot Rd	0.400				
	S- 107	West St	0.381				
	S- 107	Pigeon Point Rd	0.089				
	S- 234	Neil Rd	0.180				
	S- 158	Pinckney Blvd	0.190				
	S- 158 CON	Pinckney Blvd	0.050				
	S- 451	Stuart Towne Ln	0.080				
			2.080	\$1,124,082	\$0	0%	\$0
	S- 71	Clarendon Rd	1.640				
	S- 107	Pigeon Point Rd	0.440				
			1.980	\$1,224,500	\$0	0%	\$0
	SC 46	Okatie Hwy	1.980				
			0.790	\$7,977	\$0	0%	\$0
	S- 163	Burnt Church Rd	0.790				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019

Road Committed Values are Grouped by Project

Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Berkeley			95.000	\$6,518,577	\$5,704,450	66%	\$7,786,527
	Pavements		64.870	\$4,672,729	\$5,704,450	80%	\$7,786,527
			7.500	\$0	\$0	100%	\$2,741,840
	S- 317	Forest Lawn Av	0.070				
	S- 317	Giles Dr	0.566				
	S- 317	Matheny Dr	0.474				
	S- 317	Price St	0.400				
	S- 339	Parish Rd	0.210				
	S- 403	Henderson Dr	0.330				
	S- 485	Cranford Rd	0.440				
	S- 495	Garwood Rd	0.340				
	S- 50	Oakley Rd	3.010				
	S- 748	Harbour Lake Dr	0.910				
	S- 810	Summit Av	0.750				
			1.690	\$0	\$0	100%	\$991,849
	S- 59	Poplar Hill Dr	0.660				
	S- 59		1.030				
			3.180	\$0	\$0	100%	\$1,848,189
	SC 402	Hwy 402	3.180				
			3.510	\$0	\$929,565	98%	\$0
	US 52	N Hwy 52	2.100				
	US 52	S Goose Creek Blvd	0.774				
	US 52	N Goose Creek Blvd	0.600				
	US 52		0.036				
			12.230	\$0	\$1,030,724	98%	\$0
	SC 6	Old Highway 6	6.391				
	SC 6	Ranger Dr	5.100				
	SC 6	Trojan Rd	0.079				
	SC 6	Hwy 6	0.660				
			3.450	\$0	\$337,090	98%	\$0
	S- 16	Jedburg Rd	3.450				
			4.460	\$55,097	\$0	0%	\$0
	US 52	N Hwy 52	4.460				
			2.640	\$0	\$309,797	96%	\$0
	S- 1041	Roma Rd	0.060				
	S- 1098	General Moultrie Dr	0.900				
	S- 1098	Canal St	0.290				
	S- 291	Longridge Rd	1.200				
	S- 648	Otranto Blvd	0.150				
	S- 653	Andrea Ct	0.040				
			0.600	\$0	\$811,255	96%	\$0
	S- 1093	Crowfield Blvd	0.600				
			2.560	\$0	\$2,286,018	0%	\$0
	US 52	Hwy 52	2.560				
			3.380	\$0	\$0	100%	\$167,515
	S- 1103	Arabian Dr	0.420				
	S- 1161	New Hope Dr	0.780				
	S- 1162	Hope Ln	0.130				
	S- 1165	Carroll Ln	0.120				
	S- 1258	Farmington Rd	1.930				
			1.140	\$0	\$0	100%	\$230,350
	S- 16	Jedburg Rd	1.140				
			8.580	\$0	\$0	100%	\$1,172,957
	SC 6	Hwy 6	8.580				
			1.810	\$0	\$0	100%	\$633,829
	US 17 ALT	S Live Oak Dr	1.810				
			0.000	\$2,298,889	\$0	0%	\$0
	US 52	Hwy 52	0.000				
			4.340	\$550,527	\$0	0%	\$0
	S- 203	Wildgame Rd	2.790				
	S- 1078		0.016				
	S- 1078	W Dike Rd	0.214				
	S- 1121	Summer Ln	0.790				
	S- 277	Pitts St	0.150				
	S- 930		0.019				
	S- 930	Summer Ln	0.141				
	S- 930	Oak Crest Dr	0.220				
			3.800	\$1,768,216	\$0	0%	\$0
	S- 59	Poplar Hill Dr	3.800				
	Rural Road Safety		30.130	\$1,845,848	\$0	0%	\$0
	US 17 ALT	N Hwy 17A	10.000	\$864,320	\$0	0%	\$0
	US 17 ALT	N Hwy 52	9.445				
			0.555				
			10.000	\$906,528	\$0	0%	\$0
	SC 6	Old Highway 6	6.391				
	SC 6	Ranger Dr	3.530				
	SC 6	Trojan Rd	0.079				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of August 31, 2019
Road Committed Values are Grouped by Project
Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
			10.130	\$75,000	\$0	0%	\$0
	US 17 ALT	N Hwy 17A	8.470				
	US 17 ALT	Hwy 41	1.660				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019

Road Committed Values are Grouped by Project

Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Calhoun			52.160	\$251,052	\$4,333,337	25%	\$553,582
Pavements			51.160	\$126,052	\$4,333,337	26%	\$553,582
	SC 267	Mccords Ferry Rd	5.450	\$0	\$992,363	23%	\$0
			1.780	\$0	\$635,345	23%	\$0
	S- 31	Old Sandy Run Rd	1.780				
			1.970	\$0	\$497,562	23%	\$0
	US 601	Colonel Thomson Hwy	1.970				
			1.300	\$0	\$0	100%	\$134,676
	US 601	Colonel Thomson Hwy	0.384				
	US 601	Saint Matthews Rd	0.280				
	US 601	Harry C Raysor Dr	0.636				
			4.200	\$0	\$0	100%	\$304,399
	US 176	Old State Rd	3.120				
	SC 419	Fort Motte Rd	1.080				
			1.440	\$0	\$0	100%	\$114,506
	S- 122	Riley Rd	1.440				
			1.000	\$0	\$94,467	0%	\$0
	S- 31	Old Sandy Run Rd	1.000				
			2.120	\$0	\$221,606	0%	\$0
	US 601	Colonel Thomson Hwy	2.120				
			1.380	\$0	\$519,236	0%	\$0
	S- 203	Old River Rd	1.380				
			3.260	\$0	\$284,129	0%	\$0
	S- 47	Dantzier St	0.750				
	S- 94	Cemetery Rd	0.700				
	S- 57	Richland Ave	0.490				
	S- 58	Butler St	0.920				
	S- 93	First St	0.400				
			3.130	\$0	\$1,088,629	0%	\$0
	US 176	Old State Rd	0.830				
	US 21	Columbia Rd	2.300				
			4.740	\$26,244	\$0	0%	\$0
	S- 102	New Bethany Rd	2.900				
	S- 19	Four Holes Rd	1.380				
	S- 45	Belleville Rd	0.460				
			19.020	\$94,243	\$0	0%	\$0
	US 176	Old State Rd	7.590				
	US 21	Old State Rd	6.180				
	SC 33	Cameron Rd	5.250				
			0.370	\$5,565	\$0	0%	\$0
	US 601	Colonel Thomson Hwy	0.370				
Rural Road Safety			1.000	\$125,000	\$0	0%	\$0
			1.000	\$125,000	\$0	0%	\$0
	I- 26	Interstate 26	1.000				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019

Road Committed Values are Grouped by Project

Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Charleston			131.258	\$710,660	\$28,835,541	39%	\$5,217,101
Pavements			105.982	\$710,660	\$15,373,850	42%	\$4,583,697
			10.071	\$0	\$3,695,438	88%	\$0
	S- 1187	Midland Park Rd	0.090				
	S- 1485	Waites Dr	0.130				
	S- 1518	Kinglet Dr	0.320				
	S- 1682	Saul White Blvd	0.150				
	S- 1687	Minnie St	0.190				
	S- 176	Chesterfield Rd	0.280				
	S- 1882	Langston St	0.240				
	S- 1949	Paulette Dr	0.150				
	S- 1972	Scott Hill Rd	0.446				
	S- 216	Moultrie St	0.120				
	S- 216	Fairmont Ave	0.480				
	S- 2268	Nassau St	0.380				
	S- 244	W Hudson Av	0.150				
	S- 244	E Hudson Ave	0.790				
	S- 281	Dobson St	0.250				
	S- 282	Sumner Av	1.120				
	S- 306	Briarcliff Dr	0.230				
	S- 31	Reynolds Av	0.190				
	S- 311	Pearlott St	0.470				
	S- 312	Pinckney Park Dr	0.530				
	S- 604	Kruger Ave	0.229				
	S- 62	W Montague Ave	0.830				
	S- 662	Charlotte St	0.150				
	S- 664	Market St	0.100				
	S- 696	Stafford Rd	0.295				
	S- 696		0.075				
	S- 733	Evergreen St	0.150				
	S- 798	Shelton St	0.130				
	S- 877	Limehouse St	0.100				
	S- 888	Peachtree St	0.136				
	S- 936	Burlington Ave	0.127				
	S- 936		0.013				
	S- 940	Hillsboro Dr	0.130				
	S- 947	William Kennerty Dr	0.510				
	S- 948	Bur Clare Dr	0.390				
			5.420	\$0	\$0	100%	\$3,356,378
	US 17	N Highway 17	5.420				
			1.790	\$0	\$0	100%	\$1,227,320
	S- 13	Remount Rd	1.790				
			14.670	\$0	\$1,198,436	98%	\$0
	SC 61	Ashley River Rd	0.810				
	SC 700	Maybank Hwy	13.590				
	SC 700	Folly Road Blvd	0.260				
	SC 700		0.010				
			3.830	\$0	\$721,256	98%	\$0
	SC 61	Ashley River Rd	1.570				
	SC 61	Paul Cantrell Blvd	0.090				
	SC 61	Saint Andrews Blvd	1.590				
	SC 7	Sam Rittenberg Blvd	0.580				
			3.830	\$48,748	\$0	0%	\$0
	SC 61	Ashley River Rd	1.570				
	SC 61	Paul Cantrell Blvd	0.090				
	SC 61	Saint Andrews Blvd	1.590				
	SC 7	Sam Rittenberg Blvd	0.580				
			12.510	\$62,818	\$0	0%	\$0
	SC 61	Ashley River Rd	0.810				
	SC 700	Maybank Hwy	11.690				
	SC 700		0.010				
			1.200	\$8,895	\$0	0%	\$0
	S- 72	Whipple Rd	1.200				
			5.730	\$0	\$524,103	98%	\$0
	S- 72	Whipple Rd	1.200				
	S- 1032	Steed Creek Rd	4.530				
			19.840	\$0	\$2,355,906	0%	\$0
	US 17	N Highway 17	19.840				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019
Road Committed Values are Grouped by Project
 Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
	SC 703	Coleman Blvd	0.870	\$500,000	\$0	0%	\$0
			1.776	\$0	\$783,257	0%	\$0
	S- 104	King St	0.846				
	S- 107	Meeting St	0.930				
			3.700	\$0	\$462,236	0%	\$0
	S- 636	Storage Rd	1.410				
	S- 636	Parishville Rd	1.340				
	S- 1159	Quigley Rd	0.950				
			3.160	\$0	\$1,649,901	0%	\$0
	SC 165	Highway 165	3.160				
			1.730	\$0	\$1,201,161	0%	\$0
	US 17	Savannah Hwy	1.730				
			1.450	\$0	\$641,056	0%	\$0
	US 17	N Highway 17	1.060				
	S- 1022	Washington St	0.290				
	S- 2387	Washington St	0.100				
			2.945	\$0	\$200,596	0%	\$0
	S- 99	Huger St	0.455				
	S- 1022	Washington St	0.130				
	S- 1777	Jackson St	0.080				
	S- 2000	Cain Dr	0.550				
	S- 2127	Woolfe St	0.180				
	S- 2127	Amherst St	0.240				
	S- 2130	Society St	0.320				
	S- 219	Conroy St	0.220				
	S- 240	Isabella St	0.190				
	S- 240	Indian St	0.080				
	S- 46	Heriot St	0.200				
	S- 46	Rutledge Av	0.070				
	S- 871	Smith St	0.230				
			1.330	\$0	\$609,394	0%	\$0
	S- 475	Leeds Av	1.330				
			3.130	\$0	\$1,331,109	0%	\$0
	SC 7	Sam Rittenberg Blvd	1.250				
	SC 526 SPR	Chuck Dawley Blvd	1.110				
	SC 526 SPR	Mark Clark Expwy	0.770				
			4.720	\$56,794	\$0	0%	\$0
	SC 171	Folly Rd	4.720				
			2.280	\$33,406	\$0	0%	\$0
	SC 171	Folly Road Blvd	0.970				
	SC 171	Folly Rd	1.050				
	SC 171	Wesley Dr	0.260				
	Rural Road Safety		25.260	\$0	\$12,596,728	5%	\$633,404
			5.420	\$0	\$0	100%	\$633,404
	US 17	N Highway 17	5.420				
			19.840	\$0	\$12,596,728	0%	\$0
	US 17	N Highway 17	19.840				
	Bridges		0.016	\$0	\$864,963	8%	\$0
			0.016	\$0	\$864,963	8%	\$0
	SC 165	Highway 165	0.016				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019

Road Committed Values are Grouped by Project

Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Cherokee			49.676	\$655,321	\$111,105,454	58%	\$1,007,073
Pavements			28.540	\$0	\$9,550,954	71%	\$1,007,073
	S- 39	S Green River Rd	1.050	\$0	\$617,736	88%	\$0
			5.700	\$0	\$0	100%	\$781,055
	SC 198	N Mountain St	2.660				
	US 221 ALT	Cliffside Hwy	3.040				
			1.610	\$0	\$0	100%	\$226,019
	S- 83	Blacksburg Hwy	1.169				
	S- 83	W Carolina St	0.441				
			1.940	\$0	\$774,113	90%	\$0
	US 29	E Cherokee St	1.940				
			2.620	\$0	\$1,003,484	90%	\$0
	US 29	E Cherokee St	2.620				
			2.450	\$0	\$1,114,247	88%	\$0
	S- 223	Possum Trot Rd	2.450				
			1.430	\$0	\$755,129	90%	\$0
	SC 150	Holland St	0.170				
	SC 150	Providence Rd	1.260				
			3.290	\$0	\$496,881	61%	\$0
	S- 133	Twin Lake Rd	1.960				
	S- 238	Edgewater Dr	1.330				
			2.770	\$0	\$1,508,234	61%	\$0
	S- 223	Possum Trot Rd	1.310				
	S- 57	Piedmont Rd	1.460				
			1.780	\$0	\$276,035	0%	\$0
	S- 83	Blacksburg Hwy	1.780				
			3.170	\$0	\$1,282,446	96%	\$0
	SC 5	York Rd	3.170				
			0.730	\$0	\$1,722,650	0%	\$0
	SC 18 CON	S Logan St	0.310				
	SC 18 CON	N Logan St	0.420				
Rural Road Safety			6.916	\$655,321	\$0	0%	\$0
	US 29	Old Georgia Hwy	6.916	\$655,321	\$0	0%	\$0
			6.916				
Interstate Upgrade			14.220	\$0	\$101,554,500	41%	\$0
	I- 85	Interstate 85	14.220	\$0	\$101,554,500	41%	\$0
			14.220				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019

Road Committed Values are Grouped by Project

Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Chester			51.817	\$808,654	\$8,404,855	46%	\$4,525,342
Pavements			31.540	\$0	\$8,404,855	60%	\$4,525,342
	US 21	Catawba River Rd	1.570	\$0	\$2,382,348	90%	\$0
			1.570				
			2.050	\$0	\$1,116,965	90%	\$0
	S- 70	Westbrook Rd	2.050				
			0.660	\$0	\$0	100%	\$231,719
	SC 9	Lancaster Hwy	0.660				
			1.630	\$0	\$0	100%	\$212,224
	S- 194	Hillbright Rd	1.000				
	S- 329	Mccandless Rd	0.630				
			1.990	\$0	\$0	100%	\$1,499,938
	SC 9	Lancaster Hwy	1.990				
			5.640	\$0	\$0	100%	\$2,294,067
	SC 72	West End Rd	5.640				
			2.290	\$0	\$860,563	88%	\$0
	S- 171	Mtn Lakes Rd	2.290				
			0.770	\$0	\$0	100%	\$287,393
	SC 9	Lancaster Hwy	0.770				
			2.490	\$0	\$373,255	0%	\$0
	S- 186	Cedarhurst Rd	2.480				
	S- 186		0.010				
			1.410	\$0	\$739,738	30%	\$0
	S- 1	Old York Rd	0.426				
	S- 1	York St	0.984				
			4.960	\$0	\$1,942,235	30%	\$0
	SC 72	West End Rd	4.960				
			0.700	\$0	\$283,580	96%	\$0
	SC 9	Lancaster Hwy	0.700				
			0.590	\$0	\$223,903	96%	\$0
	SC 9	Lancaster Hwy	0.590				
			4.790	\$0	\$482,267	0%	\$0
	S- 302	Beechwood Dr	1.100				
	S- 316	Hawthorne Rd	1.310				
	S- 69	Liberty Rd	2.380				
Rural Road Safety			20.277	\$808,654	\$0	0%	\$0
	SC 72	Saluda Rd	8.787	\$550,000	\$0	0%	\$0
			8.787				
			9.100	\$75,000	\$0	0%	\$0
	SC 97	Great Falls Hwy	7.700				
	SC 97	Francis Ave	1.400				
			1.790	\$100,179	\$0	0%	\$0
	US 21	Francis Ave	0.140				
	SC 97	Francis Ave	1.650				
			0.600	\$83,475	\$0	0%	\$0
	SC 72	Saluda Rd	0.400				
	S- 329	Mccandless Rd	0.200				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019
Road Committed Values are Grouped by Project
 Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Chesterfield			57.507	\$50,000	\$21,613,279	70%	\$376,918
Pavements			53.707	\$0	\$21,613,279	73%	\$376,918
			1.630	\$0	\$3,145,156	0%	\$0
	SC 9	Mcgregor St	0.540				
	US 601	Highway 9	0.110				
	US 601	Mcgregor St	0.980				
			0.430	\$0	\$0	100%	\$267,106
	S- 341	Windsor Dr	0.430				
			9.760	\$0	\$2,190,961	96%	\$0
	S- 103	Austin Rd	1.820				
	S- 105	Dudley Rd	3.710				
	S- 136	Buddy Sellers Rd	0.590				
	S- 274	Brewer Cir	0.188				
	S- 274	Joseph St	0.002				
	S- 601	Bay Springs Church Rd	1.970				
	S- 68	Will Evans Rd	1.480				
			1.110	\$0	\$388,253	75%	\$0
	SC 151	Highway 151	1.110				
			1.460	\$0	\$398,891	75%	\$0
	SC 151	Highway 151	1.460				
			2.240	\$0	\$0	100%	\$109,812
	S- 600	Shiloh Acres Rd	2.240				
			2.770	\$0	\$1,798,032	77%	\$0
	SC 9	Market St	0.140				
	US 1	Market St	0.730				
	US 1	Seventh St	0.470				
	US 1	Highway 1	1.430				
			3.390	\$0	\$2,291,807	77%	\$0
	SC 9	Highway 9	0.140				
	SC 9	Chesterfield Hwy	2.360				
	US 1	Highway 1	0.890				
			4.870	\$0	\$1,290,889	77%	\$0
	S- 71	Airport Rd	4.870				
			1.717	\$0	\$157,001	75%	\$0
	S- 159	Woodward Mill Rd	1.717				
			4.830	\$0	\$2,026,504	72%	\$0
	US 1	Highway 1	4.130				
	SC 151	Highway 151	0.700				
			7.570	\$0	\$5,904,402	72%	\$0
	SC 9	Highway 9	1.350				
	SC 9	Mcgregor St	0.500				
	SC 151	Highway 151	5.720				
			1.520	\$0	\$832,421	89%	\$0
	S- 155	Marion St	0.200				
	S- 205	Church St	0.120				
	S- 205	Front St	0.530				
	S- 86	Church St	0.670				
			3.870	\$0	\$411,859	89%	\$0
	S- 56	Hough Rd	3.870				
			0.820	\$0	\$124,315	0%	\$0
	S- 147	State Rd	0.520				
	S- 147	Murray Dr	0.300				
			3.120	\$0	\$335,201	88%	\$0
	SC 265	Highway 265	3.120				
			2.600	\$0	\$317,587	88%	\$0
	US 52	Highway 52 S	2.600				
Rural Road Safety			3.800	\$50,000	\$0	0%	\$0
			3.800	\$50,000	\$0	0%	\$0
	SC 9	Highway 9	3.690				
	SC 9		0.110				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019

Road Committed Values are Grouped by Project

Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Clarendon			63.710	\$247,808	\$6,390,752	50%	\$1,256,065
Pavements			62.210	\$122,808	\$6,390,752	52%	\$1,256,065
	S- 102	Buff Blvd	4.090	\$0	\$1,285,270	23%	\$0
	S- 127	Bill Davis Rd	0.750				
			3.340				
			4.100	\$0	\$1,173,014	23%	\$0
	US 15	Bethel Hwy	1.340				
	US 15	Scott Ave	0.180				
	US 15	Summerton Hwy	2.580				
			7.020	\$0	\$0	100%	\$1,090,774
	US 301	Sumter Hwy	1.170				
	US 301	N Brooks St	0.150				
	US 521	Sumter Hwy	5.700				
			2.410	\$0	\$0	100%	\$165,291
	S- 345	White Oak Dr	2.410				
			3.210	\$0	\$274,079	72%	\$0
	S- 132	Sandhill Rd	3.210				
			3.880	\$0	\$970,365	72%	\$0
	S- 62	Loss Brook Rd	3.880				
			3.590	\$0	\$1,003,199	72%	\$0
	US 15	Summerton Hwy	3.590				
			2.720	\$0	\$399,417	69%	\$0
	US 378	Clarence Coker Hwy	2.720				
			8.080	\$0	\$619,014	69%	\$0
	US 521	Greeleyville Hwy	8.080				
			0.450	\$0	\$140,752	96%	\$0
	S- 25	Moses Dingle Rd	0.250				
	S- 62	Loss Brook Rd	0.200				
			0.910	\$0	\$525,643	0%	\$0
	S- 36	Old Manning Rd	0.910				
			10.780	\$55,506	\$0	0%	\$0
	S- 49	Plowden Mill Rd	7.290				
	S- 37	Salem Rd	3.490				
			10.970	\$67,303	\$0	0%	\$0
	US 301	Sunset Dr	0.040				
	US 301	Alex Harvin Hwy	4.710				
	SC 260	Hwy 260	6.220				
Rural Road Safety			1.500	\$125,000	\$0	0%	\$0
			1.500	\$125,000	\$0	0%	\$0
	I- 95	Interstate 95	1.500				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019

Road Committed Values are Grouped by Project

Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Colleton			95.847	\$4,023,107	\$8,748,178	42%	\$1,982,141
Pavements			43.540	\$272,336	\$8,748,178	53%	\$1,982,141
			2.920	\$0	\$1,407,010	92%	\$0
	SC 64	Charleston Hwy	2.153				
	SC 64	Hampton St	0.767				
			2.230	\$0	\$1,019,691	92%	\$0
	SC 303	Green Pond Hwy	2.230				
			1.680	\$0	\$1,261,378	92%	\$0
	SC 64	Hampton St	0.510				
	SC 64	Bells Hwy	0.320				
	SC 64	Robertson Blvd	0.850				
			3.230	\$0	\$0	100%	\$1,119,249
	S- 65	Coolers Dairy Rd	3.230				
			1.200	\$0	\$604,568	92%	\$0
	SC 303	Green Pond Hwy	1.200				
			4.960	\$0	\$0	100%	\$557,214
	US 17 ALT	Cottageville Hwy	4.200				
	SC 64 BUS	Bells Hwy	0.760				
			1.770	\$0	\$0	100%	\$305,679
	S- 754	Tuskegee Airmen Dr	1.770				
			8.120	\$0	\$1,377,034	82%	\$0
	SC 63	Sniders Hwy	8.120				
			6.000	\$0	\$395,665	0%	\$0
	S- 78	Francis St	0.930				
	S- 371	Saint Peters Rd	3.510				
	S- 263	Pineland Rd	0.330				
	S- 253	Hickory St	0.200				
	S- 313	Rhett Dr	0.180				
	S- 591	Hickory St	0.320				
	S- 670	S Woodland Terrace Dr	0.130				
	S- 698	Windwood Rd	0.289				
	S- 698	Cumberland St	0.111				
			2.100	\$102,938	\$0	0%	\$0
	S- 28	Black Creek Rd	2.100				
			2.410	\$0	\$1,123,935	0%	\$0
	S- 41	Ritter Rd	2.410				
			2.820	\$0	\$1,558,898	0%	\$0
	SC 303	Green Pond Hwy	2.480				
	SC 64	Bells Hwy	0.340				
			4.100	\$169,398	\$0	0%	\$0
	S- 233	Peniel Rd	4.100				
Rural Road Safety			52.227	\$2,335,885	\$0	0%	\$0
			13.251	\$100,000	\$0	0%	\$0
	SC 64	Charleston Hwy	13.203				
	SC 64	Hampton St	0.048				
			9.746	\$994,635	\$0	0%	\$0
	SC 303	Green Pond Hwy	9.746				
			21.520	\$500,000	\$0	0%	\$0
	SC 303	Green Pond Hwy	11.520				
	SC 64	Charleston Hwy	9.943				
	SC 64	Hampton St	0.057				
			7.710	\$741,250	\$0	0%	\$0
	SC 61	Augusta Hwy	7.710				
Bridges			0.080	\$1,414,886	\$0	0%	\$0
			0.040	\$708,215	\$0	0%	\$0
	S- 74	Mill Pond Rd	0.040				
			0.040	\$706,671	\$0	0%	\$0
	S- 74	Mill Pond Rd	0.040				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019

Road Committed Values are Grouped by Project

Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Darlington			65.280	\$4,107,689	\$8,100,625	53%	\$2,380,368
Pavements			65.280	\$4,107,689	\$8,100,625	53%	\$2,380,368
	SC 34	E Bobo Newsom Hwy	1.910	\$0	\$0	100%	\$1,162,142
	SC 34	Harry Byrd Hwy	1.410				
	S- 23	W Old Camden Rd	3.420	\$0	\$0	100%	\$1,218,226
	US 52	S Main St	1.660	\$0	\$270,071	97%	\$0
	US 15 BUS	S Fifth St	2.060	\$0	\$804,035	97%	\$0
	S- 102	Fourteenth St	24.920	\$0	\$392,039	97%	\$0
	S- 13	S Center Rd	3.020				
	S- 13	N Center Rd	1.230				
	S- 35	S Charleston Rd	13.280				
	S- 65	S Charleston Rd	2.600				
	S- 65	High Point Rd	1.110				
	S- 16	Kelleybridge Rd	2.400				
	S- 54	Southborough Rd	1.280				
	S- 10	W Home Av	1.560	\$0	\$1,205,192	17%	\$0
	S- 39	New Market Rd	1.560	\$0	\$436,828	17%	\$0
	S- 824	Whippoorwill Rd	4.100	\$0	\$436,828	17%	\$0
	SC 34	Harry Byrd Hwy	2.080	\$0	\$2,687,802	17%	\$0
	SC 34	Harry Byrd Hwy	3.350	\$0	\$2,687,802	17%	\$0
	US 401	Davis St	2.850	\$0	\$1,291,277	17%	\$0
	US 401	Davis St	2.850	\$0	\$1,291,277	17%	\$0
	S- 41	Dovesville Hwy	2.140	\$0	\$347,565	55%	\$0
	S- 41	Dovesville Hwy	2.140	\$0	\$347,565	55%	\$0
	SC 403	Oates Hwy	2.370	\$0	\$360,963	55%	\$0
	SC 403	Oates Hwy	2.340	\$0	\$360,963	55%	\$0
	SC 403	Oates Hwy	0.030	\$0	\$360,963	55%	\$0
	US 52	N Governor Williams Hwy	0.900	\$0	\$304,851	55%	\$0
	US 52	N Governor Williams Hwy	0.900	\$0	\$304,851	55%	\$0
	S- 177	Mineral Springs Rd	5.630	\$551,461	\$0	0%	\$0
	S- 932	Forest Hills Dr	0.730				
	S- 1075	Birdsnest Rd	0.840				
	S- 1249	Anderson Farm Rd	1.270				
	S- 201	Brookwood Dr	1.710				
	S- 201	Brookwood Dr	1.080				
	S- 13	S Center Rd	3.730	\$1,445,554	\$0	0%	\$0
	S- 24	Floyds Rd	1.750				
	S- 24	Floyds Rd	1.980				
	SC 340	Timmons ville Hwy	4.680	\$2,110,675	\$0	0%	\$0
	SC 340	Timmons ville Hwy	4.680	\$2,110,675	\$0	0%	\$0

New Gas Tax Trust Fund

Project List Report as of August 31, 2019

Road Committed Values are Grouped by Project

Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Dillon			39.489	\$125,000	\$2,814,422	80%	\$3,293,793
Pavements			21.479	\$0	\$2,814,422	95%	\$3,293,793
	SC 38	Hwy 38 W	1.090	\$0	\$0	100%	\$1,269,565
			1.090				
			2.610	\$0	\$0	100%	\$791,905
	S- 130	S 4Th Ave	0.430				
	S- 39	W Main St	1.310				
	S- 78	E Calhoun St	0.870				
			0.920	\$0	\$0	100%	\$389,898
	SC 38	Hwy 38 E	0.920				
			3.380	\$0	\$0	100%	\$559,661
	SC 41	Hwy 41 S	3.380				
			1.740	\$0	\$0	100%	\$282,763
	S- 48	Bethel Rd	1.740		\$0		\$282,763
			1.900	\$0	\$646,624	93%	\$0
	S- 23	Harllees Bridge Rd	1.900				
			2.579	\$0	\$267,056	93%	\$0
	S- 482	Homelight Rd	0.590				
	S- 481	S Longstreet Rd	1.829				
	S- 481	Homelight Rd	0.160				
			0.920	\$0	\$1,033,586	93%	\$0
	SC 38	Hwy 38 W	0.920				
			4.240	\$0	\$200,230	91%	\$0
	S- 45	Friendship Rd	2.790				
	S- 45	Lester Rd	0.270				
	S- 499	Pyerian Rd	1.180				
			0.500	\$0	\$162,543	91%	\$0
	S- 674	Enterprise Rd	0.500				
			1.050	\$0	\$290,131	91%	\$0
	SC 57	Hwy 57 S	1.050				
			0.550	\$0	\$214,251	91%	\$0
	US 301	Hwy 301 S	0.550				
Rural Road Safety			18.010	\$125,000	\$0	0%	\$0
	I- 95	Interstate 95	18.010	\$125,000	\$0	0%	\$0
			18.010				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019

Road Committed Values are Grouped by Project

Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction		Completed
						Completed		
Dorchester			71.737	\$1,690,990	\$5,378,863		54%	\$6,203,719
Pavements			34.650	\$0	\$5,378,863		88%	\$6,203,719
	SC 173	School St	1.570	\$0	\$0		100%	\$1,121,045
			1.570					
			4.770	\$0	\$0		100%	\$2,035,996
	S- 155	E 2Nd St N	0.300					
	S- 155	W 2Nd St N	0.640					
	S- 186	E 4Th St N	0.200					
	S- 186	W 4Th St N	0.730					
	S- 188	E 1St St N	0.310					
	S- 188	W 1St St N	0.620					
	S- 197	E 3Rd St S	0.200					
	S- 197	W 3Rd St S	0.200					
	S- 208	N Magnolia St	0.890					
	S- 208	S Magnolia St	0.090					
	S- 357	W 1St St N	0.590					
			2.140	\$0	\$0		100%	\$1,158,677
	US 78	Johnston Ave	0.524					
	US 78	Badham Dr	1.616					
			1.960	\$0	\$0		100%	\$822,572
	S- 19	Wire Rd	1.960					
			4.410	\$0	\$0		100%	\$534,016
	US 17 ALT	S Main St	0.980					
	US 17 ALT	Boone Hill Rd	1.550					
	US 17 ALT		0.010					
	US 78	W 5Th St N	1.870					
			3.280	\$0	\$0		100%	\$434,945
	US 178	W Main St	3.280					
			0.400	\$0	\$0		100%	\$96,467
	S- 22	Orangeburg Rd	0.400					
			1.870	\$0	\$799,489		56%	\$0
	S- 19	Wire Rd	1.870					
			1.630	\$0	\$956,987		56%	\$0
	SC 27	Church St	0.542					
	SC 27	Givhans Rd	0.010					
	SC 27	Ridgeville Rd	1.078					
			4.080	\$0	\$1,897,458		56%	\$0
	US 78	Dorange Rd	3.565					
	US 78	Johnston Ave	0.515					
			0.450	\$0	\$147,391		82%	\$0
	S- 22	Orangeburg Rd	0.450					
			4.510	\$0	\$789,207		82%	\$0
	US 15	Us 15 Hwy S	2.710					
	SC 165	Deleamar Hwy	1.800					
			1.960	\$0	\$496,570		82%	\$0
	SC 642	Dorchester Rd	1.960					
			1.620	\$0	\$291,760		80%	\$0
	S- 74	S Hampton St	0.240					
	S- 215	S Pine St	0.310					
	S- 121	S Hickory St	0.180					
	S- 367	Clifton St	0.220					
	S- 678	Greenwave Blvd	0.320					
	S- 789	Deming Way	0.350					
Rural Road Safety			37.087	\$1,690,990	\$0		0%	\$0
			9.107	\$766,310	\$0		0%	\$0
	US 17 ALT	Us 17-A Hwy S	9.107					
			6.500	\$30,000	\$0		0%	\$0
	SC 61	Ashley River Rd	6.500					
			8.517	\$411,480	\$0		0%	\$0
	SC 165	Deleamar Hwy	8.517					
			8.394	\$20,000	\$0		0%	\$0
	SC 61	Sc 61 Hwy	8.394					
			4.569	\$463,200	\$0		0%	\$0
	SC 61	Beech Hill Rd	4.569					

New Gas Tax Trust Fund

Project List Report as of August 31, 2019

Road Committed Values are Grouped by Project

Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Edgefield			85.455	\$39,457	\$12,112,293	55%	\$1,099,709
Pavements			61.070	\$0	\$10,627,013	61%	\$976,984
	SC 19	Hwy 19	4.300	\$0	\$2,576,407	77%	\$0
			4.300				
			4.670	\$0	\$1,441,413	54%	\$0
	US 25	Hwy 25 N	4.670				
			3.120	\$0	\$1,155,495	77%	\$0
	S- 39	Old Chappell Ferry Rd	3.120				
			2.450	\$0	\$798,346	54%	\$0
	US 25	Hwy 25 N	2.450				
			3.000	\$0	\$1,394,423	79%	\$0
	S- 143	Garrett Rd	3.000				
			2.320	\$0	\$866,985	54%	\$0
	SC 430	Crest Rd	2.140				
	SC 430 CON	Crest Rd	0.070				
	SC 430 CON	Meeting St Rd	0.110				
			3.790	\$0	\$0	100%	\$347,128
	SC 230	W Martintown Rd	3.790				
			2.830	\$0	\$0	100%	\$269,339
	S- 35	Walker Rd	2.830				
			4.920	\$0	\$0	100%	\$34,616
	S- 21	Long Cane Rd	2.470				
	S- 40	Country Club Rd	2.060				
	S- 40	Star Rd	0.390				
			3.080	\$0	\$167,816	0%	\$0
	US 25	Augusta Rd	3.080				
			16.180	\$0	\$0	100%	\$71,363
	US 378	Hill St	0.400				
	US 378	Hwy 378 W	6.320				
	US 378	Hwy 378 E	9.460				
			2.900	\$0	\$0	100%	\$254,539
	S- 35	Walker Rd	2.900				
			2.180	\$0	\$814,489	0%	\$0
	S- 143	Garrett Rd	2.180				
			2.480	\$0	\$1,122,275	0%	\$0
	SC 230	Martintown Rd	2.480				
			2.850	\$0	\$289,364	0%	\$0
	S- 74	Roland Ave	1.280				
	S- 292	Lakeview Dr	0.560				
	S- 41	Sunset Dr	0.110				
	S- 41	Lakeview Dr	0.390				
	S- 41	Edisto St	0.510				
Rural Road Safety			24.385	\$39,457	\$1,485,281	34%	\$122,725
			4.670	\$0	\$320,618	54%	\$0
	US 25	Hwy 25 N	4.670				
			1.760	\$0	\$0	100%	\$122,725
	US 25	Hwy 25 N	1.760				
			2.450	\$0	\$169,016	54%	\$0
	US 25	Hwy 25 N	2.450				
			12.425	\$0	\$995,646	0%	\$0
	US 25	Hwy 25 N	10.700				
	US 25		1.725				
			3.080	\$39,457	\$0	0%	\$0
	US 25	Augusta Rd	3.080		\$0		

New Gas Tax Trust Fund

Project List Report as of August 31, 2019

Road Committed Values are Grouped by Project

Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction		Completed
						Completed		
Fairfield			42.820	\$500,000	\$9,331,662	33%		\$1,646,305
Pavements			24.740	\$0	\$9,331,662	45%		\$1,646,305
	SC 215	State Highway 215 S	2.360	\$0	\$2,090,968	7%		\$0
			2.030	\$0	\$921,096	7%		\$0
	S- 159	Longleaf Rd	1.250					
	S- 82	W Calhoun St	0.780					
			3.210	\$0	\$0	100%		\$511,190
	SC 200	State Highway 200	2.770					
	SC 200	Hwy 200	0.440					
			0.960	\$0	\$0	100%		\$114,533
	S- 30	E Peach Rd	0.960					
			2.590	\$0	\$2,102,404	7%		\$0
	SC 215	State Highway 215 S	2.590					
			2.750	\$0	\$0	100%		\$1,020,583
	S- 70	Reservoir Rd	2.750					
			1.930	\$0	\$234,624	0%		\$0
	S- 30	W Peach Rd	1.930					
			1.490	\$0	\$320,711	30%		\$0
	S- 216	Hillcrest Dr	0.090					
	S- 217	W Woodward St	0.100					
	S- 57	E High St	0.100					
	S- 58	S Zion St	0.270					
	S- 58	N Zion St	0.710					
	S- 88	E Moultrie St	0.110					
	S- 117	Winn St	0.110					
			2.630	\$0	\$519,258	96%		\$0
	SC 200	State Highway 200	2.620					
	SC 200	Miles Rd	0.010					
			2.170	\$0	\$839,640	0%		\$0
	S- 93	Devils Race Track Rd	2.170					
			2.620	\$0	\$2,302,961	0%		\$0
	SC 215	State Highway 215 S	2.620					
Rural Road Safety			18.080	\$500,000	\$0	0%		\$0
	SC 215	State Highway 215 S	1.450	\$500,000	\$0	0%		\$0
	SC 215	Hwy 215 N	0.160					
	SC 215	State Highway 215 N	11.760					
	I- 77	Interstate 77	2.020					
	SC 213	State Highway 215 S	2.690					

New Gas Tax Trust Fund

Project List Report as of August 31, 2019

Road Committed Values are Grouped by Project

Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Florence			109.187	\$125,000	\$17,087,088	69%	\$3,970,216
Pavements			104.197	\$0	\$17,087,088	70%	\$3,970,216
	S- 360	Hyman Road	4.090	\$0	\$0	100%	\$1,209,720
			3.180	\$0	\$2,314,449	100%	\$0
	US 52	N Ron McNair Blvd	0.238				
	US 52	S Ron McNair Blvd	2.792				
	US 52	Us Hwy 52	0.150				
			2.370	\$0	\$2,199,053	100%	\$0
	SC 327	N Williston Road	2.370				
			1.420	\$0	\$2,306,379	100%	\$0
	S- 12	S Church St	1.420				
			48.010	\$0	\$0	100%	\$557,471
	US 378	W Highway 378 Bypass	2.880				
	US 378	W Turbeville Hwy	6.684				
	US 378	Turbeville Hwy	0.196				
	US 378	E Highway 378 Bypass	0.740				
	US 52	Us Hwy 52	10.583				
	US 52	S Irby St	7.310				
	US 52		0.007				
	US 76	E Palmetto St	12.520				
	US 76	W Palmetto St	6.870				
	US 76	Pisgah Road	0.220				
			5.120	\$0	\$0	100%	\$1,263,054
	US 301	Freedom Blvd	3.420				
	US 301		1.700				
			4.050	\$0	\$0	100%	\$848,433
	S- 358	E Ashby Road	1.800				
	S- 588	Third Loop Road	2.250				
			1.520	\$0	\$0	100%	\$91,539
	US 76	E Palmetto St	1.520				
			5.220	\$0	\$698,656	7%	\$0
	S- 147	W Old No 4 Hwy	5.220				
			4.730	\$0	\$202,276	7%	\$0
	S- 1799	Lebanon Road	2.980				
	S- 889	Dennis Road	1.750				
			7.680	\$0	\$1,018,308	7%	\$0
	SC 541	W Old No 4 Hwy	0.620				
	SC 541	Salem Road	6.456				
	SC 541	Salem Rd	0.604				
			3.000	\$0	\$993,164	7%	\$0
	US 52	S Irby St	3.000				
			0.900	\$0	\$1,543,317	0%	\$0
	S- 12	S Church St	0.220				
	S- 12	E Lucas St	0.480				
	S- 12	W Lucas St	0.200				
			5.357	\$0	\$544,473	0%	\$0
	S- 84	Old Creek Road	3.410				
	S- 881	Borkowitz Road	1.947				
			1.270	\$0	\$582,110	0%	\$0
	SC 341	N Lynchburg Hwy	1.270				
			1.220	\$0	\$1,068,519	0%	\$0
	SC 41	N Georgetown Hwy	0.700				
	SC 41	Kingsburg Hwy	0.520				
			5.060	\$0	\$3,616,383	0%	\$0
	US 378	E Myrtle Beach Hwy	1.470				
	US 52	W Lucas St	3.040				
	US 52	N Irby St	0.550				
Rural Road Safety			4.990	\$125,000	\$0	0%	\$0
	I- 95	Interstate 95	4.990	\$125,000	\$0	0%	\$0
			4.990				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019
Road Committed Values are Grouped by Project
 Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Georgetown Pavements			119.498	\$4,591,344	\$22,579,267	25%	\$1,620,419
			48.761	\$4,174,528	\$19,782,559	32%	\$1,620,419
	US 521 BUS	E Main St	1.410	\$0	\$0	100%	\$511,184
	US 521 BUS	W Main St	0.400				
			1.010				
	SC 41 BUS	S Morgan Ave	3.440	\$0	\$0	100%	\$895,145
	SC 41 BUS	N Morgan Ave	1.930				
			1.510				
	S- 35	Schoolhouse Dr	0.980	\$0	\$0	100%	\$214,090
			0.980				
	S- 20	E Main St	2.563	\$0	\$1,174,288	27%	\$0
	S- 161	W Church St	0.093				
	S- 449	Martin Luther King Rd	0.790				
	S- 717	Reservoir St	1.480				
			0.200				
	US 17 ALT	Saints Delight Rd	3.510	\$0	\$2,107,972	27%	\$0
			3.510				
	US 17 ALT	Saints Delight Rd	3.820	\$0	\$2,355,221	27%	\$0
			3.820				
	S- 124	Greentown Rd	2.250	\$0	\$1,028,456	6%	\$0
	S- 387	Walker Rd	0.330				
			1.920				
	S- 52	Plantersville Rd	2.880	\$0	\$362,050	6%	\$0
			2.880				
	SC 41	County Line Rd	2.630	\$0	\$1,647,377	6%	\$0
			2.630				
	US 17	Ocean Hwy S	9.780	\$0	\$9,406,580	6%	\$0
	US 17	Church St	4.727				
	US 17	Ocean Hwy	1.000				
	US 17 ALT	Highmarket St	0.433				
	US 17 ALT	Exchange St	3.470				
			0.150				
	US 521	County Line Rd	0.910	\$0	\$613,825	6%	\$0
			0.910				
	S- 392	Wesley Rd	0.478	\$0	\$154,565	92%	\$0
			0.478				
	SC 41	County Line Rd	2.270	\$0	\$513,484	92%	\$0
	SC 513	Pleasant Hill Dr	0.330				
			1.940				
	US 521	County Line Rd	0.890	\$0	\$418,741	92%	\$0
	US 521	Hwy 521 Byp	0.290				
			0.600				
	S- 62	Wachesaw Rd	1.950	\$967,391	\$0	0%	\$0
	S- 161	W Church St	0.490				
	S- 106	N Merriman Rd	0.300				
	S- 106	S Merriman Rd	1.060				
			0.100				
	S- 58	N Farr Ave	2.590	\$327,120	\$0	0%	\$0
	S- 450	Petigru Dr	0.800				
	S- 454	Tom Cribb Rd	0.650				
	S- 557	Murrells Inlet Rd	0.250				
			0.890				
	SC 261	Pleasant Hill Dr	6.410	\$2,880,017	\$0	0%	\$0
	US 17 ALT	Saints Delight Rd	5.510				
			0.900				
Rural Road Safety			70.737	\$416,815	\$2,796,708	4%	\$0
	US 17	Ocean Hwy S	7.237	\$100,000	\$0	0%	\$0
			7.237				
	US 701	N Fraser St	10.000	\$116,815	\$0	0%	\$0
			10.000				
	US 17 ALT	Saints Delight Rd	36.800	\$125,000	\$0	0%	\$0
	US 17 ALT	County Line Rd	13.850				
	US 701	N Fraser St	3.790				
			19.160				
	US 701	N Fraser St	1.000	\$0	\$22,548	99%	\$0
			1.000				
	US 17 ALT	Highmarket St	5.700	\$0	\$2,774,160	0%	\$0
			5.700				
	US 17 ALT	Saints Delight Rd	10.000	\$75,000	\$0	0%	\$0
	US 17 ALT	County Line Rd	6.210				
			3.790				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019

Road Committed Values are Grouped by Project

Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction	
						Completed	Completed
Greenville			116.188	\$2,641,624	\$28,892,299	54%	\$7,747,452
Pavements			87.810	\$1,138,642	\$24,589,914	56%	\$7,340,862
	S- 21	Rutherford Rd	4.190	\$0	\$0	100%	\$610,499
			8.670	\$0	\$9,523,081	91%	\$0
	SC 183	Buncombe St	0.440				
	SC 183	E North St	0.218				
	SC 183	W North St	0.112				
	US 123	Easley Bridge Rd	0.630				
	US 123	New Easley Hwy	2.070				
	US 25	White Horse Rd	2.570				
	US 29	Mills Ave	0.950				
	US 29	N Church St	1.130				
	US 29	S Church St	0.550				
			5.680	\$0	\$0	100%	\$4,955,894
	US 25	N 25 Hwy	5.680				
			2.760	\$0	\$2,854,939	91%	\$0
	S- 149	E Faris Rd	1.500				
	S- 149	W Faris Rd	1.260				
			1.080	\$0	\$0	100%	\$337,003
	US 29	Wade Hampton Blvd	1.080				
			3.690	\$0	\$0	100%	\$565,060
	SC 146	Woodruff Rd	1.760				
	SC 418	418 Hwy	1.930				
			7.400	\$0	\$1,677,264	6%	\$0
	SC 14	N 14 Hwy	7.400				
			8.520	\$0	\$0	100%	\$283,388
	S- 541	W Georgia Rd	3.290				
	S- 55	Fairview Rd	1.610				
	S- 84	Standing Springs Rd	3.322				
	S- 84	Holcombe Rd	0.298				
			3.830	\$0	\$0	100%	\$269,821
	SC 14	14 Hwy	0.560				
	SC 14	S 14 Hwy	0.690				
	US 29	Wade Hampton Blvd	0.250				
	US 29	W Wade Hampton Blvd	2.330				
			7.370	\$0	\$0	100%	\$319,199
	SC 418	418 Hwy	1.270				
	SC 414	414 Hwy	3.350				
	SC 8	8 Hwy	2.750				
			5.350	\$0	\$3,196,270	3%	\$0
	S- 146	Fork Shoals Rd	5.350				
			2.890	\$0	\$442,129	3%	\$0
	S- 59	White Horse Rd Ext	2.890				
			2.660	\$0	\$2,741,445	3%	\$0
	US 25	N 25 Hwy	1.700				
	US 25	N 25 Hwy Byp	0.120				
	US 25	N Poinsett Hwy	0.230				
	US 25		0.610				
			3.910	\$0	\$4,154,786	3%	\$0
	US 276	S Main St	0.150				
	US 276	Poinsett Hwy	3.760				
			7.790	\$381,128	\$0	0%	\$0
	S- 347	Hudson Rd	3.730				
	S- 569	Camp Creek Rd Ext	0.231				
	S- 569	Camp Creek Rd	3.829				
			5.890	\$615,137	\$0	0%	\$0
	US 76	Princeton Hwy	1.950				
	SC 296	Five Forks Rd	1.740				
	SC 296	S Bennetts Bridge Rd	2.200				
			6.130	\$142,377	\$0	0%	\$0

New Gas Tax Trust Fund

Project List Report as of August 31, 2019
Road Committed Values are Grouped by Project
Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
	US 25	White Horse Rd	5.920				
	US 25	N 25 Hwy Byp	0.210				
Rural Road Safety			28.378	\$1,502,982	\$4,302,385	35%	\$406,589
			5.680	\$0	\$0	100%	\$406,589
	US 25	N 25 Hwy	5.680				
			13.388	\$1,260,607	\$0	0%	\$0
	US 25	N 25 Hwy	13.388				
			7.400	\$0	\$4,302,385	6%	\$0
	SC 14	N 14 Hwy	7.400				
			1.910	\$242,375	\$0	0%	\$0
	SC 14	N 14 Hwy	1.910				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019

Road Committed Values are Grouped by Project

Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Greenwood			112.658	\$1,041,072	\$12,625,007	68%	\$2,595,474
Pavements			90.878	\$21,289	\$9,800,733	72%	\$2,263,341
	S- 131	Scotch Cross Rd E	1.840	\$0	\$0	100%	\$812,493
			1.840				
			4.860	\$0	\$2,895,674	89%	\$0
	US 221	Hwy 72/221 E	4.860				
			3.770	\$0	\$1,532,697	89%	\$0
	S- 187	Marshall Rd	2.390				
	S- 29	Cambridge Av E	1.380				
			1.340	\$0	\$0	100%	\$18,873
	US 25	Byp 25 Ne	0.520				
	US 25	Byp 72 Ne	0.820				
			0.480	\$0	\$0	100%	\$122,518
	SC 254	Grace St	0.480				
			3.110	\$0	\$0	100%	\$12,553
	S- 1	Old Abbeville Hwy	3.110				
			1.498	\$0	\$0	100%	\$296,827
	S- 108	Mathis Rd	0.728				
	S- 108	Mathis St N	0.770				
			6.110	\$0	\$0	100%	\$779,452
	US 178	Hwy 178 N	6.050				
	US 178	Moorefield St	0.060				
			20.520	\$0	\$0	100%	\$102,036
	S- 188	Chinquapin Rd	1.350				
	S- 271	Bucklevel Rd	1.860				
	S- 495	Woodlawn Rd	4.530				
	S- 50	New Market St	1.040				
	S- 50	Blyth Rd	0.810				
	S- 50	Florida Av	0.590				
	S- 131	Main St E	0.117				
	S- 131	Main St W	0.770				
	S- 131	Golf Course Rd	1.103				
	S- 101	Sweetwater Rd	1.640				
	S- 101	Siloam Church Rd	4.740				
	S- 58	Northside Dr E	1.420				
	S- 97	Deadfall Rd E	0.550				
			3.510	\$0	\$73,122	0%	\$0
	S- 166	Louden Rd	0.410				
	S- 166	Tillman Territory Rd	3.100				
			5.390	\$0	\$0	100%	\$21,915
	SC 248	Hwy 248	4.678				
	SC 248	Cambridge St S	0.712				
			24.560	\$0	\$0	100%	\$96,674
	US 178	Hwy 178 S	11.430				
	US 25	Hwy 25 S	13.130				
			2.230	\$0	\$275,245	14%	\$0
	S- 86	Old Ninety Six Hwy	0.060				
	S- 588	Hillside Dr	0.170				
	S- 207	Lindsey Av	0.250				
	S- 545	Phillips Cir	0.160				
	S- 546	Trestle Rd	0.890				
	S- 597	Spinnaker Pt	0.190				
	S- 750	Harbor Cove Rd	0.330				
	S- 750		0.070				
	S- 750 SPR	Harbor Cove Rd	0.110				
			1.560	\$0	\$886,099	14%	\$0
	S- 39	Durst Av E	1.560				
			2.850	\$0	\$2,001,066	14%	\$0
	SC 185	Hwy 185	2.850				
			0.920	\$0	\$865,537	14%	\$0
	US 221	Hwy 72/221 E	0.920				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019

Road Committed Values are Grouped by Project

Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
	S- 58	Northside Dr W	0.400	\$0	\$167,635	78%	\$0
			3.100	\$0	\$1,103,659	78%	\$0
	US 25 BUS	Main St	0.270				
	US 25 BUS	Hwy 25 S	0.390				
	US 25 BUS	Main St S	2.440				
			2.830	\$21,289	\$0	0%	\$0
	S- 72	Johnston Rd	0.950				
	S- 148	Alexander Rd W	1.880				
	Rural Road Safety		21.780	\$479,783	\$2,824,274	49%	\$332,133
	US 221	Hwy 72/221 E	4.030	\$0	\$0	100%	\$332,133
			4.860	\$0	\$342,794	89%	\$0
	US 221	Hwy 72/221 E	4.860				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019
Road Committed Values are Grouped by Project
Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
			2.400	\$479,783	\$0	0%	\$0
	US 221	Hwy 72/221 E	2.400				
			10.490	\$0	\$2,481,480	7%	\$0
	US 25	Hwy 25 N	10.490				
Bridges			0.000	\$540,000	\$0	0%	\$0
			0.000	\$540,000	\$0	0%	\$0
	S- 285	Airport Rd	0.000				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019
Road Committed Values are Grouped by Project
 Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Hampton			58.470	\$201,000	\$7,592,536	46%	\$47,757
Pavements			35.950	\$0	\$5,877,439	50%	\$47,757
			6.770	\$0	\$1,388,261	60%	\$0
	US 321	Columbia Hwy	6.720				
	US 321	Columbia Hwy N	0.050				
			2.150	\$0	\$766,682	60%	\$0
	S- 1	Yemassee Hwy	0.050				
	S- 13	Railroad Ave	0.060				
	S- 13	Salkahatchie Rd	0.300				
	S- 13	Old Salkahatchie Hwy	1.740				
			1.910	\$0	\$450,122	60%	\$0
	US 321	Columbia Hwy	0.499				
	US 321	Railroad Ave	1.411				
			4.680	\$0	\$428,103	82%	\$0
	SC 3	Browning Gate Rd	2.150				
	SC 63	Main St	0.890				
	SC 63	Walterboro Hwy	1.640				
			0.840	\$0	\$110,181	82%	\$0
	S- 83	Magnolia St	0.840				
			4.680	\$0	\$0	100%	\$47,757
	US 278	Augusta Hwy	0.010				
	US 278	Elm St	2.670				
	US 278	Carolina Ave	2.000				
			3.280	\$0	\$333,797	21%	\$0
	S- 39	Third St	0.751				
	S- 39	Harper Rd	0.949				
	S- 79	Sycamore St	0.140				
	S- 30	Fifth St	0.550				
	S- 107	Clarke Ave	0.280				
	S- 110	Middle St	0.470				
	S- 110	Wood St	0.140				
			2.020	\$0	\$712,836	21%	\$0
	S- 50	Hickory Hill Rd	2.020				
			3.840	\$0	\$893,639	21%	\$0
	US 321	Columbia Hwy	3.840				
			1.190	\$0	\$116,390	0%	\$0
	S- 510	Lake Warren Rd	1.190				
			4.590	\$0	\$677,429	0%	\$0
	SC 119	Clyo Rd	2.240				
	SC 68	Yemassee Hwy	2.350				
Rural Road Safety			22.520	\$201,000	\$1,715,096	31%	\$0
			6.770	\$0	\$1,117,402	60%	\$0
	US 321	Columbia Hwy	6.720				
	US 321	Columbia Hwy N	0.050				
			1.910	\$0	\$322,821	60%	\$0
	US 321	Columbia Hwy	0.499				
	US 321	Railroad Ave	1.411				
			3.840	\$0	\$274,873	21%	\$0
	US 321	Columbia Hwy	3.840				
			10.000	\$201,000	\$0	0%	\$0
	US 321	Columbia Hwy	9.831				
	US 321	Columbia Hwy S	0.169				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019

Road Committed Values are Grouped by Project

Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Horry			137.776	\$1,119,948	\$52,242,710	43%	\$10,984,398
Pavements			94.279	\$0	\$51,292,043	43%	\$3,419,151
	SC 9	Hwy 9	6.110	\$0	\$0	100%	\$1,074,350
			6.110				
			9.090	\$0	\$0	100%	\$1,526,584
	US 701	N Hwy 701	4.718				
	US 701	Hwy 701 Byp	0.132				
	SC 905	N Hwy 905	4.120				
	US 701 BYP	Hwy 701 Byp	0.120				
			5.550	\$0	\$0	100%	\$818,216
	S- 102	Daisy Rd	1.620				
	S- 32	Vaught Rd	0.790				
	S- 548	Four Mile Rd	3.130				
	S- 548	Hwy 548	0.010				
			6.180	\$0	\$2,534,926	27%	\$0
	S- 196	N Oak St	1.270				
	S- 559	Kings Rd	1.890				
	S- 96	Palmetto St	0.290				
	S- 99	Lake Swamp Rd	2.730				
			6.320	\$0	\$1,973,103	27%	\$0
	SC 905	Hwy 905	4.270				
	SC 410	S Green Sea Rd	0.610				
	SC 9 BUS	N Green Sea Rd	1.440				
			4.700	\$0	\$5,346,856	27%	\$0
	SC 9	E Hwy 9	4.700				
			10.229	\$0	\$13,983,086	36%	\$0
	US 17	N Hwy 17	1.447				
	US 17	Hwy 17	5.062				
	US 501	W Hwy 501	3.720				
			13.860	\$0	\$14,714,803	9%	\$0
	US 17	N Hwy 17 Byp	7.560				
	US 501	Church St	1.335				
	US 501	E Hwy 501	4.965				
			2.430	\$0	\$240,061	6%	\$0
	S- 393	Edgewood Dr	0.010				
	S- 393	Watson Ave	0.400				
	S- 393	Baldwin Ave	0.340				
	S- 1250	Nelson Rd	0.510				
	S- 992	Burcale Rd	1.170				
			6.930	\$0	\$2,134,346	6%	\$0
	S- 1338	Mccormick Rd	1.410				
	S- 140	West Dogwood Rd	4.720				
	S- 263	38Th Ave N	0.800				
			2.230	\$0	\$311,448	6%	\$0
	S- 420	Log Cabin Rd	2.230				
			1.660	\$0	\$1,685,210	6%	\$0
	US 17	N Hwy 17	1.314				
	US 17	S Hwy 17	0.346				
			4.170	\$0	\$190,979	92%	\$0
	S- 548	Hwy 548	2.280				
	S- 669	Louisville Rd	1.890				
			2.890	\$0	\$616,424	92%	\$0
	S- 57	S Hwy 57	2.890				
			7.830	\$0	\$2,270,995	92%	\$0
	SC 31	Carolina Bays Pky	7.830				
			2.840	\$0	\$5,142,171	0%	\$0
	SC 544	Hwy 544	2.840				
			1.260	\$0	\$147,635	69%	\$0
	SC 9	E Hwy 9	1.260				
Rural Road Safety			43.497	\$1,119,948	\$950,666	44%	\$7,565,247
			10.206	\$889,035	\$0	0%	\$0
	US 701	S Hwy 701	10.206				
			7.271	\$105,913	\$0	0%	\$0
	SC 90	Hwy 90	7.271				
			10.000	\$0	\$0	100%	\$7,565,247
	SC 9	E Hwy 9 Bus	2.070				
	SC 9	E Hwy 9 Byp	5.190				
	SC 9	W Hwy 9	2.740				
			4.700	\$0	\$928,118	27%	\$0
	SC 9	E Hwy 9	4.700				
			10.200	\$125,000	\$0	0%	\$0
	US 701	S Hwy 701	10.200				
			1.120	\$0	\$22,548	99%	\$0

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of August 31, 2019
Road Committed Values are Grouped by Project
Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
	US 701	S Hwy 701	1.120				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019

Road Committed Values are Grouped by Project

Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Jasper			106.060	\$8,016,916	\$18,533,621	63%	\$4,382,675
Pavements			49.820	\$3,455,916	\$10,975,914	64%	\$3,841,025
			6.760	\$0	\$0	100%	\$3,841,025
	US 321	Cotton Hill Rd	6.660				
	US 321	Deerfield Rd	0.100				
			2.550	\$0	\$1,861,825	98%	\$0
	US 278	Independence Blvd	2.550				
			0.850	\$0	\$486,891	98%	\$0
	S- 119	Sand Hills Rd	0.850				
			5.780	\$0	\$746,966	77%	\$0
	US 17	Jacob Smart Blvd	2.326				
	US 17	Kato Bay Rd	0.314				
	SC 462	Coosaw Scenic Dr	3.140				
			2.080	\$0	\$258,712	77%	\$0
	US 17	Kings Hwy	1.480				
	US 321	Deerfield Rd	0.600				
			1.140	\$0	\$134,372	77%	\$0
	S- 13	Bees Creek Rd	1.140				
			1.480	\$14,627	\$0	0%	\$0
	US 17	Kings Hwy	1.480				
			4.260	\$42,101	\$0	0%	\$0
	US 17	Jacob Smart Blvd	4.260				
			8.900	\$0	\$4,153,229	93%	\$0
	US 17	Speedway Blvd	8.369				
	US 17	Whyte Hardee Blvd	0.531				
			0.600	\$0	\$377,881	46%	\$0
	S- 119	Sand Hills Rd	0.600				
			1.630	\$0	\$195,543	46%	\$0
	S- 32	Green St	1.190				
	S- 45	Malphrus St	0.090				
	S- 279	Forrest Dr	0.350				
			0.690	\$0	\$207,610	63%	\$0
	S- 442	Argent Blvd	0.685				
	S- 442		0.005				
			5.040	\$0	\$881,609	63%	\$0
	US 17	Kato Bay Rd	1.640				
	SC 462	Coosaw Scenic Dr	3.400				
			1.940	\$0	\$1,671,277	0%	\$0
	SC 315	Okatie Hwy	1.940				
			0.700	\$467,158	\$0	0%	\$0
	S- 119	Sand Hills Rd	0.700				
			1.360	\$199,621	\$0	0%	\$0
	S- 22	Tarboro Rd	1.360				
			4.060	\$2,732,409	\$0	0%	\$0
	SC 315	Okatie Hwy	4.060				
Rural Road Safety			53.990	\$2,086,000	\$7,557,708	64%	\$541,651
			6.760	\$0	\$0	100%	\$541,651
	US 321	Cotton Hill Rd	6.660				
	US 321	Deerfield Rd	0.100				
			24.480	\$1,000,000	\$0	0%	\$0
	US 321	Cotton Hill Rd	11.920				
	US 321	Deerfield Rd	12.560				
			8.900	\$0	\$7,557,708	93%	\$0
	US 17	Speedway Blvd	8.369				
	US 17	Whyte Hardee Blvd	0.531				
			13.850	\$1,086,000	\$0	0%	\$0

New Gas Tax Trust Fund

Project List Report as of August 31, 2019
Road Committed Values are Grouped by Project
 Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
	US 321	Cotton Hill Rd	11.920				
	US 321	Deerfield Rd	1.930				
Bridges			2.250	\$2,475,000	\$0	0%	\$0
	I- 95 S	Interstate 95	0.750	\$1,375,000	\$0	0%	\$0
			1.500	\$1,100,000	\$0	0%	\$0
	I- 95 S	Interstate 95	1.500				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019

Road Committed Values are Grouped by Project

Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Kershaw			55.630	\$1,270,333	\$6,688,826	41%	\$2,806,046
Pavements			44.640	\$0	\$6,688,826	50%	\$2,806,046
	SC 261	Boykin Rd	3.900	\$0	\$0	100%	\$1,452,437
	SC 261		0.080				
			2.730	\$0	\$0	100%	\$1,182,456
	S- 15	Old Stagecoach Rd	1.840				
	S- 217	Bull St	0.350				
	S- 542	Roberts St	0.540				
			4.500	\$0	\$378,395	88%	\$0
	US 1	Jefferson Davis Hwy	0.831				
	US 1	Highway 1 N	3.669				
			4.780	\$0	\$633,263	88%	\$0
	SC 97	John G Richards Rd	4.780				
			2.790	\$0	\$0	100%	\$171,153
	S- 87	Mill Creek Rd	2.790				
			3.560	\$0	\$324,936	0%	\$0
	S- 187	King St	0.700				
	S- 235	Church St	0.960				
	S- 328	Holland Rd	1.900				
			4.220	\$0	\$1,207,764	0%	\$0
	S- 20	Lockhart Rd	4.220				
			2.280	\$0	\$832,496	0%	\$0
	SC 903	Mcbee Hwy	2.280				
			3.420	\$0	\$1,824,559	0%	\$0
	US 601	Highway 601 South	3.420				
			5.380	\$0	\$406,452	54%	\$0
	S- 55	Springvale Rd	5.380				
			4.020	\$0	\$475,447	54%	\$0
	SC 34	Bishopville Hwy	1.480				
	SC 157	Jones Rd	2.540				
			3.060	\$0	\$605,514	54%	\$0
	US 1	Highway 1 South	2.769				
	US 1	West Dekalb St	0.291				
Rural Road Safety			10.990	\$1,270,333	\$0	0%	\$0
	US 521	Sumter Hwy	4.790	\$647,833	\$0	0%	\$0
			4.790				
			1.740	\$585,000	\$0	0%	\$0
	US 521	Sumter Hwy	0.760				
	US 601	Highway 601 South	0.430				
	SC 97	John G Richards Rd	0.550				
			2.950	\$37,500	\$0	0%	\$0
	SC 903	Mcbee Hwy	2.950				
			1.510	\$0	\$0	0%	\$0
	SC 97	John G Richards Rd	1.510				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019
 Road Committed Values are Grouped by Project
 Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Lancaster			98.108	\$927,500	\$26,853,075	45%	\$69,988
Pavements			50.027	\$0	\$20,243,382	53%	\$69,988
			2.280	\$0	\$1,328,136	82%	\$0
	S- 218	N Plantation Rd	0.530				
	S- 292	N Plantation Rd	0.690				
	S- 41	Dobys Bridge Rd	0.830				
	S- 45	S Wylie St	0.230				
			1.710	\$0	\$912,668	82%	\$0
	US 601	Gold Mine Hwy	1.710				
			0.540	\$0	\$295,376	75%	\$0
	US 521	Charlotte Hwy	0.540				
			1.320	\$0	\$0	100%	\$69,988
	S- 755	W North Corner Rd	1.320				
			2.100	\$0	\$4,391,198	0%	\$0
	SC 9	Chester Hwy	0.324				
	SC 9	Hwy 9 Byp W Byp	1.776				
			5.290	\$0	\$2,910,332	82%	\$0
	SC 903	Flat Creek Rd	5.290				
			0.490	\$0	\$388,363	77%	\$0
	S- 2	S Main St	0.315				
	S- 2	N Main St	0.175				
			5.130	\$0	\$1,857,492	88%	\$0
	S- 42	Barberville Rd	2.700				
	S- 420	Colony Rd	1.130				
	S- 836	Burke Duncan Rd	1.300				
			0.770	\$0	\$282,547	75%	\$0
	US 521	Charlotte Hwy	0.770				
			1.060	\$0	\$152,661	75%	\$0
	S- 64	Harrisburg Rd	1.060				
			11.300	\$0	\$3,210,916	39%	\$0
	US 521	Charlotte Hwy	11.300				
			5.310	\$0	\$501,504	92%	\$0
	S- 284	Old Camden Hwy	5.310				
			2.120	\$0	\$222,663	88%	\$0
	S- 36	Potter Rd	2.120				
			2.860	\$0	\$531,593	88%	\$0
	SC 5	Rock Hill Hwy	2.858				
	SC 5	Ramp Ramp	0.002				
			1.887	\$0	\$967,015	0%	\$0
	S- 218	Forest Dr	0.620				
	S- 45	Wylie St	0.150				
	S- 135	W Springs St	0.550				
	S- 135	E Springs St	0.300				
	S- 268	W Barr St	0.267				
			5.860	\$0	\$2,290,917	0%	\$0
	SC 903	Flat Creek Rd	5.860				
Rural Road Safety			48.077	\$87,500	\$6,609,693	26%	\$0
			10.967	\$50,000	\$0	0%	\$0
	SC 9	Pageland Hwy	10.967				
			11.300	\$0	\$6,609,693	39%	\$0
	US 521	Charlotte Hwy	11.300				
			7.050	\$0	\$0	0%	\$0
	SC 97	Cedar Creek Rd	7.050				
			8.590	\$37,500	\$0	0%	\$0
	SC 903	Flat Creek Rd	8.590				
			10.170	\$0	\$0	0%	\$0
	SC 97	Great Falls Hwy	0.240				
	SC 97	Cedar Creek Rd	9.930				
Bridges			0.004	\$840,000	\$0	0%	\$0
			0.004	\$840,000	\$0	0%	\$0
	S- 47	Baskins Hill Rd	0.004				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019

Road Committed Values are Grouped by Project

Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Laurens			107.230	\$1,458,172	\$12,880,205	41%	\$1,440,151
Pavements			72.360	\$65,037	\$10,398,725	54%	\$1,440,151
	SC 56	Hwy 56 S	6.150	\$0	\$3,285,351	15%	\$0
	SC 56	Jacobs Hwy	0.260				
	S- 53	Fleming St Ext	2.700	\$0	\$1,258,721	15%	\$0
	S- 53	Torrington Rd	1.330				
			1.370				
			5.510	\$0	\$0	100%	\$56,693
	US 76	E Main St	0.407				
	US 76	Hwy 76 E	2.483				
	US 76	Hwy 76 W	2.620				
			3.030	\$0	\$0	100%	\$690,267
	SC 72	Hwy 72 W	3.030				
	S- 47	Power House Rd	4.220	\$0	\$0	100%	\$390,954
	S- 6	Indian Mound Rd	1.260				
			2.960				
			5.940	\$0	\$551,338	6%	\$0
	S- 110	Sawmill Rd	4.540				
	S- 730	Abercrombie Rd	1.400				
	S- 365	Torrington Rd	0.610	\$0	\$482,938	6%	\$0
			0.610				
	SC 56 BUS	S Broad St	0.930	\$0	\$1,023,718	6%	\$0
			0.930				
	US 221	N Harper St	2.440	\$0	\$1,921,006	6%	\$0
	US 221	Lucas Ave	1.350				
	US 221	Hwy 221 N	0.630				
			0.460				
	S- 114	Stagecoach Rd	7.100	\$0	\$0	100%	\$38,953
	S- 161	Mills St	3.000				
	S- 115	Pamela Ln	0.770				
	S- 115	Longview Dr	0.290				
	S- 60	Longview Dr	0.520				
	S- 60	E Farley Av	1.670				
	S- 705	Scuffletown Rd	1.670				
			0.850				
	SC 49	Hwy 49	12.200	\$0	\$0	100%	\$71,081
	SC 66	Whitmire Hwy	8.510				
			3.690				
	S- 33	Old Laurens/Greenwood Hwy	1.210	\$0	\$714,164	14%	\$0
			1.210				
	S- 704	Pennington Rd	1.850	\$0	\$0	100%	\$192,203
			1.850				
	US 25	Hwy 25	4.050	\$0	\$1,161,489	87%	\$0
			4.050				
	S- 71	E Maple St	14.420	\$65,037	\$0	0%	\$0
	S- 54	Neely Ferry Rd	1.010				
	S- 307	Todd Quarter Rd	8.060				
			5.350				
Rural Road Safety			34.870	\$1,393,135	\$2,481,480	1%	\$0
	US 221	221 S	10.000	\$479,783	\$0	0%	\$0
	US 221	Hwy 221 S	0.383				
	US 221	Hwy 221 S	8.657				
	US 221	Hwy 72 W	0.960				
	US 25	Hwy 25	2.400	\$0	\$2,481,480	7%	\$0
			2.400				
	I- 26	Interstate 26	3.460	\$650,000	\$0	0%	\$0
			3.460				
	US 221	Hwy 221 S	5.067	\$117,000	\$0	0%	\$0
			5.067				
	US 76	Hwy 76 W	13.943	\$146,352	\$0	0%	\$0
			13.943				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019

Road Committed Values are Grouped by Project

Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Lee			17.930	\$0	\$3,430,022	31%	\$1,419,122
	Pavements		17.930	\$0	\$3,430,022	31%	\$1,419,122
			1.780	\$0	\$1,003,786	17%	\$0
	SC 441	Woodrow Rd	0.780				
	SC 527	Elliott Hwy	1.000				
			3.400	\$0	\$0	100%	\$850,490
	S- 28	Manville_ St Charles Rd	3.400				
			2.530	\$0	\$0	100%	\$423,043
	US 76	Hwy 76 W	2.530				
			0.700	\$0	\$0	100%	\$145,589
	S- 111	Dixon Dr	0.320				
	S- 111	Dixon Rd	0.380				
			2.820	\$0	\$268,868	0%	\$0
	S- 13	Ashland-Stokes Bridge Rd	1.740				
	S- 257	Scarborough St	0.160				
	S- 378	Mcguirt Rd	0.864				
	S- 378		0.056				
			4.440	\$0	\$1,044,164	0%	\$0
	S- 21	Lucknow Rd	4.440				
			2.260	\$0	\$1,113,204	0%	\$0
	SC 527	Elliott Hwy	2.260				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019

Road Committed Values are Grouped by Project

Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Lexington			171.990	\$0	\$71,167,300	54%	\$907,761
Pavements			122.490	\$0	\$23,833,098	54%	\$907,761
	S- 486	Beechwoods Dr	1.920	\$0	\$824,892	33%	\$0
			1.920				
			0.250	\$0	\$237,086	33%	\$0
	US 1	W Main St	0.250		\$237,086		\$0
			6.280	\$0	\$2,382,416	33%	\$0
	S- 77	Two Notch Rd	2.490				
	S- 113	Counts Ferry Rd	1.990				
	S- 73	Fish Hatchery Rd	1.800				
			0.430	\$0	\$409,840	33%	\$0
	US 21	Charleston Hwy	0.430				
			2.570	\$0	\$1,272,966	33%	\$0
	SC 113	Wagner Hwy	2.570				
			3.380	\$0	\$0	100%	\$178,493
	US 1	E Main St	0.943				
	US 1	Augusta Rd	1.557				
	US 321	S Church St	0.500				
	US 321	Savannah Hwy	0.380				
			3.660	\$0	\$0	100%	\$254,263
	SC 692	E 5Th St	0.295				
	SC 692	Redmond Mill Rd	3.365				
			15.340	\$0	\$0	100%	\$475,004
	S- 70	Two Notch Rd	2.840				
	S- 243	Nazareth Rd	2.990				
	S- 278	Calks Ferry Rd	6.740				
	S- 77	Two Notch Rd	2.770				
			4.120	\$0	\$1,805,080	33%	\$0
	US 1	W Columbia Ave	2.140				
	US 1	E Columbia Ave	1.980				
			20.000	\$0	\$4,746,839	89%	\$0
	US 178	Fairview Rd	19.810				
	US 178	Main St	0.190				
			13.400	\$0	\$1,426,365	46%	\$0
	SC 302	Edmund Hwy	7.910				
	SC 302	Pine St	5.490				
			14.150	\$0	\$241,521	97%	\$0
	S- 77	Two Notch Rd	3.870				
	S- 24	Main St	1.139				
	S- 24	Peach Festival Rd	0.721				
	S- 165	Memorial Dr	0.020				
	S- 165	Sox St	0.580				
	S- 204	Saint Peters Rd	0.760				
	S- 204	Charter Oak Rd	0.920				
	S- 204	Pisgah Church Rd	2.650				
	S- 204	Longs Pond Rd	0.530				
	S- 56	Alexander Rd	0.547				
	S- 56	Axtell Dr	0.013				
	S- 626	Industrial Dr	2.397				
	S- 626	Glassmaster Rd	0.003				
			4.580	\$0	\$119,222	97%	\$0
	S- 28	Andrew Corley Rd	0.300				
	S- 28	Midway Rd	1.470				
	S- 28	Hope Ferry Rd	0.060				
	S- 17	Mitchell St	0.710				
	S- 1764	Woodberry Rd	1.090				
	S- 738	Andrew Corley Rd	0.950				
			3.000	\$0	\$41,416	97%	\$0
	SC 6	S Lake Dr	2.800				
	SC 35	12Th St Ext	0.200				
			1.520	\$0	\$355,574	0%	\$0
	S- 34	Platt Springs Rd	1.520				
			3.420	\$0	\$135,119	93%	\$0
	S- 624	James Dunbar Rd	3.420				
			0.800	\$0	\$162,420	0%	\$0
	SC 6	N Lake Dr	0.800				
			3.400	\$0	\$291,713	0%	\$0
	US 321	S Main St	0.113				
	US 321	Southbound Rd	3.180				
	US 321		0.107				
			7.460	\$0	\$818,218	0%	\$0
	S- 120	W 1St St	0.200				
	S- 1172	Amick St	0.180				
	S- 1105	Terrace View Dr	0.430				
	S- 1163	Hudson Ave	0.250				
	S- 1190	Fiddler Branch Rd	0.630				
	S- 1190 SPR	Lost Spring Rd	0.270				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of August 31, 2019

Road Committed Values are Grouped by Project

Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
	S- 132 SPR	Railroad Ave	0.810				
	S- 1561	Challedon Dr	0.280				
	S- 1648	Shadowbrook Dr	0.590				
	S- 460	Aiken St	0.091				
	S- 460	Chinquapin St	0.339				
	S- 577	Smith St	0.130				
	S- 61	Harmon St	0.630				
	S- 739	Chicorana Rd	0.230				
	S- 774	Neely Wingard Rd	2.400				
			5.500	\$0	\$2,415,892	0%	\$0
	S- 24	Peach Festival Rd	1.990				
	S- 73	Fish Hatchery Rd	0.940				
	S- 233	Wessinger Rd	2.570				
			3.680	\$0	\$2,787,230	0%	\$0
	SC 6	S Lake Dr	0.870				
	US 1	Augusta Hwy	2.810				
			0.420	\$0	\$484,254	0%	\$0
	US 21	Charleston Hwy	0.420				
			3.210	\$0	\$2,875,037	0%	\$0
	US 378	Highway 378	3.160				
	US 378		0.050				
	Rural Road Safety		38.400	\$0	\$12,959,871	56%	\$0
			20.000	\$0	\$8,038,923	89%	\$0
	US 178	Fairview Rd	19.810				
	US 178	Main St	0.190				
			13.400	\$0	\$4,920,949	46%	\$0
	SC 302	Edmund Hwy	7.910				
	SC 302	Pine St	5.490				
			5.000	\$0	\$0	0%	\$0
	I- 20	Interstate 20	5.000				
	Interstate Upgrade		11.100	\$0	\$34,374,331	56%	\$0
			11.100	\$0	\$34,374,331	56%	\$0
	I- 20	Interstate 20	11.100				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019

Road Committed Values are Grouped by Project

Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Marion			19.339	\$0	\$3,129,318	97%	\$4,473,230
	Pavements		19.339	\$0	\$3,129,318	97%	\$4,473,230
			1.850	\$0	\$0	100%	\$2,273,914
	US 501	S Highway 501	1.848				
	US 501	N Hwy 501	0.002				
			2.740	\$0	\$0	100%	\$891,740
	S- 19	Bluff Rd	2.740				
			1.450	\$0	\$0	100%	\$359,210
	US 76	E Hwy 76	1.450				
			3.080	\$0	\$0	100%	\$684,696
	SC 41	S Hwy 41	1.430				
	US 501 BUS	N Hwy 501 Bus	1.650				
			1.349	\$0	\$0	100%	\$263,669
	S- 25	Wahee Rd	1.349				
			0.340	\$0	\$217,602	93%	\$0
	S- 19	Bluff St	0.340				
			1.210	\$0	\$433,480	93%	\$0
	S- 31	Old Stage Rd	1.210				
			2.550	\$0	\$249,751	93%	\$0
	S- 40	Terrell'S Bay Rd	2.550				
			1.330	\$0	\$1,254,946	93%	\$0
	US 501	S Highway 501	1.330				
			1.080	\$0	\$199,096	91%	\$0
	S- 45	Maiden Down Rd	1.080				
			2.360	\$0	\$774,443	91%	\$0
	US 76	E Hwy 76	2.360				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019

Road Committed Values are Grouped by Project

Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction		Completed
						Completed		
Marlboro			35.170	\$4,840,884	\$4,474,083		31%	\$2,576,118
Pavements			35.170	\$4,840,884	\$4,474,083		31%	\$2,576,118
			2.460	\$0	\$0		100%	\$1,940,016
	SC 38	Hwy 38 Byp S	0.210					
	SC 38	Hwy 38 S	2.250					
			1.840	\$0	\$0		100%	\$636,102
	S- 50	Zion Rd	1.840					
			1.100	\$0	\$470,136		97%	\$0
	US 1	Hwy 9 W	1.100					
			5.780	\$0	\$743,284		97%	\$0
	US 15	Hwy 15-401 W	5.780					
			0.640	\$0	\$127,723		97%	\$0
	S- 564	Polston Rd	0.640					
			4.110	\$0	\$406,228		17%	\$0
	S- 339	Palmetto Chase Rd	1.340					
	S- 202	Mcqueen Ln	1.460					
	S- 627	Carroway St	0.350					
	S- 704	Arthur Smith St	0.290					
	S- 819	Sulgrave Rd	0.670					
			2.440	\$0	\$602,291		17%	\$0
	S- 55	Hickory Grove Rd	2.440					
			1.230	\$0	\$1,295,359		17%	\$0
	SC 9	Hwy 9 W	1.230					
			2.840	\$0	\$448,464		55%	\$0
	SC 9	Hwy 9 E	2.840					
			2.420	\$0	\$380,599		55%	\$0
	US 1	Hwy 1	2.420					
			6.400	\$1,441,032	\$0		0%	\$0
	S- 257	Aaron Temple Ch Rd	2.490					
	S- 263	Step Rd	2.010					
	S- 262	Delta Height Rd	1.900					
			1.970	\$871,975	\$0		0%	\$0
	S- 57	W High St	0.358					
	S- 57	Hunts Bluff Rd	0.152					
	S- 55	Hickory Grove Rd	1.460					
			1.940	\$2,527,877	\$0		0%	\$0
	SC 9	Hwy 9 W	1.480					
	SC 9	Cottingham Blvd S	0.460					

New Gas Tax Trust Fund

Project List Report as of August 31, 2019

Road Committed Values are Grouped by Project

Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Mccormick			26.300	\$0	\$2,311,387	38%	\$840,136
Pavements			26.300	\$0	\$2,311,387	38%	\$840,136
			1.530	\$0	\$0	100%	\$128,557
	US 221	Clarks Hii Hwy	0.456				
	US 221	Clarks Hill Hwy	1.074				
			1.500	\$0	\$765,413	54%	\$0
	SC 28	Hwy 28 N	1.500				
			0.970	\$0	\$374,495	54%	\$0
	S- 11	S Main St	0.970				
			3.920	\$0	\$0	100%	\$531,748
	SC 28	Hwy 28 S	3.920				
P036796			0.820	\$0	\$0	100%	\$144,501
	S- 22	Whitetown Rd	0.820				
			2.340	\$0	\$0	100%	\$14,681
	S- 7	Hwy 7	2.340				
			3.730	\$0	\$0	100%	\$20,648
	US 378	Hwy 378 E	3.730				
			2.740	\$0	\$312,186	34%	\$0
	SC 28	Hwy 28 S	2.740				
			0.280	\$0	\$108,275	34%	\$0
	US 221	Hwy 28 S	0.280				
			7.140	\$0	\$288,418	0%	\$0
	S- 122	Mccormick Ave	0.210				
	S- 91	Fort Charlotte Rd	4.470				
	S- 95	Depot St	0.070				
	S- 95		0.030				
	S- 145	Hammond St	0.210				
	S- 168	Hester Bottoms Rd	1.900				
	S- 259	Self St	0.064				
	S- 259		0.026				
	S- 303	Depot St	0.160				
			1.330	\$0	\$462,600	0%	\$0
	US 221	Hwy 28 S	1.330				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019

Road Committed Values are Grouped by Project

Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction		Completed
						Completed	Completed	
Newberry			66.660	\$119,924	\$10,082,563		51%	\$997,454
Pavements			48.380	\$44,924	\$10,082,563		57%	\$997,454
	US 176	Us176	3.700	\$0	\$2,077,136		61%	\$0
			3.700					
			3.100	\$0	\$1,318,557		15%	\$0
	S- 38	Jollystreet Rd	3.100					
			8.310	\$0	\$0		100%	\$29,264
	SC 34	Sc34	3.740					
	SC 391	Sc391	4.570					
			3.170	\$0	\$0		100%	\$12,725
	S- 15	Dreher Island Rd	1.160					
	S- 571	Amicks Landing Rd	0.110					
	S- 571	State Park Rd	1.900					
			2.150	\$0	\$0		100%	\$269,730
	S- 28	Broad River Rd	2.150		\$0			\$269,730
			1.130	\$0	\$0		100%	\$340,463
	SC 34	Dixie Dr	1.130					
			4.410	\$0	\$0		100%	\$345,273
	S- 28	Broad River Rd	2.860					
	S- 28	Church St	0.540					
	S- 28	R Stoudemayer Rd	0.320					
	S- 28	Mulberry St	0.120					
	S- 28	River St	0.540					
	S- 28		0.030					
			0.440	\$0	\$207,261		8%	\$0
	US 176	Sc121	0.440					
			3.150	\$0	\$343,643		0%	\$0
	S- 354	Beagle Run Rd	1.170					
	S- 575	Nursery Rd	1.980					
			2.500	\$0	\$1,097,887		0%	\$0
	S- 38	Jollystreet Rd	2.500					
			3.140	\$0	\$2,997,053		0%	\$0
	SC 72	Church St	0.960					
	SC 72	Sc72	1.820					
	SC 72	Union St	0.360					
			3.420	\$0	\$2,041,026		0%	\$0
	US 176	Us176	2.051					
	US 176	Sc121	1.369					
			9.760	\$44,924	\$0		0%	\$0
	US 76	Main St	0.646					
	US 76	Us76	6.394					
	SC 213	Parr Rd	2.720					
Rural Road Safety			18.280	\$75,000	\$0		0%	\$0
			8.280	\$0	\$0		0%	\$0
	I- 26	Interstate 26	8.280					
			10.000	\$75,000	\$0		0%	\$0
	SC 34	Sc34	10.000					

New Gas Tax Trust Fund

Project List Report as of August 31, 2019

Road Committed Values are Grouped by Project

Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Oconee			116.675	\$1,648,352	\$12,016,785	53%	\$6,038,895
Pavements			62.880	\$476,389	\$11,709,841	62%	\$6,038,895
	S- 155	E South 2Nd St	1.030	\$0	\$0	100%	\$680,156
	S- 610	Daniel Ave	0.580				
			0.450				
			8.440	\$0	\$593,752	79%	\$0
	SC 182	Oakway Rd	3.730				
	SC 59	Tokeena Rd	4.697				
	SC 59	S Oak St	0.013				
			1.710	\$0	\$0	100%	\$1,592,450
	US 76	Byp 123	1.710				
			3.470	\$0	\$0	100%	\$1,940,717
	US 123	Toccoa Hwy	3.470				
			0.950	\$0	\$0	100%	\$1,464,332
	S- 63	W South 4Th St	0.950				
			4.660	\$0	\$338,946	79%	\$0
	S- 65	J P Stevens Rd	0.080				
	S- 65	Martin Creek Rd	3.040				
	S- 21	Friendship Rd	1.540				
			1.460	\$0	\$415,954	79%	\$0
	US 76	Clemson Blvd	1.460				
			1.110	\$0	\$1,092,934	42%	\$0
	S- 488	Wells Hwy	1.110				
			3.330	\$0	\$448,654	42%	\$0
	S- 66	W Pine Grove Rd	1.620				
	S- 85	Greer Rd	0.400				
	S- 85	S South Union Rd	1.230				
	S- 85 CON	Boat Ramp Rd	0.080				
			2.030	\$0	\$2,046,278	42%	\$0
	SC 11	Sc 11	2.030				
			6.760	\$0	\$6,093,961	42%	\$0
	US 76	E Main St	1.670				
	US 76	Toccoa Hwy	0.060				
	US 76	W Windsor St	0.440				
	US 76	E Windsor St	0.280				
	US 76	Sandifer Blvd	4.310				
			9.200	\$0	\$0	100%	\$361,239
	SC 130	E Main St	0.820				
	SC 130	W Main St	1.090				
	SC 130	Stamp Creek Rd	7.290				
			3.790	\$0	\$290,899	0%	\$0
	S- 181	Pickett Post Rd	3.790				
			2.020	\$0	\$388,463	0%	\$0
	US 76	Clemson Blvd	2.020				
			4.350	\$129,913	\$0	0%	\$0
	S- 39	Sam Brown Rd	1.980				
	S- 39	Return Church Rd	2.370				
			8.570	\$346,477	\$0	0%	\$0
	SC 28	Highlands Hwy	8.570				
Rural Road Safety			53.795	\$1,171,963	\$306,944	23%	\$0
			14.200	\$600,231	\$0	0%	\$0
	SC 24	West Oak Hwy	14.200				
			6.760	\$0	\$306,944	42%	\$0
	US 76	E Main St	1.670				
	US 76	Toccoa Hwy	0.060				
	US 76	W Windsor St	0.440				
	US 76	E Windsor St	0.280				
	US 76	Sandifer Blvd	4.310				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019
Road Committed Values are Grouped by Project
Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
			14.200	\$265,000	\$0	0%	\$0
	SC 24	West Oak Hwy	14.200				
			1.200	\$90,023	\$0	0%	\$0
	SC 183	E Pickens Hwy	1.200				
			17.435	\$216,709	\$0	0%	\$0
	US 76	Long Creek Hwy	17.435				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019

Road Committed Values are Grouped by Project

Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Orangeburg			141.189	\$221,362	\$31,457,710	25%	\$2,869,584
Pavements			87.149	\$96,362	\$18,523,488	23%	\$2,135,883
	SC 6	Old Number Six Hwy	1.260	\$0	\$493,799	23%	\$0
			1.260				
			4.060	\$0	\$0	100%	\$1,299,035
	SC 4	Neeses Hwy	4.060				
			4.750	\$0	\$2,366,241	23%	\$0
	US 301	Five Chop Rd	4.750				
			10.470	\$0	\$2,689,214	23%	\$0
	SC 3 BUS	Springfield Rd	0.280				
	SC 4	Neeses Hwy	5.740				
	SC 4	Springfield Rd	0.120				
	SC 4	Surrey Race Rd	4.330				
			0.410	\$0	\$491,161	23%	\$0
	US 15	Five Chop Rd	0.410				
			3.120	\$0	\$1,379,336	23%	\$0
	S- 205	Bennett St	0.460				
	S- 224	Ellis Ave	1.180				
	S- 224	Gibson St	0.210				
	S- 25	Boulevard St	1.270				
			1.650	\$0	\$0	100%	\$139,219
	SC 6	Old Number Six Hwy	1.650				
			2.330	\$0	\$0	100%	\$354,116
	US 321	Savannah Hwy	2.330				
			4.660	\$0	\$0	100%	\$343,514
	S- 104	Dawson St	3.770				
	S- 1091	Brookside Dr	0.350				
	S- 904	Pinehill Rd	0.170				
	S- 905	Brookside Dr	0.370				
			8.400	\$0	\$939,536	79%	\$0
	US 301	Five Chop Rd	8.400				
			0.910	\$0	\$170,377	0%	\$0
	US 321	Savannah Hwy	0.910				
			6.540	\$0	\$4,095,163	0%	\$0
	US 301	Five Chop Rd	5.460				
	R- 7832		0.160				
	R- 7834		0.200				
	R- 7837		0.150				
	R- 7835		0.220				
	R- 7839		0.220				
	R- 7833		0.130				
			11.069	\$0	\$921,417	0%	\$0
	S- 103	Gardner Blvd	0.090				
	S- 103		0.040				
	S- 111	Stafford Ave	1.108				
	S- 22	Whitman St	0.180				
	S- 78	Sprinkle Ave	0.090				
	S- 51	Peake St	1.280				
	S- 153	Buckley St	0.280				
	S- 1006	Medford St	0.200				
	S- 1017	Hesseman Ave	0.610				
	S- 1059	Gardner Blvd	0.170				
	S- 109	Cromer Ave	0.770				
	S- 1113	Pou St	0.170				
	S- 1239	Wheeler St	0.150				
	S- 1556	Alma Dr	0.510				
	S- 1637	Dr To Orbg Prep Up	0.210				
	S- 1771	Heatherwood St	0.070				
	S- 1809	Shannon St	0.060				
	S- 1868	Mcmichael St	0.320				
	S- 2034	Glenzell Rd	1.750				
	S- 209	Salley Rd	1.180				
	S- 256	Toshiba Ct	0.070				
	S- 256	Derrick St	0.070				
	S- 256 SPR	Derrick St	0.090				
	S- 413	Partridge Ln	0.096				
	S- 578		0.050				
	S- 791	Sycamore Dr	0.110				
	S- 826	Marshall St	0.070				
	S- 932	Myers Rd	0.060				
	S- 941	Bedford Ave	1.125				
	S- 980	Bedford Ave	0.090				
			4.010	\$0	\$1,180,312	0%	\$0
	S- 470	Old Elloree Rd	4.010				
			6.060	\$0	\$1,794,511	0%	\$0
	SC 6	Old Number Six Hwy	5.760				
	US 21	Freedom Rd	0.300				
			2.060	\$0	\$1,167,098	0%	\$0
	US 601	Saint Matthews Rd	2.060				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of August 31, 2019
Road Committed Values are Grouped by Project
 Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
	S- 1148	Riverbank Dr	0.960	\$0	\$279,839	87%	\$0
			1.320	\$0	\$397,456	87%	\$0
	SC 4	Neeses Hwy	1.320				
			0.390	\$0	\$158,029	87%	\$0
	US 21 BUS	Magnolia St	0.390				
			12.720	\$96,362	\$0	0%	\$0
	S- 1	Five Chop Rd	0.484				
	S- 1	Dorchester St	0.456				
	S- 105	State Park Rd	2.260				
	S- 105	Cleveland St	4.970				
	S- 1258	Weatherford Rd	2.250				
	S- 189	Woodhaven St	1.440				
	S- 689	Woodhaven St	0.860				
	Rural Road Safety		54.040	\$125,000	\$12,934,223	36%	\$733,701
			4.390	\$0	\$0	100%	\$456,056
	US 78	Dorange Rd	4.390				
			1.260	\$0	\$99,628	23%	\$0
	SC 6	Old Number Six Hwy	1.260				
			4.060	\$0	\$0	100%	\$277,645
	SC 4	Neeses Hwy	4.060				
			4.750	\$0	\$379,369	23%	\$0
	US 301	Five Chop Rd	4.750				
			10.470	\$0	\$802,015	23%	\$0
	SC 3 BUS	Springfield Rd	0.280				
	SC 4	Neeses Hwy	5.740				
	SC 4	Springfield Rd	0.120				
	SC 4	Surrey Race Rd	4.330				
			8.400	\$0	\$9,034,257	79%	\$0
	US 301	Five Chop Rd	8.400				
			14.690	\$125,000	\$0	0%	\$0
	I- 95	Interstate 95	14.690				
			6.020	\$0	\$2,618,953	0%	\$0
	SC 6	Old Number Six Hwy	6.020				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019

Road Committed Values are Grouped by Project

Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Pickens			67.006	\$598,864	\$13,736,131	58%	\$4,793,453
Pavements			56.350	\$508,842	\$13,736,131	59%	\$4,793,453
	US 123	Calhoun Mem Hwy	2.000	\$0	\$0	100%	\$2,598,096
			2.130	\$0	\$0	100%	\$1,196,541
	S- 160	Old Magnolia Rd	0.187				
	S- 160	Jones Mill Rd	1.943				
			2.600	\$0	\$0	100%	\$176,574
	US 123	Calhoun Mem Hwy	2.600				
			0.740	\$0	\$0	100%	\$242,872
	SC 135	N A St	0.670				
	SC 135	Dacusville Hwy	0.070				
			11.950	\$0	\$0	100%	\$83,055
	SC 133	Mt Olivet Rd	2.170				
	SC 133	Crowe Creek Rd	9.780				
			2.630	\$0	\$0	100%	\$326,848
	S- 18	Eighteen Mile Rd	0.266				
	S- 18	Church St	1.344				
	S- 91	White Oak Rd	1.020				
			4.310	\$0	\$0	100%	\$169,467
	S- 29	Russell St	0.350				
	S- 29	E 2Nd Ave	0.168				
	S- 29	E 3Rd Ave	0.262				
	S- 29	S B St	0.340				
	S- 29	Brushy Creek Rd	3.190				
			1.720	\$0	\$1,180,552	56%	\$0
	S- 160	Jones Mill Rd	1.720				
			1.940	\$0	\$306,493	56%	\$0
	S- 35	Cannery Rd	0.580				
	S- 35	Yeoman Dr	0.030				
	S- 35 CON	Cannery Rd	0.050				
	S- 80	Tabor Woods Rd	1.280				
			1.720	\$0	\$1,238,386	56%	\$0
	SC 93	Greenville Hwy	1.554				
	SC 93	Liberty Dr	0.166				
			7.930	\$0	\$9,256,133	56%	\$0
	US 123	Calhoun Mem Hwy	6.323				
	US 123	Tiger Blvd	1.607				
			1.130	\$0	\$1,200,450	56%	\$0
	US 76	Tiger Blvd	1.130				
			3.510	\$0	\$444,056	0%	\$0
	US 178	Moorefield Mem Hwy	0.850				
	US 178	Ann St	0.450				
	SC 8	Pelzer Hwy	1.741				
	SC 8	S Pendleton St	0.219				
	SC 8	City Ct	0.160				
	SC 8	S 5Th St	0.090				
			0.370	\$0	\$110,060	0%	\$0
	US 123	Tiger Blvd	0.370				
			1.210	\$141,804	\$0	0%	\$0
	S- 40	Sheriff Mill Rd	1.210				
			10.460	\$367,037	\$0	0%	\$0
	US 178	Moorefield Mem Hwy	10.460				
Rural Road Safety			10.656	\$90,023	\$0	0%	\$0
			10.656	\$90,023	\$0	0%	\$0
	SC 183	Walhalla Hwy	10.656				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019

Road Committed Values are Grouped by Project

Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Richland			122.188	\$9,330,162	\$19,533,638	41%	\$2,638,760
Pavements			95.968	\$7,921,148	\$19,533,638	45%	\$2,638,760
	S- 32	R Stoudemayer Rd	4.800	\$0	\$1,869,051	33%	\$0
	S- 234	Freshly Mill Rd	1.500				
			3.300				
			0.860	\$0	\$216,835	33%	\$0
	S- 3017	Mount View Rd	0.860				
			2.841	\$0	\$2,187,006	33%	\$0
	US 321	Clarendon St	0.040				
	US 321	Fairfield Rd	2.332				
	SC 12 SPR	Forest Dr	0.387				
	SC 12 SPR	Strom Thurmond Blvd	0.082				
			3.413	\$0	\$2,404,297	33%	\$0
	S- 31	Bush River Rd	1.200				
	S- 54	Heins Rd	0.830				
	S- 73	Colonial Dr	0.343				
	S- 3048	Columbiana Dr	1.040				
			2.060	\$0	\$1,936,439	33%	\$0
	US 76	Garners Ferry Rd	2.060				
			0.860	\$0	\$0	100%	\$817,541
	US 1	Two Notch Rd	0.380				
	US 21 CON	Blossom St	0.480				
			5.170	\$0	\$0	100%	\$1,013,981
	SC 12	Percival Rd	5.170				
			3.590	\$0	\$0	100%	\$803,238
	S- 129	Kennerly Rd	2.600				
	S- 217	Kennerly Rd	0.990				
			1.690	\$0	\$1,090,648	33%	\$0
	US 321	Fairfield Rd	1.690				
			7.330	\$0	\$680,046	25%	\$0
	S- 197	Monroe St	0.220				
	S- 271	Cedarwood Ln	0.300				
	S- 94	Victory St	0.500				
	S- 110	Shandon St	0.260				
	S- 1023	Timberlane Dr	0.100				
	S- 1586	Omega Dr	1.000				
	S- 1586	Woodfield Dr	0.050				
	S- 1957	Easter St	1.170				
	S- 214	Betsy Dr	0.710				
	S- 235	Elizabeth Ave	0.110				
	S- 2475	Hopewell Church Rd	1.010				
	S- 2491	Gibbs Rd	0.710				
	S- 250	Devonshire Dr	0.250				
	S- 270	Parkman Dr	0.130				
	S- 272	Camellia St	0.230				
	S- 2907	Winhill Rd	0.580				
			6.940	\$0	\$2,027,082	25%	\$0
	S- 334	Peeples St	0.920				
	S- 334	Blue Ridge Ter	2.870				
	S- 1593	Humphrey Dr	0.450				
	S- 2200	Blythewood Rd	2.700				
			6.240	\$0	\$2,572,972	25%	\$0
	SC 48	Bluff Rd	6.240				
			3.250	\$0	\$1,799,492	25%	\$0
	US 76	Garners Ferry Rd	3.250				
			2.370	\$0	\$514,923	97%	\$0
	SC 16	Rosewood Dr	2.370				
			3.490	\$0	\$680,142	93%	\$0
	S- 66	Cabin Creek Rd	3.160				
	S- 58	Kennerly Rd	0.330				
			3.550	\$0	\$653,468	93%	\$0
	SC 12	Percival Rd	3.550				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019
Road Committed Values are Grouped by Project
 Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
	US 601	Mccords Ferry Rd	5.410	\$0	\$901,236	93%	\$0
			7.331	\$726,780	\$0	0%	\$0
	S- 1131	Dellilah St	0.100				
	S- 1131	Christian St	0.320				
	S- 1263	David St	0.590				
	S- 1362	Mculty St	0.399				
	S- 1754	Susan Rd	0.140				
	S- 1854	Bancroft Rd	0.190				
	S- 2021	Sunview Cir	1.420				
	S- 2041	Mill Field Rd	0.430				
	S- 2041 SPR	Mill Field Rd	0.060				
	S- 2187	Childs St	0.390				
	S- 2348	Sandwood Dr	0.400				
	S- 241	S Edisto Ave	0.575				
	S- 241	Commerce Dr	0.437				
	S- 708	Patricia Dr	0.380				
	S- 708	Woodford Rd	0.310				
	S- 857	Brookwood Ct	0.210				
	S- 935	Mount Elon Church Rd	0.590				
	S- 977	Spring Branch Rd	0.200				
	S- 977	Pinestraw Rd	0.190				
			11.766	\$0	\$0	100%	\$4,000
	S- 329	Gibson St	0.320				
	S- 329	Mcrae St	0.350				
	S- 930	Newnham Dr	0.600				
	S- 1153	Catherine Ave	0.280				
	S- 1498	Hyatt Ave	0.170				
	S- 1904	Highway Church Rd	0.900				
	S- 1920	Spring Flower Rd	0.110				
	S- 2074	Hobart Rd	0.600				
	S- 2502	Hileah Dr	0.320				
	S- 2526	King Charles Rd	0.286				
	S- 2603	Lordship Ln	0.240				
	S- 2644	Windy Dr	0.470				
	S- 2646	Mellowood Dr	0.230				
	S- 2647	Spring Flower Rd	0.590				
	S- 2649	Sagebrook Rd	0.300				
	S- 2653	Remington Dr	0.530				
	S- 2893	Fernandina Rd	0.040				
	S- 2893	Burning Tree Dr	0.080				
	S- 290	Carter St	0.730				
	S- 2910	Plumbers Rd	0.700				
	S- 3970	Penrose Dr	0.190				
	S- 3978	Highland Park Dr	0.560				
	S- 3990	Green Springs Dr	0.800				
	S- 862	Hart St	0.350				
	S- 911	Dartmouth Ave	0.345				
	S- 911	Ridgewood Camp Rd	0.355				
	S- 954	Zion Church Rd	1.320				
			5.337	\$2,363,843	\$0	0%	\$0
	S- 42	I26	0.020				
	S- 42	Saint Andrews Rd	0.680				
	S- 757	Harbison Blvd	0.820				
	S- 1560	Powell Rd	1.580				
	S- 2890	Gracern Rd	0.607				
	S- 490	Ulmer Rd	1.630				
			2.680	\$1,572,924	\$0	0%	\$0
	SC 262	Leesburg Rd	1.870				
	SC 555	Farrow Rd	0.810				
			4.990	\$3,257,600	\$0	0%	\$0
	US 601	Mccords Ferry Rd	4.990				
Rural Road Safety			26.220	\$1,409,014	\$0	0%	\$0
	US 76	Garners Ferry Rd	13.191	\$1,301,169	\$0	0%	\$0
	US 76		0.429				
			2.600	\$0	\$0	0%	\$0
	US 601	Mccords Ferry Rd	2.600				
			10.000	\$107,845	\$0	0%	\$0
	US 601	Mccords Ferry Rd	10.000				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019

Road Committed Values are Grouped by Project

Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Saluda			38.470	\$0	\$10,656,315	52%	\$2,348,111
Pavements			27.150	\$0	\$7,695,238	59%	\$2,203,159
			3.470	\$0	\$0	100%	\$1,648,667
	S- 25	Spann Rd	1.300				
	S- 107	Pencreek Rd	2.170				
			2.910	\$0	\$1,287,934	61%	\$0
	SC 121	Newberry Hwy	2.910				
			4.690	\$0	\$2,051,333	61%	\$0
	SC 121	Newberry Hwy	4.690				
			2.030	\$0	\$943,295	79%	\$0
	S- 25	Spann Rd	2.030				
			2.600	\$0	\$0	100%	\$470,076
	US 378	Columbia Hwy	1.460				
	US 378	Travis Ave	1.140				
			1.260	\$0	\$0	100%	\$84,417
	S- 136	Ivory Key Rd	1.260				
			1.260	\$0	\$235,822	83%	\$0
	S- 136	Ivory Key Rd	1.260				
			1.240	\$0	\$225,222	83%	\$0
	US 378	Columbia Hwy	1.240				
			2.970	\$0	\$1,313,246	0%	\$0
	S- 25	Spann Rd	2.970				
			3.240	\$0	\$355,935	0%	\$0
	S- 90	Corinth Rd	3.240				
			1.480	\$0	\$1,282,451	0%	\$0
	SC 121	N Main Hwy	0.590				
	US 178	S Main St	0.200				
	US 178	N Main St	0.350				
	US 178	Batesburg Hwy	0.340				
Rural Road Safety			11.320	\$0	\$2,961,077	32%	\$144,951
			2.910	\$0	\$261,021	61%	\$0
	SC 121	Newberry Hwy	2.910				
			4.690	\$0	\$442,896	61%	\$0
	SC 121	Newberry Hwy	4.690				
			1.400	\$0	\$0	100%	\$144,951
	SC 121	Newberry Hwy	1.400				
			2.320	\$0	\$2,257,159	0%	\$0
	US 1	Highway 1	2.320				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019

Road Committed Values are Grouped by Project

Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Spartanburg			139.840	\$11,186,327	\$124,653,710	44%	\$4,016,141
Pavements			104.530	\$10,943,952	\$14,708,210	48%	\$4,016,141
	US 176	S Pine St	2.150	\$0	\$2,073,014	94%	\$0
			2.150				
			4.550	\$0	\$4,772,864	94%	\$0
	SC 101	Highway 101 S	0.840				
	SC 9	Boiling Springs Rd	1.110				
	US 176 CO2	N Church St	0.210				
	US 221	Chesnee Hwy	2.390				
			3.880	\$0	\$0	100%	\$2,220,516
	S- 45	Old Pacolet Rd	1.821				
	S- 45	White Plains Rd	0.079				
	S- 222	Howell Rd	1.980				
			3.850	\$0	\$0	100%	\$368,123
	SC 295	Southport Rd	3.850				
			7.750	\$0	\$0	100%	\$617,718
	SC 11	Highway 11	1.110				
	SC 11	Highway 11 W	6.479				
	SC 11	W Cherokee St	0.161				
			2.500	\$0	\$0	100%	\$136,458
	SC 295	W Blackstock Rd	1.500				
	SC 295	E Blackstock Rd	1.000				
			8.950	\$0	\$0	100%	\$673,326
	S- 65	New Cut Rd	2.950				
	S- 190	Mountain View Rd	1.550				
	S- 74	Riveroak Rd	4.450				
			10.660	\$0	\$251,850	90%	\$0
	S- 91	Tucker Rd	1.220				
	S- 56	Old Furnace Rd	4.910				
	S- 681	Whitestone Rd	4.530				
			5.120	\$0	\$466,849	90%	\$0
	SC 14	S Highway 14	1.270				
	SC 295	Southport Rd	3.850				
			16.180	\$0	\$241,946	90%	\$0
	SC 56	Highway 56	10.150				
	SC 215	E Blackstock Rd	3.390				
	SC 215	Stone Station Rd	2.640				
			1.680	\$0	\$345,037	0%	\$0
	US 221	N Main St	0.300				
	US 221	Highway 221	1.380				
			3.490	\$0	\$562,946	51%	\$0
	S- 60		1.990				
	S- 227	E Main St	1.500				
			3.720	\$0	\$1,915,822	51%	\$0
	S- 37	Compton Bridge Rd	3.720				
			4.000	\$0	\$4,077,882	51%	\$0
	US 221	Chesnee Hwy	2.188				
	US 221	S Alabama Ave	1.812				
			4.600	\$2,907,296	\$0	0%	\$0
	S- 37	Compton Bridge Rd	2.100				
	S- 1078	Rogers Bridge Rd	1.110				
	S- 1049	E Daniel Morgan Ave	0.680				
	S- 2049	S Daniel Morgan Ave	0.710				
			2.560	\$497,673	\$0	0%	\$0
	S- 187	Fairfield Rd	1.927				
	S- 187	Martin Camp Rd	0.003				
	S- 334	Hames Rd	0.140				
	S- 931	Double Bridge Rd	0.490				
			3.640	\$270,849	\$0	0%	\$0
	S- 227	W Main St	2.170				
	S- 525	Fairforest Rd	1.470				
			8.800	\$6,504,203	\$0	0%	\$0
	SC 129	Charlotte Hwy	0.283				
	SC 129	Fort Prince Blvd	4.357				
	SC 357	Arlington Rd	1.100				
	SC 357	Highway 357	3.060				
			6.450	\$763,931	\$0	0%	\$0
	SC 296	Reidville Rd	6.450				
Rural Road Safety			28.230	\$242,375	\$0	0%	\$0
			25.330	\$0	\$0	0%	\$0
	SC 14	Highway 14 W	1.740				
	SC 14	W Rutherford St	0.860				
	SC 56	Highway 56	22.730				
			2.900	\$242,375	\$0	0%	\$0
	SC 14	Highway 14 W	2.040				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of August 31, 2019
Road Committed Values are Grouped by Project
 Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
	SC 14	W Rutherford St	0.860				
Interstate Upgrade			7.080	\$0	\$109,945,500	41%	\$0
			3.680	\$0	\$101,554,500	41%	\$0
	I- 85	Interstate 85	3.680				
			3.400	\$0	\$8,391,000	41%	\$0
	I- 85	Interstate 85	3.400				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019

Road Committed Values are Grouped by Project

Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Sumter			72.082	\$4,252,871	\$3,474,073	63%	\$7,380,551
Pavements			37.920	\$20,000	\$3,474,073	76%	\$6,629,741
	US 76	Broad St	4.300	\$0	\$0	100%	\$2,428,871
			4.300				
			2.950	\$0	\$0	100%	\$1,418,681
	S- 514	Edgehill Rd	1.290				
	S- 81	W Brewington Rd	1.650				
	S- 94	Britton Rd	0.010				
			4.340	\$0	\$0	100%	\$709,590
	US 76	Broad St	4.340				
			1.990	\$0	\$0	100%	\$414,389
	US 378	Myrtle Beach Hwy	1.990				
			0.970	\$0	\$0	100%	\$420,841
	S- 1074	E Wesmark Blvd	0.400				
	S- 1074	W Wesmark Blvd	0.570				
			2.370	\$20,000	\$0	0%	\$0
	SC 53	Narrow Paved Rd	2.370				
			6.640	\$0	\$0	100%	\$1,237,368
	US 521	S Us 521 Hwy	6.640				
			5.260	\$0	\$434,993	17%	\$0
	S- 114	Hauser St	0.390				
	S- 94	Britton Rd	3.110				
	S- 517	Beulah Cuttino Rd	1.760				
			3.420	\$0	\$1,049,067	17%	\$0
	S- 12	Martinville Church Rd	0.250				
	S- 12	Leonard Brown Rd	1.990				
	S- 41	Eastern School Rd	1.170				
	S- 41	Crossover	0.010				
			4.240	\$0	\$1,638,508	17%	\$0
	SC 53	Narrow Paved Rd	4.240				
			1.440	\$0	\$351,505	88%	\$0
	S- 1074	W Wesmark Blvd	0.810				
	S- 380	Wise Dr	0.630				
Rural Road Safety			33.732	\$1,322,871	\$0	18%	\$750,810
	US 76	Broad St	4.300	\$0	\$0	100%	\$206,947
			4.300				
			4.340	\$0	\$0	100%	\$543,864
	US 76	Broad St	4.340				
			7.800	\$655,038	\$0	0%	\$0
	US 76	Broad St	7.800				
			9.362	\$647,833	\$0	0%	\$0
	US 521	Camden Hwy	6.260				
	US 521	Thomas Sumter Hwy	3.102				
			7.930	\$20,000	\$0	0%	\$0
	US 15	N Main St	3.440				
	US 15	N Us 15 Hwy	4.490				
Bridges			0.430	\$2,910,000	\$0	0%	\$0
			0.400	\$930,000	\$0	0%	\$0
	S- 40	N Saint Pauls Church Rd	0.400				
			0.010	\$1,000,000	\$0	0%	\$0
	S- 466	E Red Bay Rd	0.010				
			0.020	\$980,000	\$0	0%	\$0
	S- 528	Kolb Rd	0.020				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019

Road Committed Values are Grouped by Project

Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Union			25.580	\$0	\$6,229,863	68%	\$1,677,367
Pavements			25.580	\$0	\$6,229,863	68%	\$1,677,367
	S- 137	Rice Av Ex	1.420	\$0	\$0	100%	\$935,029
			1.420				
			1.560	\$0	\$0	100%	\$268,557
	SC 9	Jonesville Lockhart Hwy	1.560				
			1.850	\$0	\$0	100%	\$206,135
	S- 39	Linersville Rd	1.850				
			1.310	\$0	\$0	100%	\$267,646
	SC 9	Jonesville Lockhart Hwy	1.310				
			2.940	\$0	\$1,201,973	90%	\$0
	US 176	Furman L Fendley Hwy	2.940				
			2.720	\$0	\$986,616	90%	\$0
	S- 13	Pea Ridge Hwy	2.720				
			1.500	\$0	\$766,580	90%	\$0
	US 176	Furman L Fendley Hwy	1.500				
			3.920	\$0	\$454,378	61%	\$0
	S- 274	Police Club Rd	1.560				
	S- 223	Bogan Rd	1.938				
	S- 223	Morris Rd	0.022				
	S- 507	S Evans St	0.100				
	S- 507	E Hillcrest Av	0.090				
	S- 507	W Hillcrest Av	0.210				
			0.850	\$0	\$116,227	0%	\$0
	S- 139	Seigler Rd	0.850				
			2.640	\$0	\$402,744	96%	\$0
	SC 9	Jonesville Lockhart Hwy	2.640				
			2.930	\$0	\$1,166,257	0%	\$0
	S- 13	Pea Ridge Hwy	2.930				
			1.940	\$0	\$1,135,088	0%	\$0
	SC 72	Carlisle Whitmire Hwy	1.940				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019
Road Committed Values are Grouped by Project
 Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Williamsburg			77.830	\$5,544,079	\$11,477,736	26%	\$1,285,378
Pavements			55.520	\$5,287,819	\$10,849,128	29%	\$1,285,378
	US 521	Us 521 Hwy	3.720	\$0	\$1,741,629	100%	\$0
			3.720				
			1.620	\$0	\$971,531	100%	\$0
	US 521	Us 521 Hwy	1.620				
			4.240	\$0	\$2,293,405	100%	\$0
	US 521	Us 521 Hwy	4.240				
			3.020	\$0	\$1,155,719	100%	\$0
	S- 52	Roper Woods Rd	3.020				
			2.950	\$0	\$0	100%	\$350,998
	US 378	Turbeville Hwy	1.421				
	US 378		0.459				
	US 52	Williamsburg County Hwy N	1.070				
			3.840	\$0	\$0	100%	\$578,918
	SC 261	Hemingway Hwy	3.840				
			2.350	\$0	\$0	100%	\$355,462
	S- 24	Nesmith Rd	2.350				
			1.620	\$0	\$296,806	7%	\$0
	S- 24	Nesmith Rd	1.620				
			3.700	\$0	\$592,812	7%	\$0
	SC 527	Thurgood Marshall Hwy	3.700				
			2.290	\$0	\$670,078	7%	\$0
	US 52	Williamsburg County Hwy N	2.290				
			5.250	\$0	\$575,470	0%	\$0
	S- 716	Blindman Rd	0.750				
	S- 315	Ditch Bank Rd	1.030				
	S- 327	Golf Rd	0.530				
	S- 361	Whispering Pines Rd	0.560				
	S- 509	Benton Rd	0.500				
	S- 549	Ditch Bank Rd	1.880				
			4.050	\$0	\$1,379,623	0%	\$0
	S- 52	Roper Woods Rd	4.050				
			2.310	\$0	\$1,172,056	0%	\$0
	US 521	Us 521 Hwy	2.310				
			3.650	\$1,416,806	\$0	0%	\$0
	S- 113	Green Rd	1.520				
	S- 84	Midway Rd	2.130				
			3.810	\$444,319	\$0	0%	\$0
	S- 559	Steadfast Rd	3.810				
			4.500	\$1,818,418	\$0	0%	\$0
	SC 261	Hemingway Hwy	1.130				
	SC 261	W Broad St	0.370				
	SC 377	Martin Luther King Jr Hwy	2.303				
	SC 377	S Lane Rd	0.697				
			2.600	\$1,608,276	\$0	0%	\$0
	US 521	Us 521 Hwy	1.920				
	US 521	Society St	0.680				
Rural Road Safety			22.310	\$256,260	\$628,608	0%	\$0
			10.000	\$75,000	\$0	0%	\$0
	US 521	Us 521 Hwy	10.000				
			10.000	\$181,260	\$0	0%	\$0
	US 521	Us 521 Hwy	10.000				
			2.310	\$0	\$628,608	0%	\$0
	US 521	Us 521 Hwy	2.310				

New Gas Tax Trust Fund

Project List Report as of August 31, 2019

Road Committed Values are Grouped by Project

Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction		Completed
						Completed		
York			58.349	\$7,067,313	\$8,834,175	53%		\$9,371,013
	Pavements		55.309	\$6,517,313	\$8,834,175	54%		\$9,371,013
	SC 324	Mcfarland Rd	0.970	\$0	\$0	100%		\$692,434
			2.620	\$0	\$0	100%		\$1,261,263
	S- 32	Cameron Rd	0.710					
	S- 724	Marshall Rd	1.910					
			3.400	\$0	\$0	100%		\$1,292,551
	SC 161	Old York Rd	3.400					
			4.010	\$0	\$0	100%		\$1,497,154
	SC 161	Old York Rd	3.960					
	SC 322	Mcconnells Hwy	0.050					
			3.420	\$0	\$0	100%		\$757,927
	S- 100	Harris St	0.590					
	S- 64	Lincoln Rd	2.830					
			3.790	\$0	\$0	100%		\$3,106,816
	US 21	Anderson Rd S	3.790					
			0.640	\$0	\$0	100%		\$762,868
	US 21	Anderson Rd S	0.640					
			3.310	\$0	\$1,283,212	88%		\$0
	S- 1172	Park Place Rd	1.030					
	S- 1451	Billy Wilson Rd	1.190					
	S- 334	Carson Rd	1.090					
			6.680	\$0	\$775,406	61%		\$0
	S- 1050	Crossland Rd	1.890					
	S- 1050	Greenleaf Rd	1.300					
	S- 1052	Ce Stewart Rd	3.490					
			1.690	\$0	\$1,454,967	86%		\$0
	S- 22	Pleasant Rd	1.690					
			2.730	\$0	\$2,581,351	86%		\$0
	SC 49	Congress St N	0.310					
	SC 160	Highway 160 W	0.250					
	SC 160	White St N	0.210					
	SC 5	Heckle Blvd	0.590					
	US 321 BUS	Congress St N	0.190					
	US 321 BUS	Kings Mountain St	1.180					
			2.850	\$0	\$505,245	87%		\$0
	S- 102	Eastview Rd	2.850					
			5.230	\$0	\$991,196	87%		\$0
	SC 49	York St	0.090					
	SC 49	Sharon Rd	5.140					
			4.460	\$0	\$1,242,798	87%		\$0
	US 21	Anderson Rd N	1.534					
	US 21	Anderson Rd	0.136					
	SC 5	Black Hwy	2.790					
			1.730	\$2,318,072	\$0	0%		\$0
	S- 49	S Sutton Rd	0.440					
	S- 49	N Sutton Rd	0.460					
	S- 245	Porter Rd	0.830					
			3.159	\$611,703	\$0	0%		\$0
	S- 756	Rosewood Dr	0.539					
	S- 756	Aldersgate Rd	0.080					
	S- 159	Montana Dr	0.350					
	S- 1155	Allison Cir	1.360					
	S- 1158	Flint Street Ext	0.480					
	S- 1304	Poag St	0.100					
	S- 1305	Fudge St	0.050					
	S- 1305	Cornelius Dr	0.200					
			3.180	\$2,343,654	\$0	0%		\$0
	US 21	Highway 21 Byp S	1.080					
	US 21	Highway 21 Byp N	0.760					
	SC 322	Cherry Rd	1.340					
			1.440	\$1,243,883	\$0	0%		\$0
	US 321	Congress St S	0.070					
	US 321	Highway 321 Byp S	0.180					
	US 321	Highway 321 Byp	1.190					
	Rural Road Safety		3.040	\$550,000	\$0	0%		\$0
			3.040	\$550,000	\$0	0%		\$0
	SC 72	Saluda Rd	3.040					

New Gas Tax Trust Fund

Project List Report as of August 31, 2019
Road Committed Values are Grouped by Project
 Updated September 24, 2020

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed		Completed
Multi-County			0.000	\$6,750,000	\$0		0%	\$0
Grand Total			3,633.987	\$105,674,090	\$844,821,149		48%	\$147,939,939