

Statewide Summary Report as of October 31, 2023

Program	Preliminary Engineering	Advanced to Construction	Total	Mileage	# of Bridges
Pavements	\$390,395,763.56	\$2,713,456,418.53	\$3,103,852,182.09	7713.856379	
Rural Road Safety	\$83,745,299.19	\$264,189,783.18	\$347,935,082.37	1672.457	
Interstate Upgrade	\$0.00	\$291,931,744.09	\$291,931,744.09	32.4	
Bridges	\$15,042,414.03	\$7,669,677.90	\$22,712,091.93	4.49	22
Grand Total	\$489,183,476.78	\$3,277,247,623.70	\$3,766,431,100.48	9423.20	22

New Gas Tax Trust Fund

County Summary Report as of October 31, 2023

County	Preliminary Engineering	Advanced to Construction	Total	Mileage	# of Bridges
Abbeville	\$2,896,307	\$33,890,548	\$36,786,854	115.440	
Pavements	\$2,896,307	\$33,890,548	\$36,786,854	115.440	
Aiken	\$3,434,454	\$98,823,845	\$102,258,299	408.906	2
Pavements	\$740,180	\$91,191,414	\$91,931,594	328.783	
Rural Road Safety	\$784,274	\$7,632,431	\$8,416,705	79.993	
Bridges	\$1,910,000	\$0	\$1,910,000	0.130	2
Allendale	\$0	\$26,207,662	\$26,207,662	92.650	
Pavements	\$0	\$26,207,662	\$26,207,662	92.650	
Anderson	\$21,791,108	\$106,169,363	\$127,960,471	342.490	2
Pavements	\$18,887,377	\$97,993,840	\$116,881,217	301.290	
Rural Road Safety	\$1,734,832	\$6,391,567	\$8,126,398	41.200	
Bridges	\$1,168,900	\$1,783,956	\$2,952,856	0.000	2
Bamberg	\$701,649	\$29,640,052	\$30,341,701	132.555	
Pavements	\$701,649	\$29,640,052	\$30,341,701	132.555	
Barnwell	\$0	\$44,391,614	\$44,391,614	163.141	
Pavements	\$0	\$41,684,180	\$41,684,180	160.741	
Rural Road Safety	\$0	\$2,707,434	\$2,707,434	2.400	
Beaufort	\$263,649	\$39,735,378	\$39,999,027	78.937	
Pavements	\$263,649	\$39,735,378	\$39,999,027	78.937	
Berkeley	\$8,084,864	\$75,011,094	\$83,095,958	199.340	
Pavements	\$4,687,082	\$75,011,094	\$79,698,176	149.650	
Rural Road Safety	\$3,397,782	\$0	\$3,397,782	49.690	
Calhoun	\$680,550	\$28,350,884	\$29,031,434	145.130	
Pavements	\$0	\$28,309,712	\$28,309,712	132.710	
Rural Road Safety	\$680,550	\$41,172	\$721,722	12.420	
Charleston	\$15,667,846	\$88,525,860	\$104,193,705	248.892	1
Pavements	\$15,313,544	\$72,381,901	\$87,695,445	214.246	
Rural Road Safety	\$354,301	\$15,267,338	\$15,621,639	34.630	
Bridges	\$0	\$876,620	\$876,620	0.016	1
Cherokee	\$11,670,441	\$165,256,690	\$176,927,131	113.188	
Pavements	\$10,750,820	\$39,748,620	\$50,499,439	85.132	
Rural Road Safety	\$919,621	\$0	\$919,621	13.836	
Interstate Upgrade	\$0	\$125,508,070	\$125,508,070	14.220	
Chester	\$14,732,807	\$38,723,468	\$53,456,275	114.741	
Pavements	\$14,282,807	\$33,750,932	\$48,033,738	93.160	
Rural Road Safety	\$450,000	\$4,972,537	\$5,422,537	21.581	
Chesterfield	\$12,507,608	\$57,679,122	\$70,186,730	152.967	
Pavements	\$12,507,608	\$53,285,886	\$65,793,494	149.167	
Rural Road Safety	\$0	\$4,393,236	\$4,393,236	3.800	
Clarendon	\$12,851,896	\$31,486,880	\$44,338,776	168.610	
Pavements	\$12,491,633	\$31,486,880	\$43,978,513	162.310	
Rural Road Safety	\$360,263	\$0	\$360,263	6.300	

New Gas Tax Trust Fund

County Summary Report as of October 31, 2023

County	Preliminary Engineering	Advanced to Construction	Total	Mileage	# of Bridges
Colleton	\$6,914,279	\$116,145,654	\$123,059,932	382.601	2
Pavements	\$1,004,229	\$81,992,651	\$82,996,881	251.394	
Rural Road Safety	\$4,465,120	\$34,153,002	\$38,618,122	131.127	
Bridges	\$1,444,930	\$0	\$1,444,930	0.080	2
Darlington	\$8,338,961	\$37,027,730	\$45,366,691	178.034	
Pavements	\$8,338,961	\$37,027,730	\$45,366,691	178.034	
Dillon	\$1,237,632	\$67,529,861	\$68,767,492	142.075	
Pavements	\$0	\$67,529,861	\$67,529,861	132.925	
Rural Road Safety	\$1,237,632	\$0	\$1,237,632	9.150	
Dorchester	\$9,105,729	\$120,445,706	\$129,551,435	183.968	
Pavements	\$7,877,716	\$95,711,464	\$103,589,179	140.561	
Rural Road Safety	\$1,228,013	\$24,734,242	\$25,962,256	43.407	
Edgefield	\$118,132	\$44,131,510	\$44,249,642	206.200	
Pavements	\$0	\$37,539,031	\$37,539,031	154.445	
Rural Road Safety	\$118,132	\$6,592,479	\$6,710,611	51.755	
Fairfield	\$12,533,183	\$37,125,703	\$49,658,886	122.370	
Pavements	\$12,156,482	\$36,790,775	\$48,947,257	91.810	
Rural Road Safety	\$376,702	\$334,927	\$711,629	30.560	
Florence	\$10,866,687	\$110,957,775	\$121,824,462	257.878	1
Pavements	\$10,621,125	\$110,148,016	\$120,769,141	256.098	
Rural Road Safety	\$245,562	\$0	\$245,562	1.700	
Bridges	\$0	\$809,759	\$809,759	0.080	1
Georgetown	\$1,283,428	\$65,668,045	\$66,951,472	232.450	
Pavements	\$921,248	\$49,820,786	\$50,742,034	138.493	
Rural Road Safety	\$362,180	\$15,847,259	\$16,209,438	93.957	
Greenville	\$38,592,945	\$148,916,840	\$187,509,785	288.284	
Pavements	\$19,071,282	\$145,060,132	\$164,131,414	258.356	
Rural Road Safety	\$19,521,663	\$3,856,708	\$23,378,371	29.928	
Greenwood	\$2,452,785	\$49,056,796	\$51,509,581	190.908	1
Pavements	\$0	\$46,234,546	\$46,234,546	167.658	
Rural Road Safety	\$566,283	\$2,822,250	\$3,388,534	23.250	
Bridges	\$1,886,501	\$0	\$1,886,501	0.000	1
Hampton	\$6,619,985	\$51,584,012	\$58,203,997	177.594	
Pavements	\$6,310,574	\$49,868,916	\$56,179,490	144.774	
Rural Road Safety	\$309,411	\$1,715,096	\$2,024,507	32.820	
Horry	\$14,395,779	\$162,334,208	\$176,729,987	396.704	3
Pavements	\$12,136,004	\$141,405,275	\$153,541,279	298.577	
Rural Road Safety	\$1,391,335	\$20,928,933	\$22,320,268	98.127	
Bridges	\$868,441	\$0	\$868,441	0.000	3
Jasper	\$14,995,414	\$104,850,619	\$119,846,033	201.130	3
Pavements	\$8,907,580	\$66,725,472	\$75,633,052	145.880	

New Gas Tax Trust Fund

County Summary Report as of October 31, 2023

County	Preliminary Engineering	Advanced to Construction	Total	Mileage	# of Bridges
Rural Road Safety	\$2,562,834	\$38,125,148	\$40,687,981	51.500	
Bridges	\$3,525,000	\$0	\$3,525,000	3.750	3
Kershaw	\$1,820,444	\$58,073,024	\$59,893,468	192.020	
Pavements	\$0	\$58,073,024	\$58,073,024	164.840	
Rural Road Safety	\$1,820,444	\$0	\$1,820,444	27.180	
Lancaster	\$8,404,813	\$60,324,138	\$68,728,951	209.628	1
Pavements	\$6,884,572	\$46,579,717	\$53,464,289	124.207	
Rural Road Safety	\$648,241	\$13,744,421	\$14,392,662	85.417	
Bridges	\$872,000	\$0	\$872,000	0.004	1
Laurens	\$1,183,671	\$66,000,790	\$67,184,461	269.288	1
Pavements	\$0	\$62,022,265	\$62,022,265	231.288	
Rural Road Safety	\$1,183,671	\$1,980,566	\$3,164,237	38.000	
Bridges	\$0	\$1,997,959	\$1,997,959	0.000	1
Lee	\$9,463,206	\$23,445,776	\$32,908,983	119.350	
Pavements	\$8,898,595	\$23,445,776	\$32,344,371	109.060	
Rural Road Safety	\$564,611	\$0	\$564,611	10.290	
Lexington	\$22,816,843	\$122,705,233	\$145,522,075	390.170	
Pavements	\$22,436,161	\$76,767,828	\$99,203,989	324.920	
Rural Road Safety	\$380,681	\$10,893,050	\$11,273,731	54.150	
Interstate Upgrade	\$0	\$35,044,355	\$35,044,355	11.100	
Marion	\$4,617,439	\$26,854,085	\$31,471,524	96.049	
Pavements	\$4,617,439	\$26,854,085	\$31,471,524	96.049	
Marlboro	\$10,494,603	\$31,995,004	\$42,489,607	121.790	
Pavements	\$10,494,603	\$31,995,004	\$42,489,607	121.790	
Mccormick	\$0	\$20,412,062	\$20,412,062	77.202	
Pavements	\$0	\$20,412,062	\$20,412,062	77.202	
Newberry	\$11,684,362	\$44,572,551	\$56,256,913	206.000	
Pavements	\$11,330,326	\$39,199,194	\$50,529,520	156.470	
Rural Road Safety	\$354,036	\$5,373,357	\$5,727,393	49.530	
Oconee	\$43,156,861	\$38,011,166	\$81,168,027	207.665	
Pavements	\$41,810,997	\$37,704,222	\$79,515,219	133.870	
Rural Road Safety	\$1,345,864	\$306,944	\$1,652,808	73.795	
Orangeburg	\$17,878,840	\$112,767,926	\$130,646,766	438.615	
Pavements	\$16,719,150	\$92,790,109	\$109,509,260	304.565	
Rural Road Safety	\$1,159,689	\$19,977,817	\$21,137,506	134.050	
Pickens	\$13,505,284	\$37,236,726	\$50,742,010	143.010	
Pavements	\$13,162,512	\$37,236,726	\$50,399,237	121.754	
Rural Road Safety	\$342,772	\$0	\$342,772	21.256	
Richland	\$30,398,023	\$106,221,211	\$136,619,234	334.316	
Pavements	\$3,500,000	\$106,221,211	\$109,721,211	288.226	
Rural Road Safety	\$26,898,023	\$0	\$26,898,023	46.090	

New Gas Tax Trust Fund

County Summary Report as of October 31, 2023

County	Preliminary Engineering	Advanced to Construction	Total	Mileage	# of Bridges
Saluda	\$13,891,328	\$33,193,487	\$47,084,815	147.350	
Pavements	\$13,792,653	\$30,136,143	\$43,928,796	107.950	
Rural Road Safety	\$98,675	\$3,057,344	\$3,156,019	39.400	
Spartanburg	\$13,979,281	\$276,238,087	\$290,217,368	342.523	
Pavements	\$12,805,435	\$144,858,769	\$157,664,203	279.783	
Rural Road Safety	\$1,173,846	\$0	\$1,173,846	55.660	
Interstate Upgrade	\$0	\$131,379,319	\$131,379,319	7.080	
Sumter	\$10,193,575	\$73,939,188	\$84,132,763	202.919	3
Pavements	\$5,500,107	\$64,425,971	\$69,926,078	159.395	
Rural Road Safety	\$1,326,825	\$9,513,216	\$10,840,042	43.094	
Bridges	\$3,366,643	\$0	\$3,366,643	0.430	3
Union	\$8,233,827	\$25,751,219	\$33,985,046	73.755	1
Pavements	\$8,233,827	\$25,622,299	\$33,856,126	73.755	
Bridges	\$0	\$128,920	\$128,920	0.000	1
Williamsburg	\$6,834,425	\$44,898,248	\$51,732,673	255.809	
Pavements	\$5,728,335	\$42,770,522	\$48,498,857	139.509	
Rural Road Safety	\$1,106,090	\$2,127,726	\$3,233,816	116.300	
York	\$14,422,874	\$82,171,780	\$96,594,654	158.561	1
Pavements	\$13,846,574	\$73,399,733	\$87,246,307	143.447	
Rural Road Safety	\$576,300	\$6,699,583	\$7,275,883	15.114	
Bridges	\$0	\$2,072,463	\$2,072,463	0.000	1
Multi-County	\$13,465,663	\$12,769,006	\$26,234,669	0.000	
Pavements	\$9,766,623	\$12,769,006	\$22,535,629	0.000	
Rural Road Safety	\$3,699,040	\$0	\$3,699,040	0.000	
Grand Total	\$489,183,477	\$3,277,247,624	\$3,766,431,100	9,423.203	22

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Abbeville			115.440		\$2,896,307	\$33,890,548	63%
Pavements			115.440		\$2,896,307	\$33,890,548	63%
			0.910		\$0	\$517,549	
	SC 185	185 S	0.910				
			2.270		\$0	\$1,076,904	100%
	SC 185	185 S	1.400				
	SC 20 CON	Hill Rd	0.870				
			0.400		\$0	\$196,120	100%
	S- 120	Secession Ave	0.400				
			1.570		\$0	\$659,429	100%
	S- 271	Carwellyn Rd	0.655				
	S- 271	No Name	0.915				
			0.570		\$0	\$279,683	100%
	SC 72	W 72 Blvd W	0.140				
	SC 72	W 72 W	0.430				
			0.420		\$0	\$152,241	100%
	SC 28 CO2	28 St N	0.019				
	SC 28 CO2	Main St N	0.401				
			5.000		\$0	\$821,527	100%
	SC 72	72 E	3.280				
	SC 72	72 W	0.650				
	SC 72	Hwy 72 E	0.330				
	SC 72	Hwy 72 W	0.740				
			6.250		\$0	\$19,616	100%
	SC 185	185 N	2.580		\$0	\$19,616	100%
	SC 20		0.100		\$0	\$0	100%
	SC 20	Hwy 20	1.410		\$0	\$0	100%
	SC 28	28 S	1.790		\$0	\$0	100%
	SC 28	Hwy 28 S	0.370		\$0	\$0	100%
			0.980		\$0	\$126,570	100%
	S- 114	Ellis Rd	0.980				
			4.670		\$0	\$22,596	100%
	S- 905	Hillcrest Dr	0.200				
	S- 126	Branch St	0.940				
	S- 215	Sunset Dr	0.610				
	S- 215	Miller St	0.040				
	S- 215	Elizabeth St	0.200				
	S- 370	Rosemont Ter	0.200				
	S- 371	Millwood Rd	0.500				
	S- 382	Shannon Ln	0.080				
	S- 383	Brookview Dr	0.050				
	S- 392	Adams Dr	0.240				
	S- 393	Virginia Dr	0.190				
	S- 418	Adams Dr	0.290				
	S- 433	Wilewood Rd	0.630				
	S- 903	Miller St	0.500				

[Project List to be updated on a monthly basis as additional Projects are committed.](#)

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			2.600		\$0	\$157,116	100%
	S- 51	Stevenson Rd	2.600				
			0.160		\$0	\$76,091	100%
	S- 131	Chestnut St	0.160				
			2.030		\$0	\$367,323	100%
	SC 72	72 W	2.030				
			3.150		\$0	\$480,227	100%
	SC 20	Hwy 20	3.050				
	SC 20	Greenville St	0.100				
			2.950		\$0	\$396,259	97%
	S- 70	Horseshoe Rd	2.950				
			3.120		\$0	\$1,914,719	97%
	SC 28	Hwy 28 N	0.390				
	SC 28	28 N	2.730				
			3.300		\$0	\$433,247	100%
	SC 72	72 W	3.300				
			5.830		\$0	\$315,247	100%
	S- 130	Bell Rd	2.700				
	S- 220	George Alewine Rd	2.280				
	S- 220	Black Hill Rd	0.850				
			2.640		\$0	\$1,023,744	100%
	S- 32	Old Calhoun Falls Rd	2.640				
			5.800		\$0	\$2,848,102	100%
	SC 201		5.800				
			2.840		\$0	\$1,224,797	100%
	S- 61	Mill Rd N	1.300				
	S- 61	Klugh Rd	1.540				
			4.270		\$0	\$1,156,726	100%
	S- 70	Horseshoe Rd	4.270				
			7.320		\$0	\$2,754,501	100%
	SC 28	Hwy 28 N	0.940				
	SC 28	28 N	0.380				
	SC 201		6.000				
			0.350		\$0	\$377,742	100%
	SC 28	28 N	0.350				
			2.470		\$0	\$261,317	100%
	SC 72	72 W	2.470				
			0.230		\$0	\$58,179	100%
	S- 313	Dundas Rd	0.160				
	S- 313	Rosenberg St	0.070				

[Project List to be updated on a monthly basis as additional Projects are committed.](#)

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			0.830		\$0	\$114,539	100%
	S- 72	Flat Rock Rd	0.830				
			0.180		\$0	\$210,662	55%
	S- 575	Quail Ridge Rd	0.180				
			0.380		\$0	\$150,646	100%
	S- 61	Klugh Rd	0.380				
			5.610		\$0	\$1,864,366	0%
	S- 100	Central Shiloh Rd	1.350				
	S- 24	Keowee Rd	1.540				
	S- 44	Abbeville St	0.530				
	S- 44	Bethlehem Church Rd	2.190				
			4.580		\$0	\$1,551,295	0%
	S- 38	Mt Lebanon Rd	4.580				
			7.560		\$0	\$4,044,145	0%
	SC 20	Main St N	0.180				
	SC 20	Greenville St	1.580				
	SC 28	28 N	4.200				
	SC 71	Main St N	1.200				
	SC 71		0.360				
	SC 71	N Main St	0.040				
			0.740		\$0	\$359,239	0%
	S- 40	Island Ford Rd	0.740				
			13.320		\$0	\$5,987,150	0%
	SC 20	Main St N	0.120				
	SC 20	S Main St	0.130				
	SC 20	Main St S	0.120				
	SC 20	Hwy 20	7.310				
	SC 20	College St	0.510				
	SC 20	Anderson Dr	0.180				
	SC 28	Hwy 28 N	2.010				
	SC 28	28 N	2.940				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			0.850		\$0	\$566,455	0%
	S- 69	Maddox Bridge Rd	0.100				
	S- 43	Mcgowan Ave	0.750				
			4.280		\$0	\$1,324,480	0%
	S- 120	Secession Ave	0.009				
	S- 120	Secession St Ext	3.201				
	S- 126	Branch St	0.100				
	S- 255	Suttles Landing Rd	0.720				
	S- 255 SPR	No Name	0.050				
	S- 547 SD1	Westwood Rd	0.200				
			3.620		\$2,138,710	\$0	0%
	S- 61	Klugh Rd	1.900				0%
	S- 61	Pickens Creek Rd	1.720				0%
			1.390		\$757,597	\$0	0%
	S- 72	Mt Vernon Church Rd	1.390				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Aiken			408.906	2	\$3,434,454	\$98,823,845	67%
	Pavements		328.783		\$740,180	\$91,191,414	68%
			13.391		\$0	\$3,741,432	100%
	SC 19	Edgefield Hwy	4.050		\$0	\$3,741,432	100%
	US 1	Jefferson Davis Hwy	7.221		\$0	\$0	100%
	US 1	Richland Ave W	2.120		\$0	\$0	100%
			9.612		\$0	\$1,941,906	100%
	S- 120	W Buena Vista Ave	0.515				
	S- 1230	Coral Way	0.129				
	S- 1506	Lorraine Dr	0.300				
	S- 177	Barnwell Ave Ne	1.344				
	S- 177	Barnwell Ave Nw	1.518				
	S- 182	Laurens St Sw	0.246				
	S- 197	Old Edgefield Rd	1.170				
	S- 3	Park Ave Se	1.880				
	S- 406	Belair Rd	0.620				
	S- 511	Hampton Ave Ne	0.260				
	S- 567	Valley Rd	0.060				
	S- 79	Banks Mill Rd Se	1.570				
			3.109		\$0	\$501,086	100%
	S- 281	West Ave	0.769				
	S- 29	Wire Rd	2.180				
	S- 36	Sweetwater Rd	0.160				
			1.420		\$0	\$562,357	100%
	US 78	Charleston Hwy	0.400				
	US 78	Richland Ave E	0.020				
	US 78	Wagener Rd	0.230				
	US 25 BUS	Georgia Ave	0.770				
			0.760		\$0	\$353,316	100%
	SC 230	W Martintown Rd	0.760				
			11.000		\$0	\$35,926	100%
	US 1	Columbia Hwy N	11.000				
			6.379		\$0	\$1,668,913	100%
	S- 1303	Croft Mill Rd	2.360				
	S- 49	Wire Rd	3.160				
	R- 8026	Wire Rd	0.190				
	R- 8024	Wire Rd	0.265				
	R- 8025	Interstate 20	0.204				
	R- 8023	Interstate 20	0.200				
			11.872		\$0	\$562,634	100%
	S- 52	Pine St Ne	0.160				
	S- 133	Cedar St Se	0.060				
	S- 133	Cedar St Sw	0.070				
	S- 132	Magnolia St Ne	0.160				
	S- 132	Magnolia St Nw	0.220				
	S- 221	Linden St Sw	0.130				
	S- 221	Linden St Nw	0.090				
	S- 14	Ernest Johnson Rd	3.937				
	S- 14	Center St W	0.053				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 1248	Briggs St	0.110				
	S- 1251	Aldrich St Ne	0.110				
	S- 1251	Aldrich St Se	0.120				
	S- 1268	Highland Forest Dr	0.420				
	S- 1268	Lakeside Dr Sw	1.280				
	S- 135	Porter St Nw	0.220				
	S- 138	Pine St	0.120				
	S- 138	South Busbee Dr	0.400				
	S- 1428	Osbon Dr	0.750				
	S- 169	Colleton Ave Sw	0.146				
	S- 1703	Crosland Dr Ne	0.146				
	S- 1988	Thornridge Rd	0.440				
	S- 236	Henderson St Nw	0.120				
	S- 464	Jordan St Nw	0.130				
	S- 732	Depot Ave Se	0.230				
	S- 732	Depot Ave Ne	0.733				
	S- 732	Cooper Pond Rd	1.177				
	S- 88	Duncan St Ne	0.110				
	S- 88	Duncan St Se	0.230				
			8.070		\$0	\$2,279,280	100%
	US 278	Williston Rd	5.970				
	SC 125	Atomic Rd	2.100				
			13.700		\$0	\$4,339,569	100%
	SC 19	S Main St	1.850				
	SC 19	N Main St	1.130				
	SC 19	Whiskey Rd	2.500				
	US 78	Charleston Hwy	6.988				
	US 78	Middleton Dr N	1.232				
			2.680		\$0	\$306,802	100%
	S- 2183	Bergen Rd	1.000				
	S- 380	Teague St Nw	0.620				
	S- 716	Wells Rd	0.280				
	S- 734	Urquhart Dr	0.780				
			1.520		\$0	\$339,001	100%
	SC 113	Main St S	0.860				
	SC 113	South Dixie Rd	0.020				
	SC 421	Augusta Rd	0.640				
			1.070		\$0	\$461,033	100%
	SC 19	S Main St	0.409				
	SC 19	No Name	0.091				
	US 1	Richland Ave W	0.390				
	SC 118	Rudy Mason Pkwy	0.180				
			6.220		\$0	\$2,314,875	100%
	US 278	Atomic Rd	5.090				
	SC 125	Atomic Rd	0.200				
	R-5107		0.180				
	R-5106		0.220				
	R-5108		0.260				
	R-5105		0.270				

[Project List to be updated on a monthly basis as additional Projects are committed.](#)

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			6.650		\$0	\$468,125	100%
	S- 176	Abbeville Ave Nw	0.680				
	S- 176	Abbeville Ave Ne	0.930				
	S- 339	St James St	0.350				
	S- 756	B Ave	0.177				
	S- 756	No Name	0.023				
	S- 559	Sumter St Se	0.150				
	S- 559	Sumter St Ne	0.090				
	S- 418	Assembly St Nw	0.190				
	S- 220	Columbia Ave Nw	0.630				
	S- 220	Columbia Ave Ne	0.200				
	S- 1005	Lehigh Ave	0.340				
	S- 1686	Smallridge St	0.120				
	S- 1686	Williams Dr	0.960				
	S- 1712	Congress Dr Nw	0.230				
	S- 1946	Webley St	0.170				
	S- 2048	Haskell Rd	0.180				
	S- 2111	Piedmont Ave	0.130				
	S- 2325	Pineview Ave	0.140				
	S- 565	Catawba St Nw	0.210				
	S- 566	Mohawk Dr	0.200				
	S- 757	C Ave	0.180				
	S- 758	D Ave	0.170				
	S- 759	E Ave	0.130				
	S- 962	No Name	0.070				
			7.170		\$0	\$1,735,362	100%
	S- 29	Cooks Bridge Rd	4.060				
	S- 65	Pine Log Rd	1.800				
	S- 2323		1.310				
			0.780		\$0	\$484,331	100%
	US 25	Edgefield Rd	0.780		\$0	\$484,331	100%
			3.900		\$0	\$901,116	100%
	US 278	Williston Rd	3.900		\$0	\$901,116	100%
			2.470		\$0	\$15,120	100%
	S- 87	Pine Log Rd	2.470		\$0	\$15,120	100%
			24.480		\$0	\$91,330	100%
	SC 28	Sand Bar Ferry Rd	1.530				
	SC 4	Wagener Rd	5.520				
	SC 125	Atomic Rd	1.980				
	SC 39	Festival Trail Rd	2.200				
	SC 39	Railroad Ave W	0.080				
	SC 39	Old 96 Indian Trl	7.120				
	SC 191	Old Graniteville Hwy	3.590				
	SC 389	Walker Rd	1.110				
	SC 389	John Nunn Hwy	1.350				
			6.840		\$0	\$25,289	100%
	US 78	Charleston Hwy	6.840				
			0.530		\$0	\$236,983	100%
	S- 87	Pine Log Rd	0.530				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			0.660		\$0	\$267,022	100%
	SC 302	Silver Bluff Rd	0.660				
			9.880		\$0	\$2,425,210	100%
	S- 5	Main St	2.196				
	S- 5	Old Jackson Hwy	7.684				
			4.850		\$0	\$2,000,000	73%
	SC 118	Hitchcock Pkwy	4.850				
			8.810		\$0	\$1,715,826	100%
	S- 120	W Buena Vista Ave	0.170				
	S- 947	Saratoga St	0.100				
	S- 948	Belmont St	0.140				
	S- 63	Mcelmurray Farm Rd	0.530				
	S- 559	Sumter St Ne	0.040				
	S- 2034	Tennessee Ave Nw	0.090				
	S- 980	Gregory Rd	1.110				
	S- 839	Holliday Dr	0.090				
	S- 302	Greenville St Sw	0.150				
	S- 302	Greenville St Nw	0.540				
	S- 1847	Regional Ct	0.050				
	S- 583	Wall St	0.240				
	S- 375	Posey St	0.210				
	S- 5	Main St	0.510				
	S- 1071	Pipeline Rd	0.850				
	S- 1071	Horseshoe Bend Rd	0.130		\$0	\$0	100%
	S- 1110	Knowles Ter	0.080		\$0	\$0	100%
	S- 1132	Wildwood Dr	0.310		\$0	\$0	100%
	S- 1200	Landon Ln	0.080		\$0	\$0	100%
	S- 1212	Hillcrest Dr	0.240		\$0	\$0	100%
	S- 1326	Bamberg Ave Ne	0.200		\$0	\$0	100%
	S- 1471	Dyches St	0.100		\$0	\$0	100%
	S- 1471	Retreat Pl	0.090		\$0	\$0	100%
	S- 1472	Summerhill Ave	0.480		\$0	\$0	100%
	S- 1592	Lucy Ave	0.190		\$0	\$0	100%
	S- 1698	Gwinnett St Ne	0.100		\$0	\$0	100%
	S- 1845	Campanile Ct	0.050		\$0	\$0	100%
	S- 1846	Lake Shore Ct	0.130		\$0	\$0	100%
	S- 1865	Corneilson Dr Nw	0.220		\$0	\$0	100%
	S- 1866	Foreman Dr Nw	0.170		\$0	\$0	100%
	S- 1915	Bunche Ter Ne	0.220		\$0	\$0	100%
	S- 2093	Verdery St	0.280		\$0	\$0	100%
	S- 2204	Lombardy St	0.090		\$0	\$0	100%
	S- 2210	Robbe St	0.180		\$0	\$0	100%
	S- 351	Cherokee Ave	0.360		\$0	\$0	100%
	S- 596	Shore Dr	0.210		\$0	\$0	100%
	S- 806	Spring Dr	0.300		\$0	\$0	100%
	S- 949	Belmont St	0.100		\$0	\$0	100%
	S- 953	Elder St	0.170		\$0	\$0	100%
	S-5	Main St	-0.490		\$0	\$1,715,826	100%
			2.030		\$0	\$772,476	100%
	S- 45	W Five Notch Rd	2.030				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			9.420		\$0	\$2,840,215	100%
	SC 230	W Martintown Rd	1.170				
	SC 125	Atomic Rd	8.250				
			0.200		\$0	\$233,117	100%
	US 78	Charleston Hwy	0.200				
			3.290		\$0	\$241,360	100%
	S- 146	Gray Mare Hollow Rd	3.290				
			3.240		\$0	\$250,340	100%
	S- 85	South Boundary Ave Se	0.242				
	S- 85	Jehossee Dr Se	0.118				
	S- 85	Monetta St Se	0.440				
	S- 828	Gunter St	0.290				
	S- 200	Daley Dr	0.620				
	S- 1460	Carolina Springs Spur	0.470				
	S- 1619	Henson St	0.100				
	S- 1619	Charles St	0.180				
	S- 1619	Finley St	0.100				
	S- 1620	Farrell St	0.100				
	S- 2318	Washboard Rd	0.230				
	S- 849	Glynn Dr	0.240				
	S- 957	Monterey Ave	0.110				
			2.660		\$0	\$457,154	100%
	SC 113	Sand Dam Rd	2.660				
			14.340		\$0	\$9,762,022	0%
	I- 20	Interstate 20	14.340				
			8.580		\$0	\$37,403	100%
	S- 77	Montmorenci Rd	3.570				
	S- 260	Wrights Mill Rd	5.003				
	S- 260	No Name	0.007				
			0.770		\$0	\$5,996	100%
	S- 48	Leitner St	0.520				
	S- 82	Powell St	0.250				
			1.690		\$0	\$18,149	100%
	SC 126	Belvedere Clearwater Rd	1.690				
			0.090		\$0	\$138,284	35%
	S- 2134	Sweetwater Ct	0.090				
			10.380		\$0	\$2,060,487	68%
	S- 418	Shady Ln Nw	0.240				
	S- 954	Sycamore St	0.180				
	S- 602	Summit Dr	0.510				
	S- 923	Dupont Dr Nw	0.250				
	S- 957	Monterey Ave	0.580				
	S- 500	Loop Dr	0.110				
	S- 500	No Name	0.020				
	S- 676	Sundy Ave Ne	0.610				
	S- 1029	Ridgecrest Ave Sw	0.340				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 1128	Horry St Ne	0.140				
	S- 1426	Alfred St Ne	0.480				
	S- 1513	No Name	0.150				
	S- 1532	Mealing Ave	0.090				
	S- 1708	Chatfield St Ne	0.200				
	S- 1828	Washington Cir	0.440				
	S- 1878	Cablevision Rd	0.220				
	S- 1881	Palmetto Farms Rd	0.800				
	S- 2201	Rhoden St	0.250				
	S- 2202	Wattle St	0.150				
	S- 2211	Aiken Blvd	0.120				
	S- 2303	Glenwood Dr	0.870				
	S- 232	Timmerman St	0.280				
	S- 301	Highland Park Ter Sw	0.130				
	S- 301	Florence St Sw	0.100				
	S- 301	Florence St Nw	0.470				
	S- 446	Jewel St N	0.700				
	S- 446	Jewel St S	0.310				
	S- 457	Pine St	0.150				
	S- 573	Pine St	0.100				
	S- 614	Gentry Hill Rd	0.160				
	S- 769	Seminole Dr	0.370				
	S- 769	Thompson Ave	0.290				
	S- 800	Hillsboro St	0.160				
	S- 801	Oakwood Dr	0.230				
	S- 887	April Ave	0.100				
	S- 902	Hamburg Rd	0.080				
			19.650		\$0	\$5,495,949	68%
	S- 197	Old Edgefield Rd	0.280				
	S- 21	New Holland Rd	9.660				
	S- 57	Green Pond Rd	4.960				
	S- 85	South Boundary Ave Se	1.430				
	S- 85	South Boundary Ave Sw	0.180				
	S- 109	Chinquapin Church Rd	3.140				
			14.280		\$0	\$7,191,883	100%
	SC 19	Edgefield Hwy	0.978				
	SC 19	Laurens St Nw	1.532				
	US 1	Columbia Hwy N	1.460				
	US 1	Jefferson Davis Hwy	3.300				
	US 1	Richland Ave W	0.350				
	US 1	Richland Ave E	0.090				
	US 1	York St Se	0.020				
	US 1	York St Ne	1.830				
	SC 118	Rudy Mason Pkwy	2.520				
	SC 118	(blank)	0.010				
	RS 7021		0.020				
	RS 5102		0.050				
	R-5177		0.100				
	R-5176		0.120				
	R-5101		0.150				
	US 1		0.070				
	R-5103		0.200				
	R-5102		0.220				
	R-7019		0.240				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	R-7023		0.250				
	R-7022		0.340				
	R-7021		0.430				
			0.640		\$0	\$622,969	100%
	SC 126	Belvedere Rd	0.640				
			4.750		\$0	\$946,230	68%
	S- 466	Sanders Dr	0.220				
	S- 277	Old School Rd	0.250				
	S- 1305	Loren St	0.140				
	S- 741	Hillcrest Dr Sw	0.190				
	S- 1129	Dundee Dr	0.170				
	S- 1785	Crossthornd Rd	0.250				
	S- 795	Hillvale St	0.130				
	S- 228	Perrin St Nw	0.080				
	S- 1130	Glenmore Ave	0.090				
	S- 1823	Shefrin St	0.150				
	S- 1227	Ayr Dr	0.180				
	S- 1264	Whatley Dr	0.210				
	S- 1281	Belview Dr	0.230				
	S- 1334	Valley Ave Se	0.330				
	S- 1555 SD1	No Name	0.090				
	S- 1707	Cornish St Ne	0.260				
	S- 1720	Rhomboid Pl	0.220				
	S- 1909	Cumberland Ln Se	0.070				
	S- 1940	Hawthorne St	0.150				
	S- 2100	Burgundy Rd Sw	0.530				
	S- 2152	Lott St	0.210				
	S- 2203	Polatty St	0.090				
	S- 273	White Pond Rd	0.510				
			19.560		\$0	\$7,539,887	0%
	S- 182	Laurens St Sw	0.120				
	S- 45	Bradleyville Rd	0.250				
	S- 45	E Five Notch Rd	0.020				
	S- 113	Old Barnwell Rd	0.320				
	S- 66	Huber Clay Rd	2.520				
	S- 80	Hampton Ave Ne	0.080				
	S- 80	Hampton Ave Nw	1.800				
	S- 739	Sizemore Ave	0.630				
	S- 327	Two Notch Rd Se	1.190				
	S- 2187	Woodward Dr	0.100				
	S- 494	Timberlane Rd	0.300				
	S- 576	Mackey Scott Rd	1.100				
	S- 895	Gregg Hwy Nw	2.410				
	S- 779	Rainbow Falls Rd	4.840				
	S- 1425	Aldrich St Ne	0.310				
	S- 1859	Desoto Dr	1.620				
	S- 737	Woodland Dr	1.950				
			11.180		\$0	\$3,472,000	0%
	S- 1187	No Name	0.020				
	S- 1187	Carpenter Ln Se	0.040				
	S- 70	Greenville Rd	0.005				
	S- 70	Aiken Rd	0.625				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 45	Bradleyville Rd	0.120				
	S- 160	Governor St	0.130				
	S- 871	Boylan St	0.190				
	S- 549	Oak Ave W	0.220				
	S- 930	Shapiro St	0.050				
	S- 883	Toole Ave Nw	0.110				
	S- 1151	Pecan St	0.170				
	S- 484	Alley St	0.090				
	S- 398	Tutt St	0.250				
	S- 671	Beaufort St Se	0.260				
	S- 1623	Janet Rd	0.070				
	S- 1623	Rosemary Dr Sw	0.400				
	S- 456	Henderson St N	0.080				
	S- 793	Leonard St	0.170				
	S- 753	Gregg St	0.780				
	S- 659	Coker Springs Rd Sw	0.130				
	S- 1087	Duffie St	0.180				
	S- 1139	Spann Hammond Rd	0.670				
	S- 1218	Kneece St	0.090				
	S- 1252	Locke Ln Se	0.160				
	S- 1286	Abner St	0.140				
	S- 1291	Turner St	0.180				
	S- 1292	Swallowtail Ln	0.170				
	S- 1340	Swamp Rd	0.510				
	S- 1463	Sheraton Dr	0.650				
	S- 1544	Hickory Ave W	0.050				
	S- 1582 SPR	Broadcast Dr	0.150				
	S- 1629	Georgann Ln	0.090				
	S- 1969	Westside Dr	0.090				
	S- 1976	Parsons Ln Sw	0.200				
	S- 1976 SPR	Parsons Cir Sw	0.080				
	S- 2017	Cornhusk Ct	0.150				
	S- 2045	No Name	0.020				
	S- 2045	Stevenson Ct	0.080				
	S- 2051	Grace Cir Sw	0.060				
	S- 2259	Fairway Dr	0.300				
	S- 2260	Laurel Cir	0.100				
	S- 2334	No Name	0.023				
	S- 2334	Unnamed Rd	0.227				
	S- 483	Pine St	0.100				
	S- 555	Jesse Dee St	0.270				
	S- 585	Cherry St	0.450				
	S- 607	East Rollingwood Rd Sw	0.420				
	S- 70 DR1	Aiken Rd	0.030				
	S- 797	Harrison Rd	0.390				
	S- 797	Jay Pl	0.130				
	S- 823	Hitchcock Dr Sw	0.310				
	S- 890	Pine St Sw	0.090				
	S- 890	Pine St Nw	0.220				
	S- 946	Derby Ln	0.250				
	S- 975	Langley St	0.090				
	S- 978	Coffee St Sw	0.150				
			10.710		\$0	\$8,301,663	0%
	SC 19	Park Ave Se	0.015				
	SC 19	Whiskey Rd	3.310				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	SC 19	Chesterfield St S	0.165				
	SC 302	East Pine Log Rd	0.110				
	US 25	Edgefield Rd	1.080				
	US 25	E Martintown Rd	1.110				
	US 25	Knox Ave	1.770				
	US 78	Richland Ave E	1.190				
	US 25 BUS	Georgia Ave	1.960				
			4.200		\$0	\$3,318,779	0%
	SC 230	W Martintown Rd	0.160				
	SC 230	E Martintown Rd	0.540				
	SC 302	Pine Log Rd	0.400				
	SC 302	East Pine Log Rd	2.910				
	SC 125 CON	E Buena Vista Ave	0.190				
			2.330		\$0	\$2,302,886	0%
	US 25	Edgefield Rd	2.330				
			2.360		\$0	\$1,757,355	0%
	SC 125	Atomic Rd	1.430				
	SC 125 CON	E Buena Vista Ave	0.300				
	SC 125 CON	Floyd Ave	0.080				
	US 25 CON	Us 25 Connector	0.550				
			3.100		\$0	\$978,394	0%
	S- 1682	Smith Ln	0.329				
	S- 1682	Westo Rd	0.391				
	S- 482	School St	0.120				
	S- 482	Carolina St	0.070				
	S- 482	Mcdonald St	0.050				
	S- 1498	No Name	0.093				
	S- 1498	E Clifton Ave	0.057				
	S- 484	Alley St	0.070				
	S- 639	Ponce De Leon Ave	0.250				
	S- 1215	Arabian Ct	0.100				
	S- 1219	Elm St	0.260				
	S- 1682 SPR	Westo Rd	0.080				
	S- 1753	Revco Rd	0.450				
	S- 1753	Dittman Ct	0.350				
	S- 1753 SPR	Dittman Ct	0.190				
	S- 2117	Cottage St	0.090				
	S- 777	Maypop Lane	0.150				
			7.590		\$0	\$2,672,575	0%
	S- 105	Bettis Academy Rd	0.280				
	S- 67	Anthony Dr	0.220				
	S- 144	Bettis Academy Rd	3.940				
	S- 579	Crystal Springs Rd	1.870				
	S- 1272	Breezy Hill Rd	0.740				
	S- 1905	Knobcone Ave	0.540				
			3.920		\$740,180	\$0	0%
	S- 1527	Snipes Pond Rd	3.920		\$740,180	\$0	0%
Rural Road Safety			79.993		\$784,274	\$7,632,431	45%
			11.000		\$0	\$2,547,053	100%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	US 1	Columbia Hwy N	11.000		\$0	\$2,547,053	100%
			2.690		\$136,965	\$0	0%
	I- 20	Interstate 20	2.690				
			11.000		\$0	\$2,343,938	100%
	US 1	Columbia Hwy N	11.000		\$0	\$2,343,938	100%
			11.603		\$103,724	\$0	0%
	US 278	Williston Rd	11.603		\$103,724	\$0	0%
			0.790		\$98,411	\$0	0%
	I- 20	Interstate 20	0.790				
			3.900		\$0	\$34,006	100%
	US 278	Williston Rd	3.900		\$0	\$34,006	100%
			4.200		\$124,887	\$0	0%
	US 278	Williston Rd	4.200				
			12.950		\$0	\$2,707,434	100%
	US 278	Williston Rd	12.950				
			21.860		\$320,287	\$0	0%
	SC 302	Wagener Rd	5.563				
	SC 302	Columbia Rd	0.387				
	SC 4	Surrey Race Rd	8.040				
	US 278	Williston Rd	7.870				
	Bridges		0.130	2	\$1,910,000	\$0	0%
			0.130	2	\$1,910,000	\$0	0%
	S- 22	Veterans Rd	0.130	2	\$1,910,000	\$0	0%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Allendale			92.650		\$0	\$26,207,662	74%
Pavements			92.650		\$0	\$26,207,662	74%
			1.660		\$0	\$1,180,530	100%
	US 278	Allendale-Fairfax Hwy	1.660		\$0	\$1,180,530	100%
			1.280		\$0	\$396,559	100%
	S- 22	Bluff Rd	0.670		\$0	\$0	100%
	S- 18	Mixons Corner Rd	0.610		\$0	\$396,559	100%
			3.860		\$0	\$205,795	100%
	SC 3	River Rd	3.860		\$0	\$205,795	100%
			3.870		\$0	\$411,071	100%
	US 301	Burtons Ferry Hwy	3.870		\$0	\$411,071	100%
			0.860		\$0	\$84,624	100%
	S- 22	Bluff Rd	0.860		\$0	\$84,624	100%
			19.300		\$0	\$83,241	100%
	SC 125	Augusta Hwy	19.300		\$0	\$83,241	100%
			1.070		\$0	\$124,446	100%
	S- 18	7Th St W	0.510		\$0	\$124,446	100%
	S- 8	Memorial Ave S	0.250		\$0	\$0	100%
	S- 8	Memorial Ave N	0.310		\$0	\$0	100%
			2.020		\$0	\$398,555	100%
	S- 22	Bluff Rd	2.020		\$0	\$398,555	100%
			0.830		\$0	\$313,751	100%
	US 278	Allendale-Fairfax Hwy	0.830		\$0	\$313,751	100%
			0.890		\$0	\$466,028	100%
	US 301	Main St S	0.890		\$0	\$466,028	100%
			2.400		\$0	\$282,091	100%
	US 301	Burtons Ferry Hwy	2.400		\$0	\$282,091	100%
			1.150		\$0	\$73,960	100%
	S- 47	Revolutionary Trl	1.150		\$0	\$73,960	100%
			0.240		\$0	\$78,480	100%
	SC 641	Main St W	0.240		\$0	\$78,480	100%
			0.890		\$0	\$404,761	100%
	S- 102	Chert Quarry Rd	0.630		\$0	\$404,761	100%
	S- 19	Flat St E	0.260		\$0	\$0	100%
			2.540		\$0	\$201,339	100%
	S- 244	Stoney St	0.050		\$0	\$0	100%
	S- 141	Mill St S	0.610		\$0	\$0	100%
	S- 70	Razor Rd	0.740		\$0	\$0	100%
	S- 132	Mill St N	0.240		\$0	\$0	100%
	S- 124	Albecon St	0.170		\$0	\$201,339	100%
	S- 327	Pickrum St	0.310		\$0	\$0	100%
	S- 245	Drayton St	0.070		\$0	\$0	100%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 226	Ellis St	0.350		\$0	\$0	100%
			1.110		\$0	\$1,336,356	100%
	US 278	Allendale-Fairfax Hwy	1.110		\$0	\$1,336,356	100%
			1.340		\$0	\$355,303	100%
	S- 136	Allen St	0.370				
	S- 119	Carlton St	0.180				
	S- 200	College St	0.240				
	S- 275	Hill St	0.340				
	S- 276		0.210				
			0.700		\$0	\$139,931	100%
	S- 22	Bluff Rd	0.650				
	S- 22	(blank)	0.050				
			0.910		\$0	\$423,921	100%
	US 278	Barnwell Hwy	0.910				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			2.540		\$0	\$536,657	100%
	S- 22	Bluff Rd	2.540				
			3.560		\$0	\$779,999	100%
	S- 197	Byrnes St	0.250				
	S- 122	Academy St	0.110				
	S- 122	Edenfield St	0.090				
	S- 131	Ozzie St	0.190				
	S- 160	Dunbar St	0.070				
	S- 81		0.160				
	S- 33	Gum St W	0.200				
	S- 33	Gum St E	0.350				
	S- 413	Dump Ln	0.170				
	S- 198	Hammond Dr	0.290				
	S- 118	Bryan St	0.190				
	S- 242	Perry St	0.310				
	S- 389	Brookwood St	0.190				
	S- 394	Andrew Harter Rd	0.350				
	S- 394 CE1	Andrew Harter Rd	0.130				
	S- 473	Davis St	0.060				
	S- 489 CH1	No Name	0.070				
	S- 535	Calvin C Mcteer St	0.190				
	S- 537	Greg St	0.150				
	S- 81 SPR	Hickory St N	0.040				
			5.220		\$0	\$1,798,479	100%
	SC 3	River Rd	5.220				
			0.800		\$0	\$445,321	100%
	US 278	Allendale-Fairfax Hwy	0.800				
			0.900		\$0	\$86,506	100%
	S- 107	Ashe Rd	0.900				
			0.540		\$0	\$95,446	100%
	S- 48	Ulmer Rd	0.540				
			2.270		\$0	\$246,664	100%
	SC 125	Augusta Hwy	2.270				
			3.370		\$0	\$895,310	100%
	S- 22	Bluff Rd	1.970				
	S- 106	Bethel Church Rd	1.400				
			3.980		\$0	\$1,016,932	100%
	S- 176	Davidson St	0.170				
	S- 42	Spruce St	0.399				
	S- 42	Court Cir	0.141				
	S- 76	14Th St W	0.830				
	S- 98	Bay St W	0.730				
	S- 98	Bay St E	0.300				
	S- 505	Kst Dr	0.200				
	S- 376	Scotsman Dr	0.600				
	S- 447	Bayshore Dr	0.610				

[Project List to be updated on a monthly basis as additional Projects are committed.](#)

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			4.340		\$0	\$19,216	100%
	S- 129	Maner Dr	0.550				
	S- 129	Oswald Dr	1.110				
	S- 270	Warren St	0.370				
	S- 61	Old Orangeburg Rd	0.840				
	S- 389	Erwin St	0.160				
	S- 324	Allen St	0.190				
	S- 173	Googe St	0.370				
	S- 479	Erwin St	0.460				
	S- 504	Hammond Dr	0.290				
			1.820		\$0	\$1,653,269	100%
	US 301	Main St N	0.060				
	US 301	Burtons Ferry Hwy	0.990				
	US 301	Main St S	0.770				
			1.360		\$0	\$320,370	100%
	S- 186	Oneal Rd	0.120				
	S- 186	Samuel St	0.090				
	S- 116	8Th St W	0.360				
	S- 314	Carl Dr	0.670				
	S- 174	Lyons St	0.120				
			0.930		\$0	\$1,616,691	0%
	US 301	Bufords Bridge Hwy	0.930				
			2.130		\$0	\$3,969,284	0%
	US 301	Burtons Ferry Hwy	2.130		\$0	\$3,969,284	0%
			0.730		\$0	\$1,060,648	0%
	US 278	Allendale-Hampton Hwy	0.730		\$0	\$1,060,648	0%
			4.340		\$0	\$1,783,603	0%
	S- 102	Chert Quarry Rd	1.600		\$0	\$1,783,603	0%
	S- 47	Revolutionary Trl	2.740		\$0	\$0	0%
			5.200		\$0	\$1,913,081	0%
	S- 114	9Th St W	0.450				
	S- 114	9Th St E	0.100				
	S- 177	Pine St	0.170				
	S- 281	12Th St	0.150				
	S- 306	John St	0.180				
	S- 72	Sumter Ave S	0.640				
	S- 358	Cook St	0.070				
	S- 243	Georgia Ave	0.110				
	S- 292	Brunson Dr	0.270				
	S- 113	6Th St W	0.150				
	S- 109	6Th St W	0.080				
	S- 209	11Th St E	0.100				
	S- 209	11Th St W	0.050				
	S- 219	Walker St	0.100				
	S- 316	13Th St W	0.110				
	S- 285	Allen St W	0.140				
	S- 210	13Th St W	0.050				
	S- 210	13Th St E	0.100				
	S- 506	Partridge Ln	0.300				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 134	Harmony Church Rd	1.140				
	S- 305	Bradley St	0.180				
	S- 267	Walker-Smith St	0.050				
	S- 432	Warner Rd	0.260				
	S- 287	Barnwell St W	0.110				
	S- 429	16Th St W	0.050				
	S- 429	16Th St E	0.050				
	S- 521	Mulberry St	0.040				
			1.700		\$0	\$1,009,443	0%
	SC 300	Wells Branch Rd	1.700				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Anderson			342.490	2	\$21,791,108	\$106,169,363	72%
Pavements			301.290		\$18,887,377	\$97,993,840	73%
			6.580		\$0	\$3,932,268	100%
	US 76	Belton Hwy	4.185				
	US 76	Anderson St	2.395				
			3.410		\$0	\$2,802,598	100%
	SC 81	Highway 81 S	1.210				
	SC 81	S Murray Av	1.570				
	US 178		0.630				
			1.320		\$0	\$924,123	100%
	US 76	E River St	1.320				
			2.150		\$0	\$21,659	100%
	SC 28	Pearman Dairy Rd	2.150				
			1.530		\$0	\$15,228	100%
	S- 65	Masters Blvd	1.530				
			4.260		\$0	\$804,151	100%
	US 76	Belton Honea Path Hwy	3.703				
	US 76	S Main St	0.557				
			3.180		\$0	\$404,523	100%
	S- 34	Whitehall Rd	3.180				
			5.158		\$0	\$1,972,259	100%
	S- 29	Lebanon Rd	2.180				
	S- 29	Concord Rd	0.159				
	S- 29	Harris Bridge Rd	2.819				
			27.600		\$0	\$2,375,071	100%
	US 29	Highway 29 N	27.222				
	US 29	No Name	0.378				
			27.484		\$0	\$120,274	100%
	S- 103	Old Asbury Rd	0.390				
	S- 34	Whitehall Rd	1.070				
	S- 485	Three And Twenty Rd	4.474				
	S- 485	St Paul Rd	1.770				
	S- 62	Mcgee Rd	1.380				
	S- 54	Big Creek Rd	1.550				
	S- 54	N Hamilton St	0.760				
	S- 54	Palmetto Rd	1.180				
	S- 74	Three Bridges Rd	3.020				
	S- 143	River Rd	2.970				
	S- 143	Old Anderson Rd	0.810				
	S- 81		7.250				
	S- 520	Standridge Rd	0.860				
			2.955		\$0	\$30,426	100%
	S- 1164	East West Pkwy	2.955		\$0	\$30,426	100%
			6.220		\$0	\$29,861	100%
	S- 52	Piedmont Rd	1.540		\$0	\$0	100%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 52	Powdersville Main	0.860		\$0	\$29,861	100%
	S- 81		1.380				
	S- 67	Earl Shirley Rd	2.440		\$0	\$0	100%
			4.650		\$0	\$42,988	100%
	SC 153	Highway 153	4.650		\$0	\$42,988	100%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			1.330		\$0	\$246,119	100%
	S- 839	Reed Rd	1.330		\$0	\$246,119	100%
			1.470		\$0	\$468,153	100%
	SC 81	E Greenville St	0.780		\$0	\$468,153	100%
	SC 81	Highway 81 N	0.690		\$0	\$0	100%
			2.320		\$0	\$473,571	100%
	US 76	Belton Honea Path Hwy	1.990				
	US 76	N Main St	0.330				
			2.520		\$0	\$2,067,577	97%
	S- 159	Harbin Dr	0.720				
	S- 71	Jackson St	0.800				
	S- 71	Rogers St	0.090				
	S- 71	Bleckley St	0.910				
			2.820		\$0	\$497,869	97%
	S- 220	Daniels St	0.220				
	S- 348	Sanders St	0.340				
	S- 353	Wilson St	0.320				
	S- 412	Kennedy St	0.250				
	S- 643	Boundary St	0.330				
	S- 682	Osborne Av	0.430				
	S- 822	Collingwood Dr	0.310				
	S- 828	Dooley Av	0.270				
	S- 847	Shannon Way	0.350				
			13.192		\$0	\$11,895,467	97%
	SC 24	Highway 24	2.500				
	US 29	Highway 29 N	7.791				
	US 29	Highway 29 Byp N	0.992				
	US 29	No Name	0.189				
	US 76	E River St	0.270				
	US 76	Clemson Blvd	1.350				
	US 76	W River St	0.100				
			4.840		\$0	\$4,022,909	97%
	SC 8	Easley Hwy	4.840				
			3.620		\$0	\$33,280	100%
	SC 81	Highway 81 S	2.860				
	SC 81	W Front St	0.760				
			3.810		\$0	\$425,516	100%
	S- 637	Lakeview Dr	0.650				
	S- 76	E Calhoun St	0.430				
	S- 76	Midway Rd	2.540				
	S- 848	Fenwick Way	0.100				
	S- 896	Sandlewood Dr	0.090				
			0.910		\$0	\$463,229	100%
	S- 76	E Calhoun St	0.910				
			9.090		\$0	\$2,441,189	100%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 76	Midway Rd	9.090				
			12.510		\$0	\$5,949,848	100%
	SC 81	Highway 81 N	2.921				
	SC 81	Anderson Rd	2.129				
	SC 88	Greenville St	1.320				
	SC 88	Old Greenville Hwy	6.140				
			4.800		\$0	\$622,203	100%
	US 29	Highway 29 S	3.570		\$0	\$622,203	100%
	US 29	W Shockley Ferry Rd	1.230		\$0	\$0	100%
			5.340		\$0	\$2,937,243	100%
	S- 274	N Fant St	1.170				
	S- 274	S Fant St	0.260				
	S- 71	Jackson St	0.790				
	S- 352	S Towers St	0.700				
	S- 352	N Towers St	0.150				
	S- 256	Phil Watson Rd	1.020				
	S- 377	Clinkscapes Rd	1.250				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			2.810		\$0	\$1,443,843	100%
	S- 507	Hunt St	0.230				
	S- 352	S Towers St	0.240				
	S- 1006	Hawthorne Ln	0.120				
	S- 424	Marshall Av	0.580				
	S- 645	Washington St	0.370				
	S- 683	Broad St	0.200				
	S- 684	Tanglewood Dr	0.610				
	S- 804	Creswell Av	0.190				
	S- 846	Ravenal Rd	0.130				
	S- 907	Duncan St	0.140				
			9.920		\$0	\$5,763,875	100%
	US 76	Princeton Hwy	1.350				
	SC 8	Highway 81 N	1.970				
	SC 8	Easley Hwy	0.260				
	SC 88	Old Greenville Hwy	6.340				
			0.820		\$0	\$577,993	100%
	US 76	Princeton Hwy	0.820				
			2.570		\$0	\$233,779	100%
	S- 1045	New Prospect Church Rd	2.570				
			9.180		\$0	\$1,351,777	100%
	SC 24	Highway 24	9.180				
			1.467		\$0	\$159,633	100%
	S- 191	Eastview Dr	1.467				
			2.630		\$0	\$704,409	100%
	SC 28	Highway 28 Byp	2.630				
			1.070		\$0	\$353,885	100%
	S- 274	S Fant St	1.070				
			0.410		\$0	\$290,138	55%
	S- 734	Arizona Rd	0.410				
			9.750		\$0	\$5,025,658	55%
	S- 34	Whitehall Rd	1.940				
	S- 34	Concord Rd	0.090				
	S- 143	River Rd	3.990				
	S- 269	Osteen Hill Rd	1.733				
	S- 269	Iler St	0.917				
	S- 1100	Civic Center Blvd	1.080				
			3.629		\$0	\$1,455,565	55%
	S- 181	Oneal St	1.400				
	S- 349	King St	0.410				
	S- 515	Harris St	0.370				
	S- 248	T C Bannister Rd	1.290				
	S- 811	W Church St	0.159				
			0.990		\$0	\$444,481	55%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 264	Murphy Ln	0.990				
			16.900		\$0	\$9,571,830	0%
	SC 184	Elberton Hwy	5.050				
	SC 243	Highway 243	6.900				
	SC 247	River St	1.330				
	SC 247	Highway 247	3.620				
			17.270		\$0	\$7,798,148	0%
	S- 54	N Hamilton St	0.240				
	S- 54	S Hamilton St	1.430				
	S- 58	Millwee Creek Rd	2.550				
	S- 58	Levis Smith Rd	2.180				
	S- 17	Highway 17	3.400				
	S- 49	Flat Rock Rd	7.470				
			4.827		\$0	\$2,440,765	0%
	S- 235	Prater Gin Rd	0.980				
	S- 290	Roper Rd	0.430				
	S- 375	Woodburn Rd	0.100				
	S- 1175	Cherokee Rd	0.330				
	S- 280	Watkins Rd	1.900				
	S- 944	Cherokee Rd	0.197				
	S- 1097	Denver Rd	0.250				
	S- 1177	Joe Black Rd	0.100				
	S- 632	Linley St	0.150				
	S- 727	Burdine Rd	0.390				
			0.050		\$0	\$316,079	0%
	S- 54	Big Creek Rd	0.050				
			9.528		\$0	\$55,205	0%
	S- 29	E Main St	0.198		\$0	\$0	0%
	S- 29	Lebanon Rd	6.492		\$0	\$0	0%
	S- 29	Concord Rd	0.019		\$0	\$55,205	0%
	S- 29	Harris Bridge Rd	2.819		\$0	\$0	0%
			10.280		\$0	\$50,205	0%
	S- 205	Pinson Farm Rd	2.580				
	S- 205	Simpson Rd	0.300				
	S- 159	Harbin Dr	0.720				
	S- 159	Mcclure Rd	1.280				
	S- 159	Busby Rd	2.270				
	S- 161	Moorehead Dr	0.321				
	S- 161	Martin Ln	1.299				
	S- 267	Mattison Rd	1.510				
			16.570		\$0	\$13,590,259	0%
	SC 20	N Main St	0.150				
	SC 20	Highway 20	0.850				
	SC 187	Highway 187 S	7.750				
	SC 187	Highway 187	7.130				
	SC 86	Anderson St	0.690				
			0.880		\$0	\$346,714	55%
	S- 432	Dobbins Rd	0.880				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			14.670		\$18,887,377	\$0	0%
	I- 85	Interstate 85	14.670				
Rural Road Safety			41.200		\$1,734,832	\$6,391,567	50%
			4.590		\$730,331	\$0	0%
	SC 24	Highway 24	4.590				
			13.800		\$0	\$4,235,125	100%
	US 29	Highway 29 N	13.611				
	US 29	No Name	0.189				
			4.590		\$78,675	\$0	0%
	SC 24	Highway 24	4.590				
			4.590		\$0	\$2,156,441	100%
	SC 24	Highway 24	4.590				
			6.630		\$500,000	\$0	0%
	I- 85	Interstate 85	6.630				
			7.000		\$425,825	\$0	0%
	I- 85	Interstate 85	7.000				
Bridges			0.000	2	\$1,168,900	\$1,783,956	50%
			0.000	1	\$1,168,900	\$0	0%
	SC 412	Rainey Rd	0.000	1			
			0.000	1	\$0	\$1,783,956	100%
	S- 174	Timms Mill Road	0.000				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Bamberg			132.555		\$701,649	\$29,640,052	80%
Pavements			132.555		\$701,649	\$29,640,052	80%
			0.640		\$0	\$290,157	100%
	US 78	Heritage Hwy	0.640		\$0	\$290,157	100%
			0.750		\$0	\$553,015	100%
	US 301	Main Hwy	0.450		\$0	\$553,015	100%
	US 78	Heritage Hwy	0.300		\$0	\$0	100%
			4.390		\$0	\$1,192,115	100%
	US 78	Heritage Hwy	4.390		\$0	\$1,192,115	100%
			1.960		\$0	\$594,461	100%
	S- 18	Farrells Rd	1.960		\$0	\$594,461	100%
			2.350		\$0	\$278,119	100%
	US 301	Main Hwy	2.350		\$0	\$278,119	100%
			8.500		\$0	\$441,003	100%
	SC 64	Low Country Hwy	2.430		\$0	\$0	100%
	SC 362	Hunters Chapel Rd	6.070		\$0	\$441,003	100%
			3.060		\$0	\$191,839	100%
	S- 86	Char-Augusta Rd	3.060		\$0	\$191,839	100%
			16.200		\$0	\$72,809	100%
	SC 362	Hunters Chapel Rd	12.110		\$0	\$72,809	100%
	SC 70	Barnwell Hwy	3.950				
	US 78 CON	No Name	0.140				
			17.660		\$0	\$98,025	100%
	US 301	Main Hwy	1.610		\$0	\$98,025	100%
	US 321	Carolina Hwy	2.800		\$0	\$0	100%
	US 78	Heritage Hwy	13.250		\$0	\$0	100%
			3.190		\$0	\$200,960	100%
	S- 317	Arbor St	0.180		\$0	\$0	100%
	S- 68	Hemlock Ave	0.170		\$0	\$0	100%
	S- 223	Rome Ave	0.490		\$0	\$0	100%
	S- 153	Mimosa St	0.412		\$0	\$200,960	100%
	S- 153	Acacia St	0.088		\$0	\$0	100%
	S- 180	Fredrick St	0.630		\$0	\$0	100%
	S- 239	Presbyterian St	0.320		\$0	\$0	100%
	S- 261	Hayne St	0.230		\$0	\$0	100%
	S- 352	Sato Ave	0.510		\$0	\$0	100%
	S- 636	Lilly St	0.160		\$0	\$0	100%
			2.230		\$0	\$505,461	100%
	S- 62	Second St	0.060		\$0	\$0	100%
	S- 18	Farrells Rd	1.370		\$0	\$0	100%
	S- 167	Bridge St	0.800		\$0	\$505,461	100%
			1.490		\$0	\$540,550	100%
	US 321	Carolina Hwy	1.490		\$0	\$540,550	100%
			1.470		\$0	\$126,862	100%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 26	Voorhees Rd	1.470		\$0	\$126,862	100%
			1.350		\$0	\$127,083	100%
	US 301	Main Hwy	1.350		\$0	\$127,083	100%
			2.799		\$0	\$206,066	100%
	S- 103	Coker St	0.410		\$0	\$206,066	100%
	S- 186	Dogwood Ave	0.430		\$0	\$0	100%
	S- 51	Railroad Ave	0.689		\$0	\$0	100%
	S- 545	Willow St	0.160		\$0	\$0	100%
	S- 139	Baruch St	0.250		\$0	\$0	100%
	S- 168	Beech Ave	0.090		\$0	\$0	100%
	S- 227	Legare St	0.250		\$0	\$0	100%
	S- 253	Lucius St	0.140		\$0	\$0	100%
	S- 225	Leda St	0.180		\$0	\$0	100%
	S- 264	City Hall St	0.200		\$0	\$0	100%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			1.560		\$0	\$611,757	100%
	S- 42	Cannon Bridge Rd	0.410		\$0	\$611,757	100%
	S- 49	Char-Augusta Rd	1.150		\$0	\$0	100%
			5.150		\$0	\$1,705,902	100%
	US 321	Carolina Hwy	5.150		\$0	\$1,705,902	100%
			0.730		\$0	\$183,825	100%
	S- 20	Faust St	0.730				
			1.450		\$0	\$241,716	100%
	US 301	Main Hwy	1.450				
			2.470		\$0	\$911,412	100%
	S- 49	Char-Augusta Rd	2.470				
			3.766		\$0	\$771,816	100%
	S- 130	Izlar St	0.020				
	S- 600	Peterkin St	0.100				
	S- 64	Weed Ave	0.500				
	S- 194	Mcmillan St	0.290				
	S- 63	Hull St	0.330				
	S- 270	Izlar St	0.040				
	S- 101	Coker St	0.100				
	S- 97	Azalea Ave	0.356				
	S- 154	Baptist St	0.140				
	S- 138	Mozelle St	0.070				
	S- 201	Barker St	0.190				
	S- 179	Ceceile St	0.060				
	S- 522	Wood Duck Rd	0.070				
	S- 289	First St	0.130				
	S- 246	Bell St	0.140				
	S- 143 OTH	Courthouse Loop	0.100				
	S- 254	Anderson St	0.080				
	S- 335	Anderson St	0.070				
	S- 335	Elizabeth St	0.160				
	S- 415	Lee St	0.200				
	S- 621	Sol Blatt Blvd	0.620				
			7.010		\$0	\$2,825,518	100%
	US 601	Broxton Bridge Rd	7.010				
			1.710		\$0	\$171,311	100%
	S- 37	Dally Rd	1.710				
			1.030		\$0	\$89,096	100%
	S- 86	Char-Augusta Rd	1.030				
			2.680		\$0	\$322,530	100%
	SC 61	Edisto River Rd	2.150				
	SC 64	Low Country Hwy	0.530				
			4.920		\$0	\$997,331	86%
	S- 127	Butler St	0.600				
	S- 271	Pitt Rd	0.160				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 215	Stokes St	0.330				
	S- 578	No Name	0.070				
	S- 37	Dally Rd	0.850				
	S- 146	Smoak St	0.550				
	S- 268	Cherry St	0.140				
	S- 245	Walnut St	0.140				
	S- 193	Pine St	0.580				
	S- 362	Wild Flower Rd	0.590				
	S- 230	Green St	0.090				
	S- 296	Holly Ave	0.400				
	S- 612	Borderline Dr	0.420				
			5.870		\$0	\$1,150,760	86%
	S- 23	Ehrhardt Rd	5.870				
			7.410		\$0	\$3,635,760	63%
	US 601	Broxtton Bridge Rd	2.330				
	SC 70	Country Club Rd	4.670				
	SC 70	Hagood Ave	0.410				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			1.100		\$0	\$290,288	63%
	S- 115	Cannon St	0.630		\$0	\$290,288	63%
	S- 117	New Market St	0.150		\$0	\$0	63%
	S- 117	Bairefoot Rd	0.320		\$0	\$0	63%
			7.690		\$0	\$6,526,199	0%
	US 301	Main Hwy	6.580		\$0	\$6,526,199	0%
	US 321	Carolina Hwy	1.110		\$0	\$0	0%
			4.160		\$0	\$2,045,943	0%
	S- 12	Voorhees Rd	3.050		\$0	\$2,045,943	0%
	S- 26	Voorhees Rd	1.110		\$0	\$0	0%
			5.390		\$0	\$1,740,366	0%
	S- 482	Flynn St	0.090		\$0	\$0	0%
	S- 250	Franklin St	0.400		\$0	\$0	0%
	S- 109	Washington St	0.190		\$0	\$0	0%
	S- 575	Dundalk Rd	0.160		\$0	\$0	0%
	S- 106	Fourth St	0.930		\$0	\$1,740,366	0%
	S- 390	Spider Rd	0.590		\$0	\$0	0%
	S- 502	Beefmaster Dr	1.010		\$0	\$0	0%
	S- 498	Carrol St	0.090		\$0	\$0	0%
	S- 469	Bishop Rd	0.990		\$0	\$0	0%
	S- 288	S Bloom Ave	0.080		\$0	\$0	0%
	S- 459	Partridge Rd	0.860		\$0	\$0	0%
			0.420		\$701,649	\$0	0%
	US 21	Freedom Rd	0.420		\$701,649	\$0	0%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Barnwell			163.141		\$0	\$44,391,614	83%
Pavements			160.741		\$0	\$41,684,180	82%
			0.200		\$0	\$95,291	100%
	US 78	Dexter St	0.200		\$0	\$95,291	100%
			1.320		\$0	\$612,634	100%
	SC 3	Solomon Blatt Ave	1.320		\$0	\$612,634	100%
			0.250		\$0	\$198,086	100%
	US 78	Dexter St	0.250		\$0	\$198,086	100%
			2.920		\$0	\$790,865	100%
	US 78	Main St	1.412		\$0	\$790,865	100%
	US 78	Hwy 78	1.508		\$0	\$0	100%
			3.680		\$0	\$901,449	100%
	S- 20	Patterson Mill Rd	3.680		\$0	\$901,449	100%
			1.750		\$0	\$808,635	100%
	US 278	Dunbarton Blvd	0.200		\$0	\$808,635	100%
	US 278	Jackson St	1.550		\$0	\$0	100%
			6.290		\$0	\$319,651	100%
	US 78	Hwy 78	4.859		\$0	\$319,651	100%
	US 78	Dexter St	1.431		\$0	\$0	100%
			1.030		\$0	\$138,343	100%
	S- 156	Calhoun St	1.030		\$0	\$138,343	100%
			16.710		\$0	\$107,271	100%
	SC 64	Dunbarton Blvd	3.650		\$0	\$107,271	100%
	SC 64	Hwy 64	2.330		\$0	\$0	100%
	US 278	Jackson St	0.120		\$0	\$0	100%
	US 278	Marlboro Ave	1.140		\$0	\$0	100%
	US 278	Hwy 278	0.050		\$0	\$0	100%
	SC 70	Main St	0.800		\$0	\$0	100%
	SC 70	Allen St	1.060		\$0	\$0	100%
	SC 70	Hwy 70	6.056		\$0	\$0	100%
	SC 70	Barnwell Rd	0.694		\$0	\$0	100%
	SC 70	Denmark Rd	0.810		\$0	\$0	100%
			2.100		\$0	\$157,080	100%
	S- 1	Burr St	0.230		\$0	\$157,080	100%
	S- 41	Reynolds Rd	0.090		\$0	\$0	100%
	S- 154	Main St	0.040		\$0	\$0	100%
	S- 154	Perry St	0.150		\$0	\$0	100%
	S- 221	Cemetary Rd	0.110		\$0	\$0	100%
	S- 26	Franklin St	0.350		\$0	\$0	100%
	S- 27	Academy St	0.510		\$0	\$0	100%
	S- 321	Ingle St	0.150		\$0	\$0	100%
	S- 651	Caro Kee Ln	0.220		\$0	\$0	100%
	S- 651	Hiott St	0.250		\$0	\$0	100%
			1.990		\$0	\$476,593	100%
	S- 113	Barnwell Rd	0.230		\$0	\$0	100%
	S- 113	West St	0.240		\$0	\$476,593	100%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 157	Hagood Ave	1.520		\$0	\$0	100%
			3.880		\$0	\$1,123,525	100%
	US 278	Hwy 278	3.880		\$0	\$1,123,525	100%
			0.150		\$0	\$43,087	100%
	S- 159	Wellington Rd	0.150		\$0	\$43,087	100%
			3.490		\$0	\$597,431	100%
	US 278	Hwy 278	0.550		\$0	\$0	100%
	US 278	Ellenton St	0.610		\$0	\$0	100%
	SC 39	Hwy 39	0.273		\$0	\$597,431	100%
	SC 39	Dunbarton Rd	1.787		\$0	\$0	100%
	SC 39	Rosemary St	0.270		\$0	\$0	100%
			6.150		\$0	\$1,774,552	100%
	S- 21	Seven Pines Rd	6.150		\$0	\$1,774,552	100%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed	
			4.971		\$0	\$1,955,416	100%	
	US 278	Kings Ave	1.420		\$0	\$0	100%	
	SC 3	Marlboro Ave	1.580		\$0	\$1,955,416	100%	
	SC 39	Springfield Rd	1.347		\$0	\$0	100%	
	SC 39	Hwy 39	0.424		\$0	\$0	100%	
	SC 39	Elko St	0.200		\$0	\$0	100%	
			0.480		\$0	\$120,560	100%	
	S- 163	Lake Dr	0.480					
			3.430		\$0	\$339,840	100%	
	US 278	Ellenton St	1.170			\$0	100%	
	SC 39	Hwy 39	2.260		\$0	\$339,840	100%	
			3.880		\$0	\$969,811	100%	
	S- 159	Wellington Rd	0.630					
	S- 169	Ashleigh Rd	2.460					
	S- 163	Lake Dr	0.790					
			4.190		\$0	\$931,317	100%	
	S- 194	Lebanon Rd	1.290					
	S- 87	Jones Bridge Rd	2.900					
			7.960		\$0	\$3,361,574	100%	
	SC 64	Hwy 64	0.650					
	SC 64	Patterson St	0.850					
	US 278	Hwy 278	6.330					
	SC 3	Solomon Blatt Ave	0.130					
			0.730		\$0	\$127,460	100%	
	S- 412	Kingfisher Rd	0.730					
			1.560		\$0	\$152,071	100%	
	S- 61	Legion Rd	1.560					
			2.660		\$0	\$273,053	100%	
	SC 39	Hwy 39	2.660					
			2.860		\$0	\$15,613	100%	
	S- 105	Brown St	0.300					
	S- 312	Georgia Ave	0.190					
	S- 312	Virginia Ave	0.040					
	S- 312	Corley Ave	0.200					
	S- 235	Jackson St	0.250					
	S- 507	Lemon Park Dr	0.110					
	S- 158	Park St	0.230					
	S- 390	Bignon St	0.170					
	S- 426		0.170					
	S- 242	Wren St	0.210					
	S- 89	Washington St	0.400					
	S- 89	Vaughn St	0.210					
	S- 423	Virginia Ave	0.330					
	S- 508	Park St	0.050					
Project List to be updated on a monthly basis as additional Projects are committed.					4.430	\$0	\$20,790	100%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 21	Moonlight Rd	3.345				
	S- 21	Allendale Ave	1.085				
			7.510		\$0	\$33,546	100%
	SC 3	Hwy 3	4.370				
	SC 37	Bay St	0.860				
	SC 37	Hwy 37	2.280				
			4.630		\$0	\$854,029	86%
	S- 107	Dicks St	0.610				
	S- 291	Johnny George Ln	0.020				
	S- 791	Louise St	0.090				
	S- 332	Fairway Ln	0.700				
	S- 332	Tiger Trl	0.210				
	S- 583	Pansy Ln	0.080				
	S- 805	Live Oak Ln	0.250				
	S- 249	Carel Dr	0.110				
	S- 686	Summer Dr	0.270				
	S- 726	Lebby St	0.140				
	S- 291 OTH	Johnny George Ln	0.540				
	S- 291 OTH	Club House Ln	0.030				
	S- 294	Marion St	0.050				
	S- 333	Sweetwater Ln	0.110				
	S- 467	Byrd St	0.200				
	S- 492	Buck St	0.180				
	S- 492	Short Ln	0.110				
	S- 656	Ramblewood 1	0.340				
	S- 686 SPR	Winter Ln	0.060				
	S- 760	Fairway Ln	0.280				
	S- 858	C St	0.160				
	S- 859	Pinehurst Dr	0.090				
			6.930		\$0	\$1,726,108	86%
	S- 21	Hill St	0.160				
	S- 21	Seven Pines Rd	0.080				
	S- 169	Ashleigh Rd	1.500				
	S- 168	Freedom Rd	2.080				
	S- 69	River Rd	0.010				
	S- 69	Red Oak Rd	1.480				
	S- 61	Legion Rd	0.250				
	S- 185	Thompson St	0.210				
	S- 185	Rosemary Rd	0.610				
	S- 185	Deering Rd	0.550				
			11.160		\$0	\$3,325,549	63%
	SC 125	Hwy 125	11.160				
			1.770		\$0	\$1,282,983	0%
	US 78	Hwy 78	0.764				
	US 78	Church St	1.006				
			10.650		\$0	\$6,409,157	0%
	SC 3	Solomon Blatt Ave	2.000				
	SC 3	Hwy 3	8.650				
			4.600		\$0	\$2,351,571	0%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 41	Reynolds Rd	4.600				
			4.320		\$0	\$1,458,073	0%
	S- 80	Poplar Rd	4.040				
	S- 698	Cedar Pl	0.110				
	S- 502	Davis St	0.100				
	S- 689 SPR	Meg Ln	0.070				
			1.740		\$0	\$359,061	63%
	S- 108	Main St	0.780		\$0	\$359,061	63%
	S- 156	Calhoun St	0.120		\$0	\$0	63%
	S- 341	1St St	0.060		\$0	\$0	63%
	S- 238	Mallard Dr	0.470		\$0	\$0	63%
	S- 591	Edward St	0.150		\$0	\$0	63%
	S- 591	Mims St	0.070		\$0	\$0	63%
	S- 676	Irving St	0.090		\$0	\$0	63%
			13.350		\$0	\$5,702,758	0%
	SC 37	Hwy 37	3.590				
	SC 300	Hwy 300	9.760				
			3.840		\$0	\$1,267,497	0%
	S- 38	Gardenia Rd	1.940				
	S- 85	Old Salem Rd	1.900				
			1.180		\$0	\$501,851	0%
	S- 38	Gardenia Rd	0.620				
	S- 724	No Name	0.040				
	S- 719	Goss Ln	0.520				
Rural Road Safety			2.400		\$0	\$2,707,434	100%
			2.400		\$0	\$2,707,434	100%
	US 278	Hwy 278	2.400				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Beaufort			78.937		\$263,649	\$39,735,378	75%
Pavements			78.937		\$263,649	\$39,735,378	75%
			2.810		\$0	\$1,337,475	100%
	SC 46	May River Rd	2.810		\$0	\$1,337,475	100%
			1.080		\$0	\$899,653	100%
	S- 29	Buck Island Rd	1.080		\$0	\$899,653	100%
			1.740		\$0	\$617,119	100%
	US 278	Fording Island Rd	1.740		\$0	\$617,119	100%
			1.320		\$0	\$283,875	100%
	US 21	Sea Island Pkwy	1.320		\$0	\$283,875	100%
			2.400		\$0	\$184,281	100%
	S- 141	Squire Pope Rd	1.300		\$0	\$184,281	100%
	S- 482	Gum Tree Rd	1.100		\$0	\$0	100%
			2.670		\$0	\$246,846	100%
	S- 62	Craven St	0.100		\$0	\$0	100%
	S- 610	Arrow Rd	0.252		\$0	\$0	100%
	S- 610	Archer Rd	0.158		\$0	\$0	100%
	S- 107	Pigeon Point Rd	0.410		\$0	\$246,846	100%
	S- 594	Bay Pines Rd	1.640		\$0	\$0	100%
	S- 625	Office Way	0.110		\$0	\$0	100%
			1.210		\$0	\$584,531	100%
	S- 71	Clarendon Rd	0.860		\$0	\$0	100%
	S- 524	Arrow Rd	0.190		\$0	\$584,531	100%
	S- 524	Target Rd	0.160		\$0	\$0	100%
			0.940		\$0	\$610,116	100%
	US 21	Trask Pkwy	0.940		\$0	\$610,116	100%
			0.730		\$0	\$218,741	100%
	S- 6	Bay St	0.730		\$0	\$218,741	100%
			4.160		\$0	\$773,670	100%
	US 17	Trask Pkwy	4.160		\$0	\$773,670	100%
			2.920		\$0	\$1,182,549	100%
	US 21	Ribaut Rd	1.650		\$0	\$1,182,549	100%
	US 21 BUS	Carteret St	0.009		\$0	\$0	100%
	US 21 BUS	Sea Island Pkwy	1.261		\$0	\$0	100%
			2.080		\$0	\$262,093	100%
	S- 50	Pinckney Colony Rd	0.710		\$0	\$0	100%
	S- 6	Depot Rd	0.400		\$0	\$0	100%
	S- 107	West St	0.470		\$0	\$262,093	100%
	S- 234	Neil Rd	0.180		\$0	\$0	100%
	S- 158	Pinckney Blvd	0.190		\$0	\$0	100%
	S- 158 CON	Pinckney Blvd	0.050		\$0	\$0	100%
	S- 451	Stuart Towne Ln	0.080		\$0	\$0	100%
			2.080		\$0	\$1,167,468	100%
	S- 71	Clarendon Rd	1.640		\$0	\$0	100%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 107	Pigeon Point Rd	0.440		\$0	\$1,167,468	100%
			1.980		\$0	\$1,329,863	100%
	SC 46	Okatie Hwy	1.980		\$0	\$1,329,863	100%
			0.790		\$0	\$6,940	100%
	S- 163	Burnt Church Rd	0.790		\$0	\$6,940	100%
			1.470		\$0	\$659,000	100%
	US 278	Palmetto Bay Rd	1.350				
	US 278	No Name	0.120				
			0.610		\$0	\$81,675	100%
	S- 211	Lafayette St	0.610		\$0	\$81,675	100%
			4.080		\$0	\$771,225	100%
	US 17	Trask Pkwy	1.810				
	S-114	Okatie Hwy	1.040				
	SC 170	Okatie Hwy	1.230				
			3.857		\$0	\$2,234,954	100%
	SC 46	May River Rd	3.699		\$0	\$0	100%
	SC 46	Okatie Hwy	0.121		\$0	\$0	100%
	SC 170	Okatie Hwy	0.037		\$0	\$2,234,954	100%
			2.400		\$0	\$1,182,723	100%
	S- 406	Sea Island Pkwy	2.400				
			5.130		\$0	\$3,036,256	100%
	US 17 ALT	Castle Hall Rd	1.230				
	US 17 ALT	Frampton Rd	1.320				
	US 21 BUS	Boundary St	0.460				
	SC 116	Laurel Bay Rd	1.730				
	R-5214		0.170				
	R-5193		0.220				
			2.370		\$0	\$937,973	100%
	S- 54	Duke St	0.110				
	S- 151	Mossy Oaks Rd	0.003				
	S- 151	Johnny Morrall Cir	0.187				
	S- 191	Wilson Dr	0.430				
	S- 350	Drayton Dr	0.370				
	S- 790	Callawassie Dr	1.270				
			0.160		\$0	\$317,594	100%
	US 278	No Name	0.050				
	US 278 BUS	No Name	0.110				
			2.330		\$0	\$282,813	100%
	S- 70	Stuart Point Rd	1.540				
	S- 163	Burnt Church Rd	0.790				
			2.340		\$0	\$1,484,763	0%
	S- 406	Sea Island Pkwy	0.474				
	S- 406	Tarpon Blvd	0.036				
	S- 69	N Hermitage Rd	0.670				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 69	Hermitage Rd	0.410				
	S- 112	Holly Hall Rd	0.750				
			3.100		\$0	\$1,240,298	0%
	S- 136	East St	0.360				
	S- 176	Laudonniere St	0.490				
	S- 132	Scott St	0.460				
	S- 101	Church St	0.800				
	S- 98	New St	0.430				
	S- 314	Laudonniere St	0.060				
	S- 255	Palmetto St	0.200				
	S- 255	Darby Dr	0.190				
	S- 561	Spectable St	0.110				
			0.370		\$0	\$478,365	0%
	US 21 BUS	Boundary St	0.370				
			5.340		\$0	\$6,463,301	0%
	US 278 BUS	William Hilton Pkwy	2.670				
	US 278	William Hilton Pkwy	2.670				
			3.187		\$98,726	\$0	0%
	S- 72	Brickyard Point Rd S	2.567				
	S- 162	Lenora Dr	0.350				
	S- 162	Westvine Dr	0.270				
			3.333		\$164,922	\$0	0%
	S- 72	Brickyard Point Rd S	0.173				
	S- 470	Ball Park Rd	1.400				
	S- 602	Polowana Rd	1.760				
			4.110		\$0	\$6,371,838	0%
	US 278 BUS	William Hilton Pkwy	4.018		\$0	\$6,371,838	0%
	US 278 BUS	No Name	0.092		\$0	\$0	0%
			0.540		\$0	\$958,355	0%
	US 17	Charleston Hwy	0.540		\$0	\$958,355	0%
			3.350		\$0	\$2,074,767	0%
	S- 45	Lands End Rd	3.350		\$0	\$2,074,767	0%
			1.950		\$0	\$1,454,256	0%
	S- 129	Islands Cswy	1.950		\$0	\$1,454,256	0%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Berkeley			199.340		\$8,084,864	\$75,011,094	67%
Pavements			149.650		\$4,687,082	\$75,011,094	79%
			7.500		\$0	\$2,824,148	100%
	S- 317	Forest Lawn Av	0.070		\$0	\$2,824,148	100%
	S- 317	Giles Dr	0.566		\$0	\$0	100%
	S- 317	Matheny Dr	0.474		\$0	\$0	100%
	S- 317	Price St	0.400		\$0	\$0	100%
	S- 339	Parish Rd	0.210		\$0	\$0	100%
	S- 403	Henderson Dr	0.330		\$0	\$0	100%
	S- 485	Cranford Rd	0.440		\$0	\$0	100%
	S- 495	Garwood Rd	0.340		\$0	\$0	100%
	S- 50	Oakley Rd	3.010		\$0	\$0	100%
	S- 748	Harbour Lake Dr	0.910		\$0	\$0	100%
	S- 810	Summit Av	0.750		\$0	\$0	100%
			1.690		\$0	\$1,053,070	100%
	S- 59	Poplar Hill Dr	0.660				
	S- 59	No Name	1.030				
			3.180		\$0	\$2,033,947	100%
	SC 402	Hwy 402	3.180		\$0	\$2,033,947	100%
			3.510		\$0	\$918,934	100%
	US 52	N Hwy 52	2.100		\$0	\$0	100%
	US 52	S Goose Creek Blvd	0.791		\$0	\$0	100%
	US 52	N Goose Creek Blvd	0.591		\$0	\$0	100%
	US 52	No Name	0.028				
			12.230		\$0	\$914,238	100%
	SC 6	Old Highway 6	6.391		\$0	\$914,238	100%
	SC 6	Ranger Dr	5.100		\$0	\$0	100%
	SC 6	Trojan Rd	0.079		\$0	\$0	100%
	SC 6	Hwy 6	0.660		\$0	\$0	100%
			3.450		\$0	\$284,867	100%
	S- 16	Jedburg Rd	3.450		\$0	\$284,867	100%
			4.460		\$37,859	\$0	0%
	US 52	N Hwy 52	4.460		\$37,859	\$0	0%
			2.640		\$0	\$285,574	100%
	S- 1041	Roma Rd	0.060		\$0	\$285,574	100%
	S- 1098	General Moultrie Dr	0.900		\$0	\$0	100%
	S- 1098	Canal St	0.290		\$0	\$0	100%
	S- 291	Longridge Rd	1.200		\$0	\$0	100%
	S- 648	Otranto Blvd	0.150		\$0	\$0	100%
	S- 653	Andrea Ct	0.040		\$0	\$0	100%
			0.600		\$0	\$731,009	100%
	S- 1093	Crowfield Blvd	0.600		\$0	\$731,009	100%
			2.560		\$0	\$1,940,732	100%
	US 52	Hwy 52	2.560		\$0	\$1,940,732	100%
			3.380		\$0	\$154,016	100%
	S- 1103	Arabian Dr	0.420		\$0	\$154,016	100%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 1161	New Hope Dr	0.780		\$0	\$0	100%
	S- 1162	Hope Ln	0.130		\$0	\$0	100%
	S- 1165	Carroll Ln	0.120		\$0	\$0	100%
	S- 1258	Farmington Rd	1.930		\$0	\$0	100%
			1.140		\$0	\$190,160	100%
	S- 16	Jedburg Rd	1.140		\$0	\$190,160	100%
			8.580		\$0	\$1,097,417	100%
	SC 6	Hwy 6	8.580		\$0	\$1,097,417	100%
			1.810		\$0	\$596,922	100%
	US 17 ALT	S Live Oak Dr	1.810		\$0	\$596,922	100%
			2.650		\$0	\$2,138,352	100%
	US 52	Hwy 52	2.650		\$0	\$2,138,352	100%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			4.340		\$0	\$478,981	100%
	S- 203	Wildgame Rd	2.790		\$0	\$0	100%
	S- 1078	W Dike Rd	0.214				
	S- 1078	No Name	0.016				
	S- 1121	Summer Ln	0.790				
	S- 277	Pitts St	0.150				
	S- 930	Summer Ln	0.141				
	S- 930	Oak Crest Dr	0.220				
	S- 930	No Name	0.019				
			3.800		\$0	\$1,569,395	100%
	S- 59	Poplar Hill Dr	3.800		\$0	\$1,569,395	100%
			0.970		\$0	\$220,929	100%
	S- 1258	Treeland Dr	0.970				
			2.770		\$0	\$421,622	100%
	SC 45	Trojan Rd	2.699		\$0	\$421,622	100%
	SC 45	Hwy 45	0.071		\$0	\$0	100%
			1.510		\$0	\$1,130,123	100%
	US 52	Hwy 52	1.510				
			3.420		\$0	\$1,538,944	100%
	S- 88	Murray Dr	0.820				
	S- 46	Old Dairy Rd	2.165				
	S- 46	No Name	0.435				
			0.370		\$0	\$258,006	100%
	S- 1072	Main St Ext	0.370				
			6.230		\$0	\$2,222,875	100%
	S- 48	Bethera Rd	2.920				
	S- 881	Bristlecone Dr	0.110				
	S- 654	Halfway Creek Rd	2.530				
	S- 880	Ponderosa Dr	0.360				
	S- 882	Torrey Dr	0.080				
	S- 883	Whitebark Dr	0.080				
	S- 884	Lodgepole Rd	0.150				
			3.900		\$0	\$3,223,345	100%
	US 52	Hwy 52	3.900				
			0.340		\$0	\$949,528	100%
	SC 165	Berlin G Myers Pkwy	0.340				
			1.060		\$0	\$185,301	100%
	S- 132	Ranger Dr	1.060				
			1.260		\$0	\$246,815	100%
	S- 88	Murray Dr	1.260				
			3.270		\$0	\$500,558	100%
	SC 45	Hwy 45	3.270				

[Project List to be updated on a monthly basis as additional Projects are committed.](#)

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			5.100		\$0	\$8,910,000	100%
	I- 26	Interstate 26	5.100				
			6.940		\$0	\$6,498,973	100%
	US 52	Hwy 52	3.940				
	US 52	Hwy 52	3.000				
			5.180		\$0	\$2,417,896	100%
	S- 41	Forty-One Rd	1.460				
	S- 667	Medway Rd	0.340				
	S- 767	Craven Rd	0.260				
	S- 964	Universal Cir	2.000				
	S- 971	Longpoint Rd	1.120				
			5.290		\$0	\$3,861,847	100%
	S- 98	Cainhoy Rd	5.290				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			1.790		\$0	\$841,180	100%
	US 17 ALT	N Main St	0.214				
	US 17 ALT	S Live Oak Dr	1.576				
			5.660		\$153,360	\$0	0%
	S- 29	Red Bank Rd	3.520				
	S- 529	Liberty Hall Rd	2.140				
			1.650		\$0	\$1,820,246	0%
	US 52	Hwy 52	1.650				
			2.630		\$0	\$5,970,504	0%
	US 176	St James Av	2.630				
			8.210		\$0	\$2,574,327	0%
	S- 98	Cainhoy Rd	8.210				
			4.640		\$0	\$2,386,493	0%
	S- 31	Wilson Landing Rd	0.008				
	S- 31	Edgewater Rd	1.842				
	S- 97	Cane Gully Rd	2.110				
	S- 770	Baldwin Corner Rd	0.680				
			0.550		\$0	\$3,804,992	0%
	I- 26	Interstate 26	0.550				
			2.900		\$0	\$3,931,320	0%
	US 52	N Hwy 52	2.900				
			1.810		\$0	\$3,883,507	0%
	US 176	St James Av	1.810				
			2.270		\$2,466,390	\$0	0%
	S- 34	Old Whitesville Rd	1.846				
	S- 34	Whitesville Rd	0.424				
			2.410		\$2,029,473	\$0	0%
	S- 63	Schurlknight Rd	1.940				
	S- 546	Amy Dr	0.470				
	Rural Road Safety		49.690		\$3,397,782	\$0	0%
			10.000		\$954,320	\$0	0%
	US 17 ALT	N Hwy 17A	9.445		\$0	\$0	0%
	US 17 ALT	N Hwy 52	0.555		\$954,320	\$0	0%
			10.000		\$1,730,828	\$0	0%
	SC 6	Old Highway 6	6.391		\$1,730,828	\$0	0%
	SC 6	Ranger Dr	3.530		\$0	\$0	0%
	SC 6	Trojan Rd	0.079		\$0	\$0	0%
			10.130		\$75,000	\$0	0%
	US 17 ALT	N Hwy 17A	8.470		\$75,000	\$0	0%
	US 17 ALT	Hwy 41	1.660		\$0	\$0	0%
			12.560		\$283,333	\$0	0%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	SC 6	Old Highway 6	4.041		\$283,333	\$0	0%
	SC 6	Ranger Dr	3.290		\$0	\$0	0%
	SC 6	Trojan Rd	0.079		\$0	\$0	0%
	SC 6	W Main St	0.740		\$0	\$0	0%
	SC 6	Hwy 6	4.410		\$0	\$0	0%
			7.000		\$354,301	\$0	0%
	SC 6	Ranger Dr	1.570				
	SC 6	Hwy 6	5.430				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Calhoun			145.130		\$680,550	\$28,350,884	69%
Pavements			132.710		\$0	\$28,309,712	72%
			5.450		\$0	\$1,136,006	100%
	SC 267	Mccords Ferry Rd	5.450		\$0	\$1,136,006	100%
			1.780		\$0	\$605,914	100%
	S- 31	Old Sandy Run Rd	1.780		\$0	\$605,914	100%
			1.970		\$0	\$468,565	100%
	US 601	Colonel Thomson Hwy	1.970		\$0	\$468,565	100%
			1.300		\$0	\$120,683	100%
	US 601	Colonel Thomson Hwy	0.384		\$0	\$0	100%
	US 601	Saint Matthews Rd	0.280		\$0	\$120,683	100%
	US 601	Harry C Raysor Dr	0.636		\$0	\$0	100%
			4.200		\$0	\$254,318	100%
	US 176	Old State Rd	3.120		\$0	\$0	100%
	SC 419	Fort Motte Rd	1.080		\$0	\$254,318	100%
			1.440		\$0	\$89,486	100%
	S- 122	Riley Rd	1.440		\$0	\$89,486	100%
			1.000		\$0	\$85,986	100%
	S- 31	Old Sandy Run Rd	1.000		\$0	\$85,986	100%
			2.120		\$0	\$177,658	100%
	US 601	Colonel Thomson Hwy	2.120		\$0	\$177,658	100%
			1.380		\$0	\$541,128	100%
	S- 203	Old River Rd	1.380		\$0	\$541,128	100%
			3.260		\$0	\$208,257	100%
	S- 47	Dantzler St	0.750		\$0	\$208,257	100%
	S- 94	Cemetery Rd	0.700		\$0	\$0	100%
	S- 57	Richland Ave	0.490		\$0	\$0	100%
	S- 58	Butler St	0.920		\$0	\$0	100%
	S- 93	First St	0.400		\$0	\$0	100%
			3.130		\$0	\$900,074	100%
	US 176	Old State Rd	0.830		\$0	\$900,074	100%
	US 21	Columbia Rd	2.300		\$0	\$0	100%
			4.740		\$0	\$14,618	100%
	S- 102	New Bethany Rd	2.900		\$0	\$14,618	100%
	S- 19	Four Holes Rd	1.380		\$0	\$0	100%
	S- 45	Belleville Rd	0.460		\$0	\$0	100%
			19.020		\$0	\$47,637	100%
	US 176	Old State Rd	7.590		\$0	\$0	100%
	US 21	Old State Rd	6.180		\$0	\$0	100%
	SC 33	Cameron Rd	5.250		\$0	\$47,637	100%
			0.370		\$0	\$5,685	100%
	US 601	Colonel Thomson Hwy	0.370		\$0	\$5,685	100%

[Project List to be updated on a monthly basis as additional Projects are committed.](#)

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			2.650		\$0	\$143,107	100%
	S- 108	S Boyce Lawton Dr	0.412		\$0	\$143,107	100%
	S- 108	Boyce Lawton Dr	0.068		\$0	\$0	100%
	S- 271	Keitt St	0.090		\$0	\$0	100%
	S- 64	Second St	0.140		\$0	\$0	100%
	S- 77	Schoolhouse Rd	0.140		\$0	\$0	100%
	S- 51	Second St	0.140		\$0	\$0	100%
	S- 321	Third St	0.070		\$0	\$0	100%
	S- 148	Hall St	0.110		\$0	\$0	100%
	S- 237	Fifth St	0.090		\$0	\$0	100%
	S- 185	Ott Sisters Rd	1.100		\$0	\$0	100%
	S- 251	Summers Alley	0.140		\$0	\$0	100%
	S- 295	Ashby St	0.150		\$0	\$0	100%
			2.250		\$0	\$574,310	100%
	S- 24	Old Belleville Rd	2.250		\$0	\$574,310	100%
			3.450		\$0	\$968,927	100%
	SC 267	Mccords Ferry Rd	3.450		\$0	\$968,927	100%
			2.210		\$0	\$565,932	100%
	US 601	Colonel Thomson Hwy	1.350		\$0	\$0	100%
	US 601	Harry C Raysor Dr	0.860		\$0	\$565,932	100%
			1.580		\$0	\$714,385	100%
	S- 22	Chestnut St	1.580				
			3.910		\$0	\$769,451	100%
	S- 48	Dudley St	0.090				
	S- 62	Preston St	0.070				
	S- 203	Old River Rd	3.080				
	S- 227	Rucker Dr	0.480				
	S- 219	Pine Hill Rd	0.190				
			4.230		\$0	\$1,721,741	100%
	SC 6	Old Number Six Hwy	4.230				
			0.500		\$0	\$107,060	100%
	S- 35	Big Beaver Creek Rd	0.500				
			1.140		\$0	\$124,097	100%
	S- 41	Valley Ridge Rd	0.250				
	S- 460	Sonntag Dr	0.890				
			2.640		\$0	\$248,319	100%
	US 176	Old State Rd	2.640				
			5.640		\$0	\$1,258,987	100%
	S- 176	Harvest Dr	1.560				
	S- 52	Dogwood St	0.250				
	S- 190	Jessamine Rd	0.310				
	S- 449	Red Bud Ln	0.600				
	S- 67	Catawba St	0.130				
	S- 451	Hoffman Ct	0.300				
	S- 326	Blind Pond Rd	0.550				
	S- 191	Jessamine Rd	0.810				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 191	Cadbury Ln	0.450				
	S- 229	Azalea Dr	0.170				
	S- 280	Bonfire Dr	0.080				
	S- 402	Blind Pond Rd	0.430				
			4.920		\$0	\$983,428	100%
	S- 29	Kennerly Rd	4.920				
			5.060		\$0	\$1,816,787	100%
	SC 267	Mccords Ferry Rd	4.290				
	SC 172	Bull Swamp Rd	0.770				
			5.140		\$0	\$24,292	100%
	S- 21	Calhoun Rd	5.140				
			4.770		\$0	\$24,134	100%
	US 176	Old State Rd	4.770				
			0.800		\$0	\$187,814	100%
	S- 408	Saints Ave	0.400				
	S- 407	No Name	0.050				
	S- 407	Saints Ave	0.350				
			7.790		\$0	\$4,006,551	0%
	SC 6	Caw Caw Hwy	4.600		\$0	\$0	0%
	US 176	Old State Rd	1.500		\$0	\$0	0%
	RS 7813		0.060				
	R-7815		0.340				
	R-7813		0.350				
	R-7814		0.430				
	R-7812		0.440				
	RS 7812		0.070				
			2.320		\$0	\$1,279,612	0%
	S- 15	Midway Rd	2.320		\$0	\$1,279,612	0%
			6.350		\$0	\$2,053,757	0%
	S- 129	No Name	0.097		\$0	\$0	0%
	S- 129	Weeks Landing Rd	1.663		\$0	\$0	0%
	S- 66	Oak St	0.210		\$0	\$0	0%
	S- 126	Sleepy Hollow Rd	0.520		\$0	\$0	0%
	S- 101	Mourning Dove Rd	1.570		\$0	\$2,053,757	0%
	S- 165	Reid St	0.120		\$0	\$0	0%
	S- 233	Camp Daniels Rd	0.580		\$0	\$0	0%
	S- 90	Mount Lebanon Rd	0.850		\$0	\$0	0%
	S- 90	Sleepy Hollow Rd	0.190		\$0	\$0	0%
	S- 245	Pine St	0.210		\$0	\$0	0%
	S- 210	Beech Tree Ct	0.100		\$0	\$0	0%
	S- 206	Hemlock Rd	0.240		\$0	\$0	0%
			3.020		\$0	\$1,688,127	0%
	S- 15	Midway Rd	1.800				
	S- 215	Tee Vee Rd	1.220				
			1.710		\$0	\$886,399	0%
	S- 115	Orange St	0.200				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 8	N Boyce Lawton Dr	0.520				
	S- 175	Elbow Bend Rd	0.990				
			9.470		\$0	\$3,506,481	0%
	SC 6	Old Number Six Hwy	7.938				
	SC 6	Bridge St	1.532				
Rural Road Safety			12.420		\$680,550	\$41,172	14%
			1.000		\$136,965	\$0	0%
	I- 26	Interstate 26	1.000		\$136,965	\$0	0%
			2.590		\$98,411	\$0	0%
	I- 26	Interstate 26	2.590				
			4.230		\$0	\$41,172	100%
	SC 6	Old Number Six Hwy	4.230				
			2.590		\$124,887	\$0	0%
	I- 26	Interstate 26	2.590				
			2.010		\$320,287	\$0	0%
	US 601	Colonel Thomson Hwy	2.010				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Charleston			248.892	1	\$15,667,846	\$88,525,860	69%
Pavements			214.246		\$15,313,544	\$72,381,901	68%
			9.984		\$0	\$3,077,857	100%
	S- 1187	Midland Park Rd	0.090				
	S- 1485	Waites Dr	0.130				
	S- 1518	Kinglet Dr	0.320				
	S- 1682	Saul White Blvd	0.150				
	S- 1687	Minnie St	0.190				
	S- 176	Chesterfield Rd	0.280				
	S- 1882	Langston St	0.240				
	S- 1949	Paulette Dr	0.150				
	S- 1972	Scott Hill Rd	0.446				
	S- 216	Moultrie St	0.120				
	S- 216	Fairmont Ave	0.480				
	S- 2268	Nassau St	0.293				
	S- 244	W Hudson Av	0.150				
	S- 244	E Hudson Ave	0.790				
	S- 281	Dobson St	0.250				
	S- 282	Sumner Av	1.120				
	S- 306	Briarcliff Dr	0.230				
	S- 311	Pearlott St	0.470				
	S- 312	Pinckney Park Dr	0.530				
	S- 604	Kruger Ave	0.229				
	S- 62	W Montague Ave	0.830				
	S- 662	Charlotte St	0.150				
	S- 696	Stafford Rd	0.295				
	S- 696	No Name	0.075				
	S- 733	Evergreen St	0.150				
	S- 798	Shelton St	0.130				
	S- 877	Limehouse St	0.100				
	S- 888	Peachtree St	0.136				
	S- 936	Burlington Ave	0.127				
	S- 936	No Name	0.013				
	S- 940	Hillsboro Dr	0.130				
	S- 947	William Kennerty Dr	0.510				
	S- 948	Bur Clare Dr	0.390				
	L- 51	Reynolds Av	0.190				
	S-664		0.100		\$0	\$3,077,857	100%
			5.420		\$0	\$3,241,224	100%
	US 17	N Highway 17	5.420		\$0	\$3,241,224	100%
			1.790		\$0	\$1,018,365	100%
	S- 13	Remount Rd	1.790		\$0	\$1,018,365	100%
			14.670		\$0	\$1,132,568	100%
	SC 61	Ashley River Rd	0.810		\$0	\$1,132,568	100%
	SC 700	Maybank Hwy	13.590		\$0	\$0	100%
	SC 700	Folly Road Blvd	0.260		\$0	\$0	100%
	SC 700		0.010		\$0	\$0	100%
			3.830		\$0	\$592,484	100%
	SC 61	Ashley River Rd	1.570		\$0	\$0	100%
	SC 61	Paul Cantrell Blvd	0.090		\$0	\$592,484	100%
	SC 61	Saint Andrews Blvd	1.590		\$0	\$0	100%
	SC 7	Sam Rittenberg Blvd	0.580		\$0	\$0	100%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			3.830		\$23,855	\$0	0%
	SC 61	Ashley River Rd	1.570		\$0	\$0	0%
	SC 61	Paul Cantrell Blvd	0.090		\$23,855	\$0	0%
	SC 61	Saint Andrews Blvd	1.590		\$0	\$0	0%
	SC 7	Sam Rittenberg Blvd	0.580		\$0	\$0	0%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			5.730		\$0	\$495,643	100%
	S- 72	Whipple Rd	1.200		\$0	\$0	100%
	S- 1032	Steed Creek Rd	4.530		\$0	\$495,643	100%
			20.920		\$0	\$2,355,906	100%
	US 17	N Highway 17	20.920		\$0	\$2,355,906	100%
			0.870		\$500,000	\$0	0%
	SC 703	Coleman Blvd	0.870		\$500,000	\$0	0%
			1.776		\$0	\$539,165	100%
	S- 104	King St	0.846		\$0	\$539,165	100%
	S- 107	Meeting St	0.930		\$0	\$0	100%
			3.700		\$0	\$417,423	100%
	S- 636	Storage Rd	1.410		\$0	\$0	100%
	S- 636	Parishville Rd	1.340		\$0	\$0	100%
	S- 1159	Quigley Rd	0.950		\$0	\$417,423	100%
			3.160		\$0	\$1,290,545	100%
	SC 165	Highway 165	3.160		\$0	\$1,290,545	100%
			1.730		\$0	\$810,409	100%
	US 17	Savannah Hwy	1.730		\$0	\$810,409	100%
			1.450		\$0	\$593,349	100%
	US 17	N Highway 17	1.060				
	S- 1022	Washington St	0.290				
	S- 2387	Washington St	0.100				
			2.965		\$0	\$151,082	100%
	S- 99	Huger St	0.455				
	S- 1022	Washington St	0.130				
	S- 2000	Cain Dr	0.550				
	S- 2127	Woolfe St	0.180				
	S- 2127	Amherst St	0.240				
	S- 2130	Society St	0.320				
	S- 219	Conroy St	0.220				
	S- 240	Isabella St	0.190				
	S- 240	Indian St	0.080				
	S- 46	Heriot St	0.200				
	S- 46	Rutledge Av	0.070				
	S- 871	Smith St	0.230				
	S-1777		0.100				
			1.330		\$0	\$439,361	100%
	S- 475	Leeds Av	1.330		\$0	\$439,361	100%
			3.130		\$0	\$999,636	100%
	SC 7	Sam Rittenberg Blvd	1.250		\$0	\$0	100%
	SC 526 SPR	Chuck Dawley Blvd	1.110		\$0	\$999,636	100%
	SC 526 SPR	Mark Clark Expwy	0.770		\$0	\$0	100%
			2.900		\$0	\$932,801	100%
	SC 61	Ashley River Rd	2.900				

[Project List to be updated on a monthly basis as additional Projects are committed.](#)

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			4.720		\$0	\$51,843	100%
	SC 171	Folly Rd	4.720		\$0	\$51,843	100%
			2.280		\$0	\$26,008	100%
	SC 171	Folly Road Blvd	0.970		\$0	\$0	100%
	SC 171	Folly Rd	1.050		\$0	\$26,008	100%
	SC 171	Wesley Dr	0.260		\$0	\$0	100%
			3.730		\$0	\$323,938	100%
	S- 282	Sumner Av	0.300				
	S- 52	E Ashley Ave	1.530				
	S- 128	Ethel Post Office Rd	1.000				
	S- 2473	Fain St	0.520				
	S-144		0.380		\$0	\$323,938	100%
			3.965		\$0	\$1,729,342	100%
	S- 1113	Ward Av	1.070		\$0	\$1,729,342	100%
	S- 1156	Plow Ground Rd	2.895		\$0	\$0	100%
			4.230		\$0	\$1,776,837	100%
	SC 162	Highway 162	4.230		\$0	\$1,776,837	100%
			2.950		\$0	\$2,758,813	100%
	US 17	Savannah Hwy	2.110		\$0	\$2,758,813	100%
	US 52	Rivers Av	0.840		\$0	\$0	100%
			2.450		\$0	\$1,319,368	100%
	US 78	Highway 78	2.450		\$0	\$1,319,368	100%
			6.472		\$0	\$869,316	100%
	US 17	N Highway 17	6.472				
			4.520		\$0	\$2,077,510	100%
	S- 85	North Murray Av	0.090				
	S- 1632	Old Pond Rd	2.500				
	S- 894	Azalea Dr	1.930				
			3.000		\$0	\$2,669,194	0%
	S- 98	Halfway Creek Rd	3.000				
			4.580		\$0	\$684,853	100%
	US 17	N Highway 17	2.370				
	US 17	N Highway 17	2.210				
			2.186		\$0	\$247,594	100%
	S- 197	Station 19Th St	0.310				
	S- 992	Pennsylvania Dr	0.200				
	S- 285	Aster Dr	0.140				
	S- 285	Polar Dr	0.060				
	S- 923	Jervey Ave	0.250				
	S- 461	Garrett Av	0.250				
	S- 260	22Nd Ave	0.330				
	S- 385	Woodward Rd	0.376				
	S- 606	Woodward Rd	0.090				
	S- 795	April Ave	0.100				
	S- 795	Flora Dr	0.080				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			0.090		\$0	\$49,165	100%
	S- 668	Halsey St	0.090				
			4.850		\$0	\$1,769,454	100%
	S- 94	Grimball Rd	1.280				
	S- 128	Ethel Post Office Rd	2.830				
	S- 771	Paramount Dr	0.740				
			10.420		\$0	\$5,567,492	100%
	SC 165	Highway 165	0.920				
	SC 162	Highway 162	7.000				
	SC 164	Highway 164	2.320				
	SC 164	Willtown Rd	0.180				
			1.120		\$0	\$1,097,193	100%
	SC 703	Coleman Blvd	0.180				
	SC 703	W Coleman Blvd	0.780				
	SC 703	Ben Sawyer Blvd	0.160				
			5.840		\$0	\$8,910,000	100%
	I- 26	Interstate 26	5.840				
			7.960		\$0	\$11,692,534	0%
	I- 526	Interstate 526	7.960				
			7.440		\$6,298,333	\$0	0%
	US 17	Savannah Hwy	7.440				
			4.270		\$0	\$1,079,837	100%
	US 17	N Highway 17	4.270				
			5.816		\$0	\$2,560,937	0%
	S- 717	Keats Rd	0.150				
	S- 210	W Arctic Ave	0.290				
	S- 443	Ramsay St	0.060				
	S- 443	Golfview Dr	0.320				
	S- 1132	Tripe St	0.190				
	S- 434	Oak Forest Dr	0.460				
	S- 508	Camellia Dr	0.340				
	S- 446	W 3Rd St	0.080				
	S- 1115	Hayne St	0.290				
	S- 1215	Woodland Rd	0.480				
	S- 1335	Old Georgetown Rd	0.926				
	S- 388	Grimball Rd Ext	0.460				
	S- 388	S Grimball Rd	0.570				
	S- 900	Armsway St	0.130				
	S- 1213	Main St	0.500				
	S- 1371	Diana St	0.300				
	S- 715	Coosaw Dr	0.270				
			6.545		\$0	\$3,098,892	0%
	S- 53	Riverland Dr	3.580				
	S- 894	Azalea Dr	0.980				
	S-405	Hanahan Rd	0.233				
	S-405	Highland Park Ave	0.152				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 887	Columbus St	0.380				
	S- 1335	Tibwin Rd	1.220				
			2.060		\$142,529	\$0	0%
	S- 54	Chisolm Rd	2.060		\$142,529	\$0	0%
			8.070		\$239,296	\$0	0%
	S- 54	Chisolm Rd	8.070		\$239,296	\$0	0%
			1.640		\$0	\$1,530,500	0%
	SC 171	Saint Andrews Blvd	0.100		\$0	\$1,530,500	0%
	SC 171	Old Towne Rd	1.540		\$0	\$0	0%
			1.490		\$0	\$1,983,262	0%
	S- 62	W Montague Ave	1.490		\$0	\$1,983,262	0%
			1.017		\$0	\$420,201	0%
	S- 2248	Cherry Hill Rd	0.807		\$0	\$420,201	0%
	S- 2249	Cherry Hill Rd	0.210		\$0	\$0	0%
			3.510		\$1,995,838	\$0	0%
	S- 390	Toogoodoo Rd	3.510		\$1,995,838	\$0	0%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			1.890		\$901,266	\$0	0%
	S- 387	Secessionville Rd	1.890		\$901,266	\$0	0%
			3.140		\$3,196,413	\$0	0%
	S- 103	Ashley Blvd	0.100				
	S- 103	Ashley Ave	1.400				
	S- 20	Main Rd	1.640				
			2.810		\$2,016,015	\$0	0%
	S- 564	Morris St	0.270				
	S- 134	Kingsworth Av	0.100				
	S- 765	Boy Scout Rd	1.420				
	S- 864	Race St	0.420				
	S- 1395	Chatham Ave	0.100				
	S- 2094	Fellowship Rd	0.360				
	S- 2481	Allison Av	0.050				
	S- 865	Maranda Homles St	0.090				
	Rural Road Safety		34.630		\$354,301	\$15,267,338	87%
			5.420		\$0	\$633,404	100%
	US 17	N Highway 17	5.420		\$0	\$633,404	100%
			20.920		\$0	\$13,144,328	100%
	US 17	N Highway 17	20.920		\$0	\$13,144,328	100%
			2.900		\$0	\$1,489,606	100%
	SC 61	Ashley River Rd	2.900				
			5.390		\$354,301	\$0	0%
	SC 165	Highway 165	5.390				
	Bridges		0.016	1	\$0	\$876,620	100%
			0.016	1	\$0	\$876,620	100%
	SC 165	Highway 165	0.016	1	\$0	\$876,620	100%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Cherokee			113.188		\$11,670,441	\$165,256,690	67%
Pavements			85.132		\$10,750,820	\$39,748,620	65%
			1.050		\$0	\$313,790	100%
	S- 39	S Green River Rd	1.050		\$0	\$313,790	100%
			5.700		\$0	\$565,776	100%
	SC 198	N Mountain St	2.660		\$0	\$565,776	100%
	US 221 ALT	Cliffside Hwy	3.040		\$0	\$0	100%
			1.610		\$0	\$198,726	100%
	S- 83	Blacksburg Hwy	1.169		\$0	\$198,726	100%
	S- 83	W Carolina St	0.441		\$0	\$0	100%
			1.940		\$0	\$491,180	100%
	US 29	E Cherokee St	1.940		\$0	\$491,180	100%
			2.620		\$0	\$840,402	100%
	US 29	E Cherokee St	2.620		\$0	\$840,402	100%
			2.450		\$0	\$1,041,540	100%
	S- 223	Possum Trot Rd	2.450		\$0	\$1,041,540	100%
			1.430		\$0	\$616,612	100%
	SC 150	Holland St	0.170		\$0	\$616,612	100%
	SC 150	Providence Rd	1.260		\$0	\$0	100%
			3.290		\$0	\$433,239	100%
	S- 133	Twin Lake Rd	1.960		\$0	\$433,239	100%
	S- 238	Edgewater Dr	1.330		\$0	\$0	100%
			2.770		\$0	\$1,237,614	100%
	S- 223	Possum Trot Rd	1.310		\$0	\$1,237,614	100%
	S- 57	Piedmont Rd	1.460		\$0	\$0	100%
			1.780		\$0	\$217,163	100%
	S- 83	Blacksburg Hwy	1.780		\$0	\$217,163	100%
			3.170		\$0	\$1,221,018	100%
	SC 5		3.170				
			0.730		\$0	\$1,722,650	100%
	SC 18 CON	S Logan St	0.310		\$0	\$1,722,650	100%
	SC 18 CON	N Logan St	0.420		\$0	\$0	100%
			0.500		\$0	\$85,987	100%
	S- 41	Draytonville Rd	0.500				
			0.590		\$0	\$169,184	100%
	US 221	Rutherfordton Hwy	0.180		\$0	\$0	100%
	SC 11	Chesnee Hwy	0.410		\$0	\$169,184	100%
			2.470		\$0	\$1,677,750	100%
	S- 99	Ed'S Rd	0.790		\$0	\$0	100%
	S- 144	Dillon St	1.680		\$0	\$1,677,750	100%
			2.562		\$0	\$370,073	100%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 282	Mill St	0.226		\$0	\$0	100%
	S- 190	S Rutherford St	0.430		\$0	\$370,073	100%
	S- 190	N Rutherford St	0.140		\$0	\$0	100%
	S- 251	W Fairview Ave	0.086		\$0	\$0	100%
	S- 198	Colony Rd	0.720		\$0	\$0	100%
	S- 472	Hampton Ave	0.320		\$0	\$0	100%
	S- 794	W Church St	0.300		\$0	\$0	100%
	S- 794	E Church St	0.340		\$0	\$0	100%
			2.850		\$0	\$2,518,014	100%
	US 221 ALT	Highway 11 East	1.600				
	SC 18 CON	N Logan St	1.200				
	SC 18 CON	No Name	0.050				
			1.740		\$0	\$906,402	100%
	US 29	W Cherokee St	1.740				
			2.540		\$0	\$1,115,989	100%
	S- 65	Holly Ridge Rd	1.900				
	S- 81		0.640				
			3.150		\$0	\$1,121,970	100%
	S- 65	Holly Ridge Rd	1.130				
	S- 227	Mulberry Rd	1.030				
	S- 319	Craton Rd	0.820				
	S- 796	Hardin St	0.170				
			2.700		\$0	\$1,976,612	100%
	SC 105	Wilkinsville Hwy	2.700				
			0.710		\$0	\$130,470	100%
	S- 178	W Montgomery St	0.710				
			0.760		\$0	\$80,701	100%
	S- 41	Draytonville Rd	0.760				
			3.970		\$0	\$116,756	100%
	SC 5		3.970				
			0.170		\$0	\$77,382	100%
	S- 81		0.170				
			2.560		\$0	\$1,856,970	0%
	S- 31	Overbrook Dr	2.560				
			4.660		\$0	\$2,054,346	0%
	S- 72	Goucher School Rd	0.390				
	S- 72	Burnt Gin Rd	4.270				
			4.350		\$0	\$3,624,468	0%
	US 221	Hampton St	0.430				
	US 221	Rutherfordton Hwy	2.080				
	SC 105	Wilkinsville Hwy	1.580				
	SC 105	Mckown'S Mountain Rd	0.260				
			0.650		\$0	\$415,672	0%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 276		0.360				
	S- 293	Silica Springs Rd	0.290				
			6.080		\$0	\$6,893,158	0%
	SC 18	N Limestone St	0.490		\$0	\$6,893,158	0%
	SC 18	Shelby Hwy	5.590		\$0	\$0	0%
			2.890		\$0	\$2,819,580	0%
	S- 42	Love Springs Rd	2.890				
			3.620		\$0	\$2,837,427	0%
	S- 111	E Jr High Rd	1.470		\$0	\$2,837,427	0%
	S- 111	E O'Neal St	0.330		\$0	\$0	0%
	S- 203	Colonial Ave	0.380		\$0	\$0	0%
	S- 90	Colonial Ave	0.400		\$0	\$0	0%
	S- 90	Madison Ave	0.230		\$0	\$0	0%
	S- 90	6Th St	0.810		\$0	\$0	0%
			7.070		\$10,750,820	\$0	0%
	SC 150	Pacolet Hwy	7.070				
	Rural Road Safety		13.836		\$919,621	\$0	0%
			6.916		\$793,321	\$0	0%
	US 29	Old Georgia Hwy	6.916		\$793,321	\$0	0%
			6.920		\$126,300	\$0	0%
	US 29	Old Georgia Hwy	6.920				
	Interstate Upgrade		14.220		\$0	\$125,508,070	91%
			14.220		\$0	\$125,508,070	91%
	I- 85	Interstate 85	14.220		\$0	\$125,508,070	91%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Chester			114.741		\$14,732,807	\$38,723,468	81%
Pavements			93.160		\$14,282,807	\$33,750,932	81%
			1.570		\$0	\$2,116,480	100%
	US 21	Catawba River Rd	1.570		\$0	\$2,116,480	100%
			2.050		\$0	\$1,086,076	100%
	S- 70	Westbrook Rd	2.050		\$0	\$1,086,076	100%
			0.660		\$0	\$233,006	100%
	SC 9	Lancaster Hwy	0.660		\$0	\$233,006	100%
			1.630		\$0	\$214,159	100%
	S- 194	Hillbright Rd	1.000		\$0	\$214,159	100%
	S- 329	Mccandless Rd	0.630		\$0	\$0	100%
			1.990		\$0	\$1,341,970	100%
	SC 9	Lancaster Hwy	1.990		\$0	\$1,341,970	100%
			5.640		\$0	\$1,974,957	100%
	SC 72	West End Rd	5.640		\$0	\$1,974,957	100%
			2.290		\$0	\$895,294	100%
	S- 171	Mtn Lakes Rd	2.290		\$0	\$895,294	100%
			0.770		\$0	\$243,808	100%
	SC 9	Lancaster Hwy	0.770		\$0	\$243,808	100%
			8.300		\$0	\$3,128,695	0%
	SC 97	Great Falls Hwy	6.900				
	SC 97	Francis Ave	1.400				
			2.490		\$0	\$347,209	100%
	S- 186	Cedarhurst Rd	2.480				
	S- 186	No Name	0.010				
			1.410		\$0	\$739,738	100%
	S- 1	Old York Rd	0.426		\$0	\$0	100%
	S- 1	York St	0.984		\$0	\$739,738	100%
			4.960		\$0	\$1,942,235	100%
	SC 72	West End Rd	4.960		\$0	\$1,942,235	100%
			0.700		\$0	\$254,641	100%
	SC 9	Lancaster Hwy	0.700		\$0	\$254,641	100%
			0.590		\$0	\$285,638	100%
	SC 9	Lancaster Hwy	0.590		\$0	\$285,638	100%
			4.790		\$0	\$426,660	100%
	S- 302	Beechwood Dr	1.100		\$0	\$426,660	100%
	S- 316	Hawthorne Rd	1.310		\$0	\$0	100%
	S- 69	Liberty Rd	2.380		\$0	\$0	100%
			1.150		\$0	\$124,532	100%
	S- 44	Peden Bridge Rd	1.150		\$0	\$124,532	100%

[Project List to be updated on a monthly basis as additional Projects are committed.](#)

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			2.350		\$0	\$2,308,717	100%
	US 21	Catawba River Rd	2.350		\$0	\$2,308,717	100%
			0.750		\$0	\$177,737	100%
	SC 9	Lancaster Hwy	0.750				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			4.740		\$0	\$414,235	94%
	S- 94	Loomis St	0.530		\$0	\$0	94%
	S- 110	Carr St	0.160		\$0	\$414,235	94%
	S- 95	Oak St	0.290		\$0	\$0	94%
	S- 313	Crosby St	0.130		\$0	\$0	94%
	S- 577	Campbell Rd	0.090		\$0	\$0	94%
	S- 315	Collins St	0.060		\$0	\$0	94%
	S- 290	Bailey St	0.260		\$0	\$0	94%
	S- 289	Marquis St	0.170		\$0	\$0	94%
	S- 314	Caldwell St	0.160		\$0	\$0	94%
	S- 426		2.600		\$0	\$0	94%
	S- 635 SD1	Lincoln St	0.060		\$0	\$0	94%
	S- 805	Arrow Wood Rd	0.230		\$0	\$0	
			2.150		\$0	\$704,280	94%
	S- 330	Canal Rd	2.150				
			0.680		\$0	\$441,257	100%
	S- 1	Old York Rd	0.680				
			0.420		\$0	\$52,781	100%
	S- 329	Mccandless Rd	0.420				
			0.940		\$0	\$82,290	100%
	S- 936	Village Dr	0.940				
			1.840		\$0	\$240,547	100%
	US 321	Lowrys Hwy	1.840				
			4.140		\$0	\$1,602,921	100%
	S- 54	Mt Pleasant Ch Rd	3.730				
	S- 819	Sourwood Dr	0.410				
			3.900		\$0	\$2,978,913	100%
	US 21	Catawba River Rd	1.370				
	SC 215	Fairfield Rd	2.530				
			0.420		\$0	\$253,280	100%
	SC 72	West End Rd	0.420				
			0.050		\$0	\$48,637	100%
	S- 1	Old York Rd	0.050				
			2.490		\$0	\$1,367,730	100%
	S- 1	Old York Rd	2.490				
			4.610		\$0	\$1,811,599	100%
	S- 756	Washington St	0.220				
	S- 625	Sylvia Hicklin Dr	0.110				
	S- 794	Maple St	0.060				
	S- 792	Poplar St	0.180				
	S- 489	Crestwood Dr	0.140				
	S- 735	Carter St	0.080				
	S- 323	Stringfellow Rd	1.000				
	S- 323 CON	Stringfellow Rd	0.090				
	S- 630	Sitton Rd	0.500				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 736	Cousar St	0.040				
	S- 736	No Name	0.010				
	S- 744	Thomas E Davis Ln	0.340				
	S- 745	Eadie Dr	0.210				
	S- 773	Ebony Grove Ln	0.250				
	S- 793	Unique St	0.100				
	S- 808	Forestbrook Dr	0.640				
	S- 809	Timberridge Rd	0.290				
	S- 809 SPR	Bentwood Rd	0.350				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			1.060		\$0	\$443,647	100%
	SC 9	Lancaster Hwy	1.060				
			2.210		\$0	\$1,864,538	100%
	SC 97	Dawson Dr	1.440				
	SC 97	J A Cochran Byp	0.770				
			1.020		\$0	\$3,131,005	0%
	SC 72	J A Cochran Byp	1.020				
			0.680		\$0	\$313,067	100%
	S- 323	Stringfellow Rd	0.003		\$0	\$0	100%
	S- 323	Wylie Rd	0.677		\$0	\$313,067	100%
			9.390		\$8,869,574	\$0	0%
	SC 901	S Main St	0.604				0%
	SC 901	N Main St	0.610				0%
	SC 901	Mtn Gap Rd	2.416				0%
	SC 901	Edgeland Rd	5.760				0%
			2.430		\$2,203,595	\$0	0%
	S- 335	Beltline Rd	2.430				
			5.880		\$3,209,638	\$0	0%
	S- 34	Starnes Rd	2.910				0%
	S- 295	Wellridge Rd	1.360				0%
	S- 323	Stringfellow Rd	1.610				0%
			0.020		\$0	\$158,654	0%
	I- 77	Interstate 77	0.020				
	Rural Road Safety		21.581		\$450,000	\$4,972,537	73%
			8.787		\$450,000	\$0	0%
	SC 72	Saluda Rd	8.787		\$450,000	\$0	0%
			8.300		\$0	\$4,907,389	0%
	SC 97	Great Falls Hwy	6.900		\$0	\$4,907,389	0%
	SC 97	Francis Ave	1.400		\$0	\$0	0%
			0.594		\$0	\$53,996	100%
	SC 72	Saluda Rd	0.400		\$0	\$0	100%
	S- 329	Mccandless Rd	0.194		\$0	\$53,996	100%
			3.900		\$0	\$11,152	100%
	US 21	Catawba River Rd	1.370				
	SC 215	Fairfield Rd	2.530				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Chesterfield			152.967		\$12,507,608	\$57,679,122	76%
Pavements			149.167		\$12,507,608	\$53,285,886	76%
			1.630		\$0	\$3,192,294	100%
	SC 9	Mcgregor St	0.540		\$0	\$3,192,294	100%
	US 601	Highway 9	0.110		\$0	\$0	100%
	US 601	Mcgregor St	0.980		\$0	\$0	100%
			0.430		\$0	\$215,937	100%
	S- 341	Windsor Dr	0.430		\$0	\$215,937	100%
			9.760		\$0	\$2,070,772	100%
	S- 103	Austin Rd	1.820		\$0	\$2,070,772	100%
	S- 105	Dudley Rd	3.710		\$0	\$0	100%
	S- 136	Buddy Sellers Rd	0.590		\$0	\$0	100%
	S- 274	Brewer Cir	0.188		\$0	\$0	100%
	S- 274	Joseph St	0.002		\$0	\$0	100%
	S- 601	Bay Springs Church Rd	1.970		\$0	\$0	100%
	S- 68	Will Evans Rd	1.480		\$0	\$0	100%
			1.110		\$0	\$510,670	100%
	SC 151	Highway 151	1.110		\$0	\$510,670	100%
			1.460		\$0	\$311,814	100%
	SC 151	Highway 151	1.460		\$0	\$311,814	100%
			2.240		\$0	\$115,545	100%
	S- 600	Shiloh Acres Rd	2.240		\$0	\$115,545	100%
			2.770		\$0	\$1,329,939	100%
	SC 9	Market St	0.140		\$0	\$1,329,939	100%
	US 1	Market St	0.730		\$0	\$0	100%
	US 1	Seventh St	0.470		\$0	\$0	100%
	US 1	Highway 1	1.430		\$0	\$0	100%
			3.390		\$0	\$2,033,358	100%
	SC 9	Highway 9	0.140		\$0	\$2,033,358	100%
	SC 9	Chesterfield Hwy	2.360		\$0	\$0	100%
	US 1	Highway 1	0.890		\$0	\$0	100%
			4.870		\$0	\$1,514,336	100%
	S- 71	Airport Rd	4.870		\$0	\$1,514,336	100%
			1.717		\$0	\$128,796	100%
	S- 159	Woodward Mill Rd	1.717		\$0	\$128,796	100%
			4.830		\$0	\$1,712,391	100%
	US 1	Highway 1	4.130		\$0	\$0	100%
	SC 151	Highway 151	0.700		\$0	\$1,712,391	100%
			7.570		\$0	\$4,709,893	100%
	SC 9	Highway 9	1.350		\$0	\$0	100%
	SC 9	Mcgregor St	0.500		\$0	\$0	100%
	SC 151	Highway 151	5.720		\$0	\$0	100%
			1.520		\$0	\$715,135	100%
	S- 155	Marion St	0.200		\$0	\$715,135	100%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 205	Church St	0.120		\$0	\$0	100%
	S- 205	Front St	0.530		\$0	\$0	100%
	S- 86	Church St	0.670		\$0	\$0	100%
			3.870		\$0	\$341,439	100%
	S- 56	Hough Rd	3.870		\$0	\$341,439	100%
			0.820		\$0	\$97,126	100%
	S- 147	State Rd	0.520		\$0	\$97,126	100%
	S- 147	Murray Dr	0.300		\$0	\$0	100%
			3.120		\$0	\$275,690	100%
	SC 265	Highway 265	3.120		\$0	\$275,690	100%
			2.600		\$0	\$276,743	100%
	US 52	Highway 52 S	2.600		\$0	\$276,743	100%
			0.900		\$0	\$150,048	100%
	S- 22	Market St	0.900		\$0	\$150,048	100%
			4.442		\$0	\$1,885,800	100%
	S- 1	Main St	2.042				
	S- 51	Four Mile Loop Rd	2.400				
			1.388		\$0	\$223,964	100%
	S- 197	Depot St	0.120		\$0	\$0	100%
	S- 227	Powe St	0.240		\$0	\$0	100%
	S- 116	Maynard St	0.568		\$0	\$223,964	100%
	S- 178	Chatham Dr	0.260		\$0	\$0	100%
	S- 179	Chapman St	0.200		\$0	\$0	100%
			9.220		\$0	\$3,272,784	100%
	SC 9	Highway 9	2.800		\$0	\$3,272,784	100%
	US 1	Highway 1	6.420		\$0	\$0	100%
			3.840		\$0	\$400,978	100%
	US 52	Highway 52 S	3.840				
			2.300		\$0	\$1,113,829	100%
	S- 83	Third St	1.040				
	S- 326	Manor Rd	1.260				
			3.930		\$0	\$1,130,193	100%
	S- 155	Marion St	0.220				
	S- 94	Pigg St	0.930				
	S- 94	Clark St	1.010				
	S- 44	Godfrey St	0.880				
	S- 116	Maynard St	0.520				
	S- 915	Pigg St	0.160				
	S- 915	Pigg St Ext	0.180				
	S- 915 SPR	Pigg St	0.030				
			6.960		\$0	\$2,499,592	100%
	SC 9	Highway 9	4.159				
	SC 9	Main St	0.481				
	US 1	Seventh St	0.980				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	US 1	Highway 1	1.340				
			1.250		\$0	\$107,402	100%
	S- 113	Midway Rd	1.250				
			1.110		\$0	\$122,055	100%
	S- 22	Market St	0.410				
	S- 22	Market St Ext	0.700				
			3.840		\$0	\$388,136	100%
	US 52	Highway 52 S	3.840				
			0.520		\$0	\$171,642	100%
	S- 326	Covington Blvd	0.520				
			4.780		\$0	\$1,910,348	83%
	S- 177	Oak St	0.740				
	S- 30	Hornsboro Rd	2.950				
	S- 202	Claremont St	0.200				
	S- 200	Jersey St	0.610				
	S- 589	Market St	0.100				
	S- 697	Warden St	0.180				
			8.280		\$0	\$2,775,114	83%
	S- 22	Market St Ext	1.990				
	S- 22	Hunts Mill Rd	4.040				
	S- 326	Second St	0.436				
	S- 326	Covington Blvd	0.443				
	S- 326	Old Cash Rd	0.517				
	S- 326	Cash Rd	0.854				
			9.700		\$0	\$5,061,568	83%
	US 1	Seventh St	0.173				
	US 1	Highway 1	3.827				
	US 52	Highway 52 N	5.700				
			1.360		\$0	\$494,975	83%
	S- 30	Hornsboro Rd	1.360		\$0	\$494,975	83%
			7.810		\$0	\$4,012,513	0%
	S- 22	Hunts Mill Rd	1.680				
	S- 22	St John Church Rd	1.890				
	S- 45	Angelus Rd	2.410				
	S- 168	Tec Rd	1.830				
			6.440		\$0	\$3,005,072	0%
	S- 30	Hornsboro Rd	2.720				
	S- 836	Dizzy Gillespie Dr	0.300				
	S- 135	Zion Church Rd	1.170				
	S- 198	Robbins St	0.160				
	S- 484	No Name	0.037				
	S- 484	Horace Price Rd	0.713				
	S- 753	Hatchery Rd	1.340				
			4.690		\$0	\$5,007,991	0%
	SC 151	Highway 151	4.690				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			2.950		\$2,743,270	\$0	0%
	SC 207	Highway 207	2.950				
			2.670		\$3,894,846	\$0	0%
	SC 151	Highway 151	2.670				
			3.930		\$3,673,164	\$0	0%
	S- 45	Angelus Rd	2.500				
	S- 33	Angelus Rd	1.430				
			3.150		\$2,196,328	\$0	0%
	S- 406	Service St	0.120				
	S- 420	Elizabeth Dr	0.240				
	S- 871	Clark St	0.150				
	S- 871	Crowley Ln	0.050				
	S- 575	Airport Ln	0.450				
	S- 425	Wilson Dr	0.530				
	S- 484	State Line Rd	1.360				
	S- 530	Oak St	0.120				
	S- 831	John Motley Dr	0.100				
	S- 871 SPR	Crowley Ln	0.030				
			3.800		\$0	\$4,393,236	100%
			3.800		\$0	\$4,393,236	100%
	SC 9	Highway 9	3.690				
	SC 9	No Name	0.110				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Clarendon			168.610		\$12,851,896	\$31,486,880	53%
Pavements			162.310		\$12,491,633	\$31,486,880	54%
			4.090		\$0	\$979,072	100%
	S- 102	Buff Blvd	0.750		\$0	\$979,072	100%
	S- 127	Bill Davis Rd	3.340		\$0	\$0	100%
			4.100		\$0	\$1,387,678	100%
	US 15	Bethel Hwy	1.340		\$0	\$0	100%
	US 15	Scott Ave	0.180		\$0	\$0	100%
	US 15	Summerton Hwy	2.580		\$0	\$1,387,678	100%
			7.020		\$0	\$892,753	100%
	US 301	Sumter Hwy	1.170		\$0	\$0	100%
	US 301	N Brooks St	0.150		\$0	\$892,753	100%
	US 521	Sumter Hwy	5.700		\$0	\$0	100%
			2.410		\$0	\$150,441	100%
	S- 345	White Oak Dr	2.410		\$0	\$150,441	100%
			3.210		\$0	\$201,758	100%
	S- 132	Sandhill Rd	3.210		\$0	\$201,758	100%
			3.880		\$0	\$760,360	100%
	S- 62	Loss Brook Rd	3.880		\$0	\$760,360	100%
			3.590		\$0	\$928,116	100%
	US 15	Summerton Hwy	3.590		\$0	\$928,116	100%
			2.720		\$0	\$304,620	100%
	US 378	Clarence Coker Hwy	2.720		\$0	\$304,620	100%
			8.080		\$0	\$477,957	100%
	US 521	Greeleyville Hwy	8.080		\$0	\$477,957	100%
			0.450		\$0	\$107,603	100%
	S- 25	Moses Dingle Rd	0.250		\$0	\$107,603	100%
	S- 62	Loss Brook Rd	0.200		\$0	\$0	100%
			0.910		\$0	\$494,492	100%
	S- 36	Old Manning Rd	0.910		\$0	\$494,492	100%
			10.780		\$0	\$36,739	100%
	S- 49	Plowden Mill Rd	7.290		\$0	\$0	100%
	S- 37	Salem Rd	3.490		\$0	\$36,739	100%
			10.970		\$0	\$43,946	100%
	US 301	Sunset Dr	0.040		\$0	\$0	100%
	US 301	Alex Harvin Hwy	4.710		\$0	\$0	100%
	SC 260	Hwy 260	6.220		\$0	\$43,946	100%
			0.970		\$0	\$209,896	100%
	US 521	Sumter Hwy	0.970		\$0	\$209,896	100%
			2.930		\$0	\$163,340	100%
	S- 103	Nesbit Rd	1.640		\$0	\$163,340	100%
	S- 329	Bradham Ave	0.160		\$0	\$0	100%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 84	Bell St	0.060		\$0	\$0	100%
	S- 97	Boundary St	0.360		\$0	\$0	100%
	S- 109	Pecan St	0.100		\$0	\$0	100%
	S- 349	Walker St	0.200		\$0	\$0	100%
	S- 425	New St	0.100		\$0	\$0	100%
	S- 603	Walnut St	0.100		\$0	\$0	100%
	S- 663	Meadow Brook Dr	0.210		\$0	\$0	100%
			1.860		\$0	\$515,592	100%
	S- 79	Huggins St	0.180		\$0	\$0	100%
	S- 126	Crossroads Church Rd	1.680		\$0	\$515,592	100%
			3.080		\$0	\$1,258,757	100%
	US 521	Greeleyville Hwy	2.690		\$0	\$1,258,757	100%
	US 521	Boyce St	0.390		\$0	\$0	100%
			5.320		\$0	\$1,540,751	100%
	S- 18	Barrineau Rd	2.530				
	S- 422	Horse Branch Rd	2.790				
			5.750		\$0	\$951,198	100%
	S- 18	Barrineau Rd	2.080				
	S- 147	Major Dr	0.640				
	S- 209	Hampton St	0.090				
	S- 675	Kirby Rd	0.330				
	S- 515	Haynesworth Mill Cir	0.330				
	S- 424	Reardon St	0.330				
	S- 300	Hartwell St	0.060				
	S- 629	Russell Dr	0.005				
	S- 629	Community Dr	0.885				
	S- 658	Brantley Ave	0.710				
	S-486		0.290				
			3.750		\$0	\$1,331,334	100%
	SC 261	Pinewood Hwy	1.450				
	SC 261	Lewis Rd	0.830				
	US 301	N Brooks St	0.740				
	SC 260	Mill St	0.730				
			0.710		\$0	\$502,907	100%
	US 521	N Church St	0.710				
			5.290		\$0	\$235,252	100%
	S- 101	Lucien Brailsford Rd	2.715				
	S- 101	Hamilton Rd	2.575				
			0.940		\$0	\$128,848	100%
	S- 672	Garvey Rd	0.940				
			3.000		\$0	\$203,967	100%
	US 15	Saint Paul Rd	3.000				
			5.990		\$0	\$1,280,523	0%
	S- 122	Newman Branch Rd	1.520				
	S- 104	Cecil Mcfaddin Rd	2.580				
	S- 314	Jackson Rd	1.670				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 672 CON	Garvey Rd	0.220				
			8.810		\$0	\$2,285,430	0%
	S- 127	Bill Davis Rd	1.780				
	S- 25	Moses Dingle Rd	2.845				
	S- 25	Edwards Dr	0.905				
	S- 36	Hickory Hill Rd	0.380				
	S- 36	Old Manning Rd	2.900				
			6.640		\$0	\$3,042,562	0%
	SC 261	Paxville Hwy	3.440				
	SC 527	Black River Rd	3.200				
			3.990		\$0	\$19,096	100%
	US 15	N Church St	0.300				
	US 15	S Church St	1.025				
	US 15	Summerton Hwy	0.310				
	US 15	Saint Paul Rd	2.355				
			1.930		\$0	\$1,575,137	0%
	US 378	Turbeville Hwy	1.250				
	US 378	Clarence Coker Hwy	0.680				
			7.680		\$0	\$3,591,284	0%
	SC 261	Boyce St	0.210				
	US 301	Winifield Dr	0.080				
	US 301	S Brooks St	0.270				
	SC 527	Black River Rd	7.120				
			7.740		\$0	\$3,744,954	0%
	S- 23	Old Georgetown Rd	2.130				
	S- 25	Moses Dingle Rd	0.005				
	S- 25	Bonanza Crossing Rd	3.485				
	S- 48	Bloomville Rd	2.120				
			5.390		\$0	\$1,709,270	0%
	S- 35	Hicks Rd	2.230				
	S- 83	Rural St	0.150				
	S- 588	Coard Rd	0.350				
	S- 588	Fullerton Rd	0.450				
	S- 137	Lee St	0.080				
	S- 96	Maple St	0.120				
	S- 69	Rigby St	0.090				
	S- 634	Fullerton Rd	0.270				
	S- 536	Railroad Ave	0.030				
	S- 75	Pine St	0.130				
	S- 417	Memorial St	0.660				
	S- 500	Blossom St	0.310				
	S- 479	Sassafras Ln	0.350				
	S- 479 SPR	Hutchins St	0.050				
	S- 500 SPR	Hutchins St	0.050				
	S- 526	Hutchins St	0.070				
			1.350		\$0	\$431,248	0%
	S- 511	Head Start St	0.130				
	S- 750	Ram Bay Rd	0.710				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 577	Jr And Fa Richburg Rd	0.140				
	S- 92	Sumter St	0.370				
			3.470		\$1,738,639	\$0	0%
	S- 48	Bloomville Rd	2.070				
	S- 56	Luke Godwin Rd	1.400				
			2.730		\$1,460,315	\$0	0%
	S- 68	Mazyck St	0.260				
	S- 57	Furse Rd	0.760				
	S- 596	Maxcey Rd	1.220				
	S- 673	Dina Montgomery Rd	0.250				
	S- 779	Olympic Dr	0.240				
			8.730		\$6,208,753	\$0	0%
	SC 261	Lewis Rd	0.481				
	SC 261	Paxville Hwy	2.919				
	US 15	Summerton Hwy	2.310				
	US 301	Main St	0.700				
	US 301	Hwy 301	2.320				
			2.050		\$3,083,927	\$0	0%
	US 378	Turbeville Hwy	2.050				
	Rural Road Safety		6.300		\$360,263	\$0	0%
			1.500		\$136,965	\$0	0%
	I- 95	Interstate 95	1.500		\$136,965	\$0	0%
			2.800		\$98,411	\$0	0%
	I- 95	Interstate 95	2.800				
			2.000		\$124,887	\$0	0%
	I- 95	Interstate 95	2.000				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Colleton			382.601	2	\$6,914,279	\$116,145,654	61%
Pavements			251.394		\$1,004,229	\$81,992,651	67%
			2.920		\$0	\$1,288,165	100%
	SC 64	Charleston Hwy	2.153		\$0	\$0	100%
	SC 64	Hampton St	0.767		\$0	\$1,288,165	100%
			2.230		\$0	\$906,483	100%
	SC 303	Green Pond Hwy	2.230		\$0	\$906,483	100%
			1.680		\$0	\$1,058,067	100%
	SC 64	Hampton St	0.510		\$0	\$0	100%
	SC 64	Bells Hwy	0.320		\$0	\$1,058,067	100%
	SC 64	Robertson Blvd	0.850		\$0	\$0	100%
			3.230		\$0	\$998,845	100%
	S- 65	Coolers Dairy Rd	3.230		\$0	\$998,845	100%
			1.200		\$0	\$448,209	100%
	SC 303	Green Pond Hwy	1.200		\$0	\$448,209	100%
			26.502		\$0	\$1,085,505	100%
	SC 64	Charleston Hwy	26.406		\$0	\$0	100%
	SC 64	Hampton St	0.096		\$0	\$0	100%
			4.960		\$0	\$447,118	100%
	US 17 ALT	Cottageville Hwy	4.200		\$0	\$0	100%
	SC 64 BUS	Bells Hwy	0.760		\$0	\$447,118	100%
			1.770		\$0	\$270,694	100%
	S- 754	Tuskegee Airmen Dr	1.770		\$0	\$270,694	100%
			8.120		\$0	\$1,363,301	100%
	SC 63	Sniders Hwy	8.120		\$0	\$1,363,301	100%
			6.000		\$0	\$361,236	100%
	S- 78	Francis St	0.930		\$0	\$0	100%
	S- 371	Saint Peters Rd	3.510		\$0	\$0	100%
	S- 263	Pineland Rd	0.330		\$0	\$0	100%
	S- 253	Hickory St	0.200		\$0	\$361,236	100%
	S- 313	Rhett Dr	0.180		\$0	\$0	100%
	S- 591	Hickory St	0.320		\$0	\$0	100%
	S- 670	S Woodland Terrace Dr	0.130		\$0	\$0	100%
	S- 698	Windwood Rd	0.289		\$0	\$0	100%
	S- 698	Cumberland St	0.111		\$0	\$0	100%
			2.100		\$21,654	\$0	0%
	S- 28	Black Creek Rd	2.100		\$21,654	\$0	0%
			2.410		\$0	\$1,021,915	100%
	S- 41	Ritter Rd	2.410		\$0	\$1,021,915	100%
			2.820		\$0	\$1,312,857	100%
	SC 303	Green Pond Hwy	2.480		\$0	\$1,312,857	100%
	SC 64	Bells Hwy	0.340		\$0	\$0	100%
Project List to be updated on a monthly basis as additional Projects are committed.			4.100		\$153,990	\$0	0%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 233	Peniel Rd	4.100		\$153,990	\$0	0%
			1.217		\$0	\$193,989	100%
	S- 45	Round O Rd	1.217				
			2.030		\$0	\$478,868	100%
	SC 174		0.011		\$0	\$0	100%
	SC 174	Palmetto Blvd	2.019		\$0	\$478,868	100%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			6.430		\$0	\$550,506	100%
	S- 564	Griffin St	0.640		\$0	\$0	100%
	S- 341	Carver St	0.090		\$0	\$0	100%
	S- 636	Widgeon Rd	0.270		\$0	\$0	100%
	S- 169	Carter St	0.110		\$0	\$550,506	100%
	S- 256	Live Oak St	0.830		\$0	\$0	100%
	S- 565	Julia St	0.130		\$0	\$0	100%
	S- 286	Lewis St	0.160		\$0	\$0	100%
	S- 359	Collins St	0.090		\$0	\$0	100%
	S- 416	Supply Rd	0.200		\$0	\$0	100%
	S- 448	Herndon St	0.570		\$0	\$0	100%
	S- 494	Delrey Dr	0.380		\$0	\$0	100%
	S- 515	Brien St	0.120		\$0	\$0	100%
	S- 527	Lemon Rd	0.330		\$0	\$0	100%
	S- 531	Bancroft St	0.070		\$0	\$0	100%
	S- 558	Bodison Memorial Dr	1.150		\$0	\$0	100%
	S- 574	David St	0.350		\$0	\$0	100%
	S- 742	Railroad St	0.491		\$0	\$0	100%
	S- 742	Ann Ct	0.059		\$0	\$0	100%
	S- 803	Fishburne St	0.220		\$0	\$0	100%
	S- 909	Hayes Rd	0.170		\$0	\$0	100%
			2.900		\$0	\$1,171,223	100%
	S- 65	Coolers Dairy Rd	1.900		\$0	\$0	100%
	S- 193	Cane Branch Rd	1.000		\$0	\$1,171,223	100%
			9.010		\$0	\$3,852,926	100%
	SC 64	Bells Hwy	3.740		\$0	\$0	100%
	SC 217	Lodge Hwy	5.270		\$0	\$3,852,926	100%
			2.990		\$0	\$1,379,883	100%
	S- 193	Cane Branch Rd	2.990				
			6.110		\$0	\$2,125,034	100%
	S- 756	Public Landing Ln	0.580				
	S- 156	Pool St	0.100				
	S- 156	No Name	0.100				
	S- 272	Hydrick Rd	1.950				
	S- 370	Grove St	0.100				
	S- 418	Emily St	0.110				
	S- 321	Mckenzie St	0.090				
	S- 138	Double Churches Rd	0.150				
	S- 138	Brookie St	0.160				
	S- 203	Spruce St	0.580				
	S- 578	Quarters Dr	0.410				
	S- 466	Ireland Creek Dr	0.220				
	S- 466	Dowling Ave	0.160				
	S- 805	Whittle St	0.200				
	S- 417	Kinsey Dr	0.080				
	S- 417	Rutledge St	0.110				
	S- 229	Sweat St	0.800				
	S- 229	Ireland Creek Dr	0.060				
	S- 320	Mcdaniel St	0.150				
			0.830		\$0	\$334,838	100%
	S- 152	N Lemacks St	0.830				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			9.140		\$0	\$4,580,362	100%
	SC 64	Bells Hwy	3.330				
	SC 641	Confederate Hwy	4.080				
	SC 217	Lodge Hwy	1.730				
			1.520		\$0	\$212,145	100%
	S- 824	Marion St	0.080				
	S- 387	Shamrock Dr	0.090				
	S- 509	James St	0.160				
	S- 226	Lakeside Dr	0.290				
	S- 226	Ravenwood Rd	0.120				
	S- 583	Salley St	0.080				
	S- 584	Eckert St	0.080				
	S- 225	Ridgecrest Rd	0.140				
	S- 634	Fairview Ave	0.120				
	S- 276		0.080		\$0	\$0	100%
	S- 469	Mystic Ln	0.280				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			0.930		\$0	\$169,523	100%
	S- 45	Round O Rd	0.930				
			1.890		\$0	\$477,788	100%
	SC 174	Palmetto Blvd	1.887				
	SC 174	Hwy 174	0.003				
			54.980		\$0	\$27,456,298	0%
	I- 95	Interstate 95	54.980				
			5.160		\$0	\$2,099,266	37%
	S- 24	Mount Carmel Rd	0.820				
	S- 45	Round O Rd	4.340				
			6.400		\$0	\$2,651,434	37%
	S- 155	Gerideau St	0.200				
	S- 662	Seventh St	0.170				
	S- 91	Mcdanieltown Rd	3.350				
	S- 383	Park Av	0.080				
	S- 55	E Washington St	0.150				
	S- 168	Black St	0.180				
	S- 253	Third St	0.240				
	S- 436	Clover Hill Rd	0.007				
	S- 436	Catholic Hill Cir	0.953				
	S- 439	Jasmine Dr	0.150				
	S- 489	Fifth St	0.120				
	S- 331	Bay St	0.370				
	S- 331	Furlong Dr	0.070				
	S- 751	Pulis St	0.110				
	S- 258	Black St	0.250				
			11.040		\$0	\$4,849,804	37%
	SC 61	Augusta Hwy	9.090				
	SC 641	Confederate Hwy	1.950				
			1.500		\$0	\$434,904	37%
	SC 61	Augusta Hwy	1.500				
			1.240		\$0	\$197,427	100%
	SC 174	Hwy 174	1.240				
			5.970		\$216,512	\$0	0%
	S- 199	Maybank Ln	3.750				
	S- 199	Prices Bridge Ln	2.220				
			5.953		\$232,994	\$0	0%
	S- 45	Round O Rd	5.953				
			18.852		\$379,080	\$0	0%
	SC 64	Bells Hwy	9.785				
	US 15	Jefferies Hwy	8.338				
	US 17	Ace Basin Pkwy	0.729				
			15.060		\$0	\$10,015,493	0%
	US 17 ALT	Hendersonville Hwy	15.060				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			5.180		\$0	\$3,271,360	0%
	S- 36	Mill St	0.203		\$0	\$0	0%
	S- 36	N Memorial Ave	0.110		\$0	\$0	0%
	S- 36	S Memorial Ave	0.357		\$0	\$0	0%
	S- 159	Robertson Blvd	0.880		\$0	\$3,271,360	0%
	S- 54	Beachwood Rd	0.230		\$0	\$0	0%
	S- 54	Proctor St	0.570		\$0	\$0	0%
	S- 436	Clover Hill Rd	2.627		\$0	\$0	0%
	S- 436	Catholic Hill Cir	0.003		\$0	\$0	0%
	S- 926	Eddie Chasteen Dr	0.200		\$0	\$0	0%
			4.210		\$0	\$2,447,586	0%
	S- 132	Barracada Rd	0.110		\$0	\$2,447,586	0%
	S- 66	Combahee Rd	3.480		\$0	\$0	0%
	S- 659	Lyons St	0.311		\$0	\$0	0%
	S- 659	Peters St	0.069		\$0	\$0	0%
	S- 660	Fourth St	0.240		\$0	\$0	0%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			0.810		\$0	\$2,479,599	0%
	I- 95	Interstate 95	0.810				
Rural Road Safety			131.127		\$4,465,120	\$34,153,002	14%
			13.251		\$0	\$3,955,351	100%
	SC 64	Charleston Hwy	13.203		\$0	\$0	100%
	SC 64	Hampton St	0.048		\$0	\$3,955,351	100%
			9.746		\$1,144,635	\$0	0%
	SC 303	Green Pond Hwy	9.746		\$1,144,635	\$0	0%
			18.850		\$500,001	\$0	0%
	SC 303	Green Pond Hwy	11.520		\$500,001	\$0	0%
	SC 64	Charleston Hwy	7.273		\$0	\$0	0%
	SC 64	Hampton St	0.057		\$0	\$0	0%
			7.710		\$1,196,450	\$0	0%
	SC 61	Augusta Hwy	7.710		\$1,196,450	\$0	0%
			5.930		\$394,567	\$0	0%
	SC 64	Charleston Hwy	5.930				
			16.000		\$283,333	\$0	0%
	SC 61	Augusta Hwy	16.000				
			4.000		\$354,301	\$0	0%
	SC 61	Augusta Hwy	4.000				
			11.040		\$0	\$985,273	37%
	SC 61	Augusta Hwy	9.090				
	SC 641	Confederate Hwy	1.950				
			10.000		\$0	\$9,493,945	0%
	SC 61	Augusta Hwy	10.000				
			1.500		\$0	\$1,031,450	37%
	SC 61	Augusta Hwy	1.500				
			16.550		\$0	\$18,686,983	0%
	SC 63	Sniders Hwy	16.550				
			16.550		\$591,834	\$0	0%
	SC 63	Sniders Hwy	16.550				
Bridges			0.080	2	\$1,444,930	\$0	0%
			0.040	1	\$728,812	\$0	0%
	S- 74	Mill Pond Rd	0.040	1	\$728,812	\$0	0%
			0.040	1	\$716,118	\$0	0%
	S- 74	Mill Pond Rd	0.040	1	\$716,118	\$0	0%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Darlington			178.034		\$8,338,961	\$37,027,730	80%
Pavements			178.034		\$8,338,961	\$37,027,730	80%
			1.910		\$0	\$1,209,801	100%
	SC 34	E Bobo Newsom Hwy	0.500		\$0	\$1,209,801	100%
	SC 34	Harry Byrd Hwy	1.410		\$0	\$0	100%
			3.420		\$0	\$1,041,113	100%
	S- 23	W Old Camden Rd	3.420		\$0	\$1,041,113	100%
			1.660		\$0	\$246,940	100%
	US 52	S Main St	1.660		\$0	\$246,940	100%
			2.060		\$0	\$732,603	100%
	US 15 BUS	S Fifth St	2.060		\$0	\$732,603	100%
			24.919		\$0	\$398,820	100%
	S- 102	Fourteenth St	3.019		\$0	\$398,820	100%
	S- 13	S Center Rd	1.230		\$0	\$0	100%
	S- 13	N Center Rd	13.280		\$0	\$0	100%
	S- 35	S Charleston Rd	2.600		\$0	\$0	100%
	S- 65	High Point Rd	1.110		\$0	\$0	100%
	S- 16	Kelleybridge Rd	2.400		\$0	\$0	100%
	S- 54	Southborough Rd	1.280		\$0	\$0	100%
			1.565		\$0	\$1,205,192	100%
	S- 10	W Home Av	1.565		\$0	\$1,205,192	100%
			4.100		\$0	\$436,828	100%
	S- 39	New Market Rd	2.080		\$0	\$436,828	100%
	S- 824	Whippoorwill Rd	2.020		\$0	\$0	100%
			3.350		\$0	\$2,687,802	100%
	SC 34	Harry Byrd Hwy	3.350		\$0	\$2,687,802	100%
			2.850		\$0	\$1,291,277	100%
	US 401	Davis St	2.850		\$0	\$1,291,277	100%
			2.140		\$0	\$347,565	100%
	S- 41	Dovesville Hwy	2.140		\$0	\$347,565	100%
			2.370		\$0	\$360,963	100%
	SC 403	Oates Hwy	2.340		\$0	\$0	100%
	SC 403	No Name	0.030		\$0	\$0	100%
			0.900		\$0	\$304,851	100%
	US 52	N Governor Williams Hwy	0.900		\$0	\$304,851	100%
			5.630		\$0	\$454,527	100%
	S- 177	Mineral Springs Rd	0.730		\$0	\$0	100%
	S- 932	Forest Hills Dr	0.840		\$0	\$0	100%
	S- 1075	Birdsnest Rd	1.270		\$0	\$454,527	100%
	S- 1249	Anderson Farm Rd	1.710		\$0	\$0	100%
	S- 201	Brookwood Dr	1.080		\$0	\$0	100%
			3.730		\$0	\$723,950	100%
	S- 13	S Center Rd	1.750		\$0	\$723,950	100%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 24	Floyds Rd	1.980		\$0	\$0	100%
			4.680		\$0	\$2,332,839	100%
	SC 340	Timmons ville Hwy	4.680		\$0	\$2,332,839	100%
			0.860		\$0	\$151,358	100%
	S- 19	Hoffmeyer Rd	0.860				
			1.270		\$0	\$225,247	100%
	US 15	N Main St	1.270				
			1.190		\$357,583	\$0	0%
	S- 13	S Center Rd	1.190				
			5.930		\$0	\$2,200,693	100%
	S- 13	S Center Rd	1.940				
	S- 19	E Seven Pines St	3.670				
	S- 87	Sonoco Rd	0.320				
			8.830		\$0	\$162,497	100%
	S- 495	Georgetown Rd	5.220				
	S- 524	Greenfield Rd	1.770				
	S- 354	Rogers Rd	1.840				
			2.050		\$0	\$141,144	100%
	S- 699	Faith Rd	1.030				
	S- 918	Fox Hollow Dr	1.020				
			2.060		\$0	\$231,062	100%
	SC 34	Cashua Ferry Rd	2.060				
			5.010		\$0	\$1,679,336	100%
	S- 383	Blanding Dr	0.930				
	S- 84	S Railroad Av	0.890				
	S- 14	N Buchanan St	0.080				
	S- 76	Darlington Av	0.150				
	S- 76	Chesterfield Av	0.030				
	S- 185	Wells St	0.590				
	S- 179	W Mciver Rd	0.300				
	S- 289	Davis St	0.160				
	S- 408	Palmetto Rd	1.440				
	S- 255	Brockington Rd	0.270				
	S- 408 CON	Palmetto Rd	0.170				
			0.520		\$0	\$195,981	100%
	S- 35	S Charleston Rd	0.520				
			1.400		\$0	\$1,281,644	100%
	SC 34	Harry Byrd Hwy	0.030				
	SC 34	Pearl St	1.370				
			1.940		\$0	\$955,820	100%
	US 52	S Main St	0.660				
	US 52	N Governor Williams Hwy	0.554				
	US 52	S Governor Williams Hwy	0.726				

[Project List to be updated on a monthly basis as additional Projects are committed.](#)

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed	
			5.280		\$0	\$224,330	100%	
	S- 209	Weaver St	4.330					
	S- 512	River Bend Dr	0.950					
			20.880		\$0	\$321,679	100%	
	SC 34	Cashua Ferry Rd	7.340					
	SC 403	Oates Hwy	13.510					
	SC 403	No Name	0.030					
			11.670		\$0	\$3,103,056	100%	
	S- 19	E Seven Pines St	2.350					
	S- 35	S Charleston Rd	3.980					
	S- 493	Bay Rd	1.880					
	S- 112	Swift Creek Rd	3.460					
			9.530		\$0	\$2,033,850	100%	
	S- 39	New Market Rd	4.730					
	S- 63	Hummingbird St	1.960					
	S- 144	Bee St	0.170					
	S- 144	E Pearl St	0.350					
	S- 144	W Pearl St	0.600					
	S- 351	Russell Rd	1.370					
	S- 1180	Meadow Ln	0.140					
	S- 1063	N Damascus Church Rd	0.210					
			8.500		\$0	\$3,273,937	100%	
	US 15	S Fifth St	0.670					
	US 401	E Main St	0.140					
	US 401	W Main St	0.110					
	US 401	Davis St	2.040					
	US 401	Lamar Hwy	5.540					
			1.210		\$0	\$1,276,512	0%	
	US 52	N Governor Williams Hwy	1.210		\$0	\$1,276,512	0%	
			2.930		\$0	\$2,466,675	0%	
	SC 151 BUS	W Carolina Av	2.930		\$0	\$2,466,675	0%	
			2.620		\$0	\$1,443,273	0%	
	S- 19	E Seven Pines St	1.480		\$0	\$0	0%	
	S- 154	Cartersville Hwy	1.140		\$0	\$1,443,273	0%	
			3.570		\$0	\$1,884,563	0%	
	S- 68	Lawson Rd	1.330		\$0	\$0	0%	
	S- 68	Spring St	0.160		\$0	\$0	0%	
	S- 42	W Smith Av	0.970		\$0	\$1,884,563	0%	
	S- 890	Northcutt Rd	1.110		\$0	\$0	0%	
			6.860		\$3,456,736	\$0	0%	
	US 401	Lamar Hwy	6.832		\$0	\$0	0%	
	US 401	Warren Av	0.028		\$3,456,736	\$0	0%	
			6.450		\$3,199,676	\$0	0%	
	S- 179	E Mciver Rd	6.450					
Project List to be updated on a monthly basis as additional Projects are committed.					2,190	\$1,324,966	\$0	0%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 179 CON	S Governor Williams Hwy	0.410		\$1,324,966	\$0	0%
	S- 572	Friendship St	0.260		\$0	\$0	0%
	S- 580	Pinedale Dr	1.520		\$0	\$0	0%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Dillon			142.075		\$1,237,632	\$67,529,861	59%
Pavements			132.925		\$0	\$67,529,861	62%
			1.090		\$0	\$1,220,089	100%
	SC 38	Hwy 38 W	1.090		\$0	\$1,220,089	100%
			2.610		\$0	\$734,194	100%
	S- 130	S 4Th Ave	0.430		\$0	\$734,194	100%
	S- 39	W Main St	1.310		\$0	\$0	100%
	S- 78	E Calhoun St	0.870		\$0	\$0	100%
			0.920		\$0	\$394,849	100%
	SC 38	Hwy 38 E	0.920		\$0	\$394,849	100%
			3.380		\$0	\$536,256	100%
	SC 41	Hwy 41 S	3.380		\$0	\$536,256	100%
			1.740		\$0	\$226,053	100%
	S- 48	Bethel Rd	1.740		\$0	\$226,053	100%
			1.900		\$0	\$567,427	100%
	S- 23	Harlees Bridge Rd	1.900		\$0	\$567,427	100%
			2.579		\$0	\$216,617	100%
	S- 482	Homelight Rd	0.590		\$0	\$0	100%
	S- 481	S Longstreet Rd	1.829		\$0	\$216,617	100%
	S- 481	Homelight Rd	0.160		\$0	\$0	100%
			0.920		\$0	\$1,003,180	100%
	SC 38	Hwy 38 W	0.920		\$0	\$1,003,180	100%
			4.240		\$0	\$171,425	100%
	S- 45	Friendship Rd	2.790		\$0	\$0	100%
	S- 45	Lester Rd	0.270		\$0	\$171,425	100%
	S- 499	Pyerian Rd	1.180		\$0	\$0	100%
			0.500		\$0	\$131,847	100%
	S- 674	Enterprise Rd	0.500		\$0	\$131,847	100%
			1.050		\$0	\$210,424	100%
	SC 57	Hwy 57 S	1.050		\$0	\$210,424	100%
			0.550		\$0	\$182,055	100%
	US 301	Hwy 301 S	0.550		\$0	\$182,055	100%
			3.140		\$0	\$311,548	100%
	S- 102	E Washington St	0.103		\$0	\$311,548	100%
	S- 102	W Washington St	0.157		\$0	\$0	100%
	S- 216	S Macarthur Ave	0.480		\$0	\$0	100%
	S- 151	Bethea Ext	2.400		\$0	\$0	100%
			1.580		\$0	\$569,152	100%
	S- 25	Old Latta Hwy	1.580		\$0	\$569,152	100%
			1.340		\$0	\$1,418,875	100%
	SC 38	Hwy 38 W	1.340		\$0	\$1,418,875	100%

[Project List to be updated on a monthly basis as additional Projects are committed.](#)

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			1.090		\$0	\$191,531	100%
	SC 57	Hwy 57 S	0.800		\$0	\$191,531	100%
	SC 57	Lockemy Hwy	0.290		\$0	\$0	100%
			1.006		\$0	\$243,508	100%
	S- 877	E Roosevelt St	0.066		\$0	\$0	100%
	S- 104	E Jefferson St	0.140		\$0	\$243,508	100%
	S- 203	E Roosevelt St	0.490		\$0	\$0	100%
	S- 536	John St	0.240		\$0	\$0	100%
	S- 731	N 20Th Ave	0.070		\$0	\$0	100%
			0.460		\$0	\$420,480	100%
	SC 917	E Main St	0.460				
			2.490		\$0	\$628,295	100%
	S- 23	Dothan Rd	0.006				
	S- 23	Judge Rd	1.434				
	S- 23	Haymount Rd	1.050				
			4.930		\$0	\$1,111,742	100%
	S- 136	Henry Ext	1.105				
	S- 136	Henry St	0.015				
	S- 857	Southwind Rd	0.280				
	S- 857	Pecan Grove	0.160				
	S- 740	Grady Rd	0.960				
	S- 174	Kemper Church Rd	1.770				
	S- 707	Camp Rd	0.560				
	S- 856	Christmas Rd	0.080				
			0.750		\$0	\$261,872	100%
	S- 292	E Countryside Rd	0.750				
			5.060		\$0	\$1,572,926	100%
	SC 34	W Main St	0.070				
	SC 34	Hwy 34 W	1.850				
	SC 57	Hwy 57 N	3.140				
			0.760		\$0	\$54,050	100%
	S- 175	Black Branch Rd	0.760				
			4.440		\$0	\$77,966	100%
	S- 286	Red Rd	2.490				
	S- 192	Judson Rd	1.950				
			1.590		\$0	\$191,586	100%
	SC 57	Hwy 57 S	1.590				
			18.010		\$0	\$30,941,419	0%
	I- 95	Interstate 95	18.010				
			18.010		\$0	\$9,009,100	0%
	I- 95	Interstate 95	18.010				
			4.680		\$0	\$131,840	100%
	S- 23	Dothan Rd	4.676				
	S- 23	Judge Rd	0.004				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			2.110		\$0	\$264,258	100%
	SC 57	Hwy 57 S	2.110				
			5.820		\$0	\$367,244	100%
	US 301	Hwy 301 S	4.072				
	US 301	S Richardson St	0.352				
	US 301	N Richardson St	0.458				
	US 301	Hwy 301 N	0.938				
			6.170		\$0	\$1,657,900	0%
	S- 102	E Washington St	0.260				
	S- 564	Old Depot Rd	0.060				
	S- 38	Centerville Rd	4.040				
	S- 75	E 3Rd Ave	0.630				
	S- 75	Oven Bottom Rd	0.910				
	S- 551	Bonsal Ct	0.270				
			4.050		\$0	\$1,256,726	0%
	S- 23	Haymount Rd	3.050				
	S- 292	E Countryside Rd	1.000				
			1.070		\$0	\$667,207	0%
	SC 38	Hwy 38 W	1.070				
			5.580		\$0	\$1,790,084	0%
	SC 57	Hwy 57 N	5.580				
			6.120		\$0	\$4,402,533	0%
	SC 34	E Main St	0.070		\$0	\$0	0%
	SC 34	W Main St	0.300		\$0	\$4,402,533	0%
	US 301	Hwy 301 N	4.720		\$0	\$0	0%
	SC 57	Hwy 57 N	0.460		\$0	\$0	0%
	SC 917	E Main St	0.060		\$0	\$0	0%
	SC 917	W Main St	0.510		\$0	\$0	0%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			5.610		\$0	\$2,232,680	0%
	S- 22	State Park Rd	3.910		\$0	\$2,232,680	0%
	S- 292	E Countryside Rd	0.500		\$0	\$0	0%
	S- 44	Mt Calvary Rd	1.200		\$0	\$0	0%
			5.580		\$0	\$2,160,922	0%
	S- 84	Stroud Rd	0.630		\$0	\$0	0%
	S- 195	Wix Rd	2.610		\$0	\$2,160,922	0%
	S- 75	Oven Bottom Rd	1.190		\$0	\$0	0%
	S- 513	Arrie Rd	1.150		\$0	\$0	0%
	Rural Road Safety		9.150		\$1,237,632	\$0	0%
			2.700		\$493,270	\$0	0%
	I- 95	Interstate 95	2.700		\$493,270	\$0	0%
			3.400		\$498,799	\$0	0%
	I- 95	Interstate 95	1.700				
	I-95	Interstate 95	1.700				
			3.050		\$245,562	\$0	0%
	I- 95	Interstate 95	3.050				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Dorchester			183.968		\$9,105,729	\$120,445,706	71%
Pavements			140.561		\$7,877,716	\$95,711,464	80%
			1.570		\$0	\$954,395	100%
	SC 173	School St	1.570		\$0	\$954,395	100%
			4.770		\$0	\$1,168,752	100%
	S- 155	E 2Nd St N	0.300		\$0	\$1,168,752	100%
	S- 155	W 2Nd St N	0.640		\$0	\$0	100%
	S- 186	E 4Th St N	0.200		\$0	\$0	100%
	S- 186	W 4Th St N	0.730		\$0	\$0	100%
	S- 188	E 1St St N	0.310		\$0	\$0	100%
	S- 188	W 1St St N	0.620		\$0	\$0	100%
	S- 197	E 3Rd St S	0.200		\$0	\$0	100%
	S- 197	W 3Rd St S	0.200		\$0	\$0	100%
	S- 208	N Magnolia St	0.890		\$0	\$0	100%
	S- 208	S Magnolia St	0.090		\$0	\$0	100%
	S- 357	W 1St St N	0.590		\$0	\$0	100%
			2.140		\$0	\$975,974	100%
	US 78	Johnston Ave	0.524		\$0	\$975,974	100%
	US 78	Badham Dr	1.616		\$0	\$0	100%
			1.960		\$0	\$752,259	100%
	S- 19	Wire Rd	1.960		\$0	\$752,259	100%
			4.410		\$0	\$496,176	100%
	US 17 ALT	S Main St	0.980		\$0	\$0	100%
	US 17 ALT	Boone Hill Rd	1.550		\$0	\$496,176	100%
	US 17 ALT		0.010		\$0	\$0	100%
	US 78	W 5Th St N	1.870		\$0	\$0	100%
			3.280		\$0	\$351,538	100%
	US 178		3.280		\$0	\$0	100%
			0.400		\$0	\$81,608	100%
	S- 22	Orangeburg Rd	0.400		\$0	\$81,608	100%
			1.870		\$0	\$817,089	100%
	S- 19	Wire Rd	1.870		\$0	\$817,089	100%
			1.630		\$0	\$846,057	100%
	SC 27	Church St	0.542		\$0	\$0	100%
	SC 27	Givhans Rd	0.010		\$0	\$846,057	100%
	SC 27	Ridgeville Rd	1.078		\$0	\$0	100%
			4.080		\$0	\$1,583,260	100%
	US 78	Dorange Rd	3.565		\$0	\$1,583,260	100%
	US 78	Johnston Ave	0.515		\$0	\$0	100%
			0.450		\$0	\$114,729	100%
	S- 22	Orangeburg Rd	0.450		\$0	\$114,729	100%
			4.510		\$0	\$721,408	100%
	US 15	Us 15 Hwy S	2.710		\$0	\$0	100%
	SC 165	Deleamar Hwy	1.800		\$0	\$721,408	100%

[Project List to be updated on a monthly basis as additional Projects are committed.](#)

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			6.500		\$0	\$932,801	100%
	SC 61	Ashley River Rd	6.500				
			1.960		\$0	\$383,668	100%
	SC 642	Dorchester Rd	1.960				
			1.620		\$0	\$216,758	100%
	S- 74	S Hampton St	0.240		\$0	\$0	100%
	S- 215	S Pine St	0.310		\$0	\$0	100%
	S- 121	S Hickory St	0.180		\$0	\$216,758	100%
	S- 367	Clifton St	0.220		\$0	\$0	100%
	S- 678	Greenwave Blvd	0.320		\$0	\$0	100%
	S- 789	Deming Way	0.350		\$0	\$0	100%
			8.394		\$0	\$700,000	100%
	SC 61	Sc 61 Hwy	8.394				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed	
			1.840		\$0	\$886,524	100%	
	S- 19	Wire Rd	1.260		\$0	\$886,524	100%	
	S- 19	Ridge Rd	0.580		\$0	\$0	100%	
			3.668		\$0	\$363,438	100%	
	S- 22	Dawson Branch Rd	1.028		\$0	\$363,438	100%	
	S- 326	Twin Lake Dr	1.130		\$0	\$0	100%	
	S- 390	Roberts Rd	0.490		\$0	\$0	100%	
	S- 436	Rose Ln	0.480		\$0	\$0	100%	
	S- 502	Rose Ln	0.070		\$0	\$0	100%	
	S- 503	Arbor Rd	0.470		\$0	\$0	100%	
			1.876		\$0	\$2,392,949	100%	
	US 78	E 5Th St N	0.076		\$0	\$0	100%	
	SC 642	Dorchester Rd	1.800		\$0	\$2,392,949	100%	
			1.100		\$0	\$186,628	100%	
	S- 22	Orangeburg Rd	1.100					
			1.600		\$0	\$302,325	100%	
	US 78	Us 78 Hwy	1.600					
			2.680		\$0	\$1,253,062	100%	
	S- 19	Ridge Rd	2.680					
			1.940		\$0	\$1,531,283	100%	
	SC 642	Dorchester Rd	1.940					
			3.100		\$0	\$1,270,658	100%	
	S- 50	Seven Mile Rd	2.820					
	S- 412	Parniece St	0.100					
	S- 416	Celebrity Dr	0.120					
	S- 408	Elizabeth St	0.060					
			0.764		\$0	\$1,737,941	100%	
	SC 165	Berlin G Myers Pkwy	0.764					
			1.050		\$0	\$184,236	100%	
	S- 700	Tupalo Dr	0.110					
	S- 391	Tupalo Dr	0.300					
	S- 701	Tupalo Dr	0.300					
	S- 702	Oak Dr	0.340					
			0.610		\$0	\$129,523	100%	
	S- 58	Mallard Rd	0.610					
			1.500		\$0	\$253,176	100%	
	US 78	Us 78 Hwy	1.500					
			6.030		\$4,961,916	\$0	0%	
	US 15	Us 15 Hwy N	6.030					
			2.200		\$0	\$417,270	100%	
	SC 453	Judge St	2.200					
Project List to be updated on a monthly basis as additional Projects are committed.					9.710	\$0	\$5,081,045	0%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	I- 26	Interstate 26	9.710				
			3.590		\$0	\$1,777,283	0%
	S- 161	Gum Branch Rd	2.810				
	S- 191	Tupper Ln	0.280				
	S- 172	Marion Ave	0.500				
			3.130		\$0	\$1,764,533	0%
	S- 19	S Main St	0.270				
	S- 19	Ridge Rd	2.090				
	S- 167	Academy Rd	0.770				
			3.990		\$0	\$3,804,992	0%
	I- 26	Interstate 26	3.990				
			16.040		\$0	\$2,479,599	0%
	I- 95	Interstate 95	16.040				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			0.800		\$154,440	\$0	0%
	S- 517	Midland Pkwy	0.800		\$154,440	\$0	0%
			1.966		\$124,838	\$0	0%
	S- 58	E Butternut Rd	1.201		\$0	\$0	0%
	S- 58	W Butternut Rd	0.575		\$0	\$0	0%
	S- 517	Monroe Rd	0.190		\$124,838	\$0	0%
			3.410		\$1,673,183	\$0	0%
	S- 25	Zion Rd	3.380		\$1,673,183	\$0	0%
	S- 25	School House Rd	0.030		\$0	\$0	0%
			0.936		\$0	\$556,970	0%
	S- 211	Pine Grove Ave	0.160		\$0	\$556,970	0%
	S- 251	W 9Th St N	0.130		\$0	\$0	0%
	S- 251	E 9Th St N	0.336		\$0	\$0	0%
	S- 293	E 6Th St N	0.090		\$0	\$0	0%
	S- 293	W 6Th St N	0.220		\$0	\$0	0%
			2.107		\$963,339	\$0	0%
	S- 244	Hill Branch Rd	0.957		\$963,339	\$0	0%
	S- 245	Campbell Rd	1.150		\$0	\$0	0%
			15.380		\$0	\$58,241,558	0%
	I- 95	Interstate 95	15.380				
	Rural Road Safety		43.407		\$1,228,013	\$24,734,242	34%
			9.107		\$0	\$19,345,426	0%
	US 17 ALT	Us 17-A Hwy S	9.107		\$0	\$19,345,426	0%
			6.500		\$0	\$1,489,606	100%
	SC 61	Ashley River Rd	6.500		\$0	\$1,489,606	100%
			8.517		\$411,480	\$0	0%
	SC 165	Deleamar Hwy	8.517		\$411,480	\$0	0%
			8.394		\$0	\$3,899,210	100%
	SC 61	Sc 61 Hwy	8.394		\$0	\$3,899,210	100%
			4.569		\$533,200	\$0	0%
	SC 61	Beech Hill Rd	4.569		\$533,200	\$0	0%
			6.320		\$283,333	\$0	0%
	SC 165	Deleamar Hwy	6.320		\$283,333	\$0	0%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Edgefield			206.200		\$118,132	\$44,131,510	64%
Pavements			154.445		\$0	\$37,539,031	63%
			4.300		\$0	\$2,406,595	100%
	SC 19	Hwy 19	4.300		\$0	\$2,406,595	100%
			4.670		\$0	\$1,441,413	100%
	US 25	Hwy 25 N	4.670		\$0	\$1,441,413	100%
			3.120		\$0	\$972,276	100%
	S- 39	Old Chappell Ferry Rd	3.120		\$0	\$972,276	100%
			2.450		\$0	\$798,346	100%
	US 25	Hwy 25 N	2.450		\$0	\$798,346	100%
			3.000		\$0	\$1,144,656	100%
	S- 143	Garrett Rd	3.000		\$0	\$1,144,656	100%
			2.320		\$0	\$866,985	100%
	SC 430	Crest Rd	2.140		\$0	\$866,985	100%
	SC 430 CON	Crest Rd	0.070		\$0	\$0	100%
	SC 430 CON	Meeting St Rd	0.110		\$0	\$0	100%
			3.790		\$0	\$377,089	100%
	SC 230	W Martintown Rd	3.790		\$0	\$377,089	100%
			2.830		\$0	\$211,169	100%
	S- 35	Walker Rd	2.830		\$0	\$211,169	100%
			4.920		\$0	\$19,329	100%
	S- 21	Long Cane Rd	2.470		\$0	\$19,329	100%
	S- 40	Country Club Rd	2.060		\$0	\$0	100%
	S- 40	Star Rd	0.390		\$0	\$0	100%
			3.080		\$0	\$138,520	100%
	US 25	Augusta Rd	3.080		\$0	\$138,520	100%
			16.180		\$0	\$62,192	100%
	US 378	Hill St	0.400		\$0	\$0	100%
	US 378	Hwy 378 W	6.320		\$0	\$62,192	100%
	US 378	Hwy 378 E	9.460		\$0	\$0	100%
			2.900		\$0	\$198,301	100%
	S- 35	Walker Rd	2.900		\$0	\$198,301	100%
			2.180		\$0	\$695,452	100%
	S- 143	Garrett Rd	2.180		\$0	\$695,452	100%
			2.480		\$0	\$894,575	100%
	SC 230	Martintown Rd	2.480		\$0	\$894,575	100%
			2.850		\$0	\$289,364	100%
	S- 74	Roland Ave	1.280		\$0	\$0	100%
	S- 292	Lakeview Dr	0.560		\$0	\$289,364	100%
	S- 41	Sunset Dr	0.110		\$0	\$0	100%
	S- 41	Lakeview Dr	0.390		\$0	\$0	100%
	S- 41	Edisto St	0.510		\$0	\$0	100%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			1.600		\$0	\$186,416	100%
	SC 230	W Martintown Rd	1.540		\$0	\$186,416	100%
	SC 230	Martintown Rd	0.060		\$0	\$0	100%
			3.980		\$0	\$331,460	100%
	S- 10	Bauskett St	3.980				
			2.090		\$0	\$1,064,127	100%
	S- 34	Sweetwater Rd	2.090				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			2.015		\$0	\$744,531	100%
	S- 61	Gilgal Rd	1.955		\$0	\$744,531	100%
	S- 61 CON	Gilgal Rd	0.060		\$0	\$0	100%
			5.070		\$0	\$2,161,606	100%
	SC 230	Martintown Rd	5.070				
			4.540		\$0	\$1,728,669	100%
	S- 75	Airport Rd	4.540				
			0.780		\$0	\$284,665	100%
	S- 368	Cedar Creek Rd	0.780				
			1.450		\$0	\$141,978	100%
	S- 225	W Five Notch Rd	1.450				
			0.270		\$0	\$48,763	100%
	S- 484	Maple Dr	0.270				
			3.330		\$0	\$326,800	100%
	SC 191	Hwy 191	3.330				
			2.610		\$0	\$1,058,323	81%
	S- 61	Gilgal Rd	2.610				
			4.570		\$0	\$2,263,337	81%
	SC 230	Martintown Rd	3.830				
	SC 23	Hwy 23 W	0.740				
			0.480		\$0	\$307,594	81%
	SC 23	Hwy 23 W	0.480				
			0.330		\$0	\$249,662	38%
	S- 143	Garrett Rd	0.330				
			0.200		\$0	\$187,959	38%
	S- 494	Trailside Dr	0.200				
			6.240		\$0	\$2,289,934	35%
	S- 34	Sweetwater Rd	6.240				
			3.310		\$0	\$1,029,355	35%
	S- 507	Sweetwater Ct	0.470				
	S- 404	Morgan-Bussey Rd	2.740				
	S- 362	Cedar Ln	0.100				
			5.520		\$0	\$3,048,092	35%
	SC 23	Hwy 23 W	5.300				
	SC 23	Jeter St	0.220				
			2.730		\$0	\$156,000	100%
	US 25	Edgefield Rd	2.730		\$0	\$156,000	100%
			1.780		\$0	\$109,734	100%
	SC 230	W Martintown Rd	1.780				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			7.180		\$0	\$4,555,041	0%
	SC 23	Hwy 23 W	7.180				
			5.760		\$0	\$2,848,039	0%
	S- 34	Sweetwater Rd	5.760				
			3.620		\$0	\$1,471,237	0%
	S- 149	Patriot Ln	0.290				
	S- 312	Marigold St	0.450				
	S- 357	Catalpa St	0.180				
	S- 345	Locust Dr	0.120				
	S- 353	Pine Ridge Rd	1.110				
	S- 144	Woodland Dr	0.110				
	S- 344	Maple Dr	0.600				
	S- 346	Hickory Hill Dr	0.140				
	S- 431	Cardinal Dr	0.612				
	S- 431	Whipporwill Ln	0.008				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			0.590		\$0	\$299,087	35%
	S- 139	Red Oak Grove Rd	0.590				
			14.720		\$0	\$81,843	0%
	S- 29	Greenhouse Rd	1.130		\$0	\$0	0%
	S- 143	Garrett Rd	5.570		\$0	\$0	0%
	S- 10	Bauskett St	3.980		\$0	\$81,843	0%
	S- 174	Currytown Rd	4.040		\$0	\$0	0%
			8.610		\$0	\$48,518	0%
	S- 79	Park Ave	0.460		\$0	\$0	0%
	S- 74	Roland Ave	1.280		\$0	\$0	0%
	S- 73	W D Herlong Rd	1.250		\$0	\$0	0%
	S- 449	Murrah Forest Dr	0.500		\$0	\$0	0%
	S- 58	Aiken Ave	0.740		\$0	\$0	0%
	S- 49	Bland Ave	0.630		\$0	\$0	0%
	S- 237	Lanier Rd	2.760		\$0	\$48,518	0%
	S- 237	Warren Rd	0.990		\$0	\$0	0%
	Rural Road Safety		51.755		\$118,132	\$6,592,479	68%
			4.670		\$0	\$320,618	100%
	US 25	Hwy 25 N	4.670		\$0	\$320,618	100%
			1.760		\$0	\$80,272	100%
	US 25	Hwy 25 N	1.760		\$0	\$80,272	100%
			2.450		\$0	\$169,016	100%
	US 25	Hwy 25 N	2.450		\$0	\$169,016	100%
			12.425		\$0	\$995,646	100%
	US 25	Hwy 25 N	10.700				
	US 25	No Name	1.725				
			3.080		\$39,457	\$0	0%
	US 25	Augusta Rd	3.080		\$39,457	\$0	0%
			13.390		\$78,675	\$0	0%
	US 25	Buncombe St	0.310				
	US 25	Hwy 25 N	11.240				
	US 25	No Name	1.840				
			5.660		\$0	\$133,845	100%
	US 25	Edgefield Rd	5.660		\$0	\$133,845	100%
			2.730		\$0	\$2,431,225	100%
	US 25	Edgefield Rd	2.730				
			5.590		\$0	\$2,461,857	100%
	US 25	Augusta Rd	4.310				
	US 25	Edgefield Rd	1.280				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Fairfield			122.370		\$12,533,183	\$37,125,703	77%
Pavements			91.810		\$12,156,482	\$36,790,775	84%
			2.360		\$0	\$1,736,213	100%
	SC 215	State Highway 215 S	2.360		\$0	\$1,736,213	100%
			2.030		\$0	\$849,900	100%
	S- 159	Longleaf Rd	1.250		\$0	\$849,900	100%
	S- 82	W Calhoun St	0.780		\$0	\$0	100%
			3.210		\$0	\$465,150	100%
	SC 200	State Highway 200	2.770		\$0	\$465,150	100%
	SC 200	Hwy 200	0.440		\$0	\$0	100%
			0.960		\$0	\$118,324	100%
	S- 30	E Peach Rd	0.960		\$0	\$118,324	100%
			2.590		\$0	\$1,726,008	100%
	SC 215	State Highway 215 S	2.590		\$0	\$1,726,008	100%
			2.750		\$0	\$897,623	100%
	S- 70	Reservoir Rd	2.750		\$0	\$897,623	100%
			1.930		\$0	\$228,040	100%
	S- 30	W Peach Rd	1.930		\$0	\$228,040	100%
			1.490		\$0	\$320,711	100%
	S- 216	Hillcrest Dr	0.090		\$0	\$0	100%
	S- 217	W Woodward St	0.100		\$0	\$0	100%
	S- 57	E High St	0.100		\$0	\$0	100%
	S- 58	S Zion St	0.270		\$0	\$0	100%
	S- 58	N Zion St	0.710		\$0	\$0	100%
	S- 88	E Moultrie St	0.110		\$0	\$0	100%
	S- 117	Winn St	0.110		\$0	\$320,711	100%
			2.630		\$0	\$457,210	100%
	SC 200	State Highway 200	2.620		\$0	\$457,210	100%
	SC 200	Miles Rd	0.010		\$0	\$0	100%
			2.170		\$0	\$825,398	100%
	S- 93	Devils Race Track Rd	2.170		\$0	\$825,398	100%
			2.620		\$0	\$2,008,902	100%
	SC 215	State Highway 215 S	2.620		\$0	\$2,008,902	100%
			0.850		\$0	\$105,634	100%
	S- 47	Grover Wilson Rd	0.850		\$0	\$105,634	100%
			1.100		\$0	\$189,676	100%
	SC 200	State Highway 200	1.100		\$0	\$189,676	100%
			1.710		\$0	\$277,171	94%
	S- 25	School Rd	0.350		\$0	\$0	94%
	S- 25	No Name	0.070		\$0	\$0	94%
	S- 80	W Liberty St	0.480		\$0	\$0	94%
	S- 80	E Liberty St	0.110		\$0	\$0	94%
	S- 387	Tanglewood Ln	0.280		\$0	\$0	94%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 387	Tanglewood Ct	0.160		\$0	\$0	94%
	S- 249	Tanglewood Ln	0.260		\$0	\$277,171	94%
			2.700		\$0	\$1,155,085	94%
	S- 41	Old River Rd	2.440		\$0	\$1,155,085	94%
	S- 82	W Calhoun St	0.260		\$0	\$0	94%
			4.270		\$0	\$2,830,320	94%
	SC 34	Newberry Rd	1.570		\$0	\$0	94%
	SC 213	State Highway 215 S	2.700		\$0	\$2,830,320	94%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			3.310		\$0	\$1,042,735	100%
	S- 151	Old Windmill Rd	3.310				
			1.080		\$0	\$121,753	100%
	S- 362	Cowhorn Rd	1.080				
			2.590		\$0	\$117,207	100%
	S- 46	Smallwood Rd	2.590				
			2.280		\$0	\$873,599	100%
	S- 102	Doty Rd	0.260				
	S- 197	Sims St	0.070				
	S- 282	Douglas 1 Rd	0.080				
	S- 195	Fagan Rd	0.910				
	S- 118	W Eleventh St	0.420				
	S- 118	E Eleventh St	0.320				
	S- 319	Maple St	0.130				
	S- 320	Chestnut St	0.090				
			3.350		\$0	\$2,535,908	100%
	SC 215	State Highway 215 S	2.780				
	SC 215	Hwy 215 S	0.400				
	SC 215	No Name	0.170				
			0.400		\$0	\$149,904	100%
	S- 151	Park Rd	0.400				
			6.510		\$0	\$2,724,142	100%
	US 321	Us Highway 321 S	6.510				
			3.830		\$0	\$2,018,492	100%
	S- 41	Old River Rd	1.330				
	S- 151	Park Rd	2.500				
			1.430		\$0	\$1,162,126	100%
	S- 56	E College St	0.120				
	S- 56	W College St	0.829				
	S- 56	W College St Ext	0.121				
	S- 56	Greene St	0.050				
	S- 193	Elm St	0.160				
	S- 319	Maple St	0.050				
	S- 320	Chestnut St	0.100				
			1.150		\$0	\$342,288	100%
	SC 200	State Highway 200	1.150				
			0.560		\$0	\$349,639	100%
	S- 166	Crane St	0.080				
	S- 316	Sandifer Rd	0.360				
	S- 308	Winter St	0.120				
			4.860		\$0	\$5,123,221	0%
	SC 215	State Highway 215 N	4.860		\$0	\$5,123,221	0%
			6.440		\$0	\$3,949,463	0%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 41	Old River Rd	2.800		\$0	\$0	0%
	S- 222	Smallstown Rd	3.640		\$0	\$3,949,463	0%
			3.360		\$0	\$1,730,425	0%
	S- 26	White Oak Rd	0.360		\$0	\$1,730,425	0%
	S- 44	Patrick Rd	3.000		\$0	\$0	0%
			0.770		\$0	\$358,507	0%
	SC 200	State Highway 200	0.720		\$0	\$358,507	0%
	SC 200	Hwy 200	0.050		\$0	\$0	0%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			10.820		\$8,434,845	\$0	0%
	SC 215	State Highway 215 N	10.820				
			2.250		\$2,278,435	\$0	0%
	S- 222	Old Chester Rd	1.970				
	S- 394	Smallstown Rd	0.280				
			1.450		\$1,443,202	\$0	0%
	S- 314	Old Chester Rd	1.450				
Rural Road Safety			30.560		\$376,702	\$334,927	46%
			17.630		\$250,401	\$0	0%
	SC 215	State Highway 215 S	1.450		\$0	\$0	0%
	SC 215	Hwy 215 N	0.160		\$0	\$0	0%
	SC 215	State Highway 215 N	11.760		\$0	\$0	0%
	I- 77	Interstate 77	1.570		\$250,401	\$0	0%
	SC 213	State Highway 215 S	2.690		\$0	\$0	0%
			0.450		\$126,300	\$0	0%
	I- 77	Interstate 77	0.450				
			4.270		\$0	\$32,254	94%
	SC 34	Newberry Rd	1.570		\$0	\$0	94%
	SC 213	State Highway 215 S	2.700		\$0	\$32,254	94%
			3.350		\$0	\$248,464	100%
	SC 215	State Highway 215 S	2.780				
	SC 215	Hwy 215 S	0.400				
	SC 215	No Name	0.170				
			4.860		\$0	\$54,210	0%
	SC 215	State Highway 215 N	4.860				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Florence			257.878	1	\$10,866,687	\$110,957,775	67%
Pavements			256.098		\$10,621,125	\$110,148,016	67%
			4.090		\$0	\$861,981	100%
	S- 360	Hyman Road	4.090		\$0	\$861,981	100%
			3.180		\$0	\$2,042,347	100%
	US 52	N Ron McNair Blvd	0.238		\$0	\$0	100%
	US 52	S Ron McNair Blvd	2.792		\$0	\$2,042,347	100%
	US 52	Us Hwy 52	0.150		\$0	\$0	100%
			2.367		\$0	\$2,276,140	100%
	SC 327	N Williston Road	2.367		\$0	\$2,276,140	100%
			1.420		\$0	\$2,127,064	100%
	S- 12	S Church St	1.420		\$0	\$2,127,064	100%
			30.110		\$0	\$386,884	100%
	US 378	W Highway 378 Bypass	2.880		\$0	\$0	100%
	US 378	W Turbeville Hwy	6.684		\$0	\$386,884	100%
	US 378	Turbeville Hwy	0.196		\$0	\$0	100%
	US 378	E Highway 378 Bypass	0.740		\$0	\$0	100%
	US 76	E Palmetto St	12.520		\$0	\$0	100%
	US 76	W Palmetto St	6.870		\$0	\$0	100%
	US 76	Pisgah Road	0.220		\$0	\$0	100%
			5.120		\$0	\$1,146,594	100%
	US 301	Freedom Blvd	3.420		\$0	\$1,146,594	100%
	US 301	No Name	1.700				
			4.050		\$0	\$704,244	100%
	S- 358	E Ashby Road	1.800		\$0	\$704,244	100%
	S- 588	Third Loop Road	2.250		\$0	\$0	100%
			1.520		\$0	\$128,389	100%
	US 76	E Palmetto St	1.520		\$0	\$128,389	100%
			5.220		\$0	\$623,861	100%
	S- 147	W Old No 4 Hwy	5.220		\$0	\$623,861	100%
			4.730		\$0	\$147,923	100%
	S- 1799	Lebanon Road	2.980		\$0	\$147,923	100%
	S- 889	Dennis Road	1.750		\$0	\$0	100%
			7.680		\$0	\$936,423	100%
	SC 541	W Old No 4 Hwy	0.620		\$0	\$936,423	100%
	SC 541	Salem Road	6.456		\$0	\$0	100%
	SC 541	Salem Rd	0.604		\$0	\$0	100%
			3.000		\$0	\$911,644	100%
	US 52	S Irby St	3.000		\$0	\$911,644	100%
			0.900		\$0	\$1,148,977	100%
	S- 12	S Church St	0.490		\$0	\$1,148,977	100%
	S- 12	E Lucas St	0.210		\$0	\$0	100%
	S- 12	W Lucas St	0.200		\$0	\$0	100%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			5.357		\$0	\$448,055	100%
	S- 84	Old Creek Road	3.410		\$0	\$448,055	100%
	S- 881	Borkowitz Road	1.947		\$0	\$0	100%
			1.270		\$0	\$658,219	100%
	SC 341	N Lynchburg Hwy	1.270		\$0	\$658,219	100%
			1.220		\$0	\$867,635	100%
	SC 41	N Geogetown Hwy	0.700		\$0	\$867,635	100%
	SC 41	Kingsburg Hwy	0.520		\$0	\$0	100%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			5.060		\$0	\$2,968,384	100%
	US 378	E Myrtle Beach Hwy	1.470		\$0	\$2,968,384	100%
	US 52	W Lucas St	3.040		\$0	\$0	100%
	US 52	N Irby St	0.550		\$0	\$0	100%
			5.318		\$0	\$504,632	100%
	S- 1007	Cox Road	2.040		\$0	\$504,632	100%
	S- 1064	W Shirley Road	1.418		\$0	\$0	100%
	S- 634	Whispering Pines Road	1.860		\$0	\$0	100%
			6.780		\$0	\$2,458,905	100%
	S- 13	Hoffmeyer Road	0.770		\$0	\$2,458,905	100%
	S- 57	S Old River Road	2.320		\$0	\$0	100%
	S- 57	Old River Road	1.680		\$0	\$0	100%
	S- 56	W Camp Branch Road	2.010		\$0	\$0	100%
			9.850		\$0	\$3,873,647	100%
	US 76	W Smith St	0.630		\$0	\$0	100%
	US 76	E Smith St	0.100		\$0	\$0	100%
	SC 403	S Brockington St	0.210		\$0	\$0	100%
	SC 403	N Brockington St	1.800		\$0	\$0	100%
	SC 341	E Main St	2.390		\$0	\$3,873,647	100%
	SC 341	Johnsonville Hwy	4.720		\$0	\$0	100%
			4.360		\$0	\$206,975	100%
	S- 136	Stagecoach Road	4.360				
			1.740		\$0	\$252,852	100%
	US 301	Freedom Blvd	0.640		\$0	\$252,852	100%
	US 378 BUS	E Myrtle Beach Hwy	1.100		\$0	\$0	100%
			7.810		\$0	\$2,351,866	100%
	S- 35	W John Paul Jones Road	3.310				
	S- 57	S Old River Road	4.500				
			3.306		\$0	\$1,991,458	100%
	S- 86	Bass Road	0.796				
	S- 10	E Loop Road	0.310				
	S- 10	W Loop Road	0.480				
	S- 1000	Turner Road	0.730				
	S- 498	Frontage Road Way	0.167				
	S- 498	Frontage Road	0.483				
	S- 925	Gilbert Dr	0.340				
			0.880		\$0	\$407,735	100%
	S- 29	N Cashua Dr	0.880				
			2.400		\$0	\$1,149,589	100%
	US 378 BUS	W Main St	2.080				
	US 378 BUS	Pamplico Hwy	0.320				
			3.680		\$0	\$2,491,379	100%
	US 76	E Palmetto St	3.560				
	US 76	W Palmetto St	0.120				

[Project List to be updated on a monthly basis as additional Projects are committed.](#)

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			1.210		\$0	\$242,480	100%
	S- 26	N Williston Road	0.970				
	S- 112	S Ebenezer Road	0.240				
			1.750		\$0	\$185,127	100%
	S- 722	Bannockburn Road	1.750				
			1.880		\$0	\$481,548	100%
	US 52	S Irby St	1.880				
			3.990		\$0	\$30,941,419	0%
	I- 95	Interstate 95	3.990				
			3.910		\$0	\$9,009,100	0%
	I- 95	Interstate 95	3.910				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			1.930		\$0	\$233,363	100%
	S- 1574	Heyward Ct	0.090				
	S- 560	S Eddy Ford Road	1.840				
			2.520		\$0	\$417,835	100%
	S- 473	S Parker Dr	0.720				
	S- 576	Old Ebenezer Road	1.130				
	S- 587	Bellevue Dr	0.670				
			3.330		\$0	\$200,024	100%
	SC 41	Kingsburg Hwy	3.330				
			11.910		\$0	\$293,059	100%
	US 52	Us Hwy 52	10.543				
	US 52	S Irby St	1.360				
	US 52	No Name	0.007				
			7.450		\$0	\$2,463,243	59%
	S- 179	N Orange St	0.580				
	S- 179	S Orange St	0.080				
	S- 326	Bozy Road	0.030				
	S- 289	Charles St	0.190				
	S- 1418	Chisolm Trl	0.190				
	S- 537	Bozy Road	0.450				
	S- 537	Old Charleston Road	0.190				
	S- 112	Pisgah Road	0.600				
	S- 1179	W Market St	0.444				
	S- 1179	E Market St	0.056				
	S- 1235	S Stadium Road	0.510				
	S- 1456	Dalton Rd	0.490				
	S- 1457	Cecil Rd	0.320				
	S- 1510	Sand Pit Road	1.510				
	S- 1752	Kight Road	0.200				
	S- 579	Garland St	0.260				
	S- 615	Brockwood Dr	0.120				
	S- 813	Dansing St	0.150				
	S- 1416	N Laredo Trl	0.330				
	S- 1417	N Laredo Trl	0.030				
	S- 1417	W Laredo Trl	0.140				
	S- 1419	Pancho Lane	0.070				
	S- 1631	S Whitestone Dr	0.003				
	S- 1631	S Cascade Ave	0.287				
	S- 1765	S Mexicali Trl	0.220				
			11.670		\$0	\$4,152,276	59%
	S- 12	S Church St	0.660				
	S- 35	W John Paul Jones Road	3.380				
	S- 63	Mechanicsville Road	0.820				
	S- 58	Vox Hwy	2.790				
	S- 925	S Mccurdy Road	2.700				
	S- 12 MLC	Barringer St	0.960				
	S- 1491	S Knollwood Road	0.360				
			8.530		\$0	\$3,276,178	59%
	US 301	Freedom Blvd	1.540				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	SC 341	Lake City Hwy	4.650				
	SC 341	W Broadway St	0.540				
	SC 341	E Broadway St	0.810				
	US 378 BUS	E Main St	0.150				
	US 378 BUS	N Church St	0.660				
	US 378 BUS	S Irby St	0.130				
	US 378 BUS	No Name	0.050				
			4.100		\$0	\$2,038,945	59%
	US 378	W Highway 378 Bypass	2.880				
	US 378	W Turbeville Hwy	0.150				
	US 378	E Highway 378 Bypass	0.740				
	US 378	No Name	0.190				
	US 76 CON	David H Mcleod Blvd	0.140				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			23.330		\$0	\$9,836,904	0%
	S- 29	S Cashua Dr	0.860		\$0	\$9,836,904	0%
	S- 34	Friendfield Road	7.210		\$0	\$0	0%
	S- 34	N Friendfield Road	0.510		\$0	\$0	0%
	S- 34	S Friendfield Road	4.250		\$0	\$0	0%
	S- 53	S Cartersville Hwy	5.950		\$0	\$0	0%
	S- 55	Meadow Prong Rd	0.260		\$0	\$0	0%
	S- 46	Francis Marion Road	4.290		\$0	\$0	0%
			10.670		\$0	\$3,993,155	0%
	S- 21	E Third Ave	0.230		\$0	\$0	0%
	S- 21	W Third Ave	0.120		\$0	\$0	0%
	S- 99	E Trinity Road	0.990		\$0	\$0	0%
	S- 66	E Bazen Road	0.440		\$0	\$0	0%
	S- 1251	E Glendale Dr	0.650		\$0	\$0	0%
	S- 93	S Hickory St	0.630		\$0	\$0	0%
	S- 93	N Hickory St	0.090		\$0	\$0	0%
	S- 168	Welsh St	0.290		\$0	\$0	0%
	S- 1258	E King George Dr	0.200		\$0	\$0	0%
	S- 909	E Trinity Road	0.770		\$0	\$0	0%
	S- 1157	Kemper St	0.500		\$0	\$0	0%
	S- 1623	S Rosemary Ave	0.477		\$0	\$0	0%
	S- 1623	S Robeson Ave	0.233		\$0	\$0	0%
	S- 1107	Cato Road	1.870		\$0	\$3,993,155	0%
	S- 1253	E Winlark Dr	0.500		\$0	\$0	0%
	S- 1254	Newport Dr	0.200		\$0	\$0	0%
	S- 1255	E Winlark Dr	0.200		\$0	\$0	0%
	S- 1255	E King Henry Dr	0.400		\$0	\$0	0%
	S- 1256	N King David Dr	0.200		\$0	\$0	0%
	S- 1257	Carroll Dr	0.250		\$0	\$0	0%
	S- 1259	N Fenwick Cir	0.050		\$0	\$0	0%
	S- 1313	E Second Ave	0.380		\$0	\$0	0%
	S- 1744	W Freight Road	1.000		\$0	\$0	0%
			4.680		\$0	\$3,547,257	0%
	US 378	W Turbeville Hwy	4.484		\$0	\$3,547,257	0%
	US 378	Turbeville Hwy	0.196		\$0	\$0	0%
			4.030		\$0	\$4,762,297	0%
	SC 341	Olanta Hwy	0.300				
	SC 51	Pamplico Hwy	2.970				
	SC 51	Second Loop Road	0.760				
			5.160		\$2,828,479	\$0	0%
	S- 664	Miller St	0.080				
	S- 334	Gregg Ave	0.610				
	S- 352	S Kemp St	0.230				
	S- 348	E Evans St	0.360				
	S- 1009	W Jody Road	0.690				
	S- 304	W Second Ave	0.220				
	S- 900	S Ballard St	0.010				
	S- 900	Cox St	0.180				
	S- 1025	S Ballard St	0.220				
	S- 1798	Two Notch Road	0.250				
	S- 646	New Coward Road	2.310				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			11.630		\$7,792,645	\$0	0%
	S- 13	E National Cemetery Road	3.900				
	S- 40	E Third Ave	0.020				
	S- 40	River Road	2.530				
	S- 167	W Darlington St	2.590				
	S- 484	Hicks Road	2.590				
Rural Road Safety			1.700		\$245,562	\$0	0%
			1.700		\$245,562	\$0	0%
	I- 95	Interstate 95	1.700				
Bridges			0.080	1	\$0	\$809,759	0%
			0.080	1	\$0	\$809,759	0%
	US 52	S Irby St	0.080	1			

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Georgetown			232.450		\$1,283,428	\$65,668,045	67%
Pavements			138.493		\$921,248	\$49,820,786	74%
			1.410		\$0	\$414,727	100%
	US 521 BUS	E Main St	0.400		\$0	\$414,727	100%
	US 521 BUS	W Main St	1.010		\$0	\$0	100%
			3.440		\$0	\$734,431	100%
	SC 41 BUS	S Morgan Ave	1.930		\$0	\$734,431	100%
	SC 41 BUS	N Morgan Ave	1.510		\$0	\$0	100%
			0.980		\$0	\$153,517	100%
	S- 35	Schoolhouse Dr	0.980		\$0	\$153,517	100%
			7.237		\$0	\$314,071	100%
	US 17	Ocean Hwy S	7.237		\$0	\$314,071	100%
			10.000		\$0	\$790,174	100%
	US 701	N Fraser St	10.000		\$0	\$790,174	100%
			2.563		\$0	\$973,432	100%
	S- 20	E Main St	0.093		\$0	\$0	100%
	S- 161	W Church St	0.790		\$0	\$973,432	100%
	S- 449	Martin Luther King Rd	1.480		\$0	\$0	100%
	S- 717	Reservoir St	0.200		\$0	\$0	100%
			3.510		\$0	\$2,004,382	100%
	US 17 ALT	Saints Delight Rd	3.510		\$0	\$2,004,382	100%
			3.820		\$0	\$2,107,707	100%
	US 17 ALT	Saints Delight Rd	3.820		\$0	\$2,107,707	100%
			2.250		\$0	\$799,692	100%
	S- 124	Greentown Rd	0.330		\$0	\$799,692	100%
	S- 387	Walker Rd	1.920		\$0	\$0	100%
			2.880		\$0	\$294,130	100%
	S- 52	Plantersville Rd	2.880		\$0	\$294,130	100%
			2.630		\$0	\$1,369,416	100%
	SC 41	County Line Rd	2.630		\$0	\$1,369,416	100%
			9.780		\$0	\$8,785,500	100%
	US 17	Ocean Hwy S	4.727		\$0	\$0	100%
	US 17	Church St	1.000		\$0	\$8,785,500	100%
	US 17	Ocean Hwy	0.433		\$0	\$0	100%
	US 17 ALT	Highmarket St	3.470		\$0	\$0	100%
	US 17 ALT	Exchange St	0.150		\$0	\$0	100%
			0.910		\$0	\$477,788	100%
	US 521	County Line Rd	0.910		\$0	\$477,788	100%
			0.478		\$0	\$126,883	100%
	S- 392	Wesley Rd	0.478		\$0	\$126,883	100%
			2.270		\$0	\$425,222	100%
	SC 41	County Line Rd	0.330		\$0	\$425,222	100%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	SC 513	Pleasant Hill Dr	1.940		\$0	\$0	100%
			0.890		\$0	\$354,958	100%
	US 521	County Line Rd	0.290		\$0	\$0	100%
	US 521	Hwy 521 Byp	0.600		\$0	\$354,958	100%
			1.950		\$0	\$830,438	100%
	S- 62	Wachesaw Rd	0.490		\$0	\$0	100%
	S- 161	W Church St	0.300		\$0	\$0	100%
	S- 106	N Merriman Rd	1.060		\$0	\$830,438	100%
	S- 106	S Merriman Rd	0.100		\$0	\$0	100%
			2.590		\$0	\$268,348	100%
	S- 58	N Farr Ave	0.800		\$0	\$0	100%
	S- 450	Petigru Dr	0.650		\$0	\$268,348	100%
	S- 454	Tom Cribb Rd	0.250		\$0	\$0	100%
	S- 557	Murrells Inlet Rd	0.890		\$0	\$0	100%
			6.410		\$0	\$2,851,903	100%
	SC 261	Pleasant Hill Dr	5.510		\$0	\$2,851,903	100%
	US 17 ALT	Saints Delight Rd	0.900		\$0	\$0	100%
			0.920		\$0	\$308,084	100%
	US 17	Ocean Hwy S	0.920				
			1.970		\$0	\$735,633	100%
	S- 387	Walker Rd	1.000				
	S- 106	S Merriman Rd	0.501				
	S- 106	Bourne St	0.469				
			10.330		\$0	\$120,906	100%
	S- 42	Pennyroyal Rd	9.110				
	S- 325	Wedgefield Rd	1.220				
			0.480		\$0	\$61,144	100%
	S- 359	West St	0.210				
	S- 359	Ridge St	0.270				
			2.010		\$0	\$281,626	100%
	US 521 BUS	E Main St	0.340				
	US 521 BUS	Georgetown Hwy	1.670				
			3.340		\$0	\$1,138,822	100%
	S- 114	Little Tony Ave	0.280				
	S- 20	Gapway Rd	2.080				
	S- 81		0.490				
	S- 46	Waverly Rd	0.380				
	S- 444	Basswood St	0.110				
			0.450		\$0	\$263,478	100%
	S- 302	Litchfield Dr	0.400				
	S- 302	Norris Dr	0.050				
			8.470		\$0	\$2,941,969	100%
	SC 261	Pleasant Hill Dr	3.530				
	SC 261	Choppee Rd	1.150				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	US 17 ALT	County Line Rd	3.790				
			7.370		\$0	\$1,801,511	40%
	S- 103	Fraser St	0.010				
	S- 103	Dock St	0.129				
	S- 103	No Name	0.261				
	S- 62	Wachesaw Rd	2.170				
	S- 10	Myrtle Ave	1.740				
	S- 478	Columbus Rd	1.540				
	S- 878	Old Kings Hwy	1.220				
	S- 391	Old Kings Hwy	0.300				
			5.450		\$0	\$1,381,742	40%
	S- 514	Summit Ave	0.710				
	S- 10	Myrtle Ave	0.150				
	S- 10	1St St	0.090				
	S- 10	Atlantic Ave	0.600				
	S- 264	Exodus Dr	3.230				
	S- 765	Mention Ave	0.670				
			6.490		\$0	\$3,375,266	40%
	SC 261	Choppee Rd	3.620				
	US 701	N Fraser St	2.870				
			1.430		\$0	\$502,658	100%
	US 17	Ocean Hwy	1.430				
			0.810		\$0	\$1,370,884	0%
	US 17	N Fraser St	0.150		\$0	\$0	0%
	US 17	S Fraser St	0.660		\$0	\$1,370,884	0%
			12.370		\$0	\$6,388,005	0%
	SC 261	Choppee Rd	0.460		\$0	\$6,388,005	0%
	SC 51	Browns Ferry Rd	11.910		\$0	\$0	0%
			6.180		\$0	\$3,100,748	0%
	S- 86	Ten Acre Rd	0.300		\$0	\$0	0%
	S- 86	Eltaw St	0.180		\$0	\$0	0%
	S- 86	Olive St	0.500		\$0	\$0	0%
	S- 387	Walker Rd	1.000		\$0	\$0	0%
	S- 318	Johnson Rd	4.200		\$0	\$3,100,748	0%
			3.267		\$0	\$1,971,589	0%
	S- 28	S Rosemary Ave	0.857				
	S- 16	W Martin Luther King Dr	1.140				
	S- 132	E Cherry St	0.170				
	S- 132	W Cherry St	0.270				
	S- 444	Short St	0.100				
	S- 444	Butternut St	0.140				
	S- 629	Buckthorn St	0.120				
	S- 628	Butternut St	0.060				
	S- 389	Windum Dr	0.410				
			1.158		\$921,248	\$0	0%
	S- 62	Wachesaw Rd	0.438				
	S- 878	Old Kings Hwy	0.420				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 391	Old Kings Hwy	0.300				
Rural Road Safety			93.957		\$362,180	\$15,847,259	52%
			7.237		\$0	\$4,324,997	100%
	US 17	Ocean Hwy S	7.237		\$0	\$4,324,997	100%
			10.000		\$0	\$4,799,733	100%
	US 701	N Fraser St	10.000		\$0	\$4,799,733	100%
			1.000		\$0	\$22,548	100%
	US 701	N Fraser St	1.000		\$0	\$22,548	100%
			6.140		\$0	\$2,357,213	100%
	US 17 ALT	Highmarket St	6.140		\$0	\$2,357,213	100%
			17.700		\$0	\$4,019,658	100%
	US 17 ALT	Saints Delight Rd	13.900		\$0	\$0	100%
	US 17 ALT	Highmarket St	0.010				
	US 17 ALT	County Line Rd	3.790		\$0	\$4,019,658	100%
			6.410		\$0	\$43,304	100%
	SC 261	Pleasant Hill Dr	5.510				
	US 17 ALT	Saints Delight Rd	0.900				
			8.470		\$0	\$254,662	100%
	SC 261	Pleasant Hill Dr	3.530				
	SC 261	Choppee Rd	1.150				
	US 17 ALT	County Line Rd	3.790				
			6.490		\$0	\$12,911	40%
	SC 261	Choppee Rd	3.620				
	US 701	N Fraser St	2.870				
			12.370		\$0	\$12,232	0%
	SC 261	Choppee Rd	0.460		\$0	\$12,232	0%
	SC 51	Browns Ferry Rd	11.910		\$0	\$0	0%
			8.980		\$352,180	\$0	0%
	SC 41	County Line Rd	4.400				
	US 701	N Fraser St	4.580				
			9.160		\$10,000	\$0	0%
	US 701	N Fraser St	9.160				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Greenville			288.284		\$38,592,945	\$148,916,840	61%
Pavements			258.356		\$19,071,282	\$145,060,132	61%
			4.190		\$0	\$553,599	100%
	S- 21	Rutherford Rd	4.190		\$0	\$553,599	100%
			8.670		\$0	\$8,421,089	100%
	SC 183	Buncombe St	0.440		\$0	\$8,421,089	100%
	SC 183	E North St	0.218		\$0	\$0	100%
	SC 183	W North St	0.112		\$0	\$0	100%
	US 123	Easley Bridge Rd	0.630		\$0	\$0	100%
	US 123	New Easley Hwy	2.070		\$0	\$0	100%
	US 25	White Horse Rd	2.570		\$0	\$0	100%
	US 29	Mills Ave	0.950		\$0	\$0	100%
	US 29	N Church St	1.130		\$0	\$0	100%
	US 29	S Church St	0.550		\$0	\$0	100%
			5.680		\$0	\$4,480,390	100%
	US 25	N 25 Hwy	5.680		\$0	\$4,480,390	100%
			2.760		\$0	\$2,309,575	100%
	S- 149	E Faris Rd	1.500		\$0	\$0	100%
	S- 149	W Faris Rd	1.260		\$0	\$2,309,575	100%
			1.080		\$0	\$295,374	100%
	US 29	Wade Hampton Blvd	1.080		\$0	\$295,374	100%
			3.690		\$0	\$520,518	100%
	SC 146	Woodruff Rd	1.760		\$0	\$520,518	100%
	SC 418	418 Hwy	1.930		\$0	\$0	100%
			7.400		\$0	\$1,677,264	100%
	SC 14	N 14 Hwy	7.400		\$0	\$1,677,264	100%
			8.520		\$0	\$227,779	100%
	S- 541	W Georgia Rd	3.290		\$0	\$227,779	100%
	S- 55	Fairview Rd	1.610		\$0	\$0	100%
	S- 84	Standing Springs Rd	3.322		\$0	\$0	100%
	S- 84	Holcombe Rd	0.298		\$0	\$0	100%
			3.830		\$0	\$204,974	100%
	SC 14	14 Hwy	0.560		\$0	\$204,974	100%
	SC 14	S 14 Hwy	0.690		\$0	\$0	100%
	US 29	Wade Hampton Blvd	0.250		\$0	\$0	100%
	US 29	W Wade Hampton Blvd	2.330		\$0	\$0	100%
			7.370		\$0	\$337,893	100%
	SC 418	418 Hwy	1.270		\$0	\$0	100%
	SC 414	414 Hwy	3.350		\$0	\$337,893	100%
	SC 8	8 Hwy	2.750		\$0	\$0	100%
			5.350		\$0	\$3,196,270	100%
	S- 146	Fork Shoals Rd	5.350		\$0	\$3,196,270	100%
			2.890		\$0	\$442,129	100%
	S- 59	White Horse Rd Ext	2.890		\$0	\$442,129	100%

[Project List to be updated on a monthly basis as additional Projects are committed.](#)

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			2.660		\$0	\$2,741,445	100%
	US 25	N 25 Hwy	1.700		\$0	\$0	100%
	US 25	N 25 Hwy Byp	0.120				
	US 25	N Poinsett Hwy	0.230				
	US 25	No Name	0.610				
			3.910		\$0	\$4,154,786	100%
	US 276	S Main St	0.150		\$0	\$4,154,786	100%
	US 276	Poinsett Hwy	3.760		\$0	\$0	100%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			7.790		\$0	\$225,903	100%
	S- 347	Hudson Rd	3.730		\$0	\$225,903	100%
	S- 569	Camp Creek Rd Ext	0.231		\$0	\$0	100%
	S- 569	Camp Creek Rd	3.829		\$0	\$0	100%
			5.890		\$0	\$387,226	100%
	US 76	Princeton Hwy	1.950		\$0	\$0	100%
	SC 296	Five Forks Rd	1.740		\$0	\$387,226	100%
	SC 296	S Bennetts Bridge Rd	2.200		\$0	\$0	100%
			6.130		\$0	\$186,620	100%
	US 25	White Horse Rd	5.920		\$0	\$186,620	100%
	US 25	N 25 Hwy Byp	0.210		\$0	\$0	100%
			4.110		\$0	\$3,060,570	100%
	S- 87	Sulphur Springs Rd	1.770		\$0	\$0	100%
	S- 87	N Franklin Rd	0.440		\$0	\$0	100%
	S- 510	Congaree Rd	0.270		\$0	\$0	100%
	S- 510	Woods Lake Rd	1.080		\$0	\$0	100%
	S- 1046	Neely Ferry Rd	0.550		\$0	\$3,060,570	100%
			1.860		\$0	\$468,395	100%
	S- 59	White Horse Rd Ext	1.200		\$0	\$0	100%
	S- 1155	E Standing Springs Rd	0.390		\$0	\$468,395	100%
	S- 1155	I-385 Interstate Exit #30 Ramp	0.070		\$0	\$0	100%
	S- 510 CON	Woods Lake Rd	0.200		\$0	\$0	100%
			3.300		\$0	\$2,799,054	100%
	US 276	W Stone Ave	0.580		\$0	\$0	100%
	US 276	E Stone Ave	0.320		\$0	\$0	100%
	SC 253	W Blue Ridge Dr	2.400		\$0	\$2,799,054	100%
			2.010		\$0	\$2,297,934	100%
	US 276	Poinsett Hwy	1.040		\$0	\$0	100%
	US 276	276 Hwy	0.750		\$0	\$0	100%
	SC 253	State Park Rd	0.150		\$0	\$0	100%
	SC 253	E Blue Ridge Dr	0.070		\$0	\$2,297,934	100%
			2.100		\$0	\$1,559,324	100%
	US 25	Augusta Rd	2.100				
			7.000		\$0	\$4,124,216	100%
	S- 571	Scuffletown Rd	0.960				
	S- 107	E Butler Rd	0.730				
	S- 221	Conestee Rd	1.220				
	S- 145	Scuffletown Rd	3.130				
	S- 162	Bryson Dr	0.960				
			1.950		\$0	\$143,233	100%
	S- 1046	Neely Ferry Rd	1.950				
			14.610		\$0	\$360,134	100%
	S- 52	Eastview Rd	1.707				
	S- 52	Old Pelzer Rd	5.733				
	S- 52	Holland Ford Rd	3.420				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 548	Roper Mountain Rd	3.750				
			10.060		\$0	\$523,366	100%
	SC 418	Milacron Dr	0.190				
	SC 418	Mccarter Rd	1.090				
	SC 414	Bates Crossing Rd	4.760				
	SC 253	State Park Rd	0.470				
	SC 253	Sandy Flat Rd	3.550				
			2.140		\$0	\$1,289,396	100%
	S- 522	Hammett Rd	1.330				
	S- 928	Murray Dr	0.810				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			0.960		\$0	\$553,988	100%
	S- 540	N Suber Rd	0.853				
	S- 540	S Suber Rd	0.107				
			1.010		\$0	\$498,718	100%
	SC 8	8 Hwy	1.010				
			9.320		\$0	\$5,119,256	100%
	US 25	Augusta Rd	9.320				
			1.590		\$0	\$1,870,812	50%
	SC 14	S 14 Hwy	1.590				
			15.400		\$0	\$9,155,536	50%
	US 276	Geer Hwy	4.790				
	SC 290	Locust Hill Rd	10.610				
			13.380		\$0	\$7,529,660	45%
	S- 171	N Rutherford Rd	2.610				
	S- 96	E Gap Creek Rd	1.483				
	S- 96	No Name	0.027				
	S- 166	Brushy Creek Rd	0.960				
	S- 191	Jones Mill Rd	2.110				
	S- 164	Gibbs Shoals Rd	0.900				
	S- 920	Stallings Rd	3.890				
	S- 920	Old Rutherford Rd	1.284				
	S- 920	W Mcelhaney Rd	0.116				
			4.360		\$0	\$2,369,303	45%
	S- 992	Mays Bridge Rd	0.590		\$0	\$0	45%
	S- 1046	Neely Ferry Rd	0.750		\$0	\$2,369,303	45%
	S- 506	Montague Rd	0.810		\$0	\$0	45%
	S- 869	Tubbs Mountain Rd	1.990		\$0	\$0	45%
	S- 938	Bright Rd	0.220		\$0	\$0	45%
			16.870		\$0	\$11,066,426	0%
	S- 113	Fews Chapel Rd	2.840		\$0	\$0	0%
	S- 113	Fews Bridge Rd	2.330		\$0	\$0	0%
	S- 94	Hammett Bridge Rd	1.490		\$0	\$0	0%
	S- 541	W Georgia Rd	2.600		\$0	\$0	0%
	S- 109	Fairview Rd	1.094		\$0	\$11,066,426	0%
	S- 109	Fairview Rd Ext	0.150		\$0	\$0	0%
	S- 109	S Mountain View Rd	0.346		\$0	\$0	0%
	S- 540	S Suber Rd	0.790		\$0	\$0	0%
	S- 540	E Suber Rd	1.371		\$0	\$0	0%
	S- 540	Suber Rd	0.493		\$0	\$0	0%
	S- 540	Pleasant Dr	0.616		\$0	\$0	0%
	S- 266	Furman Hall Rd	0.680		\$0	\$0	0%
	S- 164	Batesville Rd	1.020		\$0	\$0	0%
	S- 543	Fairview St	1.050		\$0	\$0	0%
			4.570		\$0	\$3,018,642	0%
	S- 1046	Neely Ferry Rd	1.940		\$0	\$3,018,642	0%
	S- 134	W Gap Creek Rd	1.850		\$0	\$0	0%
	S- 134	Bomar Rd	0.780		\$0	\$0	0%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			1.620		\$0	\$1,545,455	0%
	SC 418	Knight St	0.380		\$0	\$1,545,455	0%
	SC 418	Gulliver St	0.490		\$0	\$0	0%
	SC 86	Main St	0.340		\$0	\$0	0%
	SC 86	86 Hwy	0.230		\$0	\$0	0%
	SC 86	Bessie Rd	0.180		\$0	\$0	0%
			8.420		\$0	\$24,417,592	0%
	I- 385	Interstate 385	8.420				
			13.090		\$0	\$16,355,962	0%
	I- 85	Interstate 85	13.090				
			7.500		\$0	\$5,411,077	0%
	SC 101	E Poinsett St	0.090				
	SC 101	W Poinsett St	1.660				
	SC 247	Cooley Bridge Rd	5.750				
			3.410		\$0	\$5,055,025	0%
	SC 14	S 14 Hwy	1.680				
	SC 291	N Pleasantburg Dr	1.730				
			5.016		\$3,713,878	\$0	0%
	SC 253	Mountain View Rd	5.016				
			4.000		\$0	\$4,104,222	50%
	SC 414	414 Hwy	4.000				
			8.240		\$12,341,158	\$0	0%
	SC 14	S Main St	0.400				
	SC 14	S 14 Hwy	0.420				
	US 276	S Main St	0.390				
	US 276	N Main St	1.604				
	US 276	276 Hwy	1.393				
	US 276	Laurens Rd	4.033				
			2.650		\$3,016,246	\$0	0%
	SC 14	N 14 Hwy	2.650				
	Rural Road Safety		29.928		\$19,521,663	\$3,856,708	60%
			5.680		\$0	\$406,589	100%
	US 25	N 25 Hwy	5.680		\$0	\$406,589	100%
			13.388		\$19,054,630	\$0	0%
	US 25	N 25 Hwy	13.388		\$19,054,630	\$0	0%
			7.400		\$0	\$3,450,119	100%
	SC 14	N 14 Hwy	7.400		\$0	\$3,450,119	100%
			1.910		\$307,375	\$0	0%
	SC 14	N 14 Hwy	1.910		\$307,375	\$0	0%
			1.550		\$159,658	\$0	0%
	SC 14	N 14 Hwy	1.550				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Greenwood			190.908	1	\$2,452,785	\$49,056,796	75%
Pavements			167.658		\$0	\$46,234,546	74%
			1.840		\$0	\$681,247	100%
	S- 131	Scotch Cross Rd E	1.840		\$0	\$681,247	100%
			4.860		\$0	\$2,345,521	100%
	US 221	Hwy 72/221 E	4.860		\$0	\$2,345,521	100%
			3.770		\$0	\$1,370,369	100%
	S- 187	Marshall Rd	2.390		\$0	\$1,370,369	100%
	S- 29	Cambridge Av E	1.380		\$0	\$0	100%
			1.340		\$0	\$13,851	100%
	US 25	Byp 25 Ne	0.520		\$0	\$13,851	100%
	US 25	Byp 72 Ne	0.820		\$0	\$0	100%
			0.480		\$0	\$120,181	100%
	SC 254	Grace St	0.480		\$0	\$120,181	100%
			3.110		\$0	\$11,109	100%
	S- 1	Old Abbeville Hwy	3.110		\$0	\$11,109	100%
			1.498		\$0	\$213,390	100%
	S- 108	Mathis Rd	0.728		\$0	\$0	100%
	S- 108	Mathis St N	0.770		\$0	\$213,390	100%
			6.110		\$0	\$612,588	100%
	US 178		6.110				
			20.520		\$0	\$63,300	100%
	S- 188	Chinquapin Rd	1.350		\$0	\$0	100%
	S- 271	Bucklelevel Rd	1.860		\$0	\$0	100%
	S- 495	Woodlawn Rd	4.530		\$0	\$0	100%
	S- 50	New Market St	1.040		\$0	\$0	100%
	S- 50	Blyth Rd	0.810		\$0	\$0	100%
	S- 50	Florida Av	0.590		\$0	\$0	100%
	S- 131	Main St E	0.117		\$0	\$0	100%
	S- 131	Main St W	0.770		\$0	\$0	100%
	S- 131	Golf Course Rd	1.103		\$0	\$0	100%
	S- 101	Sweetwater Rd	1.640		\$0	\$63,300	100%
	S- 101	Siloam Church Rd	4.740		\$0	\$0	100%
	S- 58	Northside Dr E	1.420		\$0	\$0	100%
	S- 97	Deadfall Rd E	0.550		\$0	\$0	100%
			3.510		\$0	\$70,675	100%
	S- 166	Louden Rd	0.410		\$0	\$70,675	100%
	S- 166	Tillman Territory Rd	3.100		\$0	\$0	100%
			5.390		\$0	\$17,859	100%
	SC 248	Hwy 248	4.678		\$0	\$17,859	100%
	SC 248	Cambridge St S	0.712		\$0	\$0	100%
			24.560		\$0	\$79,134	100%
	US 178		11.430				
	US 25	Hwy 25 S	13.130		\$0	\$0	100%

[Project List to be updated on a monthly basis as additional Projects are committed.](#)

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			2.230		\$0	\$202,039	100%
	S- 86	Old Ninety Six Hwy	0.060		\$0	\$0	100%
	S- 588	Hillside Dr	0.170		\$0	\$0	100%
	S- 207	Lindsey Av	0.250		\$0	\$202,039	100%
	S- 545	Phillips Cir	0.160		\$0	\$0	100%
	S- 546	Trestle Rd	0.890				
	S- 597	Spinnaker Pt	0.190				
	S- 750	Harbor Cove Rd	0.330				
	S- 750	No Name	0.070				
	S- 750 SPR	Harbor Cove Rd	0.110				
			1.560		\$0	\$748,332	100%
	S- 39	Durst Av E	1.560		\$0	\$748,332	100%
			2.850		\$0	\$1,611,842	100%
	SC 185	Hwy 185	2.850		\$0	\$1,611,842	100%
			0.920		\$0	\$718,720	100%
	US 221	Hwy 72/221 E	0.920		\$0	\$718,720	100%
			0.400		\$0	\$146,127	100%
	S- 58	Northside Dr W	0.400		\$0	\$146,127	100%
			3.100		\$0	\$840,983	100%
	US 25 BUS	Main St	0.270		\$0	\$0	100%
	US 25 BUS	Hwy 25 S	0.390		\$0	\$840,983	100%
	US 25 BUS	Main St S	2.440		\$0	\$0	100%
			2.830		\$0	\$13,634	100%
	S- 72	Johnston Rd	0.950		\$0	\$0	100%
	S- 148	Alexander Rd W	1.880		\$0	\$13,634	100%
			1.570		\$0	\$1,114,499	100%
	S- 73	Laurel Av W	0.570		\$0	\$0	100%
	S- 73	Laurel Av E	0.640		\$0	\$0	100%
	S- 219	Walker Av	0.360		\$0	\$1,114,499	100%
			2.970		\$0	\$311,670	100%
	S- 352	Jefferson St	0.360		\$0	\$0	100%
	S- 284	Johns Creek Rd	1.620		\$0	\$311,670	100%
	S- 582	Greene Av	0.180		\$0	\$0	100%
	S- 695	State 695 Rd	0.250		\$0	\$0	100%
	S- 740	Taggart Av	0.290		\$0	\$0	100%
	S- 741	Russell St	0.270		\$0	\$0	100%
			1.330		\$0	\$855,591	100%
	SC 185	Main St	1.077		\$0	\$0	100%
	SC 185	Hwy 185	0.253		\$0	\$855,591	100%
			1.810		\$0	\$2,132,399	100%
	US 25	Hwy 25 N	0.296		\$0	\$0	100%
	US 25	Montague Avenue Ext	1.514		\$0	\$2,132,399	100%
			3.470		\$0	\$228,038	100%
	S- 166	Tillman Territory Rd	3.470		\$0	\$228,038	100%

[Project List to be updated on a monthly basis as additional Projects are committed.](#)

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			3.010		\$0	\$217,099	100%
	S- 1	Old Abbeville Hwy	3.010				
			1.670		\$0	\$220,864	100%
	SC 254	Cokesbury Rd	1.670				
			0.340		\$0	\$227,709	100%
	US 25 BUS	Hampton St	0.320		\$0	\$0	100%
	US 25 BUS	Main St	0.020		\$0	\$227,709	100%
			0.650		\$0	\$678,815	100%
	US 25 BUS	Montague Av	0.650				
			2.470		\$0	\$1,349,659	100%
	S- 129	Scotch Cross Rd W	1.420				
	S- 29	Cambridge Av E	0.980				
	S- 481	Mill Rd N	0.070				
			0.750		\$0	\$54,020	100%
	S- 640	Cobb Rd	0.750				
			1.860		\$0	\$202,711	100%
	S- 228	Oregon Farm Rd	1.860				
			2.390		\$0	\$389,083	100%
	SC 254	Cokesbury Rd	2.390				
			3.230		\$0	\$1,351,132	81%
	S- 62	Mount Vernon Rd	0.130				
	S- 316	Mount Vernon Rd	2.290				
	S- 314	Quarry Rd	0.810				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			0.420		\$0	\$379,339	81%
	SC 72 BUS	Grace St	0.240				
	SC 72 BUS	Cambridge Av W	0.180				
			4.220		\$0	\$2,762,887	81%
	US 221	Hwy 221 S	4.220				
			1.470		\$0	\$1,322,639	81%
	US 25	Hwy 25 N	0.720				
	US 25 BUS	Montague Av	0.440				
	US 25 BUS	Calhoun Av	0.310				
			0.250		\$0	\$299,498	26%
	S- 205	Gilliam Av	0.250				
			0.240		\$0	\$216,642	100%
	S- 29	Cambridge Av E	0.240				
			3.160		\$0	\$1,255,896	0%
	S- 511	Woodbine Ct	0.100				
	S- 730	Norwood Av	0.060				
	S- 510	Partridge Rd	0.511				
	S- 510	Amherst Dr	0.039				
	S- 509	Partridge Rd	0.078				
	S- 509	Amherst Dr	0.752				
	S- 44	Callison Rd	0.560				
	S- 179	Vines Rd	0.790				
	S- 174	Summit Cir	0.160				
	S- 519	Foxmeadow Ct	0.110				
			6.920		\$0	\$3,077,082	0%
	S- 29	Cambridge Av E	0.290				
	S- 39	Old Laurens Rd	1.770				
	S- 97	Deadfall Rd E	1.680				
	S- 97	Deadfall Rd W	1.820				
	S- 517	Airport Rd	0.300				
	S- 285	Airport Rd	1.060				
			9.270		\$0	\$4,187,668	0%
	SC 72 BUS	Grace St	0.070				
	SC 702	Hwy 702	9.200				
			0.500		\$0	\$327,743	0%
	S- 462	Sample Rd	0.500				
			14.580		\$0	\$7,680,089	0%
	SC 67	Callison Hwy	11.020		\$0	\$0	0%
	SC 702	Hwy 702	2.910		\$0	\$0	0%
	SC 246	Hwy 246 S	0.650		\$0	\$7,680,089	0%
			4.730		\$0	\$3,475,282	0%
	S- 39	Old Laurens Rd	4.730		\$0	\$3,475,282	0%
			3.500		\$0	\$2,035,593	0%
	S- 38	Main St E	0.510		\$0	\$0	0%
	S- 624	Brooks St	0.180		\$0	\$0	0%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 347	White Oak Ln	0.200		\$0	\$0	0%
	S- 583	Dogwood Dr	0.240		\$0	\$0	0%
	S- 185	University St N	0.180		\$0	\$0	0%
	S- 144	Bluejay Rd	1.750		\$0	\$2,035,593	0%
	S- 752	Montague Av	0.060		\$0	\$0	0%
	S- 462	Sample Rd	0.380		\$0	\$0	0%
Rural Road Safety			23.250		\$566,283	\$2,822,250	89%
			4.030		\$0	\$332,133	100%
	US 221	Hwy 72/221 E	4.030		\$0	\$332,133	100%
			4.860		\$0	\$342,794	100%
	US 221	Hwy 72/221 E	4.860		\$0	\$342,794	100%
			2.400		\$566,283	\$0	0%
	US 221	Hwy 72/221 E	2.400		\$566,283	\$0	0%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			10.490		\$0	\$1,980,566	100%
	US 25	Hwy 25 N	10.490		\$0	\$1,980,566	100%
			1.470		\$0	\$166,758	81%
	US 25	Hwy 25 N	0.720				
	US 25 BUS	Montague Av	0.440				
	US 25 BUS	Calhoun Av	0.310				
Bridges			0.000	1	\$1,886,501	\$0	0%
			0.000	1	\$1,886,501	\$0	0%
	S- 285	Airport Rd	0.000	1	\$1,886,501	\$0	0%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Hampton			177.594		\$6,619,985	\$51,584,012	80%
Pavements			144.774		\$6,310,574	\$49,868,916	83%
			6.770		\$0	\$1,388,261	100%
	US 321	Columbia Hwy	6.720		\$0	\$1,388,261	100%
	US 321	Columbia Hwy N	0.050		\$0	\$0	100%
			2.150		\$0	\$766,682	100%
	S- 1	Yemassee Hwy	0.050		\$0	\$766,682	100%
	S- 13	Railroad Ave	0.060		\$0	\$0	100%
	S- 13	Salkahatchie Rd	0.300		\$0	\$0	100%
	S- 13	Old Salkehatchie Hwy	1.740		\$0	\$0	100%
			1.910		\$0	\$450,122	100%
	US 321	Columbia Hwy	0.499		\$0	\$0	100%
	US 321	Railroad Ave	1.411		\$0	\$450,122	100%
			4.680		\$0	\$310,141	100%
	SC 3	Browning Gate Rd	2.150		\$0	\$310,141	100%
	SC 63	Main St	0.890		\$0	\$0	100%
	SC 63	Walterboro Hwy	1.640		\$0	\$0	100%
			0.840		\$0	\$85,645	100%
	S- 83	Magnolia St	0.840		\$0	\$85,645	100%
			4.680		\$0	\$45,211	100%
	US 278	Augusta Hwy	0.010		\$0	\$45,211	100%
	US 278	Elm St	2.670		\$0	\$0	100%
	US 278	Carolina Ave	2.000		\$0	\$0	100%
			3.280		\$0	\$255,295	100%
	S- 39	Third St	0.751		\$0	\$0	100%
	S- 39	Harper Rd	0.949		\$0	\$0	100%
	S- 79	Sycamore St	0.140		\$0	\$0	100%
	S- 30	Fifth St	0.550		\$0	\$0	100%
	S- 107	Clarke Ave	0.280		\$0	\$255,295	100%
	S- 110	Middle St	0.470		\$0	\$0	100%
	S- 110	Wood St	0.140		\$0	\$0	100%
			2.020		\$0	\$557,988	100%
	S- 50	Hickory Hill Rd	2.020		\$0	\$557,988	100%
			3.840		\$0	\$661,603	100%
	US 321	Columbia Hwy	3.840		\$0	\$661,603	100%
			1.190		\$0	\$104,622	100%
	S- 510	Lake Warren Rd	1.190		\$0	\$104,622	100%
			4.590		\$0	\$522,093	100%
	SC 119	Clyo Rd	2.240		\$0	\$522,093	100%
	SC 68	Yemassee Hwy	2.350		\$0	\$0	100%
			4.068		\$0	\$298,746	100%
	S- 571	Oliver St	0.040				
	S- 798	Kennedy St	0.090				
	S- 41	Phyllis St	0.080				
	S- 341	Liberty St	0.180				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 365	Edward Maude St	0.050				
	S- 365	Wesley St	0.205				
	S- 365	Murdaugh St	0.085				
	S- 214	Oak St	0.250				
	S- 636	Kennedy St	0.070				
	S- 219	Lin St	0.058				
	S- 682	Jumper St	0.070				
	S- 577	Jumper Ave	0.300				
	S- 106	Maple St	0.350				
	S- 490	Wood St	0.150				
	S- 569	Mark St	0.040				
	S- 128	Florence Ave	0.480				
	S- 195	First St	0.180				
	S- 269	Walnut St	0.130				
	S- 332	Reynold St	0.080				
	S- 34 SPR	Annie Ave	0.080				
	S- 364	Best Ginn St	0.127				
	S- 441	Middle St	0.340				
	S- 468	Risher St	0.316				
	S- 570	Hanna St	0.127				
	S- 635	Martin Ave	0.090				
	S- 675	Bennett St	0.100				
			2.180		\$0	\$1,003,086	100%
	S- 50	Hickory Hill Rd	1.954		\$0	\$0	100%
	S- 50	Pocotaligo Rd	0.226		\$0	\$1,003,086	100%
			4.370		\$0	\$1,369,317	100%
	US 278	Railroad Ave	0.580		\$0	\$1,369,317	100%
	US 278	Augusta Hwy	3.790		\$0	\$0	100%
			3.930		\$0	\$391,221	100%
	SC 68	Yemassee Hwy	3.930				
			0.260		\$0	\$86,577	100%
	S- 84	First St	0.180		\$0	\$0	100%
	S- 740	Short St	0.080		\$0	\$86,577	100%
			0.820		\$0	\$281,572	100%
	S- 35	Steep Bottom Rd	0.820				
			1.800		\$0	\$634,808	100%
	S- 50	Two Sisters Ferry Rd	1.800				
			4.306		\$0	\$989,108	100%
	S- 1	Yemassee Hwy	0.370				
	S- 103	Lightsey St	0.390				
	S- 108	Lawton Ave	0.140				
	S- 82	Baggett St	0.390				
	S- 82	Loadholt St	0.090				
	S- 73	Railroad Ave	0.110				
	S- 133	Johnston Ave	0.590				
	S- 132	Ellis Ave	0.350		\$0	\$0	100%
	S- 426		0.120		\$0	\$0	100%
	S- 246	Mill St	0.330				
	S- 247	Nix St	0.050				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 252	Grayson Dr	0.160				
	S- 478	Gooding St	0.106				
	S- 480	Gooding St	0.350				
	S- 505	Water St	0.090				
	S- 533	Riley St	0.370				
	S- 533	Willis St	0.200				
	S- 652	Bowers St	0.100				
			3.730		\$0	\$1,823,901	100%
	SC 63	Walterboro Hwy	3.730				
			0.980		\$0	\$102,654	100%
	S- 17	Pocotaligo Rd	0.980				
			0.920		\$0	\$86,661	100%
	S- 724	Marion St	0.090				
	S- 724	No Name	0.130				
	S- 475	Orchard Rd	0.440				
	S- 649	Appleby Ave	0.260				
			4.980		\$0	\$291,041	100%
	US 17 ALT	Hwy 17A & 21	2.720				
	SC 68	Yemassee Hwy	1.820				
	SC 68	Connelly St	0.440				
			13.220		\$0	\$27,456,298	0%
	I- 95	Interstate 95	13.220				
			5.830		\$0	\$1,184,142	100%
	S- 103	Lightsey St	0.140				
	S- 511	Thames Cemetary Rd	0.290				
	S- 810	Tiger St	0.150				
	S- 194	Collie Rd	0.290				
	S- 754	Mill St	0.160				
	S- 91	Gin St	0.090				
	S- 365	Wesley St	0.050				
	S- 56	Nixville Rd	0.170				
	S- 167	Morrison Ave	0.090				
	S- 824	Powell St	0.060				
	S- 303	Long St	0.227				
	S- 303	Anderson Taylor Dr	0.243				
	S- 413	Zeigler St	0.160				
	S- 499	Postal St	0.040				
	S- 268	Locust St	0.340				
	S- 565	Kinard St	0.130				
	S- 410	Bee St	0.060				
	S- 330	Inez St	0.140				
	S- 629	Pepper St	0.050				
	S- 668	Pinedale Ave	0.100				
	S- 702	Dixon St	0.090				
	S- 516	Adams St	0.160				
	S- 308	Hendrixmill Rd	0.240				
	S- 373 CE1	Second St	0.160				
	S- 407	Brewton St	0.230				
	S- 411	Lawton Ave	0.070				
	S- 411	Tison St	0.120				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 423	Taylor St	0.360				
	S- 511 CE1	Thames Cemetary Rd	0.050				
	S- 551	Ruth St	0.210				
	S- 657	Connelly Rd	0.040				
	S- 661	Aiken St	0.100				
	S- 671	Harrison St	0.220				
	S- 702 SD1	Dixon St	0.070				
	S- 752	J And O Dr	0.020				
	S- 752	Jerusalem Church Rd	0.070				
	S- 772	Jerman St	0.070				
	S- 783	Johnstone St	0.060				
	S- 784	Brooks Blvd	0.090				
	S- 788	Housey St	0.148				
	S- 788	Campbell St	0.082				
	S- 833	Gladys Rd	0.190				
			8.980		\$0	\$1,516,421	100%
	S- 50	Two Sisters Ferry Rd	5.920				
	S- 17	Pocotaligo Rd	2.500				
	S- 26	Stafford Rd	0.052				
	S- 26	Town Hall Ave	0.508				
			15.460		\$0	\$66,017	100%
	S- 13	Old Salkehatchie Hwy	5.340				
	S- 50	Two Sisters Ferry Rd	1.700				
	S- 17	Pocotaligo Rd	8.420				
			3.930		\$0	\$18,028	100%
	S- 136	Brabham St	0.170				
	S- 187	Dogwood Dr	0.290				
	S- 32	Matthews St	0.050				
	S- 578	Live Oak St	0.280				
	S- 669	School St	0.250				
	S- 575	Ginn St	0.270				
	S- 349	Cone St	0.130				
	S- 574	Maple St	0.280				
	S- 722	Crapse St	0.140				
	S- 335	Tillman Ave	0.550				
	S- 677	Deloach St	0.130				
	S- 336	Hampton Rd	0.430				
	S- 453	Cemetery Rd	0.490				
	S- 676	Kennedy St	0.110				
	S- 721	Crews St	0.230				
	S- 726	Lucious St	0.080				
	S- 726	Robinson Ln	0.050				
			3.460		\$0	\$17,377	100%
	SC 3	Browning Gate Rd	3.458				
	SC 3	Third St	0.002				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			4.600		\$0	\$3,010,861	100%
	US 601	Hoover St	1.070				
	US 601	Bamberg Hwy	3.000				
	SC 363	Luray Hwy	0.100				
	SC 363	Shaw Dr	0.430				
			0.570		\$0	\$135,953	100%
	S- 44	Ficken Rd	0.080				
	S- 402	Park Ave	0.070				
	S- 402	Victory Ave	0.050				
	S- 402	Hilltop Ave	0.230				
	S- 333	Deep Branch Rd	0.080				
	S- 333 CH1	Deep Branch Rd	0.060				
			1.070		\$0	\$457,595	0%
	US 278	Augusta Hwy	0.350		\$0	\$0	0%
	SC 68	Yemassee Hwy	0.450		\$0	\$457,595	0%
	US 17 CON	Flowers St	0.270		\$0	\$0	0%
			5.530		\$0	\$1,766,624	0%
	S- 19	Old Orangeburg Rd	1.420		\$0	\$0	0%
	S- 39	Branch Rd	0.300		\$0	\$0	0%
	S- 107	Tyson St	0.170		\$0	\$1,766,624	0%
	S- 132	Ellis Ave	0.280		\$0	\$0	0%
	S- 132	Rhodes Dr	0.220		\$0	\$0	0%
	S- 167	Morrison Ave	1.140		\$0	\$0	0%
	S- 527	Jackson St	0.300		\$0	\$0	0%
	S- 527	Lane St	0.270		\$0	\$0	0%
	S- 719	Live Oak Cemetary Rd	0.330		\$0	\$0	0%
	S- 821	Ashley Cir	0.200		\$0	\$0	0%
	S- 376	Tuten Blvd	0.160		\$0	\$0	0%
	S- 751	Dunbar Ln	0.320		\$0	\$0	0%
	S- 487	Church St	0.280		\$0	\$0	0%
	S- 815	Busby Rd	0.140		\$0	\$0	0%
			4.290		\$2,355,167	\$0	0%
	S- 13	Old Salkehatchie Hwy	0.610				
	S- 35	Steep Bottom Rd	3.678				
	S- 35	Irving St	0.002				
			7.260		\$3,955,407	\$0	0%
	SC 3	Nixville Rd	1.530				
	SC 3	Old Orangeburg Rd	0.730				
	SC 3	Matthews Bluff	3.340				
	SC 363	Luray Hwy	1.660				
			0.720		\$0	\$1,118,420	0%
	SC 68	Yemassee Hwy	0.450				
	US 17 CON	Flowers St	0.270				
			1.560		\$0	\$614,825	0%
	S- 527	Jackson St	0.300				
	S- 527	Lane St	0.270				
	S- 719	Live Oak Cemetary Rd	0.330				
	S- 821	Ashley Cir	0.200				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 751	Dunbar Ln	0.320				
	S- 815	Busby Rd	0.140				
Rural Road Safety			32.820		\$309,411	\$1,715,096	54%
			6.770		\$0	\$1,117,402	100%
	US 321	Columbia Hwy	6.720		\$0	\$1,117,402	100%
	US 321	Columbia Hwy N	0.050		\$0	\$0	100%
			1.910		\$0	\$322,821	100%
	US 321	Columbia Hwy	0.499		\$0	\$0	100%
	US 321	Railroad Ave	1.411		\$0	\$322,821	100%
			3.840		\$0	\$274,873	100%
	US 321	Columbia Hwy	3.840		\$0	\$274,873	100%
			10.000		\$201,000	\$0	0%
	US 321	Columbia Hwy	9.831				
	US 321	Columbia Hwy S	0.169				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			0.300		\$98,411	\$0	0%
	I- 95	Interstate 95	0.300				
			10.000		\$10,000	\$0	0%
	US 321	Columbia Hwy	9.831				
	US 321	Columbia Hwy S	0.169				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Horry			396.704		\$14,395,779	\$162,334,208	65%
Pavements			298.577		\$12,136,004	\$141,405,275	66%
			6.110		\$0	\$988,901	100%
	SC 9	Hwy 9	6.110		\$0	\$988,901	100%
			9.090		\$0	\$1,449,334	100%
	US 701	N Hwy 701	4.718		\$0	\$0	100%
	US 701	Hwy 701 Byp	0.132		\$0	\$0	100%
	SC 905	N Hwy 905	4.120		\$0	\$1,449,334	100%
	US 701 BYP	Hwy 701 Byp	0.120		\$0	\$0	100%
			5.550		\$0	\$815,168	100%
	S- 102	Daisy Rd	1.620		\$0	\$815,168	100%
	S- 32	Vaught Rd	0.790		\$0	\$0	100%
	S- 548	Four Mile Rd	3.130		\$0	\$0	100%
	S- 548	Hwy 548	0.010		\$0	\$0	100%
			6.180		\$0	\$2,309,249	100%
	S- 196	N Oak St	1.270		\$0	\$2,309,249	100%
	S- 559	Kings Rd	1.890		\$0	\$0	100%
	S- 96	Palmetto St	0.290		\$0	\$0	100%
	S- 99	Lake Swamp Rd	2.730		\$0	\$0	100%
			6.320		\$0	\$1,762,465	100%
	SC 905	Hwy 905	4.270		\$0	\$0	100%
	SC 410	S Green Sea Rd	0.610		\$0	\$1,762,465	100%
	SC 9 BUS	N Green Sea Rd	1.440		\$0	\$0	100%
			9.400		\$0	\$3,653,500	100%
	SC 9	E Hwy 9	9.400		\$0	\$3,653,500	100%
			10.229		\$0	\$13,983,086	100%
	US 17	N Hwy 17	1.447		\$0	\$13,983,086	100%
	US 17	Hwy 17	5.062		\$0	\$0	100%
	US 501	W Hwy 501	3.720		\$0	\$0	100%
			13.860		\$0	\$12,005,647	100%
	US 17	N Hwy 17 Byp	7.560		\$0	\$12,005,647	100%
	US 501	Church St	1.335		\$0	\$0	100%
	US 501	E Hwy 501	4.965		\$0	\$0	100%
			2.430		\$0	\$140,528	100%
	S- 393	Edgewood Dr	0.010		\$0	\$0	100%
	S- 393	Watson Ave	0.400		\$0	\$0	100%
	S- 393	Baldwin Ave	0.340		\$0	\$0	100%
	S- 1250	Nelson Rd	0.510		\$0	\$140,528	100%
	S- 992	Burcale Rd	1.170		\$0	\$0	100%
			6.930		\$0	\$2,333,636	100%
	S- 1338	Mccormick Rd	1.410		\$0	\$2,333,636	100%
	S- 140	West Dogwood Rd	4.720		\$0	\$0	100%
	S- 263	38Th Ave N	0.800		\$0	\$0	100%
			2.230		\$0	\$254,057	100%
	S- 420	Log Cabin Rd	2.230		\$0	\$254,057	100%

[Project List to be updated on a monthly basis as additional Projects are committed.](#)

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			1.660		\$0	\$1,440,618	100%
	US 17	N Hwy 17	1.314		\$0	\$0	100%
	US 17	S Hwy 17	0.346		\$0	\$1,440,618	100%
			4.170		\$0	\$158,218	100%
	S- 548	Hwy 548	2.280		\$0	\$158,218	100%
	S- 669	Louisville Rd	1.890		\$0	\$0	100%
			2.890		\$0	\$620,647	100%
	S- 57	S Hwy 57	2.890		\$0	\$620,647	100%
			7.830		\$0	\$2,153,201	100%
	SC 31	Carolina Bays Pky	7.830		\$0	\$2,153,201	100%
			2.840		\$0	\$4,743,627	100%
	SC 544	Hwy 544	2.840		\$0	\$4,743,627	100%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			1.260		\$0	\$147,635	100%
	SC 9	E Hwy 9	1.260		\$0	\$147,635	100%
			10.000		\$0	\$1,433,636	100%
	SC 22	Hwy 22	10.000				
			3.800		\$0	\$377,196	100%
	S- 911	Dows Rd	2.650		\$0	\$0	100%
	S- 1012	Garner Rd	1.150		\$0	\$377,196	100%
			6.100		\$0	\$1,758,167	100%
	S- 62	Dog Bluff Rd	4.160		\$0	\$0	100%
	S- 348	Hwy 348	1.940		\$0	\$1,758,167	100%
			6.690		\$0	\$4,124,820	100%
	SC 544	Hwy 544	3.820		\$0	\$0	100%
	SC 22	Hwy 22	2.870		\$0	\$4,124,820	100%
			6.900		\$0	\$2,525,900	100%
	SC 22	Hwy 22	6.900				
			4.780		\$0	\$1,621,705	100%
	SC 905	Hwy 905	4.710		\$0	\$0	100%
	SC 905	Fourth Ave	0.070		\$0	\$1,621,705	100%
			1.420		\$0	\$130,538	100%
	S- 111	Hwy 111	1.420				
			1.520		\$0	\$533,943	100%
	SC 9	Sea Mountain Hwy	1.520				
			3.000		\$0	\$1,050,591	100%
	SC 31	Carolina Bays Pky	3.000				
			2.520		\$0	\$2,480,776	100%
	S- 67	Hwy 67	0.900				
	S- 1240	Holmestown Rd	1.620				
			1.260		\$0	\$130,152	100%
	S- 110	Pitch Landing Rd	1.260				
			5.170		\$0	\$272,338	100%
	S- 45	Joyner Swamp Rd	3.748				
	S- 45	Barnhill Rd	0.002				
	S- 137	Forestbrook Rd	1.420				
			2.640		\$0	\$802,764	100%
	SC 544	Dick Pond Rd	2.640				
			5.020		\$0	\$1,488,240	100%
	S- 992	Burcale Rd	1.320				
	S- 954	University Dr	0.725				
	S- 954	Clemson Rd	0.195				
	S- 1171	Second St	0.292				
	S- 1171	Pond View Rd	0.258				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 1171	Pine Level Dr	0.355				
	S- 1171	Rabon Rd	0.105				
	S- 461	Zion Rd	1.470				
	S- 619	13Th Ave S	0.300				
			0.280		\$0	\$434,452	100%
	S- 616	Dick Pond Rd	0.280				
			11.340		\$0	\$4,549,786	100%
	SC 90	Hwy 90	8.100				
	US 701	Main St	1.750				
	US 701	N Hwy 701	1.040				
	SC 544 CO1	Hwy 544	0.450				
			13.451		\$0	\$4,109,607	98%
	S- 78	Juniper Bay Rd	3.900				
	S- 548	Hwy 548	0.750				
	S- 63	Antioch Rd	3.960				
	S- 107	Oak St	0.550				
	S- 67	Hwy 67	1.591				
	S- 67	Gurley Rd	0.079				
	S- 1017	48Th Ave N	0.720				
	S- 1244	River Oaks Dr	0.083				
	S- 1244	George Bishop Pky	1.231				
	S- 1244	Harrelson Blvd	0.066				
	S- 616	Dick Pond Rd	0.520				
	S-155		0.001				
			7.190		\$0	\$1,960,734	98%
	S- 79	Pauley Swamp Rd	1.550				
	S- 548	Hwy 548	1.240				
	S- 847	Knotty Branch Rd	3.200				
	S- 1129	Carolina Rd	0.250				
	S- 1348	Jason Blvd	0.950				
			1.890		\$0	\$2,509,115	98%
	SC 544	Hwy 544	1.190				
	SC 544	Hwy 544 Overpass	0.700				
			1.200		\$0	\$514,057	100%
	SC 544	Dick Pond Rd	1.200				
			21.097		\$0	\$13,016,877	0%
	US 17	Hwy 17 Byp	3.290				
	US 501	Church St	3.920				
	US 501	W Hwy 501	0.288				
	US 501	E Hwy 501	0.580				
	US 501	Hwy 501	1.152				
	SC 31	Carolina Bays Pky	11.867				
			4.020		\$0	\$4,531,712	0%
	US 17	S Hwy 17	4.020				
			14.060		\$0	\$6,744,224	0%
	S- 31	Hwy 31	3.840				
	S- 107	Oak St	0.870				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 66	Hwy 66	4.030				
	S- 134	Hwy 134	2.490				
	S- 667	Long Ave Ext	0.560				
	S- 1315	Robert M Grissom Pky	2.270				
			6.650		\$0	\$2,988,795	0%
	S- 905	Cannon Rd	0.650				
	S- 610	Loop Cir	1.230				
	S- 468	Freemont Rd	1.160				
	S- 468	St Johns Cir	0.300				
	S- 667	Rush Rd	0.920				
	S- 1018	Tidewater Rd	0.570				
	S- 933	Live Oak Church Rd	1.820				
			15.170		\$0	\$12,398,240	0%
	US 501	Hwy 501	0.790		\$0	\$0	0%
	SC 31	Carolina Bays Pky	5.490		\$0	\$0	0%
	SC 22	Hwy 22	7.900		\$0	\$12,398,240	0%
	US 17 BUS	S Hwy 17 Bus	0.990		\$0	\$0	0%
			11.850		\$0	\$9,298,707	0%
	SC 90	Hwy 90	6.340				
	SC 90	E Hwy 90	1.030				
	US 501 BUS	Sixteenth Ave	0.520				
	US 701	Broad St	1.120				
	US 701	S Hwy 701	2.840				
			5.190		\$0	\$2,056,800	0%
	S- 591	No Name	0.010				
	S- 591	Enoch Rd	5.180				
			6.970		\$0	\$3,049,094	0%
	US 378	Wright Blvd	0.360				
	US 378	Third Ave	0.510				
	SC 410	Green Sea Rd	6.100				
			4.000		\$0	\$3,347,202	0%
	S- 31	Red Bluff Rd	4.000				
			3.680		\$0	\$2,205,589	0%
	S- 643	Hwy 643	0.317				
	S- 643	Waterside Dr	0.613				
	S- 1353	Frontage Rd	0.630				
	S- 563	Hulls Island Rd	1.720				
	S- 563	Springfield Church Rd	0.400				
			10.740		\$12,136,004	\$0	0%
	US 378	Wright Blvd	0.940				
	US 378	Hwy 378	1.380				
	SC 31	Carolina Bays Pky	5.510				
	US 17 BUS	S Kings Hwy	2.910				
Rural Road Safety			98.127		\$1,391,335	\$20,928,933	58%
			10.206		\$1,391,335	\$0	0%
	US 701	S Hwy 701	10.206		\$1,391,335	\$0	0%

[Project List to be updated on a monthly basis as additional Projects are committed.](#)

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			7.271		\$0	\$3,906,496	100%
	SC 90	Hwy 90	7.271		\$0	\$3,906,496	100%
			10.000		\$0	\$5,259,648	100%
	SC 9	E Hwy 9 Bus	2.070		\$0	\$0	100%
	SC 9	E Hwy 9 Byp	5.190		\$0	\$5,259,648	100%
	SC 9	W Hwy 9	2.740		\$0	\$0	100%
			4.700		\$0	\$1,311,996	100%
	SC 9	E Hwy 9	4.700		\$0	\$1,311,996	100%
0030684X			1.120		\$0	\$22,548	100%
	US 701	S Hwy 701	1.120		\$0	\$22,548	100%
			10.000		\$0	\$4,087,375	100%
	SC 22	Hwy 22	10.000		\$0	\$4,087,375	100%
			6.690		\$0	\$969,969	100%
	SC 544	Hwy 544	3.820				
	SC 22	Hwy 22	2.870				
			6.900		\$0	\$2,079,707	100%
	SC 22	Hwy 22	6.900		\$0	\$2,079,707	100%
			2.880		\$0	\$1,595,267	100%
	SC 9	W Hwy 9	2.880		\$0	\$1,595,267	100%
			11.340		\$0	\$15,982	100%
	SC 90	Hwy 90	8.100				
	US 701	Main St	1.750				
	US 701	N Hwy 701	1.040				
	SC 544 CO1	Hwy 544	0.450				
			15.170		\$0	\$1,350,065	0%
	US 501	Hwy 501	0.790		\$0	\$0	0%
	SC 31	Carolina Bays Pky	5.490		\$0	\$0	0%
	SC 22	Hwy 22	7.900		\$0	\$1,350,065	0%
	US 17 BUS	S Hwy 17 Bus	0.990		\$0	\$0	0%
			11.850		\$0	\$329,880	0%
	SC 90	Hwy 90	6.340				
	SC 90	E Hwy 90	1.030				
	US 501 BUS	Sixteenth Ave	0.520				
	US 701	Broad St	1.120				
	US 701	S Hwy 701	2.840				
Bridges			0.000	3	\$868,441	\$0	0%
			0.000	3	\$868,441	\$0	0%
	SC 9		0.000				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Jasper			201.130	3	\$14,995,414	\$104,850,619	56%
Pavements			145.880		\$8,907,580	\$66,725,472	54%
			6.760		\$0	\$3,561,976	100%
	US 321	Cotton Hill Rd	6.660		\$0	\$0	100%
	US 321	Deerfield Rd	0.100		\$0	\$3,561,976	100%
			2.550		\$0	\$1,905,504	100%
	US 278	Independence Blvd	2.550		\$0	\$1,905,504	100%
			0.850		\$0	\$466,881	100%
	S- 119	Sand Hills Rd	0.850		\$0	\$466,881	100%
			5.780		\$0	\$666,759	100%
	US 17	Jacob Smart Blvd	2.326		\$0	\$0	100%
	US 17	Kato Bay Rd	0.314		\$0	\$0	100%
	SC 462	Coosaw Scenic Dr	3.140		\$0	\$666,759	100%
			2.080		\$0	\$239,848	100%
	US 17	Kings Hwy	1.480		\$0	\$239,848	100%
	US 321	Deerfield Rd	0.600		\$0	\$0	100%
			1.140		\$0	\$93,870	100%
	S- 13	Bees Creek Rd	1.140		\$0	\$93,870	100%
			10.630		\$0	\$600,000	0%
	US 321	Deerfield Rd	10.630				
			4.260		\$50,838	\$0	0%
	US 17	Jacob Smart Blvd	4.260		\$50,838	\$0	0%
			8.900		\$0	\$4,153,229	100%
	US 17	Speedway Blvd	8.369		\$0	\$4,153,229	100%
	US 17	Whyte Hardee Blvd	0.531		\$0	\$0	100%
			0.600		\$0	\$298,854	100%
	S- 119	Sand Hills Rd	0.600		\$0	\$298,854	100%
			1.630		\$0	\$163,715	100%
	S- 32	Green St	1.190		\$0	\$0	100%
	S- 45	Malphrus St	0.090		\$0	\$0	100%
	S- 279	Forrest Dr	0.350		\$0	\$163,715	100%
			0.690		\$0	\$208,257	100%
	S- 442	Argent Blvd	0.685		\$0	\$0	100%
	S- 442	No Name	0.005				
			5.040		\$0	\$786,945	100%
	US 17	Kato Bay Rd	1.640		\$0	\$0	100%
	SC 462	Coosaw Scenic Dr	3.400		\$0	\$786,945	100%
			1.940		\$0	\$1,660,319	100%
	SC 315	Okatie Hwy	1.940		\$0	\$1,660,319	100%
			1.100		\$0	\$479,202	100%
	S- 119	Sand Hills Rd	1.100		\$0	\$479,202	100%

[Project List to be updated on a monthly basis as additional Projects are committed.](#)

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			1.360		\$0	\$207,688	100%
	S- 22	Tarboro Rd	1.360		\$0	\$207,688	100%
			4.060		\$0	\$2,893,759	100%
	SC 315	Okatie Hwy	4.060		\$0	\$2,893,759	100%
			0.880		\$0	\$146,339	100%
	S- 141	John Smith Rd	0.880		\$0	\$146,339	100%
			2.290		\$0	\$319,517	100%
	US 17	Kato Bay Rd	0.700		\$0	\$0	100%
	SC 462	Coosaw Scenic Dr	1.590		\$0	\$319,517	100%
			1.190		\$0	\$161,694	100%
	S- 47	Church St	0.130		\$0	\$161,694	100%
	S- 61	Adams St	0.870		\$0	\$0	100%
	S- 98	Ulmer St	0.190		\$0	\$0	100%
			1.270		\$0	\$585,823	100%
	S- 31	Church Rd	1.270				
			2.520		\$0	\$858,751	100%
	S- 224	Franklin Cir	0.230				
	S- 223	Lucas Dr	0.220				
	S- 110	Preschool Rd	1.280				
	S- 214	Foskey St	0.090				
	S- 134	Mcteer St	0.300				
	S- 417	Ferebeeville Rd	0.400				
			5.620		\$0	\$2,915,330	100%
	SC 46	Main St	1.760				
	SC 46	Church Rd	0.250				
	SC 46	Plantation Dr	2.910				
	SC 336	W Main St	0.700				
			1.550		\$0	\$172,127	100%
	S- 425	Nuna Rock Rd	1.550				
			1.630		\$0	\$210,993	100%
	SC 462	Coosaw Scenic Dr	1.621				
	SC 462	No Name	0.009				
			10.660		\$0	\$27,456,298	0%
	I- 95	Interstate 95	10.660				
			2.780		\$0	\$1,407,098	0%
	S- 39	Malphrus Rd	1.680				
	S- 119	Sand Hills Rd	1.100				
			2.300		\$0	\$1,066,989	0%
	S- 39	Malphrus Rd	0.350				
	S- 59	W Wilson St	0.002				
	S- 59	E Wilson St	0.318				
	S- 78	Owens St	0.190				
	S- 79	Jasper St	0.080				
	S- 70	Miller St	0.120				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 70	Fifth Ave	0.170				
	S- 292	Sanders Rd	0.460				
	S- 157	Wilson St	0.140				
	S- 348	Live Oak Rd	0.270				
	S- 128	Henry St	0.050				
	S- 276		0.090				
	S- 292 SPR	No Name	0.060				
			5.530		\$0	\$4,077,287	0%
	SC 46	Okatie Hwy	0.460				
	SC 46	Plantation Dr	0.710				
	SC 170	Okatie Hwy	0.220				
	SC 170	Freedom Pkwy	3.930				
	SC 336 CON	Russell St	0.210				
			0.860		\$92,383	\$0	0%
	S- 116	Great Swamp Rd	0.860				
			1.190		\$87,104	\$0	0%
	S- 77	Captain Bill Rd	1.190				
			8.050		\$406,993	\$0	0%
	SC 462	Gillison Branch Rd	8.050				
			1.460		\$0	\$1,669,050	0%
	US 278	Independence Blvd	1.460		\$0	\$1,669,050	0%
			6.100		\$0	\$4,643,624	0%
	US 17	Jacob Smart Blvd	0.910		\$0	\$0	0%
	US 278	Independence Blvd	0.290		\$0	\$0	0%
	SC 462	Lowcountry Dr	4.160		\$0	\$0	0%
	US 17	Jacob Smart Blvd	0.740				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			1.860		\$0	\$1,340,008	0%
	S- 34	Levy Rd	1.860		\$0	\$1,340,008	0%
			1.900		\$0	\$1,307,734	0%
	S- 96	Boyd St	0.600		\$0	\$0	0%
	S- 49	Black Swamp Dr	1.300		\$0	\$1,307,734	0%
			18.510		\$430,500	\$0	0%
	I- 95	Interstate 95	18.510				
			5.930		\$5,077,384	\$0	0%
	US 601	Cypress Branch Rd	5.930				
			0.550		\$1,065,803	\$0	0%
	US 278	Independence Blvd	0.550				
			1.030		\$838,704	\$0	0%
	S- 119	Sand Hills Rd	1.030				
			0.850		\$857,870	\$0	0%
	S- 413	Hardeeville Industrial Park Rd	0.800				
	S- 413 SPR	Phillips Rd	0.050				
	Rural Road Safety		51.500		\$2,562,834	\$38,125,148	72%
			6.760		\$0	\$939,191	100%
	US 321	Cotton Hill Rd	6.660		\$0	\$0	100%
	US 321	Deerfield Rd	0.100		\$0	\$939,191	100%
			10.630		\$0	\$29,773,542	0%
	US 321	Deerfield Rd	10.630		\$0	\$29,773,542	0%
			8.900		\$0	\$6,648,142	100%
	US 17	Speedway Blvd	8.369		\$0	\$6,648,142	100%
	US 17	Whyte Hardee Blvd	0.531		\$0	\$0	100%
			13.850		\$1,971,000	\$0	0%
	US 321	Cotton Hill Rd	11.920		\$0	\$0	0%
	US 321	Deerfield Rd	1.930		\$1,971,000	\$0	0%
	0039168RD01		4.100		\$0	\$764,273	53%
	US 17	Speedway Blvd	4.100				
			7.260		\$591,834	\$0	0%
	US 321	Cotton Hill Rd	7.260				
	Bridges		3.750	3	\$3,525,000	\$0	0%
			0.750	1	\$1,375,000	\$0	0%
	I-95	Interstate 95	0.750				
			3.000	2	\$2,150,000	\$0	0%
	I- 95	Interstate 95	1.500				
	I- 95	Interstate 95	1.500				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Kershaw			192.020		\$1,820,444	\$58,073,024	81%
Pavements			164.840		\$0	\$58,073,024	85%
			3.900		\$0	\$1,431,876	100%
	SC 261	Boykin Rd	3.820				
	SC 261	No Name	0.080				
			2.730		\$0	\$1,171,446	100%
	S- 15	Old Stagecoach Rd	1.840		\$0	\$1,171,446	100%
	S- 217	Bull St	0.350		\$0	\$0	100%
	S- 542	Roberts St	0.540		\$0	\$0	100%
			4.500		\$0	\$346,842	100%
	US 1	Jefferson Davis Hwy	0.831		\$0	\$0	100%
	US 1	Highway 1 N	3.669		\$0	\$346,842	100%
			4.780		\$0	\$623,947	100%
	SC 97	John G Richards Rd	4.780		\$0	\$623,947	100%
			2.790		\$0	\$130,352	100%
	S- 87	Mill Creek Rd	2.790		\$0	\$130,352	100%
			3.560		\$0	\$266,557	100%
	S- 187	King St	0.700		\$0	\$266,557	100%
	S- 235	Church St	0.960		\$0	\$0	100%
	S- 328	Holland Rd	1.900		\$0	\$0	100%
			4.220		\$0	\$986,054	100%
	S- 20	Lockhart Rd	4.220		\$0	\$986,054	100%
			2.280		\$0	\$855,977	100%
	SC 903	Mcbee Hwy	2.280		\$0	\$855,977	100%
			3.420		\$0	\$1,507,912	100%
	US 601	Highway 601 South	3.420		\$0	\$1,507,912	100%
			5.380		\$0	\$343,791	100%
	S- 55	Springvale Rd	5.380		\$0	\$343,791	100%
			4.020		\$0	\$273,646	100%
	SC 34	Bishopville Hwy	1.480		\$0	\$0	100%
	SC 157	Jones Rd	2.540		\$0	\$273,646	100%
			3.060		\$0	\$865,097	100%
	US 1	Highway 1 South	2.769		\$0	\$865,097	100%
	US 1	West Dekalb St	0.291		\$0	\$0	100%
			4.770		\$0	\$851,833	100%
	S- 15	Old Stagecoach Rd	4.770		\$0	\$851,833	100%
			4.960		\$0	\$318,424	100%
	S- 48	Bowen St	3.460		\$0	\$318,424	100%
	S- 700	Leslie Branham Rd	1.500		\$0	\$0	100%
			5.000		\$0	\$1,974,945	100%
	US 1	Highway 1 South	5.000		\$0	\$1,974,945	100%

[Project List to be updated on a monthly basis as additional Projects are committed.](#)

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			2.420		\$0	\$152,762	100%
	S- 5	Longtown Rd	2.420				
			1.200		\$0	\$427,830	100%
	S- 12	Black River Rd	1.200				
			6.130		\$0	\$1,099,345	100%
	S- 15	Old Stagecoach Rd	6.130				
			2.160		\$0	\$60,693	100%
	S- 1010	Dry Branch Rd	2.160				
			2.450		\$0	\$61,144	100%
	S- 88	Old Georgetown Rd W	2.450				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			1.580		\$0	\$163,196	100%
	S- 628	Jordan Rd	1.580				
			10.150		\$0	\$2,559,400	100%
	S- 13	River Rd	5.130				
	S- 13	Hilton Rd	2.120				
	S- 89	Etters Ln	2.900				
			0.900		\$0	\$261,946	100%
	S- 131	Mcrae Rd	0.900				
			3.480		\$0	\$2,266,643	100%
	US 1	Jefferson Davis Hwy	2.634				
	US 1	Highway 1 N	0.730				
	US 1	East Dekalb St	0.116				
			1.160		\$0	\$97,334	100%
	S- 15	Haile St Ext	1.160				
			3.150		\$0	\$226,794	100%
	SC 34	Bishopville Hwy	3.150				
			8.870		\$0	\$2,576,236	99%
	S- 18	Red Hill Rd	0.950				
	S- 131	Mcrae Rd	6.390				
	S- 131	Mt Zion Rd	1.530				
			9.430		\$0	\$2,011,046	99%
	S- 177	Dubose Ct	0.370				
	S- 39	Lakeshore Dr	0.020				
	S- 39	Gardner St S	0.350				
	S- 291	West End St	0.140				
	S- 279	Church St	0.090				
	S- 527	Cantey Hill Rd	0.440				
	S- 952	Oak Hills Rd	0.170				
	S- 953	Elgin Dr	0.320				
	S- 498	Sawmill Rd	1.750				
	S- 175	Sinclair St	0.130				
	S- 743	Roy Truesdell Rd	0.660				
	S- 343	Medfield Rd	1.490				
	S- 372	Lovett Rd	1.090				
	S- 867	Elm St	0.120				
	S- 910	Boulevard Rd	1.130				
	S- 779	Nelson St	0.090				
	S- 779	Mccartha St	0.240				
	S- 870	Oak Ridge Dr	0.300				
	S- 870	Pepper Ridge Dr	0.430				
	S- 991	Shipboard Rd	0.100				
			4.640		\$0	\$1,102,928	99%
	SC 341	Main St S	0.490				
	SC 341	Bethune Rd	4.150				
			2.000		\$0	\$1,667,161	99%
	US 1	West Dekalb St	0.990				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	US 1	East Dekalb St	1.010				
			3.080		\$0	\$341,061	100%
	S- 217	Fair St	0.190				
	S- 194	Battleship Rd	1.450				
	S- 132	Dicey Creek Rd	0.774				
	S- 132	Dicey Ford Rd	0.666				
			2.120		\$0	\$328,414	100%
	S- 173	Davis St	0.350				
	S- 945	Joy Rd	1.770				
			5.270		\$0	\$744,962	100%
	SC 12	Fort Jackson Rd	5.270				
			9.400		\$0	\$4,297,662	0%
	US 1	Highway 1 N	9.400		\$0	\$4,297,662	0%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			7.690		\$0	\$3,863,003	0%
	S- 130	Springdale Dr	2.290		\$0	\$3,863,003	0%
	S- 21	Church St	0.120		\$0	\$0	0%
	S- 21	Smyrna Rd	5.280		\$0	\$0	0%
			8.190		\$0	\$2,498,056	0%
	S- 94	Tombfield Rd	2.800		\$0	\$0	0%
	S- 40	Baron Dekalb Rd	0.910		\$0	\$0	0%
	S- 37	Wateree Dam Rd	0.670		\$0	\$0	0%
	S- 305	Buffalo Creek Rd	2.180		\$0	\$2,498,056	0%
	S- 620	Lake Rd	1.550		\$0	\$0	0%
	S- 40 SPR	No Name	0.080		\$0	\$0	0%
			10.000		\$0	\$19,316,711	0%
	I- 20	Interstate 20	10.000				
Rural Road Safety			27.180		\$1,820,444	\$0	0%
			4.790		\$1,218,333	\$0	0%
	US 521	Sumter Hwy	4.790		\$1,218,333	\$0	0%
			4.790		\$152,265	\$0	0%
	US 521	Sumter Hwy	4.790		\$152,265	\$0	0%
			2.950		\$37,500	\$0	0%
	SC 903	Mcbee Hwy	2.950		\$37,500	\$0	0%
			7.320		\$108,493	\$0	0%
	US 601	Highway 601 South	7.320				
			6.130		\$119,924	\$0	0%
	I- 20	Interstate 20	6.130				
			1.200		\$183,930	\$0	0%
	I-20	Interstate 20	1.200				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Lancaster			209.628	1	\$8,404,813	\$60,324,138	54%
	Pavements		124.207		\$6,884,572	\$46,579,717	61%
			2.280		\$0	\$1,049,089	100%
	S- 218	N Plantation Rd	0.530		\$0	\$1,049,089	100%
	S- 292	N Plantation Rd	0.690		\$0	\$0	100%
	S- 41	Dobys Bridge Rd	0.830		\$0	\$0	100%
	S- 45	S Wylie St	0.230		\$0	\$0	100%
			1.710		\$0	\$848,146	100%
	US 601	Gold Mine Hwy	1.710		\$0	\$848,146	100%
			0.540		\$0	\$170,969	100%
	US 521	Charlotte Hwy	0.540		\$0	\$170,969	100%
			1.320		\$0	\$53,053	100%
	S- 755	W North Corner Rd	1.320		\$0	\$53,053	100%
			2.100		\$0	\$2,805,831	100%
	SC 9	Chester Hwy	0.324		\$0	\$2,805,831	100%
	SC 9	Hwy 9 Byp W Byp	1.776		\$0	\$0	100%
			5.290		\$0	\$2,396,429	100%
	SC 903	Flat Creek Rd	5.290		\$0	\$2,396,429	100%
			0.490		\$0	\$308,625	100%
	S- 2	S Main St	0.315		\$0	\$308,625	100%
	S- 2	N Main St	0.175		\$0	\$0	100%
			5.130		\$0	\$1,533,313	100%
	S- 42	Barberville Rd	2.700		\$0	\$1,533,313	100%
	S- 420	Colony Rd	1.130		\$0	\$0	100%
	S- 836	Burke Duncan Rd	1.300		\$0	\$0	100%
			0.770		\$0	\$109,142	100%
	US 521	Charlotte Hwy	0.770		\$0	\$109,142	100%
			1.060		\$0	\$99,994	100%
	S- 64	Harrisburg Rd	1.060		\$0	\$99,994	100%
			11.300		\$0	\$2,792,443	100%
	US 521	Charlotte Hwy	11.300		\$0	\$2,792,443	100%
			5.310		\$0	\$446,140	100%
	S- 284	Old Camden Hwy	5.310		\$0	\$446,140	100%
			2.120		\$0	\$208,846	100%
	S- 36	Potter Rd	2.120		\$0	\$208,846	100%
			2.860		\$0	\$459,914	100%
	SC 5		2.860		\$0	\$459,914	100%
			9.930		\$0	\$2,091,480	0%
	SC 97	Cedar Creek Rd	9.930		\$0	\$2,091,480	0%
			1.887		\$0	\$953,063	100%
	S- 218	Forest Dr	0.620		\$0	\$953,063	100%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 45	Wylie St	0.150		\$0	\$0	100%
	S- 135	W Springs St	0.550		\$0	\$953,063	100%
	S- 135	E Springs St	0.300		\$0	\$0	100%
	S- 268	W Barr St	0.267		\$0	\$0	100%
			5.860		\$0	\$1,955,830	100%
	SC 903	Flat Creek Rd	5.860		\$0	\$1,955,830	100%
			2.470		\$0	\$187,616	100%
	S- 13	Kershaw Country Club Rd	2.470		\$0	\$187,616	100%
			1.150		\$0	\$285,377	100%
	SC 200	Great Falls Hwy	1.150		\$0	\$285,377	100%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			3.010		\$0	\$285,749	100%
	S- 111	Pine St	0.340		\$0	\$285,749	100%
	S- 16	Old Woodlawn Av	0.130		\$0	\$0	100%
	S- 16	Brooklyn Av	0.480		\$0	\$0	100%
	S- 45	Wylie St	0.530		\$0	\$0	100%
	S- 238	Faile St	0.180		\$0	\$0	100%
	S- 239	Belk St	0.150		\$0	\$0	100%
	S- 240	Threatt St	0.090		\$0	\$0	100%
	S- 515	Blackwell Dr	0.820		\$0	\$0	100%
	S- 210	Memorial Dr	0.130		\$0	\$0	100%
	S- 318	Washington St	0.160		\$0	\$0	100%
			5.190		\$0	\$2,012,998	100%
	S- 541	Douglas Rd	3.000		\$0	\$0	100%
	S- 541	Suttle Rd	1.300		\$0	\$0	100%
	S- 410	Dahlia Rd	0.890		\$0	\$2,012,998	100%
			5.340		\$0	\$2,959,059	100%
	US 601	Gold Mine Hwy	1.460		\$0	\$0	100%
	SC 522	Rocky River Rd	3.880		\$0	\$2,959,059	100%
			2.150		\$0	\$1,999,884	100%
	S- 66	Jim Wilson Rd	2.150				
			3.140		\$0	\$1,003,751	100%
	S- 488	Confederate Av	0.850				
	S- 490	Old Thompson Av	0.650				
	S- 494	Confederate Av	0.120				
	S- 489	Hampton Grace Av	0.900				
	S- 491	Franklin St	0.320				
	S- 493	Old Thompson Av	0.180				
	S- 493	No Name	0.120				
			4.370		\$0	\$2,661,529	100%
	SC 200	Monroe Hwy	3.010				
	SC 522	Rocky River Rd	1.360				
			1.030		\$0	\$85,495	100%
	S- 189	Deerwood Rd	1.030				
			0.930		\$0	\$123,321	100%
	S- 36	Potter Rd	0.930				
			1.370		\$0	\$291,427	100%
	SC 200	Great Falls Hwy	1.370				
			0.340		\$0	\$188,668	100%
	S- 12	Springdale Rd	0.340				
			2.900		\$0	\$1,382,439	0%
	S- 16	Brooklyn Av	1.250				
	S- 207	Pageland Hwy	0.028				
	S- 207	Kelly Dr	0.382				
	S- 324	St Paul St	0.490				
	S- 299	S Gregory St	0.180				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 299	N Gregory St	0.160				
	S- 458	Blackmon Pond Rd	0.410				
			5.320		\$0	\$3,436,481	0%
	S- 65	Shelley Mullis Rd	2.560				
	S- 330	Cimmeron Rd	2.760				
			4.430		\$0	\$4,155,585	0%
	SC 200	Monroe Hwy	3.630				
	SC 97	Cedar Creek Rd	0.800				
			0.760		\$0	\$436,688	0%
	S- 236	Terrace Rd	0.210				
	S- 117	Penny St	0.260				
	S- 233	Roberts Dr	0.290				
			2.070		\$0	\$2,633,200	0%
	SC 9	Chester Hwy	2.070		\$0	\$2,633,200	0%
			5.570		\$0	\$4,168,143	0%
	SC 522	Rocky River Rd	4.560		\$0	\$4,168,143	0%
	SC 522	N Rocky River Rd	1.010		\$0	\$0	0%
			7.880		\$4,677,824	\$0	0%
	S- 67	Gillsbrook Rd	1.300		\$0	\$0	0%
	S- 26	Fork Hill Rd	5.590		\$4,677,824	\$0	0%
	S- 330	Cimmeron Rd	0.990		\$0	\$0	0%
			4.830		\$2,206,748	\$0	0%
	S- 371	Williams Cir	0.260		\$0	\$0	0%
	S- 80	Hunter St	0.240		\$0	\$0	0%
	S- 80	Central Av	0.400		\$0	\$0	0%
	S- 80	Wylie Park Rd	0.080		\$0	\$0	0%
	S- 116	N Jackson Rd	0.090		\$2,206,748	\$0	0%
	S- 116	S Jackson Rd	0.340		\$0	\$0	0%
	S- 417	Williams Cir	0.150		\$0	\$0	0%
	S- 417	Oakdale Dr	0.200		\$0	\$0	0%
	S- 417	Kaywood Dr	0.200		\$0	\$0	0%
	S- 489	Hampton Grace Av	0.250		\$0	\$0	0%
	S- 385	Maplewood Av	0.360		\$0	\$0	0%
	S- 492	Patton St	0.320		\$0	\$0	0%
	S- 372	Pink Dogwood Av	0.440		\$0	\$0	0%
	S- 373	Pinewood Av	0.420		\$0	\$0	0%
	S- 386	Oakwood Av	0.320		\$0	\$0	0%
	S- 386	Drywood Cir	0.500		\$0	\$0	0%
	S- 496	Mason St	0.150		\$0	\$0	0%
	S- 854	Abbey Ct	0.110		\$0	\$0	0%
	Rural Road Safety		85.417		\$648,241	\$13,744,421	33%
			10.767		\$0	\$4,393,236	100%
	SC 9	Pageland Hwy	10.767		\$0	\$4,393,236	100%
			11.300		\$0	\$5,570,358	100%
	US 521	Charlotte Hwy	11.300		\$0	\$5,570,358	100%
			7.050		\$250,401	\$0	0%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	SC 97	Cedar Creek Rd	7.050		\$250,401	\$0	0%
			8.590		\$37,500	\$0	0%
	SC 903	Flat Creek Rd	8.590		\$37,500	\$0	0%
			9.930		\$0	\$3,616,259	0%
	SC 97	Cedar Creek Rd	9.930		\$0	\$3,616,259	0%
			15.690		\$126,300	\$0	0%
	SC 9	Pageland Hwy	5.520				
	SC 97	Great Falls Hwy	0.240				
	SC 97	Cedar Creek Rd	9.930				
			1.000		\$0	\$113,491	100%
	US 521	Charlotte Hwy	1.000				
			5.180		\$73,553	\$0	0%
	US 521	Charlotte Hwy	5.180		\$73,553	\$0	0%
			11.480		\$160,487	\$0	0%
	US 521	Charlotte Hwy	6.090				
	SC 903	Flat Creek Rd	5.390				
			4.430		\$0	\$51,077	0%
	SC 200	Monroe Hwy	3.630				
	SC 97	Cedar Creek Rd	0.800				
Bridges			0.004	1	\$872,000	\$0	0%
			0.004	1	\$872,000	\$0	0%
	S- 47	Baskins Hill Rd	0.004	1	\$872,000	\$0	0%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Laurens			269.288	1	\$1,183,671	\$66,000,790	52%
Pavements			231.288		\$0	\$62,022,265	56%
			6.150		\$0	\$3,090,022	100%
	SC 56	Hwy 56 S	5.890		\$0	\$3,090,022	100%
	SC 56	Jacobs Hwy	0.260		\$0	\$0	100%
			2.700		\$0	\$1,055,423	100%
	S- 53	Fleming St Ext	1.330		\$0	\$1,055,423	100%
	S- 53	Torrington Rd	1.370		\$0	\$0	100%
			5.510		\$0	\$54,519	100%
	US 76	E Main St	0.407		\$0	\$0	100%
	US 76	Hwy 76 E	2.483		\$0	\$0	100%
	US 76	Hwy 76 W	2.620		\$0	\$54,519	100%
			3.030		\$0	\$615,900	100%
	SC 72	Hwy 72 W	3.030		\$0	\$615,900	100%
			4.220		\$0	\$355,178	100%
	S- 47	Power House Rd	1.260		\$0	\$355,178	100%
	S- 6	Indian Mound Rd	2.960		\$0	\$0	100%
			5.940		\$0	\$487,681	100%
	S- 110	Sawmill Rd	4.540		\$0	\$487,681	100%
	S- 730	Abercrombie Rd	1.400		\$0	\$0	100%
			0.610		\$0	\$384,791	100%
	S- 365	Torrington Rd	0.610		\$0	\$384,791	100%
			0.930		\$0	\$646,931	100%
	SC 56 BUS	S Broad St	0.930		\$0	\$646,931	100%
			2.440		\$0	\$1,558,674	100%
	US 221	N Harper St	1.350		\$0	\$1,558,674	100%
	US 221	Lucas Ave	0.630		\$0	\$0	100%
	US 221	Hwy 221 N	0.460		\$0	\$0	100%
			7.100		\$0	\$42,295	100%
	S- 114	Stagecoach Rd	3.000		\$0	\$42,295	100%
	S- 161	Mills St	0.770		\$0	\$0	100%
	S- 115	Pamela Ln	0.290		\$0	\$0	100%
	S- 115	Longview Dr	0.520		\$0	\$0	100%
	S- 60	E Farley Av	1.670		\$0	\$0	100%
	S- 705	Scuffletown Rd	0.850		\$0	\$0	100%
			12.200		\$0	\$56,325	100%
	SC 49	Hwy 49	8.510		\$0	\$56,325	100%
	SC 66	Whitmire Hwy	3.690		\$0	\$0	100%
			1.210		\$0	\$507,498	100%
	S- 33	Old Laurens/Greenwood Hwy	1.210		\$0	\$507,498	100%
			1.850		\$0	\$140,419	100%
	S- 704	Pennington Rd	1.850		\$0	\$140,419	100%
			4.050		\$0	\$1,003,862	100%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	US 25	Hwy 25	4.050		\$0	\$1,003,862	100%
			14.420		\$0	\$42,759	100%
	S- 71	E Maple St	1.010		\$0	\$0	100%
	S- 54	Neely Ferry Rd	8.060		\$0	\$0	100%
	S- 307	Todd Quarter Rd	5.350		\$0	\$42,759	100%
			2.190		\$0	\$337,731	100%
	SC 72	Hwy 72 W	2.190		\$0	\$337,731	100%
			3.350		\$0	\$1,263,163	100%
	S- 282	N Sloan St	0.440		\$0	\$0	100%
	S- 24	Ranch Rd	2.252		\$0	\$1,263,163	100%
	S- 24	Lynn Av	0.488		\$0	\$0	100%
	S- 581	5Th Av	0.170		\$0	\$0	100%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			5.510		\$0	\$386,135	100%
	S- 32	Hellams Rd	2.650		\$0	\$386,135	100%
	S- 95	Stewart Dairy Rd	2.860		\$0	\$0	100%
			9.650		\$0	\$3,432,536	100%
	SC 72	Hwy 72 E	9.650				
			6.240		\$0	\$2,349,367	100%
	S- 98	Barrel Stave Rd	6.240				
			0.570		\$0	\$123,548	100%
	SC 72	Hwy 72 W	0.234				
	SC 72	S Broad St	0.336				
			6.190		\$0	\$1,794,587	100%
	S- 32	Hellams Rd	1.200				
	S- 313	Poole Town Rd	2.520				
	S- 368	Pine St	0.460				
	S- 266	Cattle Dr	1.370				
	S- 965	Cattle Dr	0.640				
			15.020		\$0	\$3,847,528	100%
	SC 101	Hwy 101 S	14.990				
	SC 101	101 S	0.030				
			0.830		\$0	\$449,679	100%
	SC 101	Hwy 101 S	0.830				
			2.090		\$0	\$1,035,189	100%
	SC 72	Hwy 72 E	2.090				
			2.990		\$0	\$455,055	100%
	S- 250	Mountville Rd	2.990				
			1.340		\$0	\$177,289	100%
	S- 398	Ft Lindley Rd	1.340				
			0.490		\$0	\$258,295	100%
	US 25	Hwy 25	0.490				
			0.360		\$0	\$360,133	26%
	S- 282	N Sloan St	0.360				
			0.630		\$0	\$418,721	26%
	S- 34	Golden Acres Rd	0.370				
	S- 622	Teakwood Dr	0.260				
			6.710		\$0	\$2,137,719	26%
	S- 34	Hurricane Church Rd	2.840				
	S- 26	Renno Rd	3.870				
			7.690		\$0	\$3,088,930	26%
	S- 42	S Harper St Ext	3.010				
	S- 53	Bellview Church Rd	0.880				
	S- 53	Bethany Church Rd	2.490				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 701	Dials Church Rd	1.310				
			14.620		\$0	\$5,972,305	26%
	SC 101	W Main St	0.440				
	SC 101	Hwy 101 S	1.330				
	SC 252	Hwy 252	2.480				
	SC 308	Hwy 308	9.847				
	SC 308	N Broad St	0.523				
			9.280		\$0	\$4,422,603	0%
	SC 252	Hwy 252	9.280		\$0	\$4,422,603	0%
			9.080		\$0	\$3,729,527	0%
	S- 120	Greenpond Rd	0.830				
	S- 29	Riverfork Rd	1.640				
	S- 20	Cowens Bridge Rd	1.560				
	S- 63	Maddox Bridge Rd	1.110				
	S- 93	Georgia Rd	1.850				
	S- 701	Dials Church Rd	2.090				
			6.238		\$0	\$2,426,179	0%
	S- 100	No Name	0.672				
	S- 100	Prospect Church Rd	1.548				
	S- 72	Trinity Ch Rd	2.960				
	S- 171	Jones St	0.220				
	S- 226	Pridmore St	0.320				
	S- 465	Sanders St	0.170				
	S- 465	Park Pl	0.170				
	S- 231	Downs St	0.178				
			5.350		\$0	\$4,731,274	0%
	US 76	Hwy 76 W	0.650				
	US 76	W Main St	0.610				
	US 76	Church St	0.200				
	US 76	Hillcrest Dr	0.770				
	US 76	Fleming St	0.870				
	US 76	Anderson Dr	1.300				
	US 76	Exchange Dr	0.950				
			1.270		\$0	\$407,353	35%
	S- 72	Dial Pl	1.270				
			12.540		\$0	\$67,686	0%
	SC 101	Hwy 101 N	7.200		\$0	\$67,686	0%
	SC 418	Hwy 418	5.340		\$0	\$0	0%
			6.430		\$0	\$34,549	0%
	S- 31	Fleming Mill Rd	3.140		\$0	\$34,549	0%
	S- 54	Fairview Rd	3.290		\$0	\$0	0%
			8.080		\$0	\$49,055	0%
	S- 47	Power House Rd	1.054		\$0	\$49,055	0%
	S- 47	No Name	0.056		\$0	\$0	0%
	S- 6	Indian Mound Rd	2.600		\$0	\$0	0%
	S- 81		1.510				
	S- 95	Stewart Dairy Rd	2.860			\$0	0%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			7.370		\$0	\$5,395,132	0%
	SC 56	Springdale Dr	3.750				
	SC 127	Bypass 127	3.540				
	SC 127	Off Ramp To E Main St	0.080				
			6.820		\$0	\$2,828,722	0%
	S- 29	Riverfork Rd	6.820				
Rural Road Safety			38.000		\$1,183,671	\$1,980,566	13%
			10.000		\$566,283	\$0	0%
	US 221	221 S	0.383				
	US 221	Hwy 221 S	8.657				
	US 221	Hwy 72 W	0.960				
			2.400		\$0	\$1,980,566	100%
	US 25	Hwy 25	2.400				
			3.460		\$275,361	\$0	0%
	I- 26	Interstate 26	3.460		\$275,361	\$0	0%
			5.067		\$117,000	\$0	0%
	US 221	Hwy 221 S	5.067				
			13.943		\$146,352	\$0	0%
	US 76	Hwy 76 W	13.943		\$146,352	\$0	0%
			3.130		\$78,675	\$0	0%
	I- 385	Interstate 385	3.130				
Bridges			0.000	1	\$0	\$1,997,959	84%
			0.000	1	\$0	\$1,997,959	84%
	S-30-112		0.000	1			

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Lee			119.350		\$9,463,206	\$23,445,776	69%
Pavements			109.060		\$8,898,595	\$23,445,776	72%
			1.780		\$0	\$920,503	100%
	SC 441	Woodrow Rd	0.780		\$0	\$920,503	100%
	SC 527	Elliott Hwy	1.000		\$0	\$0	100%
			3.400		\$0	\$744,107	100%
	S- 28	Manville_St Charles Rd	3.400		\$0	\$744,107	100%
			2.530		\$0	\$422,670	100%
	US 76	Hwy 76 W	2.530		\$0	\$422,670	100%
			0.700		\$0	\$117,084	100%
	S- 111	Dixon Dr	0.320		\$0	\$0	100%
	S- 111	Dixon Rd	0.380		\$0	\$117,084	100%
			2.820		\$0	\$204,455	100%
	S- 13	Ashland-Stokes Bridge Rd	1.740		\$0	\$204,455	100%
	S- 257	Scarborough St	0.160		\$0	\$0	100%
	S- 378	Mcguirt Rd	0.864				
	S- 378	No Name	0.056				
			4.440		\$0	\$797,588	100%
	S- 21	Lucknow Rd	4.440		\$0	\$797,588	100%
			2.260		\$0	\$945,986	100%
	SC 527	Elliott Hwy	2.260		\$0	\$945,986	100%
			2.550		\$0	\$169,969	100%
	S- 109	Swimming Pen Rd	2.550		\$0	\$169,969	100%
			3.840		\$0	\$754,963	100%
	S- 21	Lucknow Rd	0.420		\$0	\$0	100%
	S- 21	Old Camden Rd	2.920		\$0	\$0	100%
	S- 14	Kelly Bridge Rd E	0.500		\$0	\$754,963	100%
			2.050		\$0	\$857,546	100%
	SC 341	Lynchburg Hwy	2.050		\$0	\$857,546	100%
			3.050		\$0	\$297,225	100%
	US 76	Hwy 76 W	3.050				
			0.650		\$0	\$159,559	100%
	S- 13	Ashland-Stokes Bridge Rd	0.650				
			5.080		\$0	\$1,012,530	100%
	S- 31	Jamestown Rd	5.080				
			3.990		\$0	\$183,253	100%
	S- 44	Wells Rd	2.390				
	S- 44	Vista Ln	1.600				
			3.440		\$0	\$926,470	100%
	S- 94	E Cedar Ln	0.270				
	S- 26	Stokes Bridge W Rd	3.170				

[Project List to be updated on a monthly basis as additional Projects are committed.](#)

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			1.180		\$0	\$86,690	100%
	S- 340	Freedom Ave	0.530				
	S- 428	Hopkins Rd	0.230				
	S- 455	Thurman Rd	0.420				
			1.150		\$0	\$156,652	100%
	US 76	Hwy 76 W	1.150				
			0.700		\$0	\$191,989	100%
	S- 13	Ashland-Stokes Bridge Rd	0.700				
			0.320		\$0	\$114,194	100%
	S- 461	Fairview Ave	0.320				
			0.300		\$0	\$163,546	100%
	SC 341	Lynchburg Hwy	0.300				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			3.180		\$0	\$950,663	100%
	SC 58	Pleasant Grove Rd	3.180				
			8.160		\$0	\$2,150,269	100%
	S- 13	Ashland-Stokes Bridge Rd	4.000				
	S- 21	Old Camden Rd	4.160				
			4.370		\$0	\$1,253,403	100%
	S- 600	Joe Johnson Rd	0.640				
	S- 26	Stokes Bridge W Rd	2.640				
	S- 475	Mcleod Rd	0.130				
	S- 423	W Evans Dr	0.230				
	S- 423	Fleming St	0.030				
	S- 401	Herrington Rd	0.470				
	S- 342	No Name	0.090				
	S- 342	Levy St	0.140				
			4.060		\$0	\$1,646,893	100%
	US 15	Sumter Hwy	0.185				
	US 15	Main Hwy	1.265				
	US 15	Hwy 15 N	0.890				
	SC 341	Lynchburg Hwy	1.720				
			2.600		\$0	\$317,730	100%
	S- 101	Mcknight Rd	2.120				
	S- 331	Academy Rd	0.480				
			0.450		\$0	\$64,319	100%
	S- 317	Cassatt Rd	0.450				
			1.340		\$0	\$249,928	100%
	US 76	Hwy 76 E	0.396				
	US 76	Hwy 76 W	0.255				
	US 76	W Willow Grove Hwy	0.545				
	US 76	E Willow Grove Hwy	0.144				
			5.330		\$0	\$3,149,600	0%
	SC 341	Church St	0.816				
	SC 341	Lynchburg Hwy	4.510				
	SC 341	Hwy 341 S	0.004				
			8.180		\$0	\$2,999,133	0%
	S- 34	Manville_Wisaky Rd	3.040				
	S- 36	Calvary Church Rd	2.680				
	S- 17	Kelly Bridge Rd W	2.460				
			3.610		\$0	\$1,436,859	0%
	S- 507	Log Rd	0.520				
	S- 93	Lewis St	0.340				
	S- 185	Elmore Rd	2.330				
	S- 289	Windham Rd	0.420				
			8.940		\$2,601,201	\$0	0%
	S- 28	Manville_St Charles Rd	1.440				
	S- 72	Lake Ashwood Rd	2.640				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 44	Dog Island Rd	4.860				
			3.230		\$300,591	\$0	0%
	S- 241	No Name	0.017				
	S- 241	St Phillips Rd	3.213				
			6.340		\$5,054,090	\$0	0%
	US 401	S Darlington Hwy	3.570				
	US 401	N Darlington Hwy	1.980				
	SC 341	E Church St	0.701				
	SC 341	Wisacky Hwy	0.089				
			3.040		\$942,713	\$0	0%
	S- 101	Mcknight Rd	3.040				
			10.290		\$564,611	\$0	0%
			1.500		\$152,265	\$0	0%
	I- 20	Interstate 20	1.500				
			0.500		\$108,493	\$0	0%
	I- 20	Interstate 20	0.500				
			3.250		\$119,924	\$0	0%
	I- 20	Interstate 20	3.250				
			5.040		\$183,930	\$0	0%
	US 15	Sumter Hwy	5.040				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Lexington			390.170		\$22,816,843	\$122,705,233	75%
Pavements			324.920		\$22,436,161	\$76,767,828	74%
			1.920		\$0	\$824,892	100%
	S- 486	Beechwoods Dr	1.920		\$0	\$824,892	100%
			0.250		\$0	\$198,156	100%
	US 1	W Main St	0.250		\$0	\$198,156	100%
			6.280		\$0	\$2,382,416	100%
	S- 77	Two Notch Rd	2.490		\$0	\$0	100%
	S- 113	Counts Ferry Rd	1.990		\$0	\$2,382,416	100%
	S- 73	Fish Hatchery Rd	1.800		\$0	\$0	100%
			0.430		\$0	\$387,297	100%
	US 21	Charleston Hwy	0.430		\$0	\$387,297	100%
			2.570		\$0	\$1,272,966	100%
	SC 113	Wagner Hwy	2.570		\$0	\$1,272,966	100%
			3.380		\$0	\$150,864	100%
	US 1	E Main St	0.943		\$0	\$150,864	100%
	US 1	Augusta Rd	1.557		\$0	\$0	100%
	US 321	S Church St	0.500		\$0	\$0	100%
	US 321	Savannah Hwy	0.380		\$0	\$0	100%
			3.660		\$0	\$214,295	100%
	SC 692	E 5Th St	0.295		\$0	\$214,295	100%
	SC 692	Redmond Mill Rd	3.365		\$0	\$0	100%
			15.340		\$0	\$414,724	100%
	S- 70	Two Notch Rd	2.840		\$0	\$0	100%
	S- 243	Nazareth Rd	2.990		\$0	\$414,724	100%
	S- 278	Calks Ferry Rd	6.740		\$0	\$0	100%
	S- 77	Two Notch Rd	2.770		\$0	\$0	100%
			4.120		\$0	\$1,538,605	100%
	US 1	W Columbia Ave	2.140		\$0	\$1,538,605	100%
	US 1	E Columbia Ave	1.980		\$0	\$0	100%
			20.000		\$0	\$5,206,124	100%
	US 178		20.000				
			13.400		\$0	\$1,426,365	100%
	SC 302	Edmund Hwy	7.910		\$0	\$0	100%
	SC 302	Pine St	5.490		\$0	\$1,426,365	100%
			14.150		\$0	\$340,741	100%
	S- 77	Two Notch Rd	3.870		\$0	\$0	100%
	S- 24	Main St	1.139		\$0	\$0	100%
	S- 24	Peach Festival Rd	0.721		\$0	\$0	100%
	S- 165	Memorial Dr	0.020		\$0	\$340,741	100%
	S- 165	Sox St	0.580		\$0	\$0	100%
	S- 204	Saint Peters Rd	0.760		\$0	\$0	100%
	S- 204	Charter Oak Rd	0.920		\$0	\$0	100%
	S- 204	Pisgah Church Rd	2.650		\$0	\$0	100%
	S- 204	Longs Pond Rd	0.530		\$0	\$0	100%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 56	Alexander Rd	0.547		\$0	\$0	100%
	S- 56	Axtell Dr	0.013		\$0	\$0	100%
	S- 626	Industrial Dr	2.397		\$0	\$0	100%
	S- 626	Glassmaster Rd	0.003		\$0	\$0	100%
			4.580		\$0	\$116,028	100%
	S- 28	Andrew Corley Rd	0.300		\$0	\$0	100%
	S- 28	Midway Rd	1.470		\$0	\$0	100%
	S- 28	Hope Ferry Rd	0.060		\$0	\$0	100%
	S- 17	Mitchell St	0.710		\$0	\$116,028	100%
	S- 1764	Woodberry Rd	1.090		\$0	\$0	100%
	S- 738	Andrew Corley Rd	0.950		\$0	\$0	100%
			3.000		\$0	\$35,345	100%
	SC 6	S Lake Dr	2.800		\$0	\$0	100%
	SC 35	12Th St Ext	0.200		\$0	\$35,345	100%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			1.520		\$0	\$221,397	100%
	S- 34	Platt Springs Rd	1.520		\$0	\$221,397	100%
			3.420		\$0	\$121,938	100%
	S- 624	James Dunbar Rd	3.420		\$0	\$121,938	100%
			0.800		\$0	\$136,869	100%
	SC 6	N Lake Dr	0.800		\$0	\$136,869	100%
			3.400		\$0	\$218,683	100%
	US 321	S Main St	0.113		\$0	\$0	100%
	US 321	Southbound Rd	3.180		\$0	\$218,683	100%
	US 321		0.107		\$0	\$0	100%
			7.460		\$0	\$818,218	100%
	S- 120	W 1St St	0.200		\$0	\$0	100%
	S- 1172	Amick St	0.180		\$0	\$0	100%
	S- 1105	Terrace View Dr	0.430		\$0	\$818,218	100%
	S- 1163	Hudson Ave	0.250		\$0	\$0	100%
	S- 1190	Fiddler Branch Rd	0.630		\$0	\$0	100%
	S- 1190 SPR	Lost Spring Rd	0.270		\$0	\$0	100%
	S- 132 SPR	Railroad Ave	0.810		\$0	\$0	100%
	S- 1561	Challedon Dr	0.280		\$0	\$0	100%
	S- 1648	Shadowbrook Dr	0.590		\$0	\$0	100%
	S- 460	Aiken St	0.091		\$0	\$0	100%
	S- 460	Chinquapin St	0.339		\$0	\$0	100%
	S- 577	Smith St	0.130		\$0	\$0	100%
	S- 61	Harmon St	0.630		\$0	\$0	100%
	S- 739	Chicorana Rd	0.230		\$0	\$0	100%
	S- 774	Neely Wingard Rd	2.400		\$0	\$0	100%
			5.500		\$0	\$1,207,946	100%
	S- 24	Peach Festival Rd	1.990		\$0	\$0	100%
	S- 73	Fish Hatchery Rd	0.940		\$0	\$0	100%
	S- 233	Wessinger Rd	2.570		\$0	\$1,207,946	100%
			3.680		\$0	\$2,787,230	100%
	SC 6	S Lake Dr	0.870		\$0	\$2,787,230	100%
	US 1	Augusta Hwy	2.810		\$0	\$0	100%
			0.420		\$0	\$484,254	100%
	US 21	Charleston Hwy	0.420		\$0	\$484,254	100%
			3.210		\$0	\$2,875,037	100%
	US 378	Highway 378	3.160				
	US 378	No Name	0.050				
			3.360		\$0	\$175,739	100%
	S- 157	Old Lexington Rd	1.960		\$0	\$175,739	100%
	S- 157	Cedar Grove Rd	1.400		\$0	\$0	100%
			2.220		\$0	\$439,886	100%
	SC 6	N Lake Dr	2.220		\$0	\$439,886	100%
			0.910		\$0	\$214,551	100%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 387	Cromer Rd	0.910				
			6.700		\$0	\$702,112	100%
	S- 664	Boy Scout Rd	1.430		\$0	\$0	100%
	S- 115	Shull Ave	0.510		\$0	\$0	100%
	S- 268	Westwoods Dr	2.480		\$0	\$0	100%
	S- 1020	Doily Rd	0.090		\$0	\$702,112	100%
	S- 115 CON	Shull Ave	0.280		\$0	\$0	100%
	S- 1222	Wessinger Dr	0.210		\$0	\$0	100%
	S- 1432	Shelton Rd	1.170		\$0	\$0	100%
	S- 1654	Mcmillan Cir	0.410		\$0	\$0	100%
	S- 792	Bombing Range Rd	0.120		\$0	\$0	100%
			6.340		\$0	\$2,541,807	100%
	S- 115	Shull Island Rd	0.111		\$0	\$2,541,807	100%
	S- 115	Shull Ave	0.759		\$0	\$0	100%
	S- 115	Amick Dr	0.290		\$0	\$0	100%
	S- 37	Juniper Springs Rd	1.480		\$0	\$0	100%
	S- 663	Woodtrail Dr	3.700		\$0	\$0	100%
			4.010		\$0	\$1,542,754	100%
	SC 23	W Church St	1.752		\$0	\$1,542,754	100%
	SC 23	E Church St	2.258		\$0	\$0	100%
			3.850		\$0	\$1,744,649	100%
	US 378	Highway 378	3.850				
			0.300		\$22,223	\$0	0%
	SC 6	N Lake Dr	0.300				
			8.440		\$0	\$2,954,050	100%
	S- 100	W E Jeffcoat Rd	1.560				
	S- 100	Blackville Rd	1.540				
	S- 73	Fish Hatchery Rd	2.720				
	S- 663	Woodtrail Dr	0.910				
	S- 685	Jessamine Rd	1.710				
			7.150		\$0	\$165,187	100%
	S- 108	Press Lindler Rd	0.390				
	S- 131	W Butler St	0.340				
	S- 1239	Brady Porth Rd	0.860				
	S- 1078	Point View Rd	0.840				
	S- 185	Michaelmas Ave	1.050				
	S- 359	Vine St	0.510				
	S- 435	Leaphart St	0.510				
	S- 719	Busbee Rd	2.650				
			1.480		\$0	\$107,348	100%
	S- 594	Long Pine Rd	1.480				
			0.910		\$0	\$141,612	100%
	S- 443	Shore Rd	0.660				
	S- 952	Creekside Rd	0.250				
			2.620		\$0	\$536,816	100%
	SC 60	Lake Murray Blvd	2.620				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			5.020		\$0	\$1,870,665	100%
	US 21	Charleston Hwy	0.710				
	US 321	N Main St	0.550				
	US 321	Highway 321	2.610				
	US 378	Columbia Ave	0.440				
	US 21	Charleston Hwy	0.710				
			8.620		\$0	\$2,340,930	100%
	S- 810	Graham St	0.130				
	S- 383	Delree St	1.160				
	S- 88	Lewie Rd	0.240				
	S- 1165	Partridge Ln	0.230				
	S- 1165	Collumwood Cir	0.140				
	S- 1046	Crosson St	0.470				
	S- 1082	Kitti Wake Dr	3.090				
	S- 1579	Sease Hill Rd	1.160				
	S- 1746	Tara Ln	0.050				
	S- 1747	Tara Ct	0.040				
	S- 1748	Tara Cir	0.030				
	S- 878	Indian Fork Rd	1.650				
	S- 878	Hiller Rd	0.130				
	S- 958	Brady Taylor Rd	0.100				
			0.630		\$0	\$264,548	100%
	S- 106	Mineral Springs Rd	0.630				
			1.140		\$0	\$395,183	100%
	S- 334	Batchelor St	0.350				
	S- 1244	No Name	0.110				
	S- 1240	Pine Point Dr	0.680				
			3.030		\$0	\$1,162,379	100%
	US 76	Chapin Rd	3.030				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			4.230		\$0	\$50,360	100%
	S- 31	Old Field Rd	2.120				
	S- 31	W Hampton St	2.110				
			9.435		\$0	\$2,407,296	87%
	S- 947	Beulah Church Rd	1.060				
	S- 153	N Lucas St	0.670				
	S- 423	Baxter St	0.220				
	S- 1189	Lake Village Dr	0.940				
	S- 1497	Lake Village Dr	0.430				
	S- 1507	Faith Church Rd	0.230				
	S- 1623	Davega Dr	1.290				
	S- 1848	Kyzer Rd	0.970				
	S- 1917	Bluefield Rd	1.590				
	S- 642	Redbird Ln	0.167				
	S- 642	Cardinal Dr	0.793				
	S- 743	Campground Rd	1.075				
			13.220		\$0	\$5,228,533	87%
	S- 73	Fish Hatchery Rd	2.490				
	S- 625	Old Charleston Rd	6.080				
	S- 408	Old Cherokee Rd	3.370				
	S- 408	Pilgrim Church Rd	1.280				
			12.330		\$0	\$8,199,754	0%
	I- 20	Interstate 20	12.330				
			4.280		\$0	\$132,614	100%
	S- 239	Weed Dr	1.370				
	S- 239	Innsbruck Dr	0.350				
	S- 759	Nature Ln	0.600				
	S- 759	Misty Ln	0.610				
	S- 935	R B Baker Dr	1.090				
	S- 935	Resting Place Pt	0.260				
			1.380		\$0	\$86,868	100%
	SC 302	Edmund Hwy	1.000				
	US 1	W Main St	0.200				
	US 378	Columbia Ave	0.180				
			10.560		\$0	\$4,182,914	100%
	SC 391	Willis St	5.550				
	SC 6	Highway 6	3.080				
	US 76	Chapin Rd	1.930				
			1.960		\$0	\$1,259,413	100%
	US 321	Highway 321	1.960				
			3.040		\$0	\$486,772	99%
	S- 954	Lincoln St	0.470				
	S- 954	Sunbright Dr	0.260				
	S- 874	Hope Ferry Rd	1.920				
	S- 950	Freedom Dr	0.390				
			1.558		\$0	\$345,804	99%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 940	Murray Lindler Rd	1.228				
	S- 940	Sylvan St	0.330				
			5.720		\$0	\$1,152,057	0%
	S- 34	S East Ave	0.779				
	S- 34	Pond Branch Rd	4.941				
			10.800		\$0	\$8,516,406	0%
	SC 6	Highway 6	5.450				
	US 1	W Main St	0.340				
	US 1	Augusta Hwy	5.010				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			6.010		\$0	\$835,601	0%
	US 1	Augusta Rd	1.560				
	US 1	Meeting St	1.150				
	SC 35	12Th St Ext	3.300				
			7.470		\$0	\$82,194	0%
	S- 278	Calks Ferry Rd	2.430				
	S- 113	Spring Hill Rd	2.150				
	S- 169	Calks Ferry Rd	2.890				
			2.390		\$0	\$155,371	0%
	S- 945	Old Shealy Rd	0.720				
	S- 1183	Indian Creek Cir	0.680				
	S- 1928	Cannon Rd	0.990				
			2.567		\$0	\$872,927	0%
	S- 1164	Collumwood Cir	0.130				
	S- 685	Jessamine Rd	0.850				
	S- 1018	Dickert Dr	0.587				
	S- 1392	Collumwood Cir	0.250				
	S- 1778	Indian Fork Rd	0.750				
			11.870		\$5,625,014	\$0	0%
	S- 103	Pine Ridge Dr	2.350		\$5,625,014	\$0	0%
	S- 103	Ramblin Rd	2.420		\$0	\$0	0%
	S- 115	Spool Wheel Rd	3.160		\$0	\$0	0%
	S- 330	Sandpit Rd	2.020		\$0	\$0	0%
	S- 1262	Sherwood Dr	1.920		\$0	\$0	0%
			8.000		\$3,482,503	\$0	0%
	S- 1920	Fallow Rd	1.450		\$0	\$0	0%
	S- 689	Dan Comalander Dr	1.040		\$0	\$0	0%
	S- 1171	Cherokee Trl	1.310		\$3,482,503	\$0	0%
	S- 232	Crooked Creek Rd	2.870		\$0	\$0	0%
	S- 900	Windy Wood Rd	1.330		\$0	\$0	0%
			1.110		\$0	\$850,185	0%
	S- 173	Beatty Rd	0.260				
	S- 173	Tram Rd	0.210				
	S- 173	Sidney Rd	0.640				
			2.110		\$0	\$1,242,154	0%
	S- 48	Columbia Ave	0.500				
	S- 91	Gibson Rd	0.670				
	S- 1115	Castle Dr	0.230				
	S- 1225	Klapman Rd	0.710				
			1.940		\$1,992,562	\$0	0%
	SC 6	Saint Matthews Rd	0.318				
	SC 6	Highway 6	0.650				
	SC 6	W 2Nd St	0.670				
	SC 6	E 1St St	0.302				
			13.720		\$11,313,859	\$0	0%
	US 1	Augusta Rd	4.220				
	US 21	Charleston Hwy	0.510				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	US 321	N Main St	0.550				
	US 321	Highway 321	3.850				
	US 378	Sunset Blvd	4.590				
Rural Road Safety			54.150		\$380,681	\$10,893,050	76%
			20.000		\$0	\$6,515,898	100%
	US 178		20.000				
			13.400		\$0	\$4,377,151	100%
	SC 302	Edmund Hwy	7.910		\$0	\$0	100%
	SC 302	Pine St	5.490		\$0	\$4,377,151	100%
			5.000		\$152,265	\$0	0%
	I- 20	Interstate 20	5.000		\$152,265	\$0	0%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			6.500		\$108,493	\$0	0%
	I- 20	Interstate 20	6.500				
			9.250		\$119,924	\$0	0%
	US 178		9.250				
	Interstate Upgrade		11.100		\$0	\$35,044,355	100%
			11.100				
	I- 20	Interstate 20	11.100		\$0	\$35,044,355	100%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Marion			96.049		\$4,617,439	\$26,854,085	68%
Pavements			96.049		\$4,617,439	\$26,854,085	68%
			1.850		\$0	\$2,095,920	100%
	US 501	S Highway 501	1.848		\$0	\$0	100%
	US 501	N Hwy 501	0.002		\$0	\$2,095,920	100%
			2.740		\$0	\$771,256	100%
	S- 19	Bluff Rd	2.740		\$0	\$771,256	100%
			1.450		\$0	\$323,622	100%
	US 76	E Hwy 76	1.450		\$0	\$323,622	100%
			3.080		\$0	\$666,708	100%
	SC 41	S Hwy 41	1.430		\$0	\$666,708	100%
	US 501 BUS	N Hwy 501 Bus	1.650		\$0	\$0	100%
			1.349		\$0	\$218,823	100%
	S- 25	Wahee Rd	1.349		\$0	\$218,823	100%
			0.340		\$0	\$163,083	100%
	S- 19	Bluff St	0.340		\$0	\$163,083	100%
			1.210		\$0	\$356,544	100%
	S- 31	Old Stage Rd	1.210		\$0	\$356,544	100%
			2.550		\$0	\$197,694	100%
	S- 40	Terrell'S Bay Rd	2.550		\$0	\$197,694	100%
			1.330		\$0	\$1,194,736	100%
	US 501	S Highway 501	1.330		\$0	\$1,194,736	100%
			1.080		\$0	\$141,056	100%
	S- 45	Maiden Down Rd	1.080		\$0	\$141,056	100%
			2.360		\$0	\$831,539	100%
	US 76	E Hwy 76	2.360		\$0	\$831,539	100%
			2.450		\$0	\$777,440	100%
	S- 202	Drew Rd	2.450		\$0	\$777,440	100%
			2.420		\$0	\$225,655	100%
	S- 40	Terrell'S Bay Rd	2.420		\$0	\$225,655	100%
			2.530		\$0	\$2,131,213	100%
	US 501	S Highway 501	0.900		\$0	\$0	100%
	SC 576	Hwy 576	1.630		\$0	\$2,131,213	100%
			1.210		\$0	\$119,821	100%
	S- 45	Maiden Down Rd	1.210		\$0	\$119,821	100%
			5.400		\$0	\$58,153	100%
	SC 41 ALT	N Hwy 41A	5.400		\$0	\$58,153	100%
			12.480		\$0	\$191,156	100%
	US 378	E Hwy 378	5.100		\$0	\$191,156	100%
	US 76	W Hwy 76	7.380		\$0	\$0	100%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			1.820		\$0	\$898,209	100%
	S- 48	Gapway Rd	0.330				
	S- 48	Gapway St	0.500				
	S- 2	W Godbold St	0.120				
	S- 2	E Godbold St	0.870				
			2.360		\$0	\$736,705	100%
	S- 77	Montgomery St	0.250				
	S- 326	Sawyer Rd	2.110				
			0.750		\$0	\$347,661	100%
	S- 48	Gapway St	0.750				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			4.180		\$0	\$1,282,973	100%
	US 501 BUS	S Highway 501	0.030				
	US 501 BUS	S Hwy 501 Bus	0.280				
	SC 576	Hwy 576	3.870				
			0.720		\$0	\$543,626	100%
	US 501 BUS	N Main St	0.720				
			0.580		\$0	\$65,056	100%
	S- 41	Front St	0.580				
			0.480		\$0	\$65,236	100%
	S- 88	Kemper Rd	0.480				
			2.040		\$0	\$239,041	100%
	SC 41 ALT	N Hwy 41A	2.040				
			5.640		\$0	\$1,688,791	0%
	S- 39	Penderboro Rd	0.970				
	S- 159	Strawberry St	0.100				
	S- 32	Grady Rd	1.510				
	S- 514	Pee Dee Island Rd	2.370				
	S- 316	Green St	0.690				
			3.540		\$0	\$1,155,301	0%
	S- 515	Eulonia Rd	3.540				
			9.980		\$0	\$3,596,414	0%
	SC 41	S Hwy 41	1.050				
	SC 41 ALT	S Hwy 41A	8.930				
			1.420		\$0	\$904,413	0%
	US 76	E Hwy 76	1.420				
			7.160		\$0	\$4,291,283	0%
	US 301	Hwy 301	7.160				
			0.690		\$0	\$574,957	0%
	S- 50	Manning St	0.690				
			3.290		\$1,641,993	\$0	0%
	S- 39	Hubert Baxley Rd	1.560				0%
	S- 515	Eulonia Rd	1.730				0%
			0.840		\$691,782	\$0	0%
	SC 917	S Hwy 917	0.840				0%
			4.730		\$2,283,664	\$0	0%
	S- 39	Hubert Baxley Rd	0.580				0%
	S- 60	Old Nichols Hwy	2.460				0%
	S- 90	Hubert Baxley Rd	1.690				0%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Marlboro			121.790		\$10,494,603	\$31,995,004	71%
Pavements			121.790		\$10,494,603	\$31,995,004	71%
			2.460		\$0	\$1,930,297	100%
	SC 38	Hwy 38 Byp S	0.210		\$0	\$0	100%
	SC 38	Hwy 38 S	2.250		\$0	\$1,930,297	100%
			1.840		\$0	\$590,862	100%
	S- 50	Zion Rd	1.840		\$0	\$590,862	100%
			1.100		\$0	\$391,721	100%
	US 1	Hwy 9 W	1.100		\$0	\$391,721	100%
			5.780		\$0	\$686,991	100%
	US 15	Hwy 15-401 W	5.780		\$0	\$686,991	100%
			0.640		\$0	\$115,599	100%
	S- 564	Polston Rd	0.640		\$0	\$115,599	100%
			4.110		\$0	\$406,228	100%
	S- 339	Palmetto Chase Rd	1.340		\$0	\$0	100%
	S- 202	Mcqueen Ln	1.460		\$0	\$406,228	100%
	S- 627	Carroway St	0.350		\$0	\$0	100%
	S- 704	Arthur Smith St	0.290		\$0	\$0	100%
	S- 819	Sulgrave Rd	0.670		\$0	\$0	100%
			2.440		\$0	\$602,291	100%
	S- 55	Hickory Grove Rd	2.440		\$0	\$602,291	100%
			1.230		\$0	\$1,295,359	100%
	SC 9	Hwy 9 W	1.230		\$0	\$1,295,359	100%
			2.840		\$0	\$448,464	100%
	SC 9	Hwy 9 E	2.840		\$0	\$448,464	100%
			2.420		\$0	\$380,599	100%
	US 1	Hwy 1	2.420		\$0	\$380,599	100%
			6.400		\$0	\$1,077,655	100%
	S- 257	Aaron Temple Ch Rd	2.490		\$0	\$1,077,655	100%
	S- 263	Step Rd	2.010		\$0	\$0	100%
	S- 262	Delta Height Rd	1.900		\$0	\$0	100%
			1.970		\$0	\$620,375	100%
	S- 57	W High St	0.358		\$0	\$0	100%
	S- 57	Hunts Bluff Rd	0.152		\$0	\$0	100%
	S- 55	Hickory Grove Rd	1.460		\$0	\$620,375	100%
			1.940		\$0	\$2,306,422	100%
	SC 9	Hwy 9 W	1.480		\$0	\$2,306,422	100%
	SC 9	Cottingham Blvd S	0.460		\$0	\$0	100%
			2.260		\$0	\$257,845	100%
	SC 79	Hwy 79 E	2.260		\$0	\$257,845	100%
			2.580		\$0	\$523,739	100%
	S- 36	Brickyard Rd	2.580		\$0	\$523,739	100%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			6.460		\$0	\$43,459	100%
	S- 47	Beauty Spot Rd E	3.860				
	S- 47	Beauty Spot Rd W	1.340				
	S- 314	Jefferson St	1.260				
			5.610		\$0	\$121,449	100%
	S- 53	Red Hill Rd	3.040				
	S- 97	Billy Wallace Rd	2.570				
			0.880		\$0	\$231,320	100%
	SC 9	Hwy 9 W	0.130				
	US 1	Hwy 1	0.746				
	US 1	Brickyard Rd	0.004				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			7.450		\$0	\$1,430,349	100%
	S- 306	Pine St	0.114				
	S- 306	Roosevelt St	0.176				
	S- 250	Stokes St	0.080				
	S- 250	Fletcher St	0.090				
	S- 433	Donaldson Rd W	1.830				
	S- 109	S Weatherly St	0.090				
	S- 109	N Weatherly St	0.350				
	S- 285	Fletcher St	0.260				
	S- 61	W Railroad Ave	0.520				
	S- 307	Clark St	0.110				
	S- 307	Jones St	0.110				
	S- 178	Breeden St	0.400				
	S- 144	Boundary St	0.170				
	S- 144	Gordon St	0.290				
	S- 304	Delano St	0.170				
	S- 305	Polston St	0.170				
	S- 309	Ranson St	0.100				
	S- 324	Pine St	0.060				
	S- 430	Stubbs Ave	0.810				
	S- 434	Carrollton Ave	0.730				
	S- 516	Mcleod St	0.520				
	S- 677	Gilchrest Ave	0.300				
			5.830		\$0	\$2,206,688	100%
	SC 9	Hwy 9 W	5.830				
			5.200		\$0	\$1,439,345	100%
	S- 272	Spears Cemetary Rd	0.780				
	S- 272	Hinson Farm Rd	1.760				
	S- 465	Gray Rd	2.660				
			4.310		\$0	\$1,093,527	100%
	S- 30	Ebenezer Rd	1.230				
	S- 53	State St	0.550				
	S- 53	State St Ext	0.430				
	S- 299	Drake Rd	2.100				
			6.570		\$0	\$3,113,809	100%
	SC 9	Hwy 9 W	6.570				
			10.090		\$0	\$5,959,419	0%
	US 15	E Main St	0.557				
	US 15	W Main St	0.545				
	US 15	Hwy 15-401 E	4.382				
	US 15	W Tatum Ave	0.107				
	US 15	E Tatum Ave	0.039				
	SC 9 BUS	Cheraw St	1.080				
	SC 912	Williamette Rd	3.380				
			3.470		\$0	\$1,829,218	0%
	S- 74	King St	0.530				
	S- 26	N Marlboro St	0.710				
	S- 381	Hwy 38 S	0.490				
	S- 438	Oak Hill Rd	1.740				

[Project List to be updated on a monthly basis as additional Projects are committed.](#)

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			6.580		\$0	\$2,495,040	0%
	S- 29	Coxe Rd W	1.410				
	S- 107	Wells St	0.590				
	S- 99	Allen Ridge Rd	2.820				
	S- 528	Scenic View Rd	0.530				
	S- 751	Gurney Rd	0.330				
	S- 381	Hwy 38 S	0.390				
	S- 381	Attadale Rd	0.070				
	S- 381 SPR	Hwy 38 S	0.130				
	S- 844	Gurney Rd	0.310				
			1.270		\$0	\$396,936	0%
	S- 99	Allen Ridge Rd	1.270				
			3.700		\$3,772,952	\$0	0%
	SC 38	Broad St	0.080				
	SC 38	Hwy 38 S	3.620				
			4.970		\$3,300,206	\$0	0%
	SC 912	Williamette Rd	4.970				
			3.780		\$1,426,646	\$0	0%
	S- 30	Ebenezer Rd	2.190				
	S- 32	Dunbar Hwy	1.590				
			5.610		\$1,994,799	\$0	0%
	S- 39	Oscar Fletcher Rd	2.010				
	S- 57	Marlboro Rd	1.360				
	S- 51	Bounty Acres Rd E	2.240				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Mccormick			77.202		\$0	\$20,412,062	63%
Pavements			77.202		\$0	\$20,412,062	63%
			1.530		\$0	\$128,557	100%
	US 221	Clarks Hii Hwy	0.456		\$0	\$128,557	100%
	US 221	Clarks Hill Hwy	1.074		\$0	\$0	100%
			1.500		\$0	\$765,413	100%
	SC 28	Hwy 28 N	1.500		\$0	\$765,413	100%
			0.970		\$0	\$374,495	100%
	S- 11	S Main St	0.970		\$0	\$374,495	100%
			3.920		\$0	\$410,444	100%
	SC 28	Hwy 28 S	3.920		\$0	\$410,444	100%
			0.820		\$0	\$125,335	100%
	S- 22	Whitetown Rd	0.820		\$0	\$125,335	100%
			2.340		\$0	\$9,184	100%
	S- 7	Hwy 7	2.340		\$0	\$9,184	100%
			3.730		\$0	\$13,521	100%
	US 378	Hwy 378 E	3.730		\$0	\$13,521	100%
			2.740		\$0	\$241,349	100%
	SC 28	Hwy 28 S	2.740		\$0	\$241,349	100%
			0.280		\$0	\$129,451	100%
	US 221	Hwy 28 S	0.280		\$0	\$129,451	100%
			7.140		\$0	\$241,806	100%
	S- 122	Mccormick Ave	0.210				
	S- 91	Fort Charlotte Rd	4.470				
	S- 95	Depot St	0.070				
	S- 95	No Name	0.030				
	S- 145	Hammond St	0.210				
	S- 168	Hester Bottoms Rd	1.900				
	S- 259	Self St	0.064				
	S- 259	No Name	0.026				
	S- 303	Depot St	0.160				
			1.330		\$0	\$400,417	100%
	US 221	Hwy 28 S	1.330		\$0	\$400,417	100%
			2.700		\$0	\$289,070	100%
	SC 81	Hwy 81	2.700		\$0	\$289,070	100%
			2.730		\$0	\$743,767	100%
	S- 129	Ellison St	0.256		\$0	\$0	100%
	S- 129	Minot Dr	0.014		\$0	\$0	100%
	S- 115	Overbrook Dr	0.780		\$0	\$743,767	100%
	S- 33	Chestnut Ridge Rd	0.030		\$0	\$0	100%
	S- 33	Virginia St	0.340		\$0	\$0	100%
	S- 354	Bryant St	0.190		\$0	\$0	100%
	S- 201	Bussey White Rd	0.300		\$0	\$0	100%
	S- 212	Johnny Kelley Rd	0.130		\$0	\$0	100%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 248	Mears Ln	0.690		\$0	\$0	100%
			5.160		\$0	\$1,897,295	100%
	US 221	Hwy 28 S	5.160				
			1.070		\$0	\$500,835	100%
	S- 11	S Main St	0.070				
	S- 11	N Main St	0.010				
	S- 11	Virginia St	0.020				
	S- 11	No Name	0.270				
	S- 138	Price'S Mill Rd	0.700				
			0.514		\$0	\$193,901	100%
	S- 40	Calhoun Mill Rd	0.514				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			2.360		\$0	\$120,906	100%
	SC 81	Hwy 81	2.360				
			0.500		\$0	\$67,681	100%
	S- 445	Redemption Way	0.500				
			0.240		\$0	\$82,020	100%
	S- 88	Garrett Rd	0.240				
			2.190		\$0	\$1,032,429	81%
	S- 117	West Charleston Rd	0.760				
	S- 466	Coleman Hill Rd	0.110				
	S- 260	Pecan Orchard Rd	1.320				
			3.280		\$0	\$1,726,757	81%
	SC 67	Callison Hwy	3.280				
			0.300		\$0	\$104,242	100%
	US 221	Hwy 28 S	0.300				
			3.200		\$0	\$814,726	35%
	S- 19	Mars Bridge Rd	3.200				
			0.680		\$0	\$215,477	35%
	S- 208	Cavalier Dr	0.550				
	S- 74	Church St	0.130				
			4.208		\$0	\$1,074,753	35%
	S- 40	Calhoun Mill Rd	2.600				
	S- 40	Mars Rd	1.608				
			5.380		\$0	\$2,295,512	35%
	SC 28	Hwy 28 N	0.721				
	SC 28	N Main St	0.003				
	SC 28	N Mine St	0.926				
	SC 81	Hwy 81	1.480				
	US 221	Hwy 28 S	0.594				
	US 221	Greenwood Hwy	0.040				
	US 221	S Mine St	1.046				
	US 221	W Gold St	0.090				
	US 221	E Gold St	0.480				
			7.690		\$0	\$3,206,894	0%
	SC 81	Hwy 81	0.970				
	US 221	Hwy 28 S	6.578				
	US 221	S Main St	0.142				
			3.150		\$0	\$1,356,342	0%
	S- 19	Mars Bridge Rd	3.150				
			4.890		\$0	\$1,589,647	0%
	S- 11	S Main St	1.100				
	S- 190	Melrose St	0.100				
	S- 218	Winn Dr	0.180				
	S- 370	Brown Rd	0.370				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 49	Old Vienna Rd	0.800				
	S- 121	Williams St	0.050				
	S- 269	Collier St	0.070				
	S- 264	Osborne Rd	0.090				
	S- 305	St Marys Ch Rd	0.280				
	S- 346	Mcdaniel Rd	0.210				
	S- 150	Taylor Creek Rd	1.580				
	S- 402 SPR	Dordon Creek Rd	0.060				
			0.660		\$0	\$259,837	35%
	S- 187	Garrison St	0.120				
	S- 107	Deason St	0.220				
	S- 148	Drennon St	0.320				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Newberry			206.000		\$11,684,362	\$44,572,551	66%
Pavements			156.470		\$11,330,326	\$39,199,194	74%
			3.700		\$0	\$1,672,333	100%
	US 176	Us176	3.700		\$0	\$1,672,333	100%
			3.100		\$0	\$1,096,815	100%
	S- 38	Jollystreet Rd	3.100		\$0	\$1,096,815	100%
			8.310		\$0	\$24,275	100%
	SC 34	Sc34	3.740		\$0	\$24,275	100%
	SC 391	Sc391	4.570		\$0	\$0	100%
			3.170		\$0	\$11,645	100%
	S- 15	Dreher Island Rd	1.160		\$0	\$11,645	100%
	S- 571	Amicks Landing Rd	0.110		\$0	\$0	100%
	S- 571	State Park Rd	1.900		\$0	\$0	100%
			2.150		\$0	\$194,762	100%
	S- 28	Broad River Rd	2.150		\$0	\$194,762	100%
			1.130		\$0	\$237,122	100%
	SC 34	Dixie Dr	1.130		\$0	\$237,122	100%
			10.000		\$0	\$544,268	100%
	SC 34	Sc34	10.000				
			4.410		\$0	\$182,727	100%
	S- 28	Broad River Rd	2.860		\$0	\$0	100%
	S- 28	Church St	0.540		\$0	\$0	100%
	S- 28	R Stoudemayer Rd	0.320		\$0	\$182,727	100%
	S- 28	Mulberry St	0.120		\$0	\$0	100%
	S- 28	River St	0.540		\$0	\$0	100%
	S- 28		0.030		\$0	\$0	100%
			0.440		\$0	\$127,361	100%
	US 176	Sc121	0.440		\$0	\$127,361	100%
			3.150		\$0	\$343,643	100%
	S- 354	Beagle Run Rd	1.170		\$0	\$343,643	100%
	S- 575	Nursery Rd	1.980		\$0	\$0	100%
			2.500		\$0	\$1,097,887	100%
	S- 38	Jollystreet Rd	2.500		\$0	\$1,097,887	100%
			3.140		\$0	\$2,997,053	100%
	SC 72	Church St	0.960		\$0	\$0	100%
	SC 72	Sc72	1.820		\$0	\$2,997,053	100%
	SC 72	Union St	0.360		\$0	\$0	100%
			3.420		\$0	\$2,041,026	100%
	US 176	Us176	2.051		\$0	\$0	100%
	US 176	Sc121	1.369		\$0	\$2,041,026	100%
			9.760		\$0	\$31,090	100%
	US 76	Main St	0.646		\$0	\$0	100%
	US 76	Us76	6.394		\$0	\$0	100%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	SC 213	Parr Rd	2.720		\$0	\$31,090	100%
			3.920		\$0	\$314,041	100%
	S- 375	Kinard St	0.900		\$0	\$314,041	100%
	S- 439	Riser Rd	3.020		\$0	\$0	100%
			2.850		\$0	\$916,271	100%
	S- 38	Jollystreet Rd	2.850		\$0	\$916,271	100%
			5.330		\$0	\$2,995,695	100%
	SC 219	Sc219	5.330		\$0	\$2,995,695	100%
			2.160		\$0	\$873,785	100%
	US 176	Us176	2.160		\$0	\$873,785	100%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			0.350		\$0	\$81,228	100%
	S- 33	Folk St	0.350				
			1.670		\$0	\$238,527	100%
	SC 66	Sc66	1.670				
			1.190		\$0	\$493,708	100%
	S- 741	Pettus Ln	1.190				
			5.300		\$0	\$1,897,082	100%
	S- 32	Jalapa Rd	5.300				
			4.050		\$0	\$1,010,557	100%
	S- 328	Rocky Creek Rd	4.050				
			7.610		\$0	\$3,053,508	100%
	US 176	Us176	5.940				
	SC 56	Sc56	1.670				
			0.460		\$0	\$292,482	100%
	SC 56	Sc56	0.460				
			1.000		\$0	\$162,493	100%
	S- 172	Mayer Rd	1.000				
			1.820		\$0	\$184,858	100%
	S- 41	Mt Pilgrim Church Rd	1.820				
			1.570		\$0	\$325,734	100%
	SC 395	Sc395	1.570				
			0.300		\$0	\$307,575	0%
	S- 143	Slayton St	0.300				
			0.670		\$0	\$198,797	100%
	S- 32	Jalapa Rd	0.670				
			10.000		\$0	\$1,217,412	100%
	I- 26	Interstate 26	10.000				
			5.510		\$0	\$2,752,317	0%
	S- 32	Jalapa Rd	3.940				
	S- 60	Main St	1.570				
			6.370		\$0	\$2,101,163	0%
	S- 63	Indian Creek Rd	5.350				
	S- 410	Walker Rd	0.290				
	S- 381	Pender Ridge Rd	0.730				
			7.040		\$0	\$4,325,330	0%
	SC 56	Sc56	7.040				
			0.790		\$0	\$378,473	35%
	S- 97	New Hope Rd	0.790		\$0	\$378,473	35%

[Project List to be updated on a monthly basis as additional Projects are committed.](#)

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			2.850		\$1,433,370	\$0	0%
	S- 97	New Hope Rd	2.850		\$1,433,370	\$0	0%
			5.740		\$3,888,988	\$0	0%
	SC 66	Sc66	5.740		\$3,888,988	\$0	0%
			4.790		\$2,190,450	\$0	0%
	S- 187	Seibert Rd	2.780		\$2,190,450	\$0	0%
	S- 43	Clara Brown Rd	2.010		\$0	\$0	0%
			5.330		\$0	\$2,330,795	0%
	SC 773	Sc773	4.108				
	SC 773	St Paul'S Rd	1.222				
			4.010		\$0	\$1,580,859	0%
	S- 71	Bethel Church Rd	4.010				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			1.210		\$0	\$564,498	0%
	S- 71	Bethel Church Rd	1.210				
			3.790		\$3,218,849	\$0	0%
	SC 34	Dixie Dr	1.210				
	SC 39	Sc39	2.580				
			0.410		\$598,670	\$0	0%
	SC 34	Dixie Dr	0.410				
	Rural Road Safety		49.530		\$354,036	\$5,373,357	7%
			8.280		\$275,361	\$0	0%
	I- 26	Interstate 26	8.280		\$275,361	\$0	0%
			10.000		\$0	\$5,373,357	100%
	SC 34	Sc34	10.000		\$0	\$5,373,357	100%
			31.250		\$78,675	\$0	0%
	SC 34	Main St	2.090		\$0	\$0	0%
	SC 34	Sc34	11.960		\$0	\$0	0%
	SC 34	Sc34-121	4.530		\$0	\$0	0%
	I- 26	Interstate 26	12.670		\$78,675	\$0	0%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Oconee			207.665		\$43,156,861	\$38,011,166	72%
Pavements			133.870		\$41,810,997	\$37,704,222	79%
			1.030		\$0	\$556,517	100%
	S- 155	E South 2Nd St	0.580		\$0	\$556,517	100%
	S- 610	Daniel Ave	0.450		\$0	\$0	100%
			8.440		\$0	\$496,155	100%
	SC 182	Oakway Rd	3.730		\$0	\$496,155	100%
	SC 59	Tokeena Rd	4.571		\$0	\$0	100%
	SC 59	S Oak St	0.139		\$0	\$0	100%
			1.710		\$0	\$1,339,609	100%
	US 76	Byp 123	1.710		\$0	\$1,339,609	100%
			3.470		\$0	\$1,903,700	100%
	US 123	Toccoa Hwy	3.470		\$0	\$1,903,700	100%
			0.950		\$0	\$1,219,638	100%
	S- 63	W South 4Th St	0.950		\$0	\$1,219,638	100%
			4.660		\$0	\$266,025	100%
	S- 65	J P Stevens Rd	0.080		\$0	\$0	100%
	S- 65	Martin Creek Rd	3.040		\$0	\$0	100%
	S- 21	Friendship Rd	1.540		\$0	\$266,025	100%
			1.460		\$0	\$359,741	100%
	US 76	Clemson Blvd	1.460		\$0	\$359,741	100%
			1.110		\$0	\$920,150	100%
	S- 488	Wells Hwy	1.110		\$0	\$920,150	100%
			3.330		\$0	\$390,860	100%
	S- 66	W Pine Grove Rd	1.620		\$0	\$390,860	100%
	S- 85	Greer Rd	0.400		\$0	\$0	100%
	S- 85	S South Union Rd	1.230		\$0	\$0	100%
	S- 85 CON	Boat Ramp Rd	0.080		\$0	\$0	100%
			2.030		\$0	\$1,694,420	100%
	SC 11	Sc 11	2.030		\$0	\$1,694,420	100%
			6.760		\$0	\$4,836,874	100%
	US 76	E Main St	1.670		\$0	\$0	100%
	US 76	Toccoa Hwy	0.060		\$0	\$4,836,874	100%
	US 76	W Windsor St	0.440		\$0	\$0	100%
	US 76	E Windsor St	0.280		\$0	\$0	100%
	US 76	Sandifer Blvd	4.310		\$0	\$0	100%
			9.200		\$0	\$350,389	100%
	SC 130	E Main St	0.820		\$0	\$0	100%
	SC 130	W Main St	1.090		\$0	\$0	100%
	SC 130	Stamp Creek Rd	7.290		\$0	\$350,389	100%
			3.790		\$0	\$266,535	100%
	S- 181	Pickett Post Rd	3.790		\$0	\$266,535	100%
			2.020		\$0	\$346,168	100%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	US 76	Clemson Blvd	2.020		\$0	\$346,168	100%
			4.350		\$0	\$94,970	100%
	S- 39	Sam Brown Rd	1.980		\$0	\$94,970	100%
	S- 39	Return Church Rd	2.370		\$0	\$0	100%
			8.570		\$0	\$246,610	100%
	SC 28	Highlands Hwy	8.570		\$0	\$246,610	100%
			1.530		\$0	\$1,191,281	100%
	S- 488	Wells Hwy	1.530		\$0	\$1,191,281	100%
			2.230		\$0	\$262,739	100%
	S- 66	W Pine Grove Rd	2.230		\$0	\$262,739	100%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			4.020		\$0	\$3,172,672	100%
	SC 11	Sc 11	4.020		\$0	\$3,172,672	100%
			2.810		\$0	\$1,255,057	100%
	S- 6	Keowee River Rd	1.250				
	S- 63	W South 4Th St	0.730				
	S- 222	Mountain View Dr	0.830				
			2.860		\$0	\$130,898	100%
	S- 20	Dr Johns Rd	2.860				
			2.260		\$0	\$109,489	100%
	S- 413	Wigington Rd	2.260				
			6.330		\$0	\$254,929	100%
	SC 28	Highlands Hwy	6.330				
			2.260		\$0	\$1,228,037	100%
	S- 47	E South Broad St	0.640				
	S- 47	W South Broad St	1.150				
	S- 63	W South 4Th St	0.100				
	S- 63	E South 4Th St	0.370				
			4.560		\$0	\$3,405,399	100%
	SC 11	Sc 11	4.560				
			6.130		\$0	\$2,878,920	0%
	S- 24	Country Junction Rd	2.230				
	S- 24	Burnt Tanyard Rd	3.900				
			4.280		\$0	\$1,925,434	0%
	S- 51	Dave Nix Rd	0.750				
	S- 88	Welcome Church Rd	3.530				
			1.840		\$0	\$278,232	0%
	S- 88	Welcome Church Rd	1.840				
			6.400		\$0	\$5,465,835	0%
	SC 11	Sc 11	6.400				
			3.820		\$8,919,818	\$0	0%
	SC 11	Sc 11	3.820				
			3.540		\$4,211,944	\$0	0%
	S- 63	Return Church Rd	3.540				
			4.290		\$2,675,005	\$0	0%
	S- 129	Oconee Creek Rd	3.857				
	S- 129	Flat Shoals Rd	0.433				
			1.390		\$0	\$856,942	0%
	S- 24	Burnt Tanyard Rd	1.390				
			4.030		\$18,887,377	\$0	0%
	I- 85	Interstate 85	4.030				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			6.410		\$7,116,853	\$0	0%
	SC 183	Pickens Hwy	4.800				
	SC 130	Rochester Hwy	1.610				
Rural Road Safety			73.795		\$1,345,864	\$306,944	37%
			14.200		\$730,331	\$0	0%
	SC 24	West Oak Hwy	14.200		\$730,331	\$0	0%
			6.760		\$0	\$306,944	100%
	US 76	E Main St	1.670		\$0	\$0	100%
	US 76	Toccoa Hwy	0.060		\$0	\$306,944	100%
	US 76	W Windsor St	0.440		\$0	\$0	100%
	US 76	E Windsor St	0.280		\$0	\$0	100%
	US 76	Sandifer Blvd	4.310		\$0	\$0	100%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			14.200		\$149,144	\$0	0%
	SC 24	West Oak Hwy	14.200		\$149,144	\$0	0%
			1.200		\$90,023	\$0	0%
	SC 183	E Pickens Hwy	1.200		\$90,023	\$0	0%
			17.435		\$216,709	\$0	0%
	US 76	Long Creek Hwy	17.435		\$216,709	\$0	0%
			20.000		\$159,658	\$0	0%
	US 76	E Main St	1.120		\$0	\$0	0%
	US 76	Toccoa Hwy	0.070		\$0	\$0	0%
	US 76	W Windsor St	0.440		\$0	\$0	0%
	US 76	E Windsor St	0.280		\$0	\$0	0%
	US 76	Long Creek Hwy	18.090		\$159,658	\$0	0%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Orangeburg			438.615		\$17,878,840	\$112,767,926	74%
Pavements			304.565		\$16,719,150	\$92,790,109	76%
			4.390		\$0	\$1,683	100%
	US 78	Dorange Rd	4.390				
			1.260		\$0	\$207,134	100%
	SC 6	Old Number Six Hwy	1.260		\$0	\$207,134	100%
			4.060		\$0	\$989,510	100%
	SC 4	Neeses Hwy	4.060		\$0	\$989,510	100%
			4.750		\$0	\$2,149,712	100%
	US 301	Five Chop Rd	4.750		\$0	\$2,149,712	100%
			10.470		\$0	\$2,140,356	100%
	SC 3 BUS	Springfield Rd	0.280		\$0	\$2,140,356	100%
	SC 4	Neeses Hwy	5.740		\$0	\$0	100%
	SC 4	Springfield Rd	0.120		\$0	\$0	100%
	SC 4	Surrey Race Rd	4.330		\$0	\$0	100%
			3.120		\$0	\$1,081,242	100%
	S- 205	Bennett St	0.460		\$0	\$1,081,242	100%
	S- 224	Ellis Ave	1.180		\$0	\$0	100%
	S- 224	Gibson St	0.210		\$0	\$0	100%
	S- 25	Boulevard St	1.270		\$0	\$0	100%
			1.650		\$0	\$118,036	100%
	SC 6	Old Number Six Hwy	1.650		\$0	\$118,036	100%
			2.330		\$0	\$306,063	100%
	US 321	Savannah Hwy	2.330		\$0	\$306,063	100%
			4.660		\$0	\$331,545	100%
	S- 104	Dawson St	3.770		\$0	\$331,545	100%
	S- 1091	Brookside Dr	0.350		\$0	\$0	100%
	S- 904	Pinehill Rd	0.170		\$0	\$0	100%
	S- 905	Brookside Dr	0.370		\$0	\$0	100%
			8.400		\$0	\$939,536	100%
	US 301	Five Chop Rd	8.400		\$0	\$939,536	100%
			0.910		\$0	\$154,768	100%
	US 321	Savannah Hwy	0.910		\$0	\$154,768	100%
			6.540		\$0	\$2,933,813	100%
	US 301	Five Chop Rd	5.460				
	R- 7832	Five Chop Rd	0.160				
	R- 7834	Five Chop Rd	0.200				
	R- 7837	Five Chop Rd	0.150				
	R- 7835	Five Chop Rd	0.220				
	R- 7839	Five Chop Rd	0.220				
	R- 7833	Five Chop Rd	0.130				
			11.069		\$0	\$647,030	100%
	S- 103	Gardner Blvd	0.090				
	S- 103	No Name	0.040				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 111	Stafford Ave	1.108				
	S- 22	Whitman St	0.180		\$0	\$0	100%
	S- 78	Sprinkle Ave	0.090		\$0	\$0	100%
	S- 51	Peake St	1.280		\$0	\$0	100%
	S- 153	Buckley St	0.280		\$0	\$0	100%
	S- 1006	Medford St	0.200		\$0	\$647,030	100%
	S- 1017	Hesseman Ave	0.610		\$0	\$0	100%
	S- 1059	Gardner Blvd	0.170		\$0	\$0	100%
	S- 109	Cromer Ave	0.770		\$0	\$0	100%
	S- 1113	Pou St	0.170		\$0	\$0	100%
	S- 1239	Wheeler St	0.150		\$0	\$0	100%
	S- 1556	Alma Dr	0.510		\$0	\$0	100%
	S- 1637	Dr To Orbg Prep Up	0.210		\$0	\$0	100%
	S- 1771	Heatherwood St	0.070		\$0	\$0	100%
	S- 1809	Shannon St	0.060		\$0	\$0	100%
	S- 1868	Mcmichael St	0.320		\$0	\$0	100%
	S- 2034	Glenzell Rd	1.750		\$0	\$0	100%
	S- 209	Salley Rd	1.180		\$0	\$0	100%
	S- 256	Toshiba Ct	0.070		\$0	\$0	100%
	S- 256	Derrick St	0.070				
	S- 256 SPR	Derrick St	0.090				
	S- 413	Partridge Ln	0.096				
	S- 578	No Name	0.050				
	S- 791	Sycamore Dr	0.110				
	S- 826	Marshall St	0.070		\$0	\$0	100%
	S- 932	Myers Rd	0.060		\$0	\$0	100%
	S- 941	Bedford Ave	1.125		\$0	\$0	100%
	S- 980	Bedford Ave	0.090		\$0	\$0	100%
			4.010		\$0	\$966,261	100%
	S- 470	Old Ellore Rd	4.010		\$0	\$966,261	100%
			6.060		\$0	\$1,902,547	100%
	SC 6	Old Number Six Hwy	5.760		\$0	\$1,902,547	100%
	US 21	Freedom Rd	0.300		\$0	\$0	100%
			2.060		\$0	\$1,049,827	100%
	US 601	Saint Matthews Rd	2.060		\$0	\$1,049,827	100%
			0.960		\$0	\$227,142	100%
	S- 1148	Riverbank Dr	0.960		\$0	\$227,142	100%
			1.320		\$0	\$328,994	100%
	SC 4	Neeses Hwy	1.320		\$0	\$328,994	100%
			0.390		\$0	\$143,098	100%
	US 21 BUS	Magnolia St	0.390		\$0	\$143,098	100%
			12.720		\$0	\$45,471	100%
	S- 1	Five Chop Rd	0.484		\$0	\$45,471	100%
	S- 1	Dorchester St	0.456		\$0	\$0	100%
	S- 105	State Park Rd	2.260		\$0	\$0	100%
	S- 105	Cleveland St	4.970		\$0	\$0	100%
	S- 1258	Weatherford Rd	2.250		\$0	\$0	100%
	S- 189	Woodhaven St	1.440		\$0	\$0	100%
	S- 689	Woodhaven St	0.860		\$0	\$0	100%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			3.180		\$0	\$1,041,151	100%
	S- 145	Whaley St	0.570		\$0	\$0	100%
	S- 90	Cordova Rd	2.130		\$0	\$0	100%
	S- 1009	Maple St	0.260		\$0	\$1,041,151	100%
	S- 211	Middleton St	0.220		\$0	\$0	100%
			9.520		\$0	\$678,557	100%
	S- 1687	Luke St	0.240		\$0	\$0	100%
	S- 217	Langston St	0.240		\$0	\$0	100%
	S- 217	Elmwood St	0.060		\$0	\$0	100%
	S- 194	Glen Gloria St	0.210		\$0	\$0	100%
	S- 610	Browdy St	0.050		\$0	\$0	100%
	S- 157	Buckley St	0.050		\$0	\$0	100%
	S- 33	Hickory Hill Rd	3.000		\$0	\$0	100%
	S- 839	Bowler St	0.040		\$0	\$0	100%
	S- 774	Washington St	0.220		\$0	\$0	100%
	S- 1066	Riggs St	0.200		\$0	\$678,557	100%
	S- 1077	Frederick St	0.160		\$0	\$0	100%
	S- 1129	Judson St	0.050		\$0	\$0	100%
	S- 1150	Drexel St	0.100		\$0	\$0	100%
	S- 1150	Grizzly Grove Rd	0.036		\$0	\$0	100%
	S- 1150	Donovan St	0.104		\$0	\$0	100%
	S- 1182	Baxter St	0.470		\$0	\$0	100%
	S- 1244	Andrew Dibble St	0.350		\$0	\$0	100%
	S- 1275	Southwest Cir	0.330		\$0	\$0	100%
	S- 1289	Iris Ln	0.240		\$0	\$0	100%
	S- 1289 CH1	Iris Ln	0.070		\$0	\$0	100%
	S- 1361	Saint Paul St	0.050		\$0	\$0	100%
	S- 1398	Harmon St	0.200		\$0	\$0	100%
	S- 1651	Drexel St	0.080		\$0	\$0	100%
	S- 1653	Atkinson St	0.110		\$0	\$0	100%
	S- 1700	Mclaine Dr	0.100		\$0	\$0	100%
	S- 1717	Brickle St	0.110		\$0	\$0	100%
	S- 1745	Dukes St	0.021		\$0	\$0	100%
	S- 1745	Carrie St	0.079		\$0	\$0	100%
	S- 1749	Solomon Ter	0.230		\$0	\$0	100%
	S- 1785	Jennifer St	0.160		\$0	\$0	100%
	S- 1847	Staley St	0.180		\$0	\$0	100%
	S- 1847	New Wilkinson Ave	0.090		\$0	\$0	100%
	S- 1953	Felder St	0.130		\$0	\$0	100%
	S- 2006	Elmwood St	0.050		\$0	\$0	100%
	S- 2057	Wingfield St	0.150		\$0	\$0	100%
	S- 2066	Threson St	0.140		\$0	\$0	100%
	S- 237	Dukes St	0.230		\$0	\$0	100%
	S- 237	Barton St	0.270		\$0	\$0	100%
	S- 583	Teal St	0.210		\$0	\$0	100%
	S- 583	Cuttino St	0.020		\$0	\$0	100%
	S- 583	Fischer St	0.170		\$0	\$0	100%
	S- 584	Cuttino St	0.100		\$0	\$0	100%
	S- 586	Oliver St	0.050		\$0	\$0	100%
	S- 602	Albert St	0.100		\$0	\$0	100%
	S- 762	Gibson St	0.120		\$0	\$0	100%
	S- 929	Church St	0.050		\$0	\$0	100%
	S- 973	Jennings St	0.100		\$0	\$0	100%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			14.020		\$0	\$4,405,973	100%
	SC 267	Mccords Ferry Rd	1.290		\$0	\$4,405,973	100%
	US 178		12.730				
			1.000		\$0	\$756,793	100%
	US 21	Freedom Rd	0.200		\$0	\$756,793	100%
	US 601	Saint Matthews Rd	0.800		\$0	\$0	100%
			0.990		\$0	\$325,941	100%
	S- 1777	Williams Rd	0.160		\$0	\$0	100%
	S- 219	Highland St	0.150		\$0	\$0	100%
	S- 1010	Latimore St	0.120		\$0	\$325,941	100%
	S- 1655	Devine Ct	0.220		\$0	\$0	100%
	S- 1735	Nix St	0.150		\$0	\$0	100%
	S- 1819	Mccants Dr	0.190		\$0	\$0	100%
			2.650		\$0	\$710,544	100%
	SC 4	Neeses Hwy	2.650				
			4.880		\$0	\$1,278,492	100%
	S- 70	Amelia St	0.990				
	S- 145	Whaley St	0.190				
	S- 1174	Lakeside Dr	0.130				
	S- 1174	Hillcrest Ave	0.630				
	S- 1174	Old Riley St	0.200				
	S- 686	Cut Off Rd	1.830				
	S- 892	Summers Ave	0.430				
	S- 923	Sellers Ave	0.480				
			11.755		\$0	\$5,108,527	100%
	US 176	Old State Rd	6.910				
	SC 33	Cameron Rd	3.660				
	R-8718		0.310				
	R-8721		0.260				
	R-8719		0.270				
	R-8720		0.345				
			11.771		\$0	\$2,263,556	100%
	S- 888	Brewton St	0.070				
	S- 888	Pike St	0.440				
	S- 70	Amelia St	0.050				
	S- 107	Railroad Ave	0.120				
	S- 1098	Nature Ln	0.130				
	S- 1103	Brewton St	0.440				
	S- 268	Legrand Smoak St	0.080				
	S- 1009	Maple St	0.281				
	S- 1010	Stanley St	0.370				
	S- 1240	Webster St	0.290				
	S- 1174	Old Riley St	0.660				
	S- 1174	Plantation Dr	0.030				
	S- 1174	Northridge St	0.180				
	S- 915	Centre St	0.150				
	S- 1071	Edisto Ave	0.570				
	S- 1747	Charles St	0.110				
	S- 1016	Winchester Ave	0.710				
	S- 1048	Moore Rd	1.300				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 1090 CH1	Providence Cir	0.069				
	S- 1090 CH1	No Name	0.101				
	S- 1108	Lexington St	0.090				
	S- 1134	Haddock Rd	0.140				
	S- 1175	Hydrick Ave	0.360				
	S- 1224	Highland Park Cir	0.430				
	S- 1312	Premier St	0.580				
	S- 1474	Berlin Dr	0.040				
	S- 1508	Terry St	0.190				
	S- 1600	Moncks Corner Rd	0.130				
	S- 1601	Boatswain Ct	0.820				
	S- 1825	Raysor St	0.440				
	S- 1844	Lockett St	0.130				
	S- 1894	Steadman Ave	0.080				
	S- 2032	Citadel Rd	0.580				
	S- 620	Harrison Ave	0.180				
	S- 735	Bowman Branch Hwy	0.180				
	S- 814	Boltin Ave	0.170				
	S- 821	Tyler Rd	0.430				
	S- 899	Dogwood Dr	0.650				
			1.320		\$0	\$712,197	100%
	US 21	Joe S Jeffords Hwy	1.320				
			5.160		\$0	\$2,207,448	100%
	US 321	Savannah Hwy	5.160				
			1.950		\$0	\$415,000	100%
	US 78	Dorange Rd	1.950				
			3.100		\$0	\$287,767	100%
	S- 904	Pinehill Rd	0.260				
	S- 932	Myers Rd	0.560				
	S- 932	Corona Dr	0.470				
	S- 702	Sims St	0.340				
	S- 1104	Pinewood Dr	0.180				
	S- 1614	Southwest Cir	0.560				
	S- 1614	Williams St	0.250				
	S- 1616	Bobby St	0.100				
	S- 1692	Second St	0.160				
	S- 1693	Fourth St	0.090				
	S- 1694	Third St	0.130				
			2.610		\$0	\$223,485	100%
	S- 1343	Shillings Bridge Rd	2.610				
			5.440		\$0	\$506,990	100%
	SC 692	Redmond Mill Rd	5.440				
			13.820		\$0	\$20,215,886	0%
	I- 95	Interstate 95	13.820				
			1.030		\$0	\$8,105	100%
	US 178		1.030				
			14.140		\$0	\$3,477,640	85%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 103	Gardner Blvd	0.100				
	S- 108	Dogwood Dr	0.270				
	S- 120	Pine St	0.240				
	S- 187	Southland Rd	0.280				
	S- 243	Adden St	0.530				
	S- 704	Vine St	0.110				
	S- 704	Lyons Rd	0.190				
	S- 1159	Loblolly Ln	0.140				
	S- 1162	No Name	0.260				
	S- 353	Orange St	0.180				
	S- 759	Brantleywood Ln	0.160				
	S- 76	Providence Rd	1.080				
	S- 116	Barton St	0.090				
	S- 248	Waring St	0.240				
	S- 1915	Harvest Ln	0.150				
	S- 252	Oak St	0.180				
	S- 1082	Crawford St	0.210				
	S- 1746	Ellis St	0.120				
	S- 260	Whisperwood Rd	1.070				
	S- 2032	Citadel Rd	1.720				
	S- 964	Dennis Ave	0.030				
	S- 1189	Zeigler St	0.150				
	S- 1828	Freeland St	0.140				
	S- 1081	Ashley St	0.200				
	S- 1114	Driftwood Ln	0.210				
	S- 1120	Chicago St	0.170				
	S- 1147	Evergreen St	0.090				
	S- 1147	Garden St	0.070				
	S- 1186	Jensen St	0.120				
	S- 1336	State A&M Rd	0.610				
	S- 1480	Northview Dr	0.120				
	S- 1489	Baugh St	0.230				
	S- 1526	Jeshua Ln	0.120				
	S- 1772	Ward Ln	0.270				
	S- 1823	Roper Ct	0.450				
	S- 1863	Gin Bay Rd	0.280				
	S- 1869	Poplar Dr	0.170				
	S- 1913	Countryside Dr	0.440				
	S- 2011	Oakland St	0.030				
	S- 2145	Progressive Ln	0.300				
	S- 673	Gin Bay Rd	1.440				
	S- 713	Main Ave	0.240				
	S- 786	Heatherbrook Cir	0.060				
	S- 786	Kensington Rd	0.150				
	S- 864	Lexington St	0.090				
	S- 868	Maple St	0.060				
	S- 895	Horger St	0.160				
	S- 943	Evergreen St	0.270				
	S- 943	Oriley Dr	0.070				
	S- 974	Westchester St	0.080				
			11.170		\$0	\$3,283,794	85%
	S- 74	Shillings Bridge Rd	4.060				
	S- 166	Waterspring Rd	3.320				
	S- 95	Bleakley St	0.510				
	S- 154	Till Rd	2.740				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 125	Riverside Dr	0.540				
			13.340		\$0	\$1,600,000	0%
	SC 4	Neeses Hwy	13.340				
			15.050		\$0	\$7,138,134	0%
	SC 4	Stonewall Jackson Blvd	1.910				
	US 15	Bass Dr	3.680				
	US 176	Old State Rd	3.100				
	US 21	Columbia Rd	1.210				
	US 21 CON	Columbia Rd	0.660				
	US 21 CON	Park St	0.040				
	SC 332	Norway Rd	0.750				
	SC 47	Cleveland St	0.140				
	US 178 BUS	Broughton St	2.360				
	R-8725		0.290				
	R-8723		0.320				
	R-8722		0.280				
	R-8724		0.310				
			1.800		\$0	\$1,251,776	0%
	US 321	Savannah Hwy	1.800				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			2.960		\$0	\$928,155	0%
	S- 468	Sleepy Hollow Rd	2.750				
	S- 467	Mt Lebanon Rd	0.210				
			0.380		\$0	\$423,674	0%
	SC 3	Capital Way	0.380				
			1.340		\$0	\$501,332	85%
	S- 992	Dufford Ct	0.110		\$0	\$0	85%
	S- 783	Fifth St	0.050		\$0	\$0	85%
	S- 1030	Shiloh St	0.090		\$0	\$501,332	85%
	S- 213	Saxton Ave	0.510		\$0	\$0	85%
	S- 893	Pendarvis St	0.170		\$0	\$0	85%
	S- 898	Austin St	0.100		\$0	\$0	85%
	S- 898	Brandon St	0.090		\$0	\$0	85%
	S- 986	Center Rd	0.090		\$0	\$0	85%
	S- 993	Turner Ct	0.130		\$0	\$0	85%
			0.890		\$0	\$2,479,599	0%
	I- 95	Interstate 95	0.890				
			3.720		\$0	\$3,307,276	0%
	US 301	Five Chop Rd	0.660		\$0	\$0	0%
	US 301	John C Calhoun Dr	0.560		\$0	\$3,307,276	0%
	US 321	Savannah Hwy	2.500		\$0	\$0	0%
			3.780		\$0	\$1,975,854	0%
	US 21	Freedom Rd	0.450		\$0	\$0	0%
	SC 453	Eutaw Rd	0.560		\$0	\$0	0%
	SC 332	Norway Rd	1.970		\$0	\$1,975,854	0%
	SC 332	Slab Landing Rd	0.800		\$0	\$0	0%
			7.590		\$0	\$4,037,971	0%
	S- 113	Carolina Ave	0.530		\$0	\$4,037,971	0%
	S- 49	Cannon Bridge Rd	4.460		\$0	\$0	0%
	S- 890	Berry St	0.920		\$0	\$0	0%
	S- 906	Cook Rd	1.680		\$0	\$0	0%
			6.540		\$0	\$2,245,988	0%
	S- 182	Hampton Ave	0.090		\$0	\$0	0%
	S- 406	Dogwood St	0.140		\$0	\$0	0%
	S- 141	Waterspring Rd	1.890		\$0	\$0	0%
	S- 165	Sheik St	0.070		\$0	\$0	0%
	S- 1161	Peach St	0.170		\$0	\$2,245,988	0%
	S- 121	Hampton St	1.210		\$0	\$0	0%
	S- 179	Edward St	0.250		\$0	\$0	0%
	S- 1472	Hillcrest Ave	0.400		\$0	\$0	0%
	S- 596	Decatur St	0.400		\$0	\$0	0%
	S- 702	Wells Dr	0.620		\$0	\$0	0%
	S- 230	Gilway St	0.860		\$0	\$0	0%
	S- 1461	Lakeside Dr	0.150		\$0	\$0	0%
	S- 1679	Hutto St	0.290		\$0	\$0	0%
			24.450		\$12,770,164	\$0	0%
	US 21	Columbia Rd	6.080			\$0	0%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	US 21	Freedom Rd	4.990		\$0	\$0	0%
	SC 210	Vance Rd	4.040		\$12,770,164	\$0	0%
	SC 310	Camden Rd	8.340		\$0	\$0	0%
	SC 394	Salley Rd	1.000		\$0	\$0	0%
			2.930		\$1,661,568	\$0	0%
	S- 376	Carver School Rd	1.300		\$0	\$0	0%
	S- 1606	Cherry Hill Rd	1.630		\$1,661,568	\$0	0%
			4.420		\$2,287,419	\$0	0%
	S- 90	Cordova Rd	4.420		\$2,287,419	\$0	0%
			4.740		\$0	\$2,328,738	0%
	S- 35	Midway Rd	1.320				
	S- 35	Cleveland St	0.100				
	S- 199	Tee Vee Rd	3.320				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Rural Road Safety			134.050		\$1,159,689	\$19,977,817	54%
			4.390		\$0	\$425,566	100%
	US 78	Dorange Rd	4.390		\$0	\$425,566	100%
			1.260		\$0	\$99,628	100%
	SC 6	Old Number Six Hwy	1.260		\$0	\$99,628	100%
			4.060		\$0	\$277,645	100%
	SC 4	Neeses Hwy	4.060		\$0	\$277,645	100%
			4.750		\$0	\$379,369	100%
	US 301	Five Chop Rd	4.750		\$0	\$379,369	100%
			10.470		\$0	\$802,015	100%
	SC 3 BUS	Springfield Rd	0.280		\$0	\$802,015	100%
	SC 4	Neeses Hwy	5.740		\$0	\$0	100%
	SC 4	Springfield Rd	0.120		\$0	\$0	100%
	SC 4	Surrey Race Rd	4.330		\$0	\$0	100%
			8.400		\$0	\$6,946,450	100%
	US 301	Five Chop Rd	8.400		\$0	\$6,946,450	100%
			14.690		\$136,965	\$0	0%
	I- 95	Interstate 95	14.690		\$136,965	\$0	0%
			6.540		\$0	\$824,631	100%
	US 301	Five Chop Rd	6.540		\$0	\$824,631	100%
			6.020		\$0	\$2,463,456	100%
	SC 6	Old Number Six Hwy	6.020		\$0	\$2,463,456	100%
			15.690		\$98,411	\$0	0%
	I- 26	Interstate 26	1.000				
	I- 95	Interstate 95	14.690		\$0	\$0	0%
			2.650		\$0	\$280,684	100%
	SC 4	Neeses Hwy	2.650				
			1.950		\$0	\$113,000	100%
	US 78	Dorange Rd	1.950		\$0	\$113,000	100%
			7.330		\$124,887	\$0	0%
	US 78	Dorange Rd	6.330				
	I- 95	Interstate 95	1.000				
			14.900		\$479,139	\$0	0%
	SC 4	Neeses Hwy	14.900				
			13.340		\$0	\$7,365,373	0%
	SC 4	Neeses Hwy	13.340				
			17.610		\$320,287	\$0	0%
	SC 4	Neeses Hwy	8.440				
	SC 4	Springfield Rd	0.120				
	SC 4	Surrey Race Rd	4.330				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	US 178		4.720				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Pickens			143.010		\$13,505,284	\$37,236,726	86%
Pavements			121.754		\$13,162,512	\$37,236,726	87%
			2.000		\$0	\$2,530,529	100%
	US 123	Calhoun Mem Hwy	2.000		\$0	\$2,530,529	100%
			2.130		\$0	\$1,051,771	100%
	S- 160	Jones Mill Rd	2.130		\$0	\$1,051,771	100%
			2.600		\$0	\$169,914	100%
	US 123	Calhoun Mem Hwy	2.600		\$0	\$169,914	100%
			0.740		\$0	\$211,460	100%
	SC 135	N A St	0.670		\$0	\$211,460	100%
	SC 135	Dacusville Hwy	0.070		\$0	\$0	100%
			11.950		\$0	\$95,251	100%
	SC 133	Mt Olivet Rd	2.170		\$0	\$95,251	100%
	SC 133	Crowe Creek Rd	9.780		\$0	\$0	100%
			2.630		\$0	\$277,421	100%
	S- 18	Eighteen Mile Rd	0.266		\$0	\$277,421	100%
	S- 18	Church St	1.344		\$0	\$0	100%
	S- 91	White Oak Rd	1.020		\$0	\$0	100%
			4.310		\$0	\$142,486	100%
	S- 29	Russell St	0.350		\$0	\$142,486	100%
	S- 29	E 2Nd Ave	0.168		\$0	\$0	100%
	S- 29	E 3Rd Ave	0.262		\$0	\$0	100%
	S- 29	S B St	0.340		\$0	\$0	100%
	S- 29	Brushy Creek Rd	3.190		\$0	\$0	100%
			1.720		\$0	\$1,061,176	100%
	S- 160	Jones Mill Rd	1.720		\$0	\$1,061,176	100%
			1.940		\$0	\$302,339	100%
	S- 35	Cannery Rd	0.580		\$0	\$302,339	100%
	S- 35	Yeoman Dr	0.030		\$0	\$0	100%
	S- 35 CON	Cannery Rd	0.050		\$0	\$0	100%
	S- 80	Tabor Woods Rd	1.280		\$0	\$0	100%
			1.720		\$0	\$1,054,010	100%
	SC 93	Greenville Hwy	1.554		\$0	\$1,054,010	100%
	SC 93	Liberty Dr	0.166		\$0	\$0	100%
			7.930		\$0	\$8,962,052	100%
	US 123	Calhoun Mem Hwy	6.323		\$0	\$0	100%
	US 123	Tiger Blvd	1.607		\$0	\$8,962,052	100%
			1.130		\$0	\$970,450	100%
	US 76	Tiger Blvd	1.130		\$0	\$970,450	100%
			3.510		\$0	\$388,176	100%
	US 178		1.300				
	SC 8	Pelzer Hwy	1.741		\$0	\$388,176	100%
	SC 8	S Pendleton St	0.219		\$0	\$0	100%
	SC 8	City Ct	0.160		\$0	\$0	100%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	SC 8	S 5Th St	0.090		\$0	\$0	100%
			0.370		\$0	\$94,931	100%
	US 123	Tiger Blvd	0.370		\$0	\$94,931	100%
			1.210		\$0	\$85,701	100%
	S- 40	Sheriff Mill Rd	1.210		\$0	\$85,701	100%
			10.460		\$0	\$258,337	100%
	US 178		10.460				
			1.390		\$0	\$780,250	100%
	S- 135	Rock Springs Rd	1.390		\$0	\$780,250	100%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			1.680		\$0	\$194,705	100%
	S- 64		0.214		\$0	\$0	100%
	S- 64	Five Forks Rd	1.316		\$0	\$0	100%
	S- 64	S Peachtree St	0.150		\$0	\$194,705	100%
			3.810		\$0	\$3,231,142	100%
	SC 93	E Main St	0.703		\$0	\$0	100%
	SC 93	W Main St	0.980		\$0	\$3,231,142	100%
	SC 93	Greenville Hwy	2.127		\$0	\$0	100%
			3.200		\$0	\$1,092,175	100%
	S- 30	Issaqueena Trl	3.200				
			2.280		\$0	\$122,024	100%
	S- 270	Winding Creek Rd	2.280				
			1.470		\$0	\$80,728	100%
	S- 52	Johnson Rd	1.470				
			5.830		\$0	\$240,881	100%
	SC 288	Table Rock Rd	5.830				
			2.420		\$0	\$884,917	100%
	S- 67	Mt Tabor Church Rd	0.890				
	S- 138	Wolf Creek School Rd	1.530				
			0.960		\$0	\$1,229,017	100%
	US 123	Calhoun Mem Hwy	0.960				
			2.070		\$0	\$1,677,801	100%
	US 123	Calhoun Mem Hwy	2.070				
			0.740		\$0	\$392,270	100%
	US 123 CON	Ramp	0.250				
	US 123 CON	Ross Ave	0.490				
			2.770		\$0	\$1,273,348	100%
	S- 64	Five Forks Rd	0.870				
	S- 325	Lenhardt Rd	1.370				
	S- 395	Chastain Rd	0.530				
			2.130		\$0	\$955,503	100%
	S- 94	Holly Bush Rd	0.970				
	S- 325	Lenhardt Rd	1.160				
			6.800		\$0	\$1,968,968	100%
	S- 95	Jameson Rd	6.800				
			6.514		\$0	\$3,581,381	100%
	SC 153	Highway 153	1.344				
	SC 8	Pelzer Hwy	0.480				
	SC 93	E Main St	0.820				
	SC 93	W Main St	0.770				
	SC 186	Earls Bridge Rd	3.100				
			2.310		\$0	\$1,875,611	100%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	US 123	Calhoun Mem Hwy	2.310				
			14.100		\$7,977,698	\$0	0%
	SC 133	S Main St	0.796				
	SC 133	N Main St	0.200				
	SC 133	Six Mile Hwy	5.604				
	SC 186	Earls Bridge Rd	7.500				
			3.230		\$3,626,272	\$0	0%
	S- 15	Madden Bridge Rd	2.790				
	S- 145	S Crosswell Dr	0.440				
			1.700		\$1,558,542	\$0	0%
	S- 62	Old Shirley Rd	1.700				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Rural Road Safety			21.256		\$342,772	\$0	0%
			10.656		\$90,023	\$0	0%
	SC 183	Walhalla Hwy	10.656		\$90,023	\$0	0%
			10.600		\$252,750	\$0	0%
	SC 183	Walhalla Hwy	10.600				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Richland			334.316		\$30,398,023	\$106,221,211	56%
Pavements			288.226		\$3,500,000	\$106,221,211	59%
			4.800		\$0	\$1,869,051	100%
	S- 32	R Stoudemayer Rd	1.500		\$0	\$0	100%
	S- 234	Freshly Mill Rd	3.300		\$0	\$1,869,051	100%
			0.860		\$0	\$216,835	100%
	S- 3017	Mount View Rd	0.860		\$0	\$216,835	100%
			2.841		\$0	\$1,086,827	100%
	US 321	Clarendon St	0.040		\$0	\$0	100%
	US 321	Fairfield Rd	2.332		\$0	\$0	100%
	SC 12 SPR	Forest Dr	0.387		\$0	\$1,086,827	100%
	SC 12 SPR	Strom Thurmond Blvd	0.082		\$0	\$0	100%
			3.413		\$0	\$1,561,918	100%
	S- 31	Bush River Rd	1.200		\$0	\$0	100%
	S- 54	Heins Rd	0.830		\$0	\$0	100%
	S- 73	Colonial Dr	0.343		\$0	\$0	100%
	S- 3048	Columbiana Dr	1.040		\$0	\$1,561,918	100%
			2.060		\$0	\$1,457,722	100%
	US 76	Garners Ferry Rd	2.060		\$0	\$1,457,722	100%
			0.860		\$0	\$591,496	100%
	US 1	Two Notch Rd	0.380		\$0	\$591,496	100%
	US 21 CON	Blossom St	0.480		\$0	\$0	100%
			5.170		\$0	\$965,051	100%
	SC 12	Percival Rd	5.170		\$0	\$965,051	100%
			3.590		\$0	\$716,355	100%
	S- 129	Kennerly Rd	2.600		\$0	\$716,355	100%
	S- 217	Kennerly Rd	0.990		\$0	\$0	100%
			13.620		\$3,500,000	\$0	0%
	US 76	Garners Ferry Rd	13.191				
	US 76	No Name	0.429				
			1.690		\$0	\$983,426	100%
	US 321	Fairfield Rd	1.690		\$0	\$983,426	100%
			7.330		\$0	\$577,200	100%
	S- 197	Monroe St	0.220		\$0	\$0	100%
	S- 271	Cedarwood Ln	0.300		\$0	\$0	100%
	S- 94	Victory St	0.500		\$0	\$0	100%
	S- 110	Shandon St	0.260		\$0	\$0	100%
	S- 1023	Timberlane Dr	0.100		\$0	\$577,200	100%
	S- 1586	Omega Dr	1.000		\$0	\$0	100%
	S- 1586	Woodfield Dr	0.050		\$0	\$0	100%
	S- 1957	Easter St	1.170		\$0	\$0	100%
	S- 214	Betsy Dr	0.710		\$0	\$0	100%
	S- 235	Elizabeth Ave	0.110		\$0	\$0	100%
	S- 2475	Hopewell Church Rd	1.010		\$0	\$0	100%
	S- 2491	Gibbs Rd	0.710		\$0	\$0	100%
	S- 250	Devonshire Dr	0.250		\$0	\$0	100%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 270	Parkman Dr	0.130		\$0	\$0	100%
	S- 272	Camellia St	0.230		\$0	\$0	100%
	S- 2907	Winhill Rd	0.580		\$0	\$0	100%
			6.940		\$0	\$1,820,510	100%
	S- 334	Peeples St	0.920		\$0	\$0	100%
	S- 334	Blue Ridge Ter	2.870		\$0	\$0	100%
	S- 1593	Humphrey Dr	0.450		\$0	\$1,820,510	100%
	S- 2200	Blythewood Rd	2.700		\$0	\$0	100%
			6.240		\$0	\$2,971,561	100%
	SC 48	Bluff Rd	6.240		\$0	\$2,971,561	100%
			3.250		\$0	\$1,505,774	100%
	US 76	Garners Ferry Rd	3.250		\$0	\$1,505,774	100%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			2.370		\$0	\$409,069	100%
	SC 16	Rosewood Dr	2.370		\$0	\$409,069	100%
			3.490		\$0	\$646,853	100%
	S- 66	Cabin Creek Rd	3.160		\$0	\$0	100%
	S- 58	Kennerly Rd	0.330		\$0	\$646,853	100%
			3.550		\$0	\$530,108	100%
	SC 12	Percival Rd	3.550		\$0	\$530,108	100%
			5.410		\$0	\$804,339	100%
	US 601	Mccords Ferry Rd	5.410		\$0	\$804,339	100%
			0.138		\$0	\$1,207,946	100%
	S-405	Wessinger Rd	0.138				
			7.331		\$0	\$612,019	100%
	S- 1131	Delilah St	0.100		\$0	\$612,019	100%
	S- 1131	Christian St	0.320		\$0	\$0	100%
	S- 1263	David St	0.590		\$0	\$0	100%
	S- 1362	Mcnulty St	0.399		\$0	\$0	100%
	S- 1754	Susan Rd	0.140		\$0	\$0	100%
	S- 1854	Bancroff Rd	0.190		\$0	\$0	100%
	S- 2021	Sunview Cir	1.420		\$0	\$0	100%
	S- 2041	Mill Field Rd	0.430		\$0	\$0	100%
	S- 2041 SPR	Mill Field Rd	0.060		\$0	\$0	100%
	S- 2187	Childs St	0.390		\$0	\$0	100%
	S- 2348	Sandwood Dr	0.400		\$0	\$0	100%
	S- 241	S Edisto Ave	0.575		\$0	\$0	100%
	S- 241	Commerce Dr	0.437		\$0	\$0	100%
	S- 708	Patricia Dr	0.380		\$0	\$0	100%
	S- 708	Woodford Rd	0.310		\$0	\$0	100%
	S- 857	Brookwood Ct	0.210		\$0	\$0	100%
	S- 935	Mount Elon Church Rd	0.590		\$0	\$0	100%
	S- 977	Spring Branch Rd	0.200		\$0	\$0	100%
	S- 977	Pinestraw Rd	0.190		\$0	\$0	100%
			5.337		\$0	\$2,055,809	100%
	S- 42	I26	0.020		\$0	\$0	100%
	S- 42	Saint Andrews Rd	0.680		\$0	\$0	100%
	S- 757	Harbison Blvd	0.820		\$0	\$0	100%
	S- 1560	Powell Rd	1.580		\$0	\$2,055,809	100%
	S- 2890	Gracern Rd	0.607		\$0	\$0	100%
	S- 490	Ulmer Rd	1.630		\$0	\$0	100%
			2.680		\$0	\$1,311,980	100%
	SC 262	Leesburg Rd	1.870		\$0	\$1,311,980	100%
	SC 555	Farrow Rd	0.810		\$0	\$0	100%
			4.990		\$0	\$2,758,768	100%
	US 601	Mccords Ferry Rd	4.990		\$0	\$2,758,768	100%
			2.370		\$0	\$226,394	100%
	US 21	Blossom St	0.430		\$0	\$226,394	100%
	US 21	Huger St	1.340		\$0	\$0	100%
	US 76	Bull St	0.600		\$0	\$0	100%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			3.400		\$0	\$62,934	100%
	US 76	Broad River Rd	2.480		\$0	\$0	100%
	US 76	Dutch Fork Rd	0.920		\$0	\$62,934	100%
			4.330		\$0	\$229,435	100%
	S- 1051	Round Top Church Rd	0.910		\$0	\$229,435	100%
	S- 2206	Goodwin Way	1.480		\$0	\$0	100%
	S- 2206	Goodwin Rd	0.890		\$0	\$0	100%
	S- 2237	Goodwin Rd	1.050		\$0	\$0	100%
			2.710		\$0	\$263,163	100%
	S- 1280	Piney Grove Rd	0.920		\$0	\$263,163	100%
	S- 1795	Mallet Hill Rd	1.790		\$0	\$0	100%
			2.110		\$0	\$578,725	100%
	S- 60	Grover Wilson Rd	1.480		\$0	\$578,725	100%
	S- 88	Fairmont Rd	0.630		\$0	\$0	100%
			3.310		\$0	\$1,061,855	100%
	SC 48	Bluff Rd	3.310				
			10.970		\$0	\$3,001,655	100%
	S- 1682	Cedar Creek Rd	5.180				
	S- 82	Smyrna Church Rd	4.270				
	S- 404	Fairmont Rd	0.040				
	S- 404	Caughman Rd	1.480				
			9.980		\$0	\$144,752	100%
	S- 41	Bookman Loop	4.030				
	S- 1333	Reformation Rd	0.300				
	S- 1333	Richard Franklin Rd	0.950				
	S- 1333	Old Rd	0.210				
	S- 1333	Wonder Dr	0.850				
	S- 1418	Paschal Rd	1.200				
	S- 2059	Pineview Church Rd	1.370				
	S- 2790	Canterfield Rd	1.070				
			3.590		\$0	\$457,779	100%
	US 1	Two Notch Rd	0.790				
	US 1	Gervais St	2.400				
	US 1	N Millwood Ave	0.400				
			1.970		\$0	\$548,257	100%
	S- 1151	Twin Gates Rd	0.580				
	S- 1688	Will Richardson Cir	0.690				
	S- 1775	Forrest Shealy Rd	0.630				
	S- 2697 CH1	Mount Olivet Church Rd	0.070				
			0.950		\$0	\$98,168	100%
	S- 217	Kennerly Rd	0.950				
			1.690		\$0	\$248,347	100%
	S- 2894	Western Ln	1.690				
			7.890		\$0	\$2,164,940	100%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 1949	W Campanella Dr	0.320				
	S- 1949	Gavilan Ave	0.080				
	S- 1949	E Campanella Dr	0.350				
	S- 434	Willingham Dr	0.570				
	S- 434	Daniel Dr	0.190				
	S- 1130	Benedict St	0.380				
	S- 1130	Samson Cir	0.450				
	S- 1157	Gabriel St	0.800				
	S- 1760	Winthrop Ave	0.400				
	S- 1783	Willingham Dr	0.140				
	S- 1958	Juniper St	0.620				
	S- 1958	Rosebud St	0.150				
	S- 2038	W Campanella Dr	0.200				
	S- 2038	N Campanella Dr Ex	0.090				
	S- 2038	Dual Dr	0.260				
	S- 2279	Cindy Dr	0.450				
	S- 2280	Gavilan Ave	0.240				
	S- 2282	Dell Dr	0.280				
	S- 2514	Woodcrest Dr	0.590				
	S- 2521	Eastway Dr	0.230				
	S- 2557	Bluebird Ln	0.420				
	S- 3982	Corbett St	0.230				
	S- 434 SPR	Willingham Dr	0.220				
	S- 855	Willingham Dr	0.070				
	S- 855	Seay Ct	0.160				
			13.830		\$0	\$5,199,715	100%
	US 21	Main St	0.613				
	US 21	Wilson Blvd	8.017				
	SC 262	Leesburg Rd	5.200				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			0.440		\$0	\$190,163	87%
	S- 2371	Montclair Rd	0.440				
			1.280		\$0	\$317,529	87%
	S- 80	Freshly Mill Rd	1.280				
			2.060		\$0	\$84,700	100%
	S- 61	Koon Store Rd	2.060				
			7.690		\$0	\$124,752	100%
	SC 48	Bluff Rd	7.690				
			10.490		\$0	\$426,178	100%
	US 1	Two Notch Rd	1.490				
	US 601	Mccords Ferry Rd	9.000				
			12.820		\$0	\$3,425,696	0%
	S- 102	Huger St	0.100				
	S- 798	Mountain Dr	0.630				
	S- 1451	Laurens St	0.090				
	S- 382	Heathwood Cir	0.480				
	S- 980	Budon Ct	0.180		\$0	\$0	0%
	S- 90	Brennen Rd	0.060		\$0	\$0	0%
	S- 90	Devereaux Rd	0.600		\$0	\$0	0%
	S- 128	Kentucky St	0.380		\$0	\$0	0%
	S- 699	Dover St	0.340		\$0	\$0	0%
	S- 489	Griffins Creek Rd	0.100		\$0	\$0	0%
	S- 489	Kingville Rd	1.430		\$0	\$0	0%
	S- 401	Linwood Rd	0.210		\$0	\$0	0%
	S- 1051 SPR	Longtown Rd W	0.660		\$0	\$0	0%
	S- 1507 SPR	Eastwood Dr	0.060		\$0	\$0	0%
	S- 1973	Hazel St	0.180		\$0	\$0	0%
	S- 2311	Rolling Hills Rd	0.670		\$0	\$0	0%
	S- 2412	Gay Rd	0.610		\$0	\$0	0%
	S- 2454	Lockman Rd	0.480		\$0	\$0	0%
	S- 2689	Scrubby Oaks Ln	0.070		\$0	\$0	0%
	S- 2914	Springtree Rd	0.120		\$0	\$0	0%
	S- 2980	Longtown Rd W	1.640		\$0	\$0	0%
	S- 768	Texas St	0.490		\$0	\$0	0%
	S- 913	Weston Ave	0.730		\$0	\$0	0%
	S- 944	Little River Rd	0.480		\$0	\$0	0%
	S- 1419	Sandy Haven Dr	0.450		\$0	\$0	0%
	S- 2568	Highbee Rd	0.700		\$0	\$0	0%
	S- 2765	Walnut Ln	0.110		\$0	\$0	0%
	S- 2801	Davis Rd	0.350		\$0	\$0	0%
	S- 90 CON	Devereaux Rd	0.420		\$0	\$0	0%
			16.600		\$0	\$4,988,376	0%
	S- 59	Wildflower Rd	5.210				
	S- 56	Poultry Ln	3.890				
	S- 219	Mason Rd	1.020				
	S- 268	Screaming Eagle Rd	5.440				
	S- 977	Pinestraw Rd	0.430				
	S- 1507	Brentwood Dr	0.610				

[Project List to be updated on a monthly basis as additional Projects are committed.](#)

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			3.970		\$0	\$651,848	99%
	S- 58	Coogler Rd	1.040				
	S-405	Wessinger Rd	0.004				
	S-405	Old Hilton Rd	2.926				
			17.520		\$0	\$7,570,719	0%
	SC 215	Monticello Rd	4.180				
	SC 48	Bluff Rd	2.100				
	SC 262	Leesburg Rd	2.290				
	SC 764	Main St	1.041				
	SC 764	Old Eastover Rd	7.909				
			1.800		\$0	\$1,788,410	0%
	SC 215	Monticello Rd	1.800				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			5.750		\$0	\$4,924,119	0%
	SC 16	Sunset Dr	1.100		\$0	\$4,924,119	0%
	SC 768	Pineview Dr	1.810		\$0	\$0	0%
	SC 768	Shop Rd	2.280		\$0	\$0	0%
	SC 768	S Beltline Blvd	0.560		\$0	\$0	0%
			10.600		\$0	\$9,654,415	0%
	US 1	Two Notch Rd	3.840		\$0	\$9,654,415	0%
	US 176	Broad River Rd	1.076		\$0	\$0	0%
	US 176	River Dr	1.934		\$0	\$0	0%
	US 76	Garners Ferry Rd	1.740		\$0	\$0	0%
	US 76	Millwood Ave	0.670		\$0	\$0	0%
	US 76	Devine St	1.340		\$0	\$0	0%
			1.900		\$0	\$741,418	0%
	S- 1295	Peake Rd	1.900				
			6.240		\$0	\$18,612,945	0%
	I- 20	Interstate 20	6.240				
			11.110		\$0	\$7,408,630	0%
	S- 111	Ott Rd	0.311				
	S- 111	S Ott Rd	0.759				
	S- 33	N Trenholm Rd	3.240				
	S- 49	Greenlawn Dr	0.560				
	S- 90	Brennen Rd	0.660				
	S- 151	Decker Blvd	0.980				
	S- 1036	Parklane Rd	2.170				
	S- 1149	Garners Ferry Rd	0.011				
	S- 1149	Hallbrook Dr	0.619				
	S- 1583	Rockbridge Rd	0.540				
	S- 1583	Northshore Rd	0.380				
	S- 1660	Hallbrook Dr	0.350				
	S- 1660	Leitner Rd	0.530				
			7.916		\$0	\$3,130,657	0%
	S- 111	S Ott Rd	0.606				
	S- 109	S Maple St	0.460				
	S- 189	Canterbury Rd	0.500				
	S- 1275	Knightner St	0.590				
	S- 301	E Buchanan Dr	0.480				
	S- 301	W Buchanan Dr	0.430				
	S- 1316	Cardinal Rd	2.020				
	S- 1453	Laurens St	0.290				
	S- 1757	Cornwall Rd	0.242				
	S- 1757	Hanson Ave	0.598				
	S- 2776	Carotech Blvd	0.310				
	S- 2776	Technology Cir	0.220				
	S- 2776 SPR	Technology Cir	0.070				
	S- 463	Abingdon Rd	1.000				
	S- 990	Concord Dr	0.100				
			2.980		\$0	\$1,233,924	0%
	S- 1330	Winding Rd	0.310				
	S- 1912	Mike Stuck Rd	2.530				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 2025	Rideoutte Point Rd	0.140				
Rural Road Safety			46.090		\$26,898,023	\$0	0%
			13.620		\$25,779,275	\$0	0%
	US 76	Garners Ferry Rd	13.191				
	US 76	No Name	0.429				
			2.600		\$152,265	\$0	0%
	US 601	Mccords Ferry Rd	2.600		\$152,265	\$0	0%
			10.000		\$107,845	\$0	0%
	US 601	Mccords Ferry Rd	10.000		\$107,845	\$0	0%
			1.190		\$108,493	\$0	0%
	US 601	Mccords Ferry Rd	1.190				
			2.000		\$119,924	\$0	0%
	I- 77	Interstate 77	2.000				
			4.950		\$183,930	\$0	0%
	US 601	Mccords Ferry Rd	4.950				
			11.730		\$446,291	\$0	0%
	US 601	Mccords Ferry Rd	9.650				
	SC 215	Monticello Rd	2.080				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Saluda			147.350		\$13,891,328	\$33,193,487	64%
Pavements			107.950		\$13,792,653	\$30,136,143	67%
			3.470		\$0	\$1,442,681	100%
	S- 25	Spann Rd	1.300		\$0	\$0	100%
	S- 107	Pen creek Rd	2.170		\$0	\$1,442,681	100%
			2.910		\$0	\$1,134,002	100%
	SC 121	Newberry Hwy	2.910		\$0	\$1,134,002	100%
			4.690		\$0	\$1,770,843	100%
	SC 121	Newberry Hwy	4.690		\$0	\$1,770,843	100%
			2.030		\$0	\$785,004	100%
	S- 25	Spann Rd	2.030		\$0	\$785,004	100%
			2.600		\$0	\$400,425	100%
	US 378	Columbia Hwy	1.460		\$0	\$0	100%
	US 378	Travis Ave	1.140		\$0	\$400,425	100%
			1.260		\$0	\$66,055	100%
	S- 136	Ivory Key Rd	1.260		\$0	\$66,055	100%
			2.200		\$0	\$35,926	100%
	US 1	Highway 1	2.200				
			1.260		\$0	\$160,989	100%
	S- 136	Ivory Key Rd	1.260		\$0	\$160,989	100%
			1.240		\$0	\$229,455	100%
	US 378	Columbia Hwy	1.240		\$0	\$229,455	100%
			2.970		\$0	\$1,313,246	100%
	S- 25	Spann Rd	2.970		\$0	\$1,313,246	100%
			3.240		\$0	\$355,935	100%
	S- 90	Corinth Rd	3.240		\$0	\$355,935	100%
			1.480		\$0	\$1,382,322	100%
	SC 121	N Main Hwy	0.590		\$0	\$1,382,322	100%
	US 178		0.890				
			3.130		\$0	\$378,160	100%
	SC 194	Denny Hwy	3.130				
			2.480		\$0	\$909,544	100%
	S- 29	Duncan Rd	0.920		\$0	\$909,544	100%
	S- 42	Bonham Rd	1.560		\$0	\$0	100%
			3.500		\$0	\$1,094,474	100%
	S- 83	Chapman Rd	2.280				
	S- 481	Old Charleston Rd	1.220				
			4.530		\$0	\$2,210,520	100%
	US 178		4.530				
			2.680		\$0	\$1,178,784	100%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 59	Mt Willing Rd	2.680				
			3.110		\$0	\$861,682	100%
	S- 364	Philippi Church Rd	0.183				
	S- 364	Bark Ave	1.026				
	S- 364	Clear Lake Rd	0.271				
	S- 152	Rock Hill Rd	1.630				
			1.290		\$0	\$106,071	100%
	S- 189	Beulah Rd	1.290				
			3.410		\$0	\$184,163	100%
	US 178		3.410				
			0.910		\$0	\$493,727	81%
	S- 500	Corley Bridge Rd	0.910				
			4.230		\$0	\$2,668,658	81%
	US 178		4.230				
			0.320		\$0	\$290,618	81%
	US 178		0.320				
			0.430		\$0	\$190,150	38%
	S- 37	Rocky Creek Rd	0.430				
			0.350		\$0	\$132,788	100%
	S- 59	Mt Willing Rd	0.350				
			1.870		\$0	\$888,307	38%
	S- 176	E Butler Ave	0.530				
	S- 439	Elm St	0.070				
	S- 439	Maple St	0.150				
	S- 112	E Eutaw St	0.080				
	S- 112	W Eutaw St	0.820				
	S- 414	Pine St	0.160				
	S- 414	Elm St	0.060				
			4.270		\$0	\$1,776,422	38%
	S- 59	Mt Willing Rd	2.580				
	S- 21	Fruit Hill Rd	1.690				
			1.600		\$0	\$585,634	38%
	S- 33	Barr Woods Rd	1.600				
			7.020		\$0	\$3,646,726	38%
	US 178		1.220				
	SC 193	Daniel Ave	5.800				
			0.890		\$0	\$349,096	35%
	S- 255	Andrew Coleman Rd	0.890				
			6.080		\$0	\$37,179	0%
	SC 39	N Jefferson Hwy	0.310				
	SC 39	Chappells Hwy	5.770				

[Project List to be updated on a monthly basis as additional Projects are committed.](#)

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			6.800		\$0	\$3,076,556	0%
	SC 194	Denny Hwy	5.890				
	SC 702	Hwy 702	0.910				
			4.990		\$2,377,555	\$0	0%
	S- 44	(blank)	0.012				0%
	S- 44	Hollywood Rd	4.978				
			1.690		\$1,846,410	\$0	0%
	S- 400	Shealy Rd	1.690				
			3.360		\$2,160,453	\$0	0%
	SC 395	Kempson Bridge Rd	3.360				
			5.260		\$3,743,292	\$0	0%
	SC 39	Chappells Hwy	2.370				
	SC 702	Hwy 702	2.890				
			4.400		\$3,664,941	\$0	0%
	SC 39	Chappells Hwy	4.400				
Rural Road Safety			39.400		\$98,675	\$3,057,344	50%
			2.910		\$0	\$261,021	100%
	SC 121	Newberry Hwy	2.910		\$0	\$261,021	100%
			4.690		\$0	\$442,896	100%
	SC 121	Newberry Hwy	4.690		\$0	\$442,896	100%
			1.400		\$0	\$9,489	100%
	SC 121	Newberry Hwy	1.400		\$0	\$9,489	100%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			2.200		\$0	\$2,343,938	100%
	US 1	Highway 1	2.200		\$0	\$2,343,938	100%
			5.510		\$78,675	\$0	0%
	SC 121	Newberry Hwy	5.510				
			10.000		\$10,000	\$0	0%
	SC 121	Johnston Hwy	10.000				
			12.690		\$10,000	\$0	0%
	SC 121	Newberry Hwy	12.048		\$0	\$0	0%
	SC 121	N Main Hwy	0.642		\$10,000	\$0	0%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Spartanburg			342.523		\$13,979,281	\$276,238,087	62%
Pavements			279.783		\$12,805,435	\$144,858,769	67%
			2.150		\$0	\$1,949,906	100%
	US 176	S Pine St	2.150		\$0	\$1,949,906	100%
			4.550		\$0	\$4,266,880	100%
	SC 101	Highway 101 S	0.840		\$0	\$4,266,880	100%
	SC 9	Boiling Springs Rd	1.110		\$0	\$0	100%
	US 176 CO2	N Church St	0.210		\$0	\$0	100%
	US 221	Chesnee Hwy	2.390		\$0	\$0	100%
			3.880		\$0	\$1,974,058	100%
	S- 45	Old Pacolet Rd	1.821		\$0	\$0	100%
	S- 45	White Plains Rd	0.079		\$0	\$0	100%
	S- 222	Howell Rd	1.980		\$0	\$1,974,058	100%
			3.850		\$0	\$257,562	100%
	SC 295	Southport Rd	3.850		\$0	\$257,562	100%
			7.750		\$0	\$474,336	100%
	SC 11	Highway 11	1.110		\$0	\$474,336	100%
	SC 11	Highway 11 W	6.479		\$0	\$0	100%
	SC 11	W Cherokee St	0.161		\$0	\$0	100%
			2.500		\$0	\$135,739	100%
	SC 295	W Blackstock Rd	1.500		\$0	\$135,739	100%
	SC 295	E Blackstock Rd	1.000		\$0	\$0	100%
			8.950		\$0	\$531,833	100%
	S- 65	New Cut Rd	2.950		\$0	\$0	100%
	S- 190	Mountain View Rd	1.550		\$0	\$531,833	100%
	S- 74	Riveroak Rd	4.450		\$0	\$0	100%
			10.660		\$0	\$182,076	100%
	S- 91	Tucker Rd	1.220		\$0	\$0	100%
	S- 56	Old Furnace Rd	4.910		\$0	\$182,076	100%
	S- 681	Whitestone Rd	4.530		\$0	\$0	100%
			5.120		\$0	\$408,505	100%
	SC 14	S Highway 14	1.270		\$0	\$408,505	100%
	SC 295	Southport Rd	3.850		\$0	\$0	100%
			16.180		\$0	\$217,755	100%
	SC 56	Highway 56	10.150		\$0	\$0	100%
	SC 215	E Blackstock Rd	3.390		\$0	\$0	100%
	SC 215	Stone Station Rd	2.640		\$0	\$217,755	100%
			1.680		\$0	\$254,893	100%
	US 221	N Main St	0.300		\$0	\$254,893	100%
	US 221	Highway 221	1.380		\$0	\$0	100%
			3.490		\$0	\$460,183	100%
	S- 60	John Dodd Rd	1.990		\$0	\$0	100%
	S- 227	E Main St	1.500		\$0	\$460,183	100%
			3.720		\$0	\$1,654,724	100%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 37	Compton Bridge Rd	3.720		\$0	\$1,654,724	100%
			4.000		\$0	\$3,573,117	100%
	US 221	Chesnee Hwy	2.188		\$0	\$3,573,117	100%
	US 221	S Alabama Ave	1.812		\$0	\$0	100%
			4.600		\$0	\$2,726,958	100%
	S- 37	Compton Bridge Rd	2.100		\$0	\$0	100%
	S- 1078	Rogers Bridge Rd	1.110		\$0	\$0	100%
	S- 1049	E Daniel Morgan Ave	0.680		\$0	\$2,726,958	100%
	S- 2049	S Daniel Morgan Ave	0.710		\$0	\$0	100%
			2.560		\$0	\$487,456	100%
	S- 187	Fairfield Rd	1.927		\$0	\$487,456	100%
	S- 187	Martin Camp Rd	0.003		\$0	\$0	100%
	S- 334	Hames Rd	0.140		\$0	\$0	100%
	S- 931	Double Bridge Rd	0.490		\$0	\$0	100%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			3.640		\$0	\$176,442	100%
	S- 227	W Main St	2.170		\$0	\$176,442	100%
	S- 525	Fairforest Rd	1.470		\$0	\$0	100%
			8.800		\$0	\$6,082,554	100%
	SC 129	Charlotte Hwy	0.283		\$0	\$6,082,554	100%
	SC 129	Fort Prince Blvd	4.357		\$0	\$0	100%
	SC 357	Arlington Rd	1.100		\$0	\$0	100%
	SC 357	Highway 357	3.060		\$0	\$0	100%
			6.450		\$0	\$465,059	100%
	SC 296	Reidville Rd	6.450		\$0	\$465,059	100%
			3.290		\$0	\$1,600,222	100%
	SC 358	Holly Springs Rd	3.290		\$0	\$1,600,222	100%
			3.480		\$0	\$1,023,753	100%
	S- 60	John Dodd Rd	2.330				
	S- 191	Bryant Rd	1.150				
			4.376		\$0	\$2,241,281	100%
	S- 594	Southgate Dr	0.359				
	S- 594	Brice Rd	0.991				
	S- 590	Old Georgia Rd	3.026				
			2.010		\$0	\$36,624	100%
	S- 62	Lawson Rd	1.680				
	S- 133	Freeman Farm Rd	0.330				
			5.227		\$0	\$589,558	100%
	S- 50	Walnut Grove Rd	1.690				
	S- 62	Greenpond Road	0.076				
	S- 62	Greenpond Rd	3.461				
			15.630		\$0	\$405,118	100%
	SC 101	Highway 101 S	3.788				
	SC 101	Highway 101	7.542				
	SC 14	E Rutherford St	1.454				
	SC 14	Highway 14 E	0.546				
	SC 417	Highway 417	2.300				
			3.250		\$0	\$1,189,094	100%
	S- 120	Waddell Rd	1.830				
	S- 187	Fairfield Rd	0.900				
	S- 187	Ohio St	0.003				
	S- 187	Fairfield St	0.517				
			8.800		\$0	\$3,860,092	100%
	SC 101	W Georgia Rd	2.694				
	SC 101	W Georgia St	0.896				
	SC 292	Inman Rd	2.592				
	SC 292	Lyman Rd	2.618				
			3.570		\$0	\$2,321,214	100%
	US 176	S Pine St	0.520				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	US 176	Highway 176 Bypass	2.934				
	US 176	No Name	0.116				
			5.080		\$0	\$2,192,269	66%
	S- 120	Plantation Dr	0.860				
	S- 120	Waddell Rd	1.736				
	S- 120	No Name	0.014				
	S- 13	N Main St	1.360				
	S- 37	S Howard St	0.370				
	S- 964	Oak Forest Rd	0.740				
			3.650		\$0	\$1,631,049	66%
	S- 41	N Blackstock Rd	2.460				
	S- 128	Highway 14 E	1.190				
			6.870		\$0	\$3,329,540	66%
	S- 242	S Danzler Rd	2.833				
	S- 242	N Danzler Rd	0.301				
	S- 242	Groce Rd	1.086				
	S- 43	Parris Bridge Rd	2.650				
			21.430		\$0	\$9,834,837	66%
	US 221	S Main St	0.300				
	US 221	N Main St	0.740				
	US 221	Highway 221	4.120				
	US 221	Laurens Rd	0.520				
	US 221	No Name	0.030				
	SC 146	Highway 146 N	0.330				
	SC 295	Simuel Rd	0.270				
	SC 295	Spring St	1.210				
	SC 296	Reidville Rd	1.300				
	SC 417	Highway 417	2.270				
	SC 292	S Main St	0.450				
	SC 292	N Main St	0.040				
	SC 292	Prospect St	0.408				
	SC 292	Highway 292	3.792				
	SC 290	E Main St	0.714				
	SC 290	W Main St	0.950				
	SC 290	E Poinsett St	3.986				
			10.120		\$0	\$7,509,391	0%
	S- 30	Clifton Glendale Rd	1.720				
	S- 57	Gossett Rd	2.690				
	S- 659	Gossett Rd	0.630				
	S- 908	Gap Creek Rd	5.080				
			5.460		\$0	\$3,146,247	0%
	S- 122	No Name	0.040				
	S- 122	Cedar Crest Rd	1.890				
	S- 83	Victor Hill Rd	0.640				
	S- 92	Mount Lebanon Rd	2.890				
			9.840		\$0	\$5,610,463	0%
	SC 357	Highway 357	9.840				
			18.390		\$0	\$27,290,976	0%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	I- 26	Interstate 26	18.390				
			3.390		\$3,388,383	\$0	0%
	SC 11	Pine St	0.879				
	SC 11	Highway 11	2.511		\$0	\$0	0%
			3.150		\$0	\$3,018,747	0%
	US 176	S Pine St	3.150		\$0	\$3,018,747	0%
			11.430		\$7,320,597	\$0	0%
	SC 56	Highway 56	11.430		\$7,320,597	\$0	0%
			2.810		\$0	\$1,974,845	0%
	US 221	Highway 221	2.810		\$0	\$1,974,845	0%
			1.710		\$0	\$16,355,962	0%
	I- 85	Interstate 85	1.710				
0040692RD01			3.400		\$0	\$8,441,343	91%
	I- 85	Interstate 85	3.400				
			8.240		\$0	\$8,514,986	0%
	US 176	Asheville Hwy	2.980				
	US 221	Chesnee Hwy	3.590				
	US 221	Hampton St	0.190				
	US 221	N Alabama Ave	0.150				
	US 221 ALT	E Cherokee St	0.280				
	SC 11	W Cherokee St	1.050				
			7.660		\$0	\$5,581,037	0%
	S- 78	Hayne St	2.420				
	S- 43	Parris Bridge Rd	2.460				
	S- 1083	Hayne St	0.800				
	S- 1083	No Name	0.010				
	S- 1083	Reeves St	0.020				
	S- 1083	Fairforest Clevedale Rd	1.950				
			0.430		\$0	\$880,083	0%
	S- 260	N Alabama Ave	0.430				
			2.560		\$2,096,455	\$0	0%
	S- 101	W Oconee St	0.830				
	S- 349	E Prince Rd	1.680				
	S- 794	N Bomar Ave	0.050				
Rural Road Safety			55.660		\$1,173,846	\$0	0%
			25.330		\$149,144	\$0	0%
	SC 14	Highway 14 W	1.740		\$149,144	\$0	0%
	SC 14	W Rutherford St	0.860		\$0	\$0	0%
	SC 56	Highway 56	22.730		\$0	\$0	0%
			2.900		\$307,375	\$0	0%
	SC 14	Highway 14 W	2.040		\$307,375	\$0	0%
	SC 14	W Rutherford St	0.860		\$0	\$0	0%
			16.000		\$252,750	\$0	0%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	I- 26	Interstate 26	16.000				
			11.430		\$464,577	\$0	0%
	SC 56	Highway 56	11.430		\$464,577	\$0	0%
	Interstate Upgrade		7.080		\$0	\$131,379,319	91%
			3.680		\$0	\$125,508,070	91%
	I- 85	Interstate 85	3.680		\$0	\$125,508,070	91%
	0040692RD01		3.400		\$0	\$5,871,249	91%
	I- 85	Interstate 85	3.400				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Sumter			202.919	3	\$10,193,575	\$73,939,188	52%
Pavements			159.395		\$5,500,107	\$64,425,971	52%
			4.300		\$0	\$1,711,997	100%
	US 76	Broad St	4.300		\$0	\$1,711,997	100%
			2.950		\$0	\$1,158,709	100%
	S- 514	Edgehill Rd	1.290		\$0	\$1,158,709	100%
	S- 81		1.650				
	S- 94	Britton Rd	0.010		\$0	\$0	100%
			4.340		\$0	\$634,319	100%
	US 76	Broad St	4.340		\$0	\$634,319	100%
			1.990		\$0	\$380,328	100%
	US 378	Myrtle Beach Hwy	1.990		\$0	\$380,328	100%
			0.970		\$0	\$266,332	100%
	S- 1074	E Wesmark Blvd	0.400		\$0	\$266,332	100%
	S- 1074	W Wesmark Blvd	0.570		\$0	\$0	100%
			7.800		\$0	\$1,500,000	97%
	US 76	Broad St	7.800				
			6.640		\$0	\$1,054,115	100%
	US 521	S Us 521 Hwy	6.640		\$0	\$1,054,115	100%
			5.260		\$0	\$416,580	100%
	S- 114	Hauser St	0.390		\$0	\$416,580	100%
	S- 94	Britton Rd	3.110		\$0	\$0	100%
	S- 517	Beulah Cuttino Rd	1.760		\$0	\$0	100%
			3.420		\$0	\$989,240	100%
	S- 12	Martinville Church Rd	0.250		\$0	\$989,240	100%
	S- 12	Leonard Brown Rd	1.990		\$0	\$0	100%
	S- 41	Eastern School Rd	1.170		\$0	\$0	100%
	S- 41	Crossover	0.010		\$0	\$0	100%
			4.240		\$0	\$1,394,302	100%
	SC 53	Narrow Paved Rd	4.240		\$0	\$1,394,302	100%
			1.440		\$0	\$301,222	100%
	S- 1074	W Wesmark Blvd	0.810		\$0	\$301,222	100%
	S- 380	Wise Dr	0.630		\$0	\$0	100%
			7.930		\$0	\$304,436	100%
	US 15	N Main St	3.440		\$0	\$304,436	100%
	US 15	N Us 15 Hwy	4.490		\$0	\$0	100%
			5.880		\$0	\$339,835	100%
	SC 120	West Ave S	0.120		\$0	\$339,835	100%
	SC 120	West Ave N	0.516		\$0	\$0	100%
	SC 120	Pinewood Rd	5.244		\$0	\$0	100%
			1.760		\$0	\$150,908	100%
	S- 50	Boots Branch Rd	1.760				

[Project List to be updated on a monthly basis as additional Projects are committed.](#)

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			4.170		\$0	\$1,439,400	100%
	S- 41	Eastern School Rd	2.610		\$0	\$0	100%
	S- 118	W Bartlette St	0.160		\$0	\$1,439,400	100%
	S- 1342	Camden Hwy	1.400		\$0	\$0	100%
			3.138		\$0	\$353,305	100%
	S- 475	Myrtle Beach Hwy	0.010		\$0	\$0	100%
	S- 475	Concord Church Rd	0.800		\$0	\$0	100%
	S- 1430	Crossover	0.020		\$0	\$0	100%
	S- 1430	N Pike E	1.650		\$0	\$353,305	100%
	S- 400	Acton Rd	0.658		\$0	\$0	100%
			6.450		\$0	\$3,132,396	100%
	SC 53	Narrow Paved Rd	5.500		\$0	\$0	100%
	SC 120	Pinewood Rd	0.130		\$0	\$3,132,396	100%
	SC 120	W Liberty St	0.750		\$0	\$0	100%
	SC 120	Alice Dr	0.070		\$0	\$0	100%
			4.770		\$0	\$1,695,083	100%
	S- 81		3.410				
	S- 364	Frierson Rd	0.530				
	S- 1410	Farmers Telephone Rd	0.002				
	S- 1410	N Wise Dr	0.828				
			1.480		\$0	\$67,680	100%
	S- 263	New Hope Church Rd	1.480				
			1.430		\$0	\$229,499	100%
	US 521	S Us 521 Hwy	0.019				
	US 521	Manning Rd	0.521				
	US 521	S Guignard Pkwy	0.890				
			1.120		\$0	\$67,111	100%
	S- 1046	Brogdon Cir	0.820				
	S- 825	Eydie St	0.300				
			2.200		\$0	\$242,941	100%
	S- 380	Wise Dr	2.200				
			3.260		\$0	\$211,287	100%
	SC 403	Lynches River Rd	3.260				
			4.668		\$0	\$1,379,841	100%
	S- 481	Woodside Rd	0.470				
	S- 531	Cox Rd	2.680				
	S- 1410	Farmers Telephone Rd	0.258				
	S- 621	Clark St	0.030				
	S- 621	E Clark St	0.190				
	S- 1130	Curtiswood Ave	0.490				
	S- 1062	Lynette Dr	0.550				
			0.240		\$0	\$175,248	100%
	S- 118	W Bartlette St	0.240				
			0.940		\$0	\$290,612	100%
	S- 81		0.940				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			0.450		\$0	\$291,579	100%
	SC 120	Pinewood Rd	0.450				
			2.160		\$0	\$1,032,982	100%
	SC 53	Narrow Paved Rd	2.160				
			2.080		\$0	\$1,836,219	100%
	US 76	Broad St	0.020				
	US 76	Robert E Graham Frwy	2.060				
			8.120		\$0	\$2,847,720	0%
	S- 41	Mayes Open Rd	2.680				
	S- 40	N Saint Pauls Church Rd	0.490				
	S- 40	S Saint Pauls Church Rd	3.640				
	S- 55	Miller Rd	0.650				
	S- 517	Beulah Cuttino Rd	0.660				
			7.040		\$0	\$2,274,839	0%
	S- 517	Beulah Cuttino Rd	0.480				
	S- 517	Barkley Rd	0.990				
	S- 51 SPR	Packs Landing Rd	1.060				
	S- 543	Poole Rd	3.240				
	S- 660	Dennis Rd	1.000				
	S- 1184	Nixon St	0.270				
			6.960		\$0	\$4,531,900	0%
	US 378	Myrtle Beach Hwy	5.800				
	US 76	Robert E Graham Frwy	1.160				
			12.860		\$0	\$20,992,154	0%
	I- 95	Interstate 95	12.860				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			6.280		\$0	\$5,195,111	0%
	US 76	Broad St	4.760				
	US 76 BUS	E Liberty St	1.520				
			1.070		\$0	\$952,455	0%
	US 76	E Liberty St	0.020				
	US 76	No Name	0.050				
	US 76	Florence Hwy	1.000				
			7.860		\$0	\$3,792,502	0%
	S- 329	Shaw St	0.560				
	S- 507	Pitts Rd	0.990				
	S- 55	Miller Rd	1.440				
	S- 596	Cotton Acres Rd	1.460				
	S- 727	N Bultman Dr	0.620				
	S- 1435	W Williams St	0.250				
	S- 539	Cane Savannah Rd	2.540				
			1.900		\$0	\$791,784	0%
	S- 1506	Melvin Ave	0.110				
	S- 704	Herbert Cir	0.110				
	S- 1017	Chinaberry Rd	1.130				
	S- 731	Bracey Ct	0.060				
	S- 800	Neighborhood Rd	0.380				
	S- 1107	Bass St	0.110				
			4.140		\$2,435,990	\$0	0%
	SC 261	E Clark St	0.400				
	SC 261	W Fulton Manning Rd	0.230				
	SC 261	Fulton Manning Rd	0.040				
	SC 261	E Fulton Manning Rd	0.180				
	SC 261	Highway 261 S	3.290				
			1.320		\$950,611	\$0	0%
	S- 1268	N Guignard Dr	0.270				
	S- 644	N Guignard Dr	1.050				
			4.369		\$2,113,506	\$0	0%
	S- 759	London Rd	2.830				
	S- 444	Salterstown Rd	1.249				
	S- 276		0.290				
	Rural Road Safety		43.094		\$1,326,825	\$9,513,216	66%
			4.300		\$0	\$206,947	100%
	US 76	Broad St	4.300		\$0	\$206,947	100%
			4.340		\$0	\$427,975	100%
	US 76	Broad St	4.340		\$0	\$427,975	100%
			7.800		\$0	\$5,399,690	97%
	US 76	Broad St	7.800		\$0	\$5,399,690	97%
			9.362		\$1,218,333	\$0	0%
	US 521	Camden Hwy	6.260		\$0	\$0	0%
	US 521	Thomas Sumter Hwy	3.102		\$0	\$0	0%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			7.930		\$0	\$3,478,605	100%
	US 15	N Main St	3.440		\$0	\$3,478,605	100%
	US 15	N Us 15 Hwy	4.490		\$0	\$0	100%
			9.362		\$108,493	\$0	0%
	US 521	Camden Hwy	6.260				
	US 521	Thomas Sumter Hwy	3.102				
	Bridges		0.430	3	\$3,366,643	\$0	0%
			0.400	1	\$965,200	\$0	0%
	S- 40	N Saint Pauls Church Rd	0.400	1	\$965,200	\$0	0%
			0.010	1	\$1,386,843	\$0	0%
	S- 466	E Red Bay Rd	0.010	1	\$1,386,843	\$0	0%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			0.020	1	\$1,014,600	\$0	0%
	S- 528	Kolb Rd	0.020	1	\$1,014,600	\$0	0%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Union			73.755	1	\$8,233,827	\$25,751,219	72%
Pavements			73.755		\$8,233,827	\$25,622,299	73%
			1.420		\$0	\$820,345	100%
	S- 137	Rice Av Ex	1.420		\$0	\$820,345	100%
			1.560		\$0	\$239,458	100%
	SC 9	Jonesville Lockhart Hwy	1.560		\$0	\$239,458	100%
			1.850		\$0	\$191,057	100%
	S- 39	Linersville Rd	1.850		\$0	\$191,057	100%
			1.310		\$0	\$233,445	100%
	SC 9	Jonesville Lockhart Hwy	1.310		\$0	\$233,445	100%
			2.940		\$0	\$1,024,964	100%
	US 176	Furman L Fendley Hwy	2.940		\$0	\$1,024,964	100%
			2.720		\$0	\$874,153	100%
	S- 13	Pea Ridge Hwy	2.720		\$0	\$874,153	100%
			1.500		\$0	\$615,125	100%
	US 176	Furman L Fendley Hwy	1.500		\$0	\$615,125	100%
			3.920		\$0	\$383,341	100%
	S- 274	Police Club Rd	1.560		\$0	\$0	100%
	S- 223	Bogan Rd	1.938		\$0	\$383,341	100%
	S- 223	Morris Rd	0.022		\$0	\$0	100%
	S- 507	S Evans St	0.100		\$0	\$0	100%
	S- 507	E Hillcrest Av	0.090		\$0	\$0	100%
	S- 507	W Hillcrest Av	0.210		\$0	\$0	100%
			0.850		\$0	\$88,552	100%
	S- 139	Seigler Rd	0.850		\$0	\$88,552	100%
			2.640		\$0	\$370,882	100%
	SC 9	Jonesville Lockhart Hwy	2.640		\$0	\$370,882	100%
			2.930		\$0	\$1,166,257	100%
	S- 13	Pea Ridge Hwy	2.930		\$0	\$1,166,257	100%
			1.940		\$0	\$1,135,088	100%
	SC 72	Carlisle Whitmire Hwy	1.940		\$0	\$1,135,088	100%
			0.270		\$0	\$85,294	100%
	S- 383	Lakeside Dr	0.270		\$0	\$85,294	100%
			0.880		\$0	\$268,889	100%
	SC 496	Union Blvd	0.880		\$0	\$268,889	100%
			2.820		\$0	\$1,305,978	100%
	S- 16	Sardis Rd	2.820		\$0	\$1,305,978	100%
			1.959		\$0	\$325,810	100%
	S- 317	S 5Th St	0.130		\$0	\$325,810	100%
	S- 511	Highland Dr	0.140		\$0	\$0	100%
	S- 510	Wilbur St	0.130		\$0	\$0	100%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 46	Hillcrest Dr Ex	0.048		\$0	\$0	100%
	S- 46	S 7Th St	0.022		\$0	\$0	100%
	S- 318	S 6Th St	0.139		\$0	\$0	100%
	S- 444	Harris St	0.210		\$0	\$0	100%
	S- 506	Gage Av	0.360		\$0	\$0	100%
	S- 522	Hawkins Rd	0.780		\$0	\$0	100%
			5.220		\$0	\$3,046,602	100%
	SC 72	Carlisle Whitmire Hwy	5.220				
			0.150		\$0	\$211,968	100%
	SC 72 CON	No Name	0.150				
			2.000		\$0	\$891,667	100%
	S- 69	Peach Orchard Rd	2.000				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			2.026		\$0	\$670,227	100%
	S- 393	Austin St	0.140				
	S- 253	Eubanks St	0.120				
	S- 285	Baber St	0.130				
	S- 90	Old English Rd	0.770				
	S- 315	Maple St	0.160				
	S- 394	Old Shetley Pl	0.280				
	S- 396	Terry Dr	0.306				
	S- 397	Mark St	0.120				
			2.420		\$0	\$1,558,868	100%
	US 176	Furman L Fendley Hwy	2.420				
			0.500		\$0	\$49,413	100%
	S- 158	Center Rd	0.500				
			0.780		\$0	\$78,802	100%
	S- 383	Lakeside Dr	0.780				
			1.850		\$0	\$155,325	100%
	SC 105	Mt Tabor Church Rd	1.850				
			0.360		\$0	\$255,597	100%
	SC 72	Carlisle Chester Hwy	0.360				
			0.230		\$0	\$124,268	100%
	S- 90	Peach Orchard Rd	0.230				
			2.260		\$0	\$1,969,326	0%
	S- 12	Forest St	0.600				
	S- 69	Bates Av	0.140				
	S- 69	Osborne St	0.250				
	S- 391	Happy Valley Rd	1.270				
			2.710		\$0	\$1,314,375	0%
	S- 315	Dogwood St	0.080				
	S- 451	Davis St	0.240				
	S- 522	Hawkins Rd	0.890				
	S- 391	Carem Rd	0.850				
	S- 414	Pineneedle Rd	0.650				
			4.420		\$0	\$3,763,917	0%
	US 176	Whitmire Hwy	4.420				
			0.360		\$0	\$261,163	0%
	S- 266	Stutts Av	0.360				
			1.670		\$0	\$1,204,887	0%
	US 176	Furman L Fendley Hwy	1.670				
			4.800		\$0	\$937,256	0%
	SC 105	Mt Tabor Church Rd	4.800				
			3.300		\$3,294,867	\$0	0%
	US 176	Whitmire Hwy	3.300				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			4.160		\$3,134,728	\$0	0%
	S- 12	West Springs Hwy	3.450				
	S- 391	Happy Valley Rd	0.710				
			3.030		\$1,804,231	\$0	0%
	S- 53	Sulphur Springs Rd	3.030				
	Bridges		0.000	1	\$0	\$128,920	0%
			0.000	1	\$0	\$128,920	0%
	SC 105		0.000	1	\$0	\$128,920	0%

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
Williamsburg			255.809		\$6,834,425	\$44,898,248	48%
Pavements			139.509		\$5,728,335	\$42,770,522	69%
			3.720		\$0	\$1,567,180	100%
	US 521	Us 521 Hwy	3.720		\$0	\$1,567,180	100%
			1.620		\$0	\$919,837	100%
	US 521	Us 521 Hwy	1.620		\$0	\$919,837	100%
			4.240		\$0	\$2,207,047	100%
	US 521	Us 521 Hwy	4.240		\$0	\$2,207,047	100%
			3.020		\$0	\$1,049,506	100%
	S- 52	Roper Woods Rd	3.020		\$0	\$1,049,506	100%
			2.950		\$0	\$327,008	100%
	US 378	Turbeville Hwy	1.421				
	US 378	No Name	0.459				
	US 52	Williamsburg County Hwy N	1.070				
			3.840		\$0	\$482,176	100%
	SC 261	Hemingway Hwy	3.840		\$0	\$482,176	100%
			2.350		\$0	\$274,802	100%
	S- 24	Nesmith Rd	2.350		\$0	\$274,802	100%
			1.620		\$0	\$249,599	100%
	S- 24	Nesmith Rd	1.620		\$0	\$249,599	100%
			3.700		\$0	\$487,552	100%
	SC 527	Thurgood Marshall Hwy	3.700		\$0	\$487,552	100%
			2.290		\$0	\$678,555	100%
	US 52	Williamsburg County Hwy N	2.290		\$0	\$678,555	100%
			5.204		\$0	\$430,374	100%
	S- 716	Blindman Rd	0.750		\$0	\$0	100%
	S- 315	Ditch Bank Rd	1.030		\$0	\$430,374	100%
	S- 327	Golf Rd	0.484		\$0	\$0	100%
	S- 361	Whispering Pines Rd	0.560		\$0	\$0	100%
	S- 509	Benton Rd	0.500		\$0	\$0	100%
	S- 549	Ditch Bank Rd	1.880		\$0	\$0	100%
			4.050		\$0	\$1,206,558	100%
	S- 52	Roper Woods Rd	4.050		\$0	\$1,206,558	100%
			2.310		\$0	\$974,646	100%
	US 521	Us 521 Hwy	2.310		\$0	\$974,646	100%
			3.650		\$0	\$1,469,457	100%
	S- 113	Green Rd	1.520		\$0	\$1,469,457	100%
	S- 84	Midway Rd	2.130		\$0	\$0	100%
			3.810		\$0	\$374,921	100%
	S- 559	Steadfast Rd	3.810		\$0	\$374,921	100%
			4.500		\$0	\$2,234,598	100%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	SC 261	Hemingway Hwy	1.130		\$0	\$2,234,598	100%
	SC 261	W Broad St	0.370		\$0	\$0	100%
	SC 377	Martin Luther King Jr Hwy	2.303		\$0	\$0	100%
	SC 377	S Lane Rd	0.697		\$0	\$0	100%
			2.600		\$0	\$1,331,131	100%
	US 521	Us 521 Hwy	1.920		\$0	\$1,331,131	100%
	US 521	Society St	0.680		\$0	\$0	100%
			2.900		\$0	\$274,890	100%
	SC 377	Martin Luther King Jr Hwy	1.850		\$0	\$0	100%
	SC 377	N Lane Rd	1.050		\$0	\$274,890	100%
			4.270		\$0	\$1,321,671	100%
	S- 35	Mt Vernon Rd	2.400				
	S- 54	W Brooks St	0.190				
	S- 476	Kindale Park Rd	1.680				
			1.280		\$0	\$147,129	100%
	S- 24	Nesmith Rd	1.280				
			1.400		\$0	\$155,241	100%
	S- 292	Patty Rd	1.400				
			1.210		\$0	\$299,327	100%
	US 521	Us 521 Hwy	0.530				
	US 521	Society St	0.680				
			1.030		\$0	\$437,111	100%
	S- 40	Davis Rd	1.030				
			5.480		\$0	\$2,014,802	100%
	S- 80	Holliman Rd	2.290				
	S- 575	Hedge Rd	0.540				
	S- 575	Rough Island Rd	0.760				
	S- 639	Pepper Hill Rd	1.420				
	S- 718	Pepper Hill Rd	0.470				
			5.290		\$0	\$3,951,597	100%
	SC 41	N Main St	0.960				
	SC 41	'State Highway 41/51 Hwy S	1.420				
	SC 527	Sumter Hwy	0.468				
	SC 527	Thurgood Marshall Hwy	1.960				
	SC 527	W Academy St	0.482				
			7.680		\$0	\$2,434,799	40%
	S- 186	Eastland Ave	0.340				
	S- 48	River Rd	0.040				
	S- 48	Burgess Rd	3.260				
	S- 42	Morrisville Rd	1.750				
	S- 40	Davis Rd	1.040				
	S- 109	Thorne Ave	1.250				
			7.405		\$0	\$2,112,635	40%
	S- 155	E Society St	0.100				
	S- 34	S Mcalister St	0.420				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 578	Segres Rd	0.265				
	S- 578	Hollywoods Rd	0.250				
	S- 456	Wilson Chapel Rd	3.110				
	S- 471	Sleepy Prong Rd	3.010				
	S- 323	E Johnson St	0.250				
			13.790		\$0	\$4,212,670	40%
	SC 261	Hemingway Hwy	0.040				
	SC 261	E Broad St	0.730				
	SC 41	County Line Rd	1.972				
	SC 41	No Name	7.308				
	SC 377	Martin Luther King Jr Hwy	3.740				
			7.740		\$0	\$4,785,035	0%
	US 52	Williamsburg County Hwy S	7.740		\$0	\$4,785,035	0%
			6.790		\$0	\$2,661,647	0%
	SC 41	County Line Rd	0.078		\$0	\$0	0%
	SC 41	'State Highway 41/51 Hwy S	6.457		\$0	\$0	0%
	SC 41	No Name	0.200		\$0	\$2,661,647	0%
	SC 41	State Highway 41/51 Hwy S	0.055		\$0	\$0	0%
			5.070		\$0	\$1,697,016	0%
	S- 48	River Rd	2.580		\$0	\$0	0%
	S- 113	Green Rd	2.490		\$0	\$1,697,016	0%
			6.650		\$3,010,724	\$0	0%
	S- 454	Twin Lakes Rd	2.850				
	S- 590	Pinckney Rd	1.890				0%
	S- 504	Bradley Bay Rd	1.910				0%
			6.050		\$2,717,611	\$0	0%
	S- 45	Santee Rd	2.590				
	S- 44	Sandy Bay Rd	3.460				
			116.300		\$1,106,090	\$2,127,726	24%
			10.000		\$75,000	\$0	0%
	US 521	Us 521 Hwy	10.000		\$75,000	\$0	0%
			10.000		\$181,260	\$0	0%
	US 521	Us 521 Hwy	10.000		\$181,260	\$0	0%
			2.310		\$0	\$628,608	100%
	US 521	Us 521 Hwy	2.310		\$0	\$628,608	100%
			4.500		\$0	\$155,195	100%
	SC 261	Hemingway Hwy	1.130				
	SC 261	W Broad St	0.370				
	SC 377	Martin Luther King Jr Hwy	2.303				
	SC 377	S Lane Rd	0.697				
			2.600		\$0	\$171,213	100%
	US 521	Us 521 Hwy	1.920		\$0	\$171,213	100%
	US 521	Society St	0.680		\$0	\$0	100%
			5.290		\$0	\$24,085	100%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	SC 41	N Main St	0.960				
	SC 41	'State Highway 41/51 Hwy S	1.420				
	SC 527	Sumter Hwy	0.468				
	SC 527	Thurgood Marshall Hwy	1.960				
	SC 527	W Academy St	0.482				
			13.790		\$0	\$660,675	40%
	SC 261	Hemingway Hwy	0.040				
	SC 261	E Broad St	0.730				
	SC 41	County Line Rd	1.972				
	SC 41	No Name	7.308				
	SC 377	Martin Luther King Jr Hwy	3.740				
			27.090		\$487,650	\$0	0%
	SC 41	County Line Rd	5.162				
	SC 41	'State Highway 41/51 Hwy S	2.240				
	SC 41	No Name	7.508				
	US 521	Us 521 Hwy	12.180				
			26.950		\$352,180	\$0	0%
	SC 41	County Line Rd	0.256				
	SC 41	'State Highway 41/51 Hwy S	4.077				
	SC 41	No Name	3.592				
	SC 41	State Highway 41/51 Hwy S	0.055				
	US 521	Us 521 Hwy	17.482				
	US 521	Society St	1.360				
	US 521	No Name	0.128				
			6.790		\$0	\$487,950	0%
	SC 41	County Line Rd	0.078		\$0	\$0	0%
	SC 41	'State Highway 41/51 Hwy S	6.457		\$0	\$0	0%
	SC 41	No Name	0.200		\$0	\$487,950	0%
	SC 41	State Highway 41/51 Hwy S	0.055		\$0	\$0	0%
			6.980		\$10,000	\$0	0%
	SC 261	Hemingway Hwy	5.760				
	SC 261	W Broad St	0.490				
	SC 261	E Broad St	0.730				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
York			158.561	1	\$14,422,874	\$82,171,780	76%
	Pavements		143.447		\$13,846,574	\$73,399,733	76%
			0.970		\$0	\$692,434	100%
	SC 324	Mcfarland Rd	0.970		\$0	\$692,434	100%
			2.620		\$0	\$1,261,263	100%
	S- 32	Cameron Rd	0.710		\$0	\$1,261,263	100%
	S- 724	Marshall Rd	1.910		\$0	\$0	100%
			3.400		\$0	\$1,132,214	100%
	SC 161	Old York Rd	3.400		\$0	\$1,132,214	100%
			4.010		\$0	\$1,174,619	100%
	SC 161	Old York Rd	3.960		\$0	\$1,174,619	100%
	SC 322	Mcconnells Hwy	0.050		\$0	\$0	100%
			3.420		\$0	\$841,857	100%
	S- 100	Harris St	0.590		\$0	\$841,857	100%
	S- 64	Lincoln Rd	2.830		\$0	\$0	100%
			3.790		\$0	\$2,522,247	100%
	US 21	Anderson Rd S	3.790		\$0	\$2,522,247	100%
			0.640		\$0	\$652,622	100%
	US 21	Anderson Rd S	0.640		\$0	\$652,622	100%
			3.310		\$0	\$1,179,461	100%
	S- 1172	Park Place Rd	1.030		\$0	\$1,179,461	100%
	S- 1451	Billy Wilson Rd	1.190		\$0	\$0	100%
	S- 334	Carson Rd	1.090		\$0	\$0	100%
			6.680		\$0	\$635,752	100%
	S- 1050	Crossland Rd	1.890		\$0	\$635,752	100%
	S- 1050	Greenleaf Rd	1.300		\$0	\$0	100%
	S- 1052	Ce Stewart Rd	3.490		\$0	\$0	100%
			1.690		\$0	\$1,202,466	100%
	S- 22	Pleasant Rd	1.690		\$0	\$1,202,466	100%
			2.730		\$0	\$2,185,034	100%
	SC 49	Congress St N	0.310		\$0	\$0	100%
	SC 160	Highway 160 W	0.250		\$0	\$2,185,034	100%
	SC 160	White St N	0.210		\$0	\$0	100%
	SC 5		0.590		\$0	\$0	100%
	US 321 BUS	Congress St N	0.190		\$0	\$0	100%
	US 321 BUS	Kings Mountain St	1.180		\$0	\$0	100%
			2.850		\$0	\$481,225	100%
	S- 102	Eastview Rd	2.850		\$0	\$481,225	100%
			5.230		\$0	\$798,844	100%
	SC 49	York St	0.090		\$0	\$798,844	100%
	SC 49	Sharon Rd	5.140		\$0	\$0	100%
			4.460		\$0	\$1,074,890	100%
	US 21	Anderson Rd N	1.535		\$0	\$1,074,890	100%

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	US 21	Anderson Rd	0.135				
	SC 5		2.790				
			2.620		\$0	\$1,999,367	100%
	S- 49	S Sutton Rd	0.440				
	S- 49	N Sutton Rd	0.460				
	S- 245	Porter Rd	0.830				
	R-8279		0.240				
	R-8280		0.290				
	R-8278		0.360				
			3.159		\$0	\$606,358	100%
	S- 756	Rosewood Dr	0.539				
	S- 756	Aldersgate Rd	0.080				
	S- 159	Montana Dr	0.350				
	S- 1155	Allison Cir	1.360				
	S- 1158	Flint Street Ext	0.480				
	S- 1304	Poag St	0.100				
	S- 1305	Fudge St	0.050				
	S- 1305	Cornelius Dr	0.200				
			3.180		\$0	\$2,289,283	100%
	US 21	Highway 21 Byp S	1.080		\$0	\$0	100%
	US 21	Highway 21 Byp N	0.760				
	SC 322	Cherry Rd	1.340		\$0	\$2,289,283	100%
			1.440		\$0	\$1,207,441	100%
	US 321	Congress St S	0.070		\$0	\$1,207,441	100%
	US 321	Highway 321 Byp S	0.180		\$0	\$0	100%
	US 321	Highway 321 Byp	1.190		\$0	\$0	100%
			2.600		\$0	\$413,576	100%
	S- 81		2.600				
			1.730		\$0	\$511,686	100%
	US 21	Anderson Rd S	1.247				
	US 21	Anderson Rd N	0.007				
	US 21	Anderson Rd	0.476				
			1.780		\$0	\$2,012,454	100%
	SC 5		1.780				
			1.240		\$0	\$2,459,146	100%
	S- 49	N Sutton Rd	0.832				
	S- 49	Sutton Rd	0.408				
			3.070		\$0	\$2,050,203	100%
	S- 137	Abernathy St	0.050				
	S- 133	Bose Av	0.730				
	S- 135	Ellen Av	0.380				
	S- 138	Joyce Ct	0.080				
	S- 316	Washington St	0.260				
	S- 134	Oconee Av	0.250				
	S- 134	Amelia Av	0.440				
	S- 123	Chandler Dr	0.340				
	S- 125	Dorchester St	0.230				

Project List to be updated on a monthly basis as additional Projects are committed.

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
	S- 125	Patton St	0.190				
	S- 1545	Richmond Dr	0.120				
			4.637		\$0	\$3,030,957	100%
	US 321	Chester Hwy	0.740				
	US 321	Highway 321 Byp	0.900				
	SC 274	Highway 274	1.537				
	SC 55	Highway 55 E	1.460				
			0.990		\$0	\$891,481	100%
	SC 5		0.990				
			1.950		\$0	\$232,255	100%
	S- 195	Mt Gallant Rd	1.950				
			1.845		\$0	\$229,319	100%
	S- 740	Devinney Rd	1.310				
	S- 518	Devinney Rd	0.535				
			6.800		\$0	\$303,517	100%
	SC 5		6.800				
			1.010		\$0	\$390,805	100%
	S- 165	Brattonsville Rd	1.010				
			4.116		\$0	\$2,509,671	21%
	S- 54	Paraham Rd N	1.630				
	S- 152	Riddle Mill Rd	2.486				
			8.350		\$0	\$4,182,244	21%
	S- 64	Lincoln Rd	3.550				
	S- 75	Sutton Spring Rd	2.640				
	S- 172	Old Limestone Rd W	2.160				
			0.140		\$0	\$289,309	100%
	S- 37	Highway 5	0.140				
			2.820		\$0	\$1,366,130	100%
	SC 274	Hands Mill Hwy	2.820				
			1.480		\$0	\$1,758,980	100%
	US 21	Anderson Rd S	0.990				
	SC 5		0.490				
			5.800		\$0	\$3,664,117	100%
	US 321	Filbert Hwy	5.800				
			0.450		\$0	\$2,429,144	0%
	SC 5		0.450				
			1.230		\$0	\$780,176	21%
	S- 311	New St	0.440				
	S- 311	Galilean Rd	0.060				
	S- 35	Galilean Rd	0.510				
	S- 35	Travora Cir	0.220				

[Project List to be updated on a monthly basis as additional Projects are committed.](#)

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			1.620		\$0	\$1,203,279	0%
	SC 274	Hands Mill Hwy	1.290				
	US 21 BU2	Spratt St	0.330				
			9.950		\$0	\$6,840,710	0%
	S- 155	Zoar Rd	0.110				
	S- 347	Gordon Rd	4.480				
	S- 195	Mt Gallant Rd	2.510				
	S- 75	Sutton Spring Rd	2.850				
			5.590		\$0	\$3,774,424	0%
	S- 235	Maynard Grayson Rd	1.020				
	S- 235	Beamguard Rd	1.640				
	S- 251	Sam Smith Rd	0.780				
	S- 43	Faulkner Rd	1.130				
	S- 773	Altura Rd	1.020				
			0.960		\$0	\$488,504	0%
	S- 962	Aragon Beach Rd	0.960				
			5.380		\$0	\$9,650,272	0%
	SC 122	Dave Lyle Blvd S	0.200		\$0	\$9,650,272	0%
	SC 122	Dave Lyle Blvd	5.180		\$0	\$0	0%
			4.000		\$4,359,592	\$0	0%
	SC 322	Mconnells Hwy	4.000				
			7.710		\$9,486,982	\$0	0%
	SC 322	Church St	0.994				
	SC 322	Mconnells Hwy	3.936				
	SC 5 BUS	Black Hwy	0.731				
	SC 5 BUS	Liberty St W	1.029				
	SC 5 BUS	Liberty St E	1.020				
	Rural Road Safety		15.114		\$576,300	\$6,699,583	33%
			3.040		\$450,000	\$0	0%
	SC 72	Saluda Rd	3.040		\$450,000	\$0	0%
			3.040		\$126,300	\$0	0%
	SC 72	Saluda Rd	3.040		\$126,300	\$0	0%
			9.034		\$0	\$6,699,583	100%
	SC 5		9.034				
	Bridges		0.000	1	\$0	\$2,072,463	100%
			0.000				
	S- 816	Smith Ford Road	0.000				

New Gas Tax Trust Fund

Project List Report as of October 31, 2023

Road Committed Values are Grouped by Project

Road Number	Road Number	Road Name	Mileage	# of Bridges	Preliminary Engineering	Advanced to Construction	% of Construction Completed
			0.000		\$13,465,663	\$12,769,006	0%
			9,423.203	22	\$489,183,477	\$3,277,247,624	67%